

PART III

MONITORING PROJECT IMPLEMENTATION

JNNURM – VGTM-UDA

1.	Project title:	Project for formation of Inner Ring Road (IRR) connecting NH9 & NH5 in between the Fly overs at Milk Project and Ramavarappadu to a length of 10 Kms. with necessary ROBs at Gunadala and Ramavarappadu in Vijayawada City.		3.	Project Bank A/c No: & Name & Address of Bank	SB-900; Indian Overseas Bank, Gandhi Nagar, VIJAYAWADA.
2.	Project code:	Vja-016				
3.	Implementing Agency:	VGTM-UDA		4.	Project Cost (in Rs. Lakhs) – as sanctioned	7424.00

All amounts are in Rs. lakhs

5. Capital Contributions to the project and Inflows ¹										
S. No	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter ²	Actual amounts released and dates in current financial year FY 09-10				Commitment pending release from source for FY 09-10	Commitment pending release from source for balance project period
					During the last quarter being reported			Total to date in FY 09-10		
					<i>April – 09</i>	<i>May – 09</i>	<i>June - 09</i>			
1	GoI	3712.00	50	928.00	0.00	0.00	0.00	928.00	1856.00	928.00
2	State	1484.80	20	371.20	0.00	0.00	0.00	371.20	742.40	371.20
3	VGTM-UDA	2227.20	30	0.00	0.00	0.00	0.00	0.00	1670.40	556.80
4	Others (specify)	0.00		0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Total	7424.00		1299.20	0.00	0.00	0.00	1299.20	4268.80	1856.00

Total interest accumulated in bank account to date	Rs.	

6. Budget Allocation by ULB / parastatal agency	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs.5568.00 lakhs

All amounts are in Rs. lakhs

7.	Project Implementation Monitoring							
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1.	(Annexure-1 enclosed)							
2.								
3.								
n.								
Total								

8.	Project Implementation activities planned for the quarter	Project implementation achievements during the quarter
	<ul style="list-style-type: none"> Work in progress 	<ul style="list-style-type: none"> Work is in progress.

9.	Estimated time for completion of Project as per DPR ³ : <u>December/2009</u>
	Estimated time for completion of project as on date: <u>July/2010</u>

All amounts are in Rs. lakhs

10.	Monitoring Funds Utilisation ⁴ for the project						
Tender Package No.	Actual amounts utilised in the project					Balance utilization forecast for FY 09-10	Balance utilization forecast for balance project period
	Upto end of last reporting Quarter ⁵	During the last quarter being reported			Total to date		
		April – 09	May – 09	June - 09			
1.	(Annexure-II enclosed.)						
2.							
n.							
Total	252.66	0.00	0.00	407.96	660.62	3704.00	3059.38
Utilization of funds as % of funds received from all sources for the project as on date							51%

⁴

⁵

11. Any issues / constraints in project implementation <i>(please state in brief bullet points)</i>
<ul style="list-style-type: none"> Poor response for EPC works.

COMMISSIONER,
MUNICIPAL CORPORATION,
VIJAYAWADA

Signature & Date
Authorised Signatory
Project Implementing Agency

COMMISSIONER,
MUNICIPAL CORPORATION
VIJAYAWADA.

Signature & Date
Authorised Signatory
Urban Local Body⁶

Date:15-07-2009