

**PART III**

**MONITORING PROJECT IMPLEMENTATION**

**JNNURM – VGTM-UDA**

1.	<b>Project title:</b>	Project for formation of Inner Ring Road (IRR) connecting NH9 & NH5 in between the Fly overs at Milk Project and Ramavarappadu to a length of 10 Kms. with necessary ROBs at Gunadala and Ramavarappadu in Vijayawada City.		3.	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	SB-900; Indian Overseas Bank, Gandhi Nagar, VIJAYAWADA.
2.	<b>Project code:</b>	Vja-016				
3.	<b>Implementing Agency:</b>	VGTM-UDA		4.	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>	7424.00

*All amounts are in Rs. lakhs*

5. Capital Contributions to the project and Inflows <sup>1</sup>										
S. No	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter <sup>2</sup>	Actual amounts released and dates in current financial year FY 08-09				Commitment pending release from source for FY 08-09	Commitment pending release from source for balance project period
					During the last quarter being reported			Total to date in FY 08-09		
					Oct – 08	Nov – 08	Dec - 08			
1	GoI	3712.00	50	928.00	0.00	0.00	0.00	928.00	0.00	2784.00
2	State	1484.80	20	371.20	0.00	0.00	0.00	371.20	0.00	1113.60
3	VGTM-UDA	2227.20	30	0.00	0.00	0.00	0.00	0.00	0.00	2227.20
4	Others (specify)	0.00		0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Total	7424.00		1299.20	0.00	0.00	0.00	1299.20	0.00	6124.80

<b>Total interest accumulated in bank account to date</b>	Rs.	

<b>6. Budget Allocation by ULB / parastatal agency</b>	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs.5568.00 lakhs

*All amounts are in Rs. lakhs*

<b>7.</b>	<b>Project Implementation Monitoring</b>							
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1.	<b>(Annexure-1 enclosed)</b>							
2.								
3.								
n.								
<b>Total</b>								

<b>8.</b>	<b>Project Implementation activities planned for the quarter</b>	<b>Project implementation achievements during the quarter</b>
	<ul style="list-style-type: none"> <li>Tenders will be finalized</li> </ul>	<ul style="list-style-type: none"> <li>-</li> </ul>

9.	Estimated time for completion of Project as per DPR <sup>3</sup> : <u>December/2009</u>
	Estimated time for completion of project as on date: <u>July/2010</u>

*All amounts are in Rs. lakhs*

10.	Monitoring Funds Utilisation <sup>4</sup> for the project						
Tender Package No.	Actual amounts utilised in the project					Balance utilization forecast for FY 08-09	Balance utilization forecast for balance project period
	Upto end of last reporting Quarter <sup>5</sup>	During the last quarter being reported			Total to date		
		<i>Oct – 08</i>	<i>Nov – 08</i>	<i>Dec - 08</i>			
1.	(Annexure-II enclosed.)						
2.							
n.							
Total	0.00	0.00	0.00	0.00	0.00	300.00	7124.00
Utilization of funds as % of funds received from all sources for the project as on date							

<sup>4</sup>

<sup>5</sup>

**11. Any issues / constraints in project implementation** *(please state in brief bullet points)*

- Abnormal increase of Steel prices.
- Increasing rates of all materials including cement.
- Less participation in tenders due to limited number of contractors.
- Shortage in Supply of pipes such as Ductile Iron pipes.
- No response for EPC works consisting of single package with huge amount.

VICE-CHAIRMAN,  
VGTM-UDA,  
VIJAYAWADA

Signature & Date  
**Authorised Signatory**  
**Project Implementing Agency**

Date:09-01-2009

COMMISSIONER,  
MUNICIPAL CORPORATION  
VIJAYAWADA.

Signature & Date  
**Authorised Signatory**  
**Urban Local Body<sup>6</sup>**