

ANNEXURE I : PROJECT INFORMATION (FINANCIAL)
JNNURM
Ministry of Housing & Urban Poverty Alleviation (MoHUPA)

Progress Report for Month Ending by March'2009

State /
UT Code

State/UT Name

Andhra Pradesh

SLNA

APUFIDC

S. No	City	Implementing Agency	Project Code	Project Title	Project Bank Account No.	Project Component	Date of Approval by Gol	Project Cost (Rs. Lakhs)	Central Share	State Share	ULB Share	Beneficiary Contribution	Others
1	3	4	5	6	7	8	9	10.00	11.00	12	13	14	15
BSUP (Identified Cities)													
1	Vijayawada	VMC	-	Detailed designs and estimations to BSUP, Circle-I area.	33432200011393 of Syndicate Bank	Basic Amenities	10-11-2006		190.50	76.20	114.30	-	-
						(i) Water Supply		65.78					
						(ii) Sewerage		67.59					
						(iii) Roads and Pavements		178.34					
						(iv) Street Lighting		-					
						(v) Drains		58.33					
						(vi) Others		11.11					
						Total		381.15					
2	Vijayawada	VMC	-	Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area.	60601100027081 of Andhra Bank	Basic Amenities	28-09-2006		12936.85	5174.74	1822.11	5940.00	-
						(i) Water Supply							
						(ii) Sewerage							
						(iii) Roads, Pavements & Others		6073.70					
						(iv) Street Lighting							
						(v) Housing		19800.00					
						Total		25873.70					
3	Vijayawada	VMC	-	Detailed designs and estimations for BSUP- Circle-II, Vijayawada.	30244983817 of State Bank of India	Basic Amenities	02-02-2007		2904.40	1161.76	1916.89	-	-
						(i) Water Supply		726.39					
						(ii) Sewerage		1349.53					
						(iii) Roads and Pavements		3074.92					
						(iv) Street Lighting		-					
						(v) Drains		657.95					
						Consulting Charges		174.26					
						Total		5983.05					
4	Vijayawada	VMC	-	Detailed designs and estimations for BSUP- Circle-II & III areas, Vijayawada.	30244987981 of State Bank of India	Basic Amenities	02-02-2007		1285.62	514.26	848.51	-	-
						(i) Water Supply		602.17					
						(ii) Sewerage		465.11					
						(iii) Roads and Pavements		916.27					
						(iv) Street Lighting		-					
						(v) Others (Drains)		587.70					
						Consulting Charges		77.14					
						Total		2648.39					
5	Vijayawada	VMC	-	Providing G+3 group housing and BSUP in slums located in Circle-I of VMC	765550884 of Indian Bank	Basic Amenities	19-10-2007		9168.17	4193.54	3700.85	2025.60	-
						(i) Water Supply		571.72					
						(ii) Sewerage		1351.23					
						(iii) Roads and Pavements		2996.55					
						(iv) Street Lighting		150.00					
						(v) Housing		9452.80					
						(vi) Drains		2132.79					
						(vii) Leveling site		125.00					

S. No	City	Implementing Agency	Project Code	Project Title	Project Bank Account No.	Project Component	Date of Approval by Gol	Project Cost (Rs. Lakhs)	Central Share	State Share	ULB Share	Beneficiary Contribution	Others
1	3	4	5	6	7	8	9	10.00	11.00	12	13	14	15
						(viii) Others		1681.25					
						(ix) Contingencies		626.82					
						Total		19088.16					
6	Vijayawada	VMC	-	Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada.		Repairs to Dwelling Units	13-02-2008	773.81	386.91	154.76	232.14	-	-
						Total		773.81	386.91	154.76	232.14	-	
7	Vijayawada	VMC	-	Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Gollapudi, Jakkampudi (V) in VMC.		(i) Housing	21-02-2009	7040.00	4898.81	1959.77	2170.83	768.21	-
						(ii) Water Supply		309.53					
						(iii) Sewerage		300.59					
						(iv) Street Lighting		393.79					
						(v) Roads		584.76					
						(vi) Drains		66.95					
						(vii) Parks		25.00					
						(viii) Compound Wall		66.45					
						(ix) Site Development		44.35					
						(x) Health		24.00					
						(xi) Community Hall		63.35					
						(xii) School Buliding		60.00					
						(xiii) Taxes		818.84					
						Total		9797.61					
8	Vijayawada	VMC	-	Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Alankar Industries at Jakkampudi (v) in VMC.		(i) Housing	21-02-2009	7040.00	4898.40	1959.36	2170.83	768.21	-
						(ii) Water Supply		309.65					
						(iii) Sewerage		302.78					
						(iv) Street Lighting		393.79					
						(v) Roads		584.76					
						(vi) Drains		66.95					
						(vii) Parks		25.00					
						(viii) Compound Wall		61.14					
						(ix) Site Development		46.59					
						(x) Health		24.00					
						(xi) Community Hall		63.34					
						(xii) School Buliding		60.00					
						(xiii) Taxes		818.79					
						Total		9796.79					

COMMISSIONER

JNNURM

Ministry of Housing & Urban Poverty Alleviation (MoHUPA)

Progress for Month Ending : March'2009

State /UT Code

State/UT Name Andhra Pradesh

S. No	City	Project Code	Project Title		Project Targeted Completion date	Executing/Implementing Agency	Project Component		Stagewise Progress//Milestones (Please specify) as Scheduled in DPR				
									Stage I (Tender Floating)/ Date	Stage II (Work Order)/ Date	Stage III (Work)/ Date	Stage IV (Atleast 50% Completion)/ Date	Stage V (100% Completion)/ Date
				Project Approval Date				No/No. of Packages					
	BSUP (Identified Cities)												
1	Vijayawada		Detailed designs and estimations to BSUP, Circle-I area.	11-10-2006	10-10-2007	Vijayawada Municipal Corporation	Infrastructure	63	15-10-2006	30-10-2006	05-11-2006	28-01-2008	30-09-2008
2			Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area.	28-09-2006	27-09-2009		Housing & Infrastructure	43	15-09-2007	03-10-2007	08-11-2007	01-10-2008	27-09-2009
3			Detailed designs and estimations for BSUP- Circle-II, Vijayawada.	02-02-2007	01-02-2009		Infrastructure	229	08-03-2007	15-10-2007	24-03-2008	30-09-2008	01-02-2009
4			Detailed designs and estimations for BSUP- Circle-II & III areas, Vijayawada.	02-02-2007	01-02-2009		Infrastructure	133	08-03-2007	15-10-2007	24-03-2008	30-09-2008	01-02-2009

S. No	City	Project Code	Project Title		Project Targeted Completion date	Executing/Implementing Agency	Project Component		Stagewise Progress//Milestones (Please specify) as Scheduled in DPR					
				Project Approval Date				No/No. of Packages	Stage I (Tender Floating)/ Date	Stage II (Work Order)/ Date	Stage III (Work)/ Date	Stage IV (Atleast 50% Completion)/ Date	Stage V (100% Completion)/ Date	
5			Providing G+3 group housing and BSUP in slums located in Circle-I of VMC	19-10-2007	18-10-2009		Infrastructure	55	21-07-2008	20-08-2008	24-11-2008	30-05-2009	18-10-2009	
6			Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada.	13-02-2008	12-01-2009		Housing Repairs	6	04-08-2008	23-08-2008	01-09-2008	05-01-2009	31-03-2009	
7			Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Gollapudi, Jakkampudi (V) in VMC.	21-02-2009	20-02-2011		Housing & Infrastructure	-	-	-	-	20-02-2010	20-02-2011	
8			Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Alankar Industries at Jakkampudi (v) in VMC.	21-02-2009	20-02-2011		Housing & Infrastructure	-	-	-	-	20-02-2010	20-02-2011	

COMMISSIONER

**ANNEXURE III : APPROVAL, RELEASE & UTILISATION OF FUNDS
JNNURM**

Ministry of Housing & Urban Poverty Alleviation (MoHUPA)

State /UT Code

State/UT Name

Andhra Pradesh

0												
S. No	City	Name of Project	Source of Fund	Amount Approved as per CSMC/CSC Minutes	Amount Released to EA			Amount Spent by EA			Commitment pending	
					Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto the end of Month	Upto end of Project Period
1	2	3	4	5	6.00	7	8	9	10	11	12	13
0 BSUP (Identified Cities)												
1	Vijayawada	Detailed designs and estimations to BSUP, Circle-I area.	Gol Share	185.02	92.50	46.25	138.75	92.50	46.25	138.75	46.27	0.00
			State Share	78.45	35.15	20.35	55.50	35.15	20.35	55.50	22.95	0.00
			ULB Share	117.68	147.42	18.93	166.35	111.02	55.30	166.32	0.00	0.00
			Total	381.15	275.07	85.53	360.60	238.67	121.90	360.57	69.22	0.00
2	Vijayawada	Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area.	Gol Share	12936.85	3234.21	0.00	3234.21	3234.21	0.00	3234.21	6468.43	3234.21
			State Share	5174.74	1293.68	0.00	1293.68	1293.68	0.00	1293.68	2587.37	1293.69
			ULB Share	1822.11	538.73	4016.52	4600.25	538.73	4061.52	4600.25	0.00	0.00
			Bank Loan	5940.00	0.00	0.00	0.00	0.00	0.00	0.00	4455.00	1485.00
			Total	25873.70	5066.62	4016.52	9128.14	5066.62	4061.52	9128.14	13510.80	6012.90

0												
S. No	City	Name of Project	Source of Fund	Amount Approved as per CSMC/CSC Minutes	Amount Released to EA			Amount Spent by EA			Commitment pending	
					Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto the end of Month	Upto end of Project Period
1	2	3	4	5	6.00	7	8	9	10	11	12	13
0	BSUP (Identified Cities)											
3	Vijayawada	Detailed designs and estimations for BSUP-Circle-II & III areas, Vijayawada.	Gol Share	1285.62	321.41	321.41	642.82	321.41	321.41	642.82	642.80	0.00
			State Share	514.26	128.56	128.56	257.12	128.56	128.56	257.12	257.14	0.00
			ULB Share	848.51	551.54	23.16	574.70	551.54	23.07	574.61	273.81	0.00
			Total	2648.39	1001.51	473.13	1474.64	1001.51	473.04	1474.55	1173.75	0.00
4	Vijayawada	Detailed designs and estimations for BSUP-Circle-II, Vijayawada.	Gol Share	2904.40	726.10	479.22	1205.32	726.10	479.22	1205.32	1699.08	0.00
			State Share	1161.76	290.44	0.00	290.44	290.44	0.00	290.44	871.32	0.00
			ULB Share	1916.89	1010.86	541.11	1551.97	1010.86	541.11	1551.97	364.92	0.00
			Total	5983.05	2027.40	1020.33	3047.73	2027.40	1020.33	3047.73	2935.32	0.00

0												
S. No	City	Name of Project	Source of Fund	Amount Approved as per CSMC/CSC Minutes	Amount Released to EA			Amount Spent by EA			Commitment pending	
					Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto the end of Month	Upto end of Project Period
1	2	3	4	5	6.00	7	8	9	10	11	12	13
0	BSUP (Identified Cities)											
5	Vijayawada	Providing G+3 group housing and BSUP in slums located in Circle-I of VMC	Gol Share	9168.17	2292.04	0.00	2292.04	22.41	244.52	266.93	4584.09	2292.04
			State Share	4193.54	916.82	0.00	916.82	20.00	246.92	266.92	2228.33	1048.39
			ULB Share	3780.85	0.00	0.00	0.00	0.00	0.00	0.00	2835.64	945.21
			Bank Loan	2025.60	0.00	0.00	0.00	0.00	0.00	0.00	1519.20	506.40
			Total	19168.16	3208.86	0.00	3208.86	42.41	491.44	533.85	11167.26	4792.04
6	Vijayawada	Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada.	Gol Share	386.91	96.73	0.00	96.73	0.00	96.73	96.73	290.18	0.00
			State Share	154.76	36.75	0.00	36.75	0.00	36.75	36.75	118.01	0.00
			ULB Share	232.14	0.00	227.01	227.01	0.00	227.01	227.01	5.13	0.00
			Total	773.81	133.48	227.01	360.49	0.00	360.49	360.49	413.32	0.00

0

S. No	City	Name of Project	Source of Fund	Amount Approved as per CSMC/CSC Minutes	Amount Released to EA			Amount Spent by EA			Commitment pending	
					Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto the end of Month	Upto end of Project Period
1	2	3	4	5	6.00	7	8	9	10	11	12	13
0 BSUP (Identified Cities)												
7	Vijayawada	Housing & Infrastructure facilities for 3200 housing unit in 100 Blocks for the poor at Gollapudi, Jakkampudi (V) in VMC	Gol Share	4898.81	0.00	0.00	0.00	0.00	0.00	0.00	2449.40	2449.41
			GoAP Share	1959.77	0.00	0.00	0.00	0.00	0.00	0.00	979.88	979.89
			ULB Share	2170.83	0.00	0.00	0.00	0.00	0.00	0.00	1085.41	1085.42
			Berificiery	768.21	0.00	0.00	0.00	0.00	0.00	0.00	384.10	384.11
			Total	9797.62	0.00	0.00	0.00	0.00	0.00	0.00	4898.79	4898.83
8	Vijayawada	Housing & Infrastructure facilities for 3200 housing unit in 100 Blocks for the poor at Alankar Industries at Jakkampudi (v)	Gol Share	4898.40	0.00	0.00	0.00	0.00	0.00	0.00	2449.20	2449.20
			GoAP Share	1959.36	0.00	0.00	0.00	0.00	0.00	0.00	979.68	979.68
			ULB Share	2170.83	0.00	0.00	0.00	0.00	0.00	0.00	1085.41	1085.42
			Berificiery	768.21	0.00	0.00	0.00	0.00	0.00	0.00	384.10	384.11
			Total	9796.80	0.00	0.00	0.00	0.00	0.00	0.00	4898.39	4898.41

0												
S. No	City	Name of Project	Source of Fund	Amount Approved as per CSMC/CSC Minutes	Amount Released to EA			Amount Spent by EA			Commitment pending	
					Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto beginning of Month	During the Month	Upto end of Month (Cumulative)	Upto the end of Month	Upto end of Project Period
1	2	3	4	5	6.00	7	8	9	10	11	12	13
0 BSUP (Identified Cities)												

Progress Report for Month Ending: March'2009

SLNA : APUFIDC

S. No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Physical Progress			Financial Progress (Estimated Amount)		
							At the beginning of Month	During the Month	Upto end of Month (Cumulative)	At the beginning of Month	During the Month	Upto end of Month (Cumulative)
1	3	4	5	6	7	8	9	10	11	12	13	14
BSUP (Identified Cities)												
1	Vijayawada	Detailed designs and estimations to BSUP, Circle-I area.	Basic Amenities			Nos/Rs. Lakhs						
			(i) Water Supply	65.78	Sanctioned	66	80%	15%	95%	238.67	121.90	360.57
			(ii) Sewerage	67.59	Tender Floated	66						
			(iii) Roads and Pavements	178.34	Work Order issued	66						
			(iv) Street Lighting	-	Work started	66						
			(v) Drains	58.33	Upto 25% Completed	-						
			(vi) Others	11.11	25- 50% Completed	-						
					More than 50% Completed	6						
					Fully Completed	60						
					Occupied	-						

S. No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Physical Progress			Financial Progress (Estimated Amount)		
							At the beginning of Month	During the Month	Upto end of Month (Cumulative)	At the beginning of Month	During the Month	Upto end of Month (Cumulative)
1	3	4	5	6	7	8	9	10	11	12	13	14
2	Vijayawada	Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area.	Basic Amenities		Sanctioned	54	20%	15%	35%	5066.62	4061.52	9128.14
			(i) Water Supply		Tender Floated	54						
			(ii) Sewerage		Work Order issued	54						
			(iii) Roads, Pavements & Others	6073.70	Work started	54						
			(iv) Street Lighting		Upto 25% Completed	23						
			(v) Housing	19800.00	25- 50% Completed	16						
					More than 50% Completed	10						
					Fully Completed	5						
					Occupied	1004						
3	Vijayawada	Detailed designs and estimations for BSUP-Circle-II, Vijayawada.	Basic Amenities		Sanctioned	255	40%	15%	55%	2027.40	1020.33	3047.73
			(i) Water Supply	726.39	Tender Floated	255						
			(ii) Sewerage	1349.53	Work Order issued	255						
			(iii) Roads and Pavements	3074.92	Work started	255						
			(iv) Street Lighting	-	Upto 25% Completed	10						
			(v) Drains	657.95	25- 50% Completed	15						
			Consulting Charges	174.26	More than 50% Completed	24						
					Fully Completed	206						
					Occupied	-						

S. No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Physical Progress			Financial Progress (Estimated Amount)		
							At the beginning of Month	During the Month	Upto end of Month (Cumulative)	At the beginning of Month	During the Month	Upto end of Month (Cumulative)
1	3	4	5	6	7	8	9	10	11	12	13	14
6	Vijayawada	Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada.	Repairs to Dwelling Units	773.81	Sanctioned	6	5%	45%	50%	-	360.49	360.49
					Tender Floated	6						
					Work Order issued	6						
					Work started	6						
					Upto 25% Completed	-						
					25- 50% Completed	4						
					More than 50% Completed	2						
					Fully Completed	-						
					Occupied	-						

S. No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Physical Progress			Financial Progress (Estimated Amount)		
							At the beginning of Month	During the Month	Upto end of Month (Cumulative)	At the beginning of Month	During the Month	Upto end of Month (Cumulative)
1	3	4	5	6	7	8	9	10	11	12	13	14
7	Vijayawada	Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Gollapudi, Jakkampudi (V) in VMC.	(i) Housing	7040.00	Sanctioned	-	-	-	-	-	-	-
			(ii) Water Supply	309.53	Tender Floated	-						
			(iii) Sewerage	300.59	Work Order issued	-						
			(iv) Street Lighting	393.79	Work started	-						
			(v) Roads	584.76	Upto 25% Completed	-						
			(vi) Drains	66.95	25- 50% Completed	-						
			(vii) Parks	25.00	More than 50% Completed	-						
			(viii) Compound Wall	66.45	Fully Completed	-						
			(ix) Site Development	44.35	Occupied	-						
			(x) Health	24.00								
			(xi) Community Hall	63.35								
			(xii) School Buliding	60.00								
			(xiii) Taxes	818.84								
			Total	9797.61								

S. No	City	Name of Project	Project Component	Amount Approved as per CSMC/CSC Minutes	Progress Parameter	Units	Physical Progress			Financial Progress (Estimated Amount)		
							At the beginning of Month	During the Month	Upto end of Month (Cumulative)	At the beginning of Month	During the Month	Upto end of Month (Cumulative)
1	3	4	5	6	7	8	9	10	11	12	13	14
8		Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Alankar Industries at Jakkampudi (v) in VMC.	(i) Housing	7040.00	Sanctioned	-	-	-	-	-	-	-
			(ii) Water Supply	309.65	Tender Floated	-						
			(iii) Sewerage	302.78	Work Order issued	-						
			(iv) Street Lighting	393.79	Work started	-						
			(v) Roads	584.76	Upto 25% Completed	-						
			(vi) Drains	66.95	25- 50% Completed	-						
			(vii) Parks	25.00	More than 50% Completed	-						
			(viii) Compound Wall	61.14	Fully Completed	-						
			(ix) Site Development	46.59	Occupied	-						
			(x) Health	24.00								
			(xi) Community Hall	63.34								
			(xii) School Buliding	60.00								
			(xiii) Taxes	818.79								
			Total	9796.79								

COMMISSIONER

S. No	City	Name of Reform	Monitorable Indicator	Time Frame for Achievement as per MoA	Mid-term Target (By December 2008)	Target for the Reporting Year	Quarterly Target			Quarterly Achievement		
							Upto beginning of Quarter	During the Quarter	Upto end of Quarter (Cumulative)	Upto beginning of Quarter	During the Quarter	Upto end of Quarter (Cumulative)
2.6		Health	No. of households with ready access to Primary Health Care centre	-	-	-	-	-	-	-	-	100% coverage achieved.
2.7		Social Security	No. of poor beneficiaries covered	-	-	-	-	-	-	-	-	All eligible beneficiaries are provided with social security benefits.
3		Earmarking for Housing the urban poor		-	-	-	-	-	-	-	-	ULB is allocating land to the urban poor.
3.1			% of land earmarked in Housing colonies	-	-	-	-	-	-	-	-	
3.2			% of FSI earmarked	-	-	-	-	-	-	-	-	

COMMISSIONER

ANNEXURE VI : PROGRESS OF CAPACITY BUILDING PROGRAMMES

JNNURM

Ministry of Housing & Urban Poverty Alleviation (MoHUPA)

Progress Report for Quarter Ending by March'2009

State /UT Code

SLNA APUFIDC

S.No	State/City	Item	Physical Process		Financial Progress					
			Milestone		Release of Funds			Expenditure		
			Targeted upto the end of quarter	Achieved upto the end of quarter	Upto beginning of Quarter	During the Quarter	Upto end of Quarter (Cumulative)	Upto beginning of Quarter	During the Quarter	Upto end of Quarter (Cumulative)
1	2	3	4	5	6	7	8	9	10	11
1	State Level									
1.1	Andhra Pradesh / Vijayawada	Preparation of State Urban Poverty Profile	-	-	-	-	-	-	-	--
1.2		Preparation of State Slums Profile	-	-	-	-	-	-	-	--
1.3		Preparation of State Strategy for Urban Poverty Alleviation	-	-	-	-	-	-	-	--
1.4		Preparation State Strategy for Slum-free Cities/7-Point Charter	-	-	-	-	-	-	-	--
2	City Level (BSUP Cities/IHSDP Cities)									
2.1		Preparation of City Urban Poverty Profile	-	-	-	-	-	-	-	--
2.2		Preparation of City Slums Profile	-	-	-	-	-	-	-	--

S.No	State/City	Item	Physical Process		Financial Progress					
			Milestone		Release of Funds			Expenditure		
			Targeted upto the end of quarter	Achieved upto the end of quarter	Upto beginning of Quarter	During the Quarter	Upto end of Quarter (Cumulative)	Upto beginning of Quarter	During the Quarter	Upto end of Quarter (Cumulative)
2.3		Preparation of City Strategy for Urban Poverty Alleviation	-	-	-	-	-	-	-	--
2.4		Preparation of City Strategy for Slum Development/7-Point Charter	Preparation of Detailed Project Reports entrusted to the Consultants	Consultants submitted eight DPRs	-	-	-	141.67	-	141.67
3	Capacity Building Programmes									
3.1		Officials Trained	-	-	-	-	-	-	-	-
3.2		Non-Officials Trained	-	-	-	-	-	-	-	-
4	Workshops									
4.1		National Level	-	-	-	-	-	-	-	-
4.2		Regional Level	-	-	-	-	-	-	-	-
4.3		State Level	-	-	-	-	-	-	-	-
5	Other									
			-	-	-	-	-	-	-	-

COMMISSIONER

ANNEXURE VII : FUNDS FLOW, UTILISATION & REQUIREMENTS

JNNURM

Monthly Progress Report to Ministry of Housing & Urban Poverty Alleviation (MoHUPA) for the Month March' 2009

S. No	City	Project Code	Project Name	Date of Approval by CSMC/CSC	Shares	Approved	Released to State Govt.	Released to SLNA	Released to EA	Spent by EA	UC Submitted by EA	Additional Requirement of fund by the end of FY	Additional Requirement for the rest of the Mission period
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Vijayawada		Detailed designs and estimations to BSUP, Circle-I area.	10-11-2006	Gol	185.02	0.00	138.75	138.75	138.75	145.61	46.27	0.00
					State	78.45	0.00	55.50	55.50	55.50		22.95	0.00
					ULB	117.68	0.00	0.00	166.35	166.32		0.00	0.00
					Total	381.15	0.00	194.25	360.60	360.57	145.61	69.22	0.00
2	Vijayawada		Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area.	28-09-2006	Gol	12936.85	0.00	3234.21	3234.21	3234.21	4995.32	6468.43	3234.21
					State	5174.74	0.00	1293.68	1293.68	1293.68		2587.37	1293.69
					ULB	1822.11	0.00	0.00	4600.25	4600.25		0.00	0.00
					Bank Loan	5940.00	0.00	0.00	0.00	0.00		4455.00	1485.00
					Total	25873.70	0.00	4527.89	9128.14	9128.14	4995.32	13510.80	6012.90
3	Vijayawada		Detailed designs and estimations for BSUP-Circle-II & III areas, Vijayawada.	22-02-2007	Gol	1285.62	0.00	642.82	642.82	642.82	510.98	642.80	0.00
					State	514.26	0.00	257.12	257.12	257.12		257.14	0.00
					ULB	848.51	0.00	0.00	574.70	574.61		273.81	0.00
					Total	2648.39	0.00	899.94	1474.64	1474.55	510.98	1173.75	0.00

S. No	City	Project Code	Project Name	Date of Approval by CSMC/CSC	Shares	Approved	Released to State Govt.	Released to SLNA	Released to EA	Spent by EA	UC Submitted by EA	Additional Requirement of fund by the end of FY	Additional Requirement for the rest of the Mission period
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	Vijayawada		Detailed designs and estimations for BSUP-Circle-II, Vijayawada.	22-02-2007	Gol	2904.40	0.00	1205.32	1205.32	1205.32	2581.00	1699.08	0.00
					State	1161.76	0.00	290.44	290.44	290.44		871.32	0.00
					ULB	1916.89	0.00	0.00	1551.97	1551.97		364.92	0.00
					Total	5983.05	0.00	1495.76	3047.73	3047.73	2581.00	2935.32	0.00
5	Vijayawada		Providing G+3 group housing and BSUP in slums located in Circle-I of VMC	19-10-2007	Gol	9168.17	0.00	2292.04	2292.04	266.93	0.00	4584.09	2292.04
					State	4193.54	0.00	916.82	916.82	266.92		2228.33	1048.39
					ULB	3780.85	0.00	0.00	0.00	0.00		2835.64	945.21
					Bank Loan	2025.60	0.00	0.00	0.00	0.00		1519.20	506.40
					Total	19168.16	0.00	3208.86	3208.86	533.85	0.00	11167.26	4792.04
6	Vijayawada		Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada.	13-02-2008	Gol	386.91	0.00	96.73	96.73	96.73	0.00	290.18	0.00
					State	154.76	0.00	36.75	36.75	36.75		118.01	0.00
					ULB	232.14	0.00	0.00	227.01	227.01		5.13	0.00
					Total	773.81	0.00	133.48	360.49	360.49	0.00	413.32	0.00

S. No	City	Project Code	Project Name	Date of Approval by CSMC/CSC	Shares	Approved	Released to State Govt.	Released to SLNA	Released to EA	Spent by EA	UC Submitted by EA	Additional Requirement of fund by the end of FY	Additional Requirement for the rest of the Mission period
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	Vijayawada		Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Gollapudi, Jakkampudi (V) in VMC	21-02-2009	Gol Share	4898.81	0.00	0.00	0.00	0.00	0.00	2449.40	2449.41
					GoAP Share	1959.77	0.00	0.00	0.00	0.00	0.00	979.88	979.89
					ULB Share	2170.83	0.00	0.00	0.00	0.00	0.00	1085.41	1085.42
					Berificiery	768.21	0.00	0.00	0.00	0.00	0.00	384.10	384.11
					Total	9797.62	0.00	0.00	0.00	0.00	0.00	4898.79	4898.83
8	Vijayawada		Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Alankar Industries at Jakkampudi (v) in VMC.	21-02-2009	Gol Share	4898.40	0.00	0.00	0.00	0.00	0.00	2449.20	2449.20
					GoAP Share	1959.36	0.00	0.00	0.00	0.00	0.00	979.68	979.68
					ULB Share	2170.83	0.00	0.00	0.00	0.00	0.00	1085.41	1085.42
					Berificiery	768.21	0.00	0.00	0.00	0.00	0.00	384.10	384.11
					Total	9796.80	0.00	0.00	0.00	0.00	0.00	4898.39	4898.41

COMMISSIONER

ANNEXURE VIII : MONITORABLE INDICATORS (FOR THE MISSION PERIOD & MID-TERM)

JNNURM

Monthly Progress Report to Ministry of Housing & Urban Poverty Alleviation (MoHUPA) for the Month March'2009

		Projects		Dwelling Units		Coverage under 7 Point charter amenities	Security of Tenure	BSUP Funds established	Reservation of land for housing the poor
S.No	City	Completed	In Progress	Completed	In Progress	No. of Households	No. of Households	No. of Cities	No. of Cities
1	2	3	4	5	6	7	8	9	10
1	Vijayawada	-	6	-	13824	28,693	36,000	Yes	-

COMMISSIONER

ANNEXURE IX : Project Implementation Monitoring

JNNURM

Monthly Progress Report to Ministry of Housing & Urban Poverty Alleviation (MoHUPA) for the Month December 2008

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
1	2	3	4	5	6	7	8	9	10	11	12
Detailed designs and estimations to BSUP, Circle-I area. (Rs.3.70 Cr.)	1	Providing Water Supply distribution lines in Brahmaiah Colony. Rc.E6-25677/07	8.53	8.29	8.50		09-04-2007	05-05-2007	04-08-2007	27.8.07	223
(Rs.3.70 Cr.)	2	Providing Water Supply distribution lines in Nulakapet.	1.17	1.09	0.53		04/09/07	30-04-07	29-06-07	9.10.07	100
(Rs.3.70 Cr.)	3	Providing Water Supply distribution lines in Praja Sakthi Nagar. Rc.E6-	2.27	2.17	2.21		04/09/07	30-04-07	29-07-07	29.8.07	30
(Rs.3.70 Cr.)	4	Providing Water Supply distribution lines in Kanaka Durga Reddy Colony. Rc.E6-25675/07	3.22	3.06	2.82		04/09/07	30-04-07	29-07-07	15.11.07	106
(Rs.3.70 Cr.)	5	Providing side drains to balance roads in Labour Colony in 29 th division. Rc.E6-25079/2007	8.34	8.38	8.39	0.05	28-04-07	15-05-07	14-08-07	3.10.07	49
(Rs.3.70 Cr.)	6	Construction of 9" CC drains for cross roads in Labour Colony in 29 th div. Rc.E6-49446/05	19.98	18.72	17.36		10/03/06	10/04/06	09/10/06	11/12/06	62
(Rs.3.70 Cr.)	7	Providing side drains to Sangam Ramulu Street in 29 th div. Rc.E6-16292/2007	0.45	0.43	0.40		09/03/07	02/04/07	01/06/07	20-06-07	19
(Rs.3.70 Cr.)	8	Providing CC drains at K.L.Rao Nagar in 5 th cross road in 31 st div. Rc.E6-65277/2006	0.98	1.00	1.00	0.02	20-01-07	09/02/07	08/04/07	20-05-07	42
(Rs.3.70 Cr.)	9	Re-construction of CC drains at K.L.Rao Nagar in 8 th street in 31 st div. Rc.E6-61155/2006	1.54	1.30	1.30		18-01-07	10/01/07	09/04/07	27-04-07	18
(Rs.3.70 Cr.)	10	Construction of CC Drains to Sampatatabai street from Temple steps to Mallikarjua Peta at 25 th Division. E6-30743/07	3.48	3.48	3.46		14.6.07	11.7.07	10.10.07	23.12.07	73

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.3.70 Cr.)	11	Providing outfall drain to Kabela road from Masjid road to Ambedkar road in 29th divisio	17.15	0.00	0.00		-	-	-	-	Live over
(Rs.3.70 Cr.)	12	Providing 12"cc Drains, steps and landing in30th division E6-78276/07	3.15	2.52	2.58		16.11.07	11.12.07	10.3.08	10.2.08	30
(Rs.3.70 Cr.)	13	Restoration of UGD and Water supply Pipe line in Prajasakthi Nagar (E6-56860/07)	0.96	0.81	0.55		16.10.07	5.11.07	4.12.07	15.3.08	101
(Rs.3.70 Cr.)	14	Restoration of UGD Pipe line and Water Supply line with quarry dust in Ekalavya Nagar (E6-56859/07)	2.92	2.56	1.87		16.10.07	5.11.07	4.12.07	15.3.08	101
(Rs.3.70 Cr.)	15	Construction of 12" CC Drain steps Land in 30th Division (E6-78275/07)	2.85	2.26	2.00		16.11.07	11.12.07	10.3.08	10.2.08	
(Rs.3.70 Cr.)	16	Restoration of UGD and Water supply Pipe line in Nulaka Pet (E6-56857/07)	1.00	0.91	0.53		16.10.07	5.11.07	4.1.08	20.3.08	76
(Rs.3.70 Cr.)	17	Restoration of UGD and Water supply Pipe line in Bhagathsing Nagar (E6-51185/07)	0.48	0.46	0.46		16.10.07	5.11.07	4.12.07	20.3.08	106
(Rs.3.70 Cr.)	18	Restoration of UGD and Water supply Pipe line in Kanaka Durga reddy nagar (E6-56764/07)	1.35	1.22	1.03		16.10.07	4.11.07	4.1.08	20.3.08	76
(Rs.3.70 Cr.)	19	Providing Water supply distribution line in Urmila Subba Rao nagar. Rc.E6-24385/07	18.53	17.99	11.20		16.4.07	19.5.07	18.9.07		Work cancelled
(Rs.3.70 Cr.)	20	Providing Under ground drainage facility to Urmila Subba Rao Nagar. Rc.E6-21279/2007.	38.91	38.82	26.45		7.1.08	11.2.08	10.6.08		Progress
(Rs.3.70 Cr.)	21	Re Construction of CC Drains at K.L.Rao nagar, in 7th street in 31st Division. Rc.E6-61157/2006.	1.77	1.50	0.00		18.12.06	11.1.07	9.4.07	27.4.07	18
(Rs.3.70 Cr.)	22	Construction of CC drains raising and laying of CC roads in Priyadarsini colony 28th division. E6-48543/07	95.85	98.00	70.60		12.2.08	4.6.08	03.02.09		Progress

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.3.70 Cr.)	23	Construction of CC drains raising and laying of CC roads in Nulakpet in 29th division E6-48537/07	15.00	13.15	14.87		12.2.08	25.3.08	24.7.08		Progress
(Rs.3.70 Cr.)	24	Construction of CC drains raising and laying of CC roads in Ekalavya nagar in 29th division.E6-48536/07	52.30	49.22	43.84		12.2.08	27.3.08	26.7.08	10.11.08	106
(Rs.3.70 Cr.)	25	Construction of CC drains raising and laying of CC roads in Kanaka Durga Reddy nagar in 29th division. E6-48535/07	24.70	23.14	23.03		12.2.08	27.3.08	26.7.08	30.12.08	157
(Rs.3.70 Cr.)	26	Construction of CC drains raising and laying pf Cc roads in Brahmaiah colony in 29th division. E6-48540/07	13.72	12.74	11.08		12.2.08	27.3.08	26.7.08	24.10.08	92
(Rs.3.70 Cr.)	27	Construction of CC drains raising and laying of CC roads in Bhagthsingh nagar in 29th division. E6-48538/07	14.72	13.76	13.05		12.2.08	27.3.08	26.7.08	24.10.08	90
(Rs.3.70 Cr.)	28	Construction of CC drains and laying of CC roads in Prajashakti nagar in 29th division. E6-48539/07	13.40	11.77	11.33		12.2.08	25.3.08	24.7.08		Progress
(Rs.3.70 Cr.)	29	Providing CC roads in Urmila Subba Rao nagar	69.94	70.00	0.00		16.10.07	5.11.07	4.12.07		
(Rs.3.70 Cr.)	30	Providing CC drains in Urmila Subba Rao nagar	34.40	35.00	0.00		16.10.07	5.11.07	4.12.07		
(Rs.3.70 Cr.)	31	Reconsturction of CC drains at K.L.Rao nagar 8 th road in 31 st division E6-61157/06	1.50	1.50	1.48		14.6.07	11.7.07	10.10.07		
(Rs.3.70 Cr.)	32	Providing water Supply distribution line in ekalavya nagar Rc.E6-25682/07	6.11	5.78	4.52		16.10.07	5.11.07	4.12.07	10.12.07	6
(Rs.3.70 Cr.)	33	Reconstruction of CC drains and damaged CC road in Katavari st. in 36th division.Rc E6-57439/06	0.80	0.63	0.55		23.12.06	23.12.06	1.3.07	28.2.07	
(Rs.3.70 Cr.)	34	Construction of 12" CC drains steps landings from iaak st. in 35 th division. RcE6-52111/06	1.00	1.00	0.96		16.10.07	5.11.07	4.12.07		
(Rs.3.70 Cr.)	35	Reconstruction of CC drains and damaged CC road in Tatakondavari st. in 35th division.Rc-E6-24266/06	2.55	2.27	2.20		23.12.06	23.12.06	1.3.07	25.2.07	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.3.70 Cr.)	36	Providing drains steps landing to shariff house at kotteti kotaiah st in 33rd division. Rc.E6-15448/06	1.30	1.30	1.21		16.10.07	31.12.06	5.1.07	21.3.07	75
(Rs.3.70 Cr.)	37	Reconstruction of damaged drains in Katta Gopi st. in 35th division Rc.E6-68729/06	1.22	1.20	0.99		10.1.07	10.1.07	19.4.07	9.4.07	
(Rs.3.70 Cr.)	38	Providing Cedrains at Royappa raju st. in 32nd division. Rc.E6-69730/06	1.00	1.00	1.00		16.10.07	5.11.07	4.12.07	4.4.08	121
(Rs.3.70 Cr.)	39	Reconstruction of damaged drains in konduruvuri st in 35th division Rc.E6-70351/06	1.36	1.34	0.92		10.1.07	10.1.07	19.4.07	6.4.07	
(Rs.3.70 Cr.)	40	Reconstruction of side drains to thammin kanakamma st from 4-2/4-76 in E.P.NO.44/174 in hill area in 32nd division Rc.E6-28148/06	0.90	0.90	0.26		14.6.07	11.7.07	10.10.07	20.10.07	10
(Rs.3.70 Cr.)	41	Reconstruction of damaged drains in yenugula anjamma st. in 35th Division Rc.E6-68699/06	1.38	1.21	1.12		10.1.07	10.1.07	19.4.07	28.3.07	
(Rs.3.70 Cr.)	42	Providing CC drain at ganganamma temple road at 34th division E6-18172/07	0.90	0.90	0.76		24.3.07	2.4.07	1.6.07	9.5.07	
(Rs.3.70 Cr.)	43	Providing CC drains to rama mandiram st. (near chruch back side) in 33rd division. Rc.E6-18199/07	1.50	1.50	1.48		21.3.07	26.3.07	25.6.07	18.5.07	
(Rs.3.70 Cr.)	44	Reconstruction of CC drains steps landing near kuncham goplam house near anjaneyavagu hill area in 32nd division Rc.E6-22703/07	0.70	0.70	0.60		23.4.07	30.4.07	29.6.07	30.5.07	
(Rs.3.70 Cr.)	45	Construction of CC drains steps and landings at devadasu st. in 30th division Rc.E6-11252/07	1.80	1.80	1.70		7.3.07	8.4.07	8.6.07	27.6.07	19
(Rs.3.70 Cr.)	46	Providing CC drains and CC patches steps and landings in ramarao st in 30th division E6-12536/07	1.90	1.90	1.90		18.4.07	25.4.07	24.7.07	3.6.07	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.3.70 Cr.)	47	Providing CC drains and steps repairs in yadavapuram st hill area at 34th division.Rc.E6-18178/07	2.30	2.30	2.25		31.3.07	7.4.07	6.7.07	27.6.07	21
(Rs.3.70 Cr.)	48	Providing 9" CC drains and repairs to the steps and landings in bontha paparao st in 32nd division Rc.E6-30359/07	0.80	0.80	0.75		6.6.07	15.6.07	14.8.07	9.10.07	56
(Rs.3.70 Cr.)	49	Providing CC drain and CC patches steps and landing in karunamai devalayam st in 30th division Rc.E6-12540/07	4.00	4.00	3.90		11.7.07	20.7.07	19.10.07	22.10.07	3
(Rs.3.70 Cr.)	50	Reconstruction of CC drains to brahmamgari temple st. in hill area in 36th division. Rc.E6-27383/07	1.62	1.40	1.23		3.5.07	3.5.07	10.5.07	27.9.07	140
(Rs.3.70 Cr.)	51	Reconstruction of CC drains to gouse mohiddin st. and gollapalaem gattu road in 36th division Rc.E6-31984/07	1.33	1.33	1.29		11.7.07	11.7.07	20.7.07	11.11.07	113
(Rs.3.70 Cr.)	52	Providing CC drains and landings, steps and patch work at guru swamy st in 30th division Rc.E6-34902/07	2.00	2.00	1.95		5.7.07	9.7.07	8.10.07	12.11.07	35
(Rs.3.70 Cr.)	53	Providing CC drains and Ccpatches in yesuratnam st. in 30th division Rc.E6-12538/07	2.00	2.00	1.87		14.6.07	11.7.07	10.10.07	9.10.07	
(Rs.3.70 Cr.)	54	Restoration of UGD and water supply pipe line tranches with quarry dust in brahmaiah colony Rc.E6-56861/07	0.56	0.49	0.32		16.10.07	5.11.07	04.12.07	30.1.08	57
(Rs.3.70 Cr.)	55	Construction of CC drains raising and laying of CC roads in Urmila Subba Rao Nagar in 29th division.	100.00		0.00						
(Rs.3.70 Cr.)	56	Restoration of under ground drainage tranches with colony dust at priyadarsini colony in 28th division E6-56856/07	1.50	1.45	1.35		16.10.07	5.11.07	4.1.08	30.5.08	127
(Rs.3.70 Cr.)	57	Providing Under Ground Drainage facilities to Bhagat Singh Nagar. RCE6-24258/07	3.79	3.56	3.37		3/4/2007	25-04-07	24-07-07	9.5.08	290
(Rs.3.70 Cr.)	58	Providing Under Ground Drainage facilities to Nulakapet. Rc.E6-24249/07	3.02	2.87	2.36		3/4/2007	26.4.07	25.7.07	23.7.07	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.3.70 Cr.)	59	Providing Under Ground Drainage facilities to Brahmaiah Colony. Rc.E6-24252/07	4.27	4.10	3.10		3/4/2007	25-04-07	24-07-07	9.5.08	290
(Rs.3.70 Cr.)	60	Providing Under Ground Drainage facilities to Kanaka Durga Reddy Colony. Rc.E6-24251/07	6.41	6.38	0.62		3/4/2007	25-04-07	24.8.07	6.6.08	287
(Rs.3.70 Cr.)	61	Providing Under Ground Drainage facilities to Praja Sakthi Nagar.(24253/07)	5.19	5.16	0.26		3/4/2007	25-04-07	24-07-07	12.6.08	324
(Rs.3.70 Cr.)	62	Providing Under Ground Drainage facilities to Ekalavya Nagar. Rc.E6-24255/07	16.03	15.58	9.43		11/4/2007	19-05-07	18-09-07	29.5.08	254
(Rs.3.70 Cr.)	63	Providing Under Ground Drainage facilities to Priyadarsini Colony. Rc.E6-24256/07	18.56	17.89	12.89		11/4/2007	19-05-07	18-09-07	13.8.08	299
(Rs.3.70 Cr.)	64	Providing under ground facilities to kanaka durga reddy nagar CC I st part bill RCE6-2425/07	3.50	3.50	3.47		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.3.70 Cr.)	65	Supply and erection of 5 HP Kirloskar make pumpset for 5 MGD at Head Water Works. Rc.E6-20372/07	0.71	0.71	0.71		15.3.07	9.4.07	8.7.07	24.6.07	
(Rs.3.70 Cr.)	66	Re-construction of damaged drain in (15" CC drains) in Veeraiah Street 3 rd cross road in 35 th div. Rc.E6-25929/07	1.60	1.32	1.35		5/3/2007	5/10/2007	7/9/2007	30-07-07	
(Rs.3.70 Cr.)	67	A&OE Charges - APUFIDC			2.76						
(Rs.3.70 Cr.)	68	Towards Publication of VMC Tenders (BSUP Works) in News for the month of Jan,09 C6-20512/2001			3.29						
		Total	678.17	545.52	360.58						

COMMISSIONER

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area. (Rs.258.74 Cr.)	1	Providing water supply distribution net work I Nehru Nagar Slum RcEE-3-23617/07	11.62	10.62	16.00		19-05-2007	26-06-2007	25-09-2007	29-08-2007	
(Rs.258.74 Cr.)	2	Construction of Housing Scheme Package -1 at New R.R. Pet (19 Blocks x 32 = 608 Houses) Rc.E9-44504/07	1033.60	951.99	722.73		08-08-07	10-04-2007	23-05-09	-	
(Rs.258.74 Cr.)	3	Construction of Housing Scheme at Disneyland Sector-C (21 Blocks x 32 = 672 Houses) Rc.E9-44503/07	1142.40	1052.20	1049.39		08-08-07	10-04-2007	23-05-09	-	
(Rs.258.74 Cr.)	4	Construction of Housing Scheme Package -2 at New R.R. Pet (18 Blocks x 32 = 576 Houses) Rc.E9-44505/07	979.20	901.89	679.37		08-08-07	10-04-2007	23-05-09	-	
(Rs.258.74 Cr.)	5	Construction of Housing Scheme at Machavaram (14 Blocks x 32 = 448 Houses) Rc.E9-44506/07	761.60	709.25	894.26		08-08-07	10-04-2007	13-05-09	-	
(Rs.258.74 Cr.)	6	Construction of Housing Scheme at Radha Nagagar, Payakupuram & Sundaraiah Nagar (11 Blocks x 32 = 352 Houses) Rc.E9-44507/07	598.40	557.27	649.57		08-08-07	10-04-2007	23-05-09	-	
(Rs.258.74 Cr.)	7	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses) Rc.E12-107416/08	979.20	968.42	3.18		15-02-08	-	18-02-08	-	
(Rs.258.74 Cr.)	8	Construction of Housing Scheme Package -2 at Jakkampudi (18 Blocks x 32 = 576 Houses) Rc.E12-107419/08	979.20	968.42	1.97		15-02-08	-	18-02-08	-	
(Rs.258.74 Cr.)	9	Construction of housing scheme under G+3 pattern at Kundavari Kandrika(7 blocks x 32 =224 houses) E6-87656/07	380.80	374.51	151.86		12-07-2007	21-01-08			

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.258.74 Cr.)	10	Construction of G+3 pattern housing of new raja rajeswari pet package 3 E9-80188/07	924.80	909.89	189.60		14-11-07	27-12-07	30-07-09		
(Rs.258.74 Cr.)	11	Construction of housing scheme under G+3 pattern at Disney land package H3(12 blocks x 32=384 houses) E6-91725/07	652.80	642.02	459.89		12-07-2007	21-01-08			
(Rs.258.74 Cr.)	12	construction of housing scheme at sector C E6-91723/07 package C1	1142.40	1123.53	854.71		12-07-2007	21-01-08			
(Rs.258.74 Cr.)	13	construction of H1&H2 packages at disney land E9-50000/06	1520.64	1522.00	266.08						
(Rs.258.74 Cr.)	14	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 3 (15blocks x 32=480 houses) (Rc.E12/138838/08)	998.40	1020.00	96.84						
(Rs.258.74 Cr.)	15	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 4 (15blocks x 32=480 houses) (Rc.E12/138840/08)	998.40	891.81	0.00		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	16	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 5 (15blocks x 32=480 houses)(Rc.E12/1138842/08)	998.40	891.13	0.00		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	17	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 6(15blocks x 32=480 houses) (Rc.E12/138843/08)	998.40	891.13	0.00		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	18	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 7(15blocks x 32=480 houses) (Rc.E12/138844/08)	998.40	891.13	178.73		27-10-08	27-11-08	26-05-10	-	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.258.74 Cr.)	19	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 8(15blocks x 32=480 houses) (Rc.E12/138847/08)	998.40	891.81	144.16		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	20	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 9(15blocks x 32=480 houses) (Rc.E12/138848/08)	998.40	891.81	142.33		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	21	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 10 (15blocks x 32=480 houses) (Rc.E12/138850/08)	998.40	891.81	148.44		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	22	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 11 (15blocks x 32=480 houses) (Rc.E12/138853/08)	998.40	891.81	74.31		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	23	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 12 (15blocks x 32=480 houses) (Rc.E12/138855/08)	998.40	891.81	74.31		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	24	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 13 (15blocks x 32=480 houses) (Rc.E12/138858/08)	998.40	891.81	74.31		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	25	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 14 (15blocks x 32=480 houses) (Rc.E12/138864/08)	998.40	891.81	161.52		27-10-08	27-11-08	26-05-10	-	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.258.74 Cr.)	26	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 15 (9blocks x 32=288 houses) (Rc.E12/141047/08)	691.20	891.81	111.44		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	27	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 16 (15blocks x 32=480 houses) (Rc.E12/145027/08)	998.40	617.41	157.83		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	28	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 17 (15blocks x 32=480 houses) (Rc.E12/145029/08)	998.40	891.81	155.05		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	29	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 18 (15blocks x 32=480 houses) (Rc.E12/145030/08)	998.40	891.81	201.29		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	30	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 19 (15blocks x 32=480 houses) (Rc.E12/145032/08)	998.40	891.81	171.83		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	31	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 20 (15blocks x 32=480 houses) (Rc.E12/145033/08)	998.40	891.81	179.13		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	32	Construction of G+3 pattern Houses under JNNURM Project at Jakkampudi-package 21 (15blocks x 32=480 houses) (Rc.E12/145034/08)	998.40	891.81	51.87		27-10-08	27-11-08	26-05-10		

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.258.74 Cr.)	33	Construction of G+3 pattern Houses under JNNURM Project at Gangireddula dibba- (16blocks x 32=512 houses) (Rc.E12/119557/08)	972.80	891.81	85.69		27-10-08	27-11-08	26-05-10		
(Rs.258.74 Cr.)	34	Clearing light Jungle inculding uprooting and removing stems at Gangiredula dibba E9-53963/07	0.42	0.42	0.42		17-04-08	17-04-08	16-05-08	16-05-08	
(Rs.258.74 Cr.)	35	Towards provide street light with new electrical poles in jakkampudi E3-237/08	7.00	7.00	6.83		27-10-08	27-11-08	27-11-08	27-11-08	
(Rs.258.74 Cr.)	36	Providing query rubbish road to main road and cross roads in new RR pet E9-80666/08	1.95	1.81	1.81		14-11-07	14-11-07	13-02-08	13-02-08	
(Rs.258.74 Cr.)	37	Providing query rubbish road to main road and cross roads in new RR pet E9-80667/08	1.99	1.85	1.85		14-11-07	14-11-07	02-12-2008	02-12-2008	
(Rs.258.74 Cr.)	38	Construction of G+3 houses under JnNURM Scheme at sector H EE6-917251/07	652.80	642.02	75.03		07-12-07	21-01-08	20-07-09	-	
(Rs.258.74 Cr.)	39	Formation of 60" and 40" Internal road with Quarry rubbish in the Jakkampudi Housing site lay out E12-107417/08	2.00	1.94	2.00		16-06-08	16-06-08	15-07-08	15-09-08	
(Rs.258.74 Cr.)	40	Construction of housing scheme in G+3 pattern under bsup at jakkampudi E12-138842/08	998.40	891.13	212.89		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	41	Construction of housing scheme in G+3 pattern under bsup at jakkampudi E12-138843/08	998.40	891.13	223.26		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	42	Construction of housing scheme in G+3 pattern under BSUP at jakkampudi Mobilisation Advance E12-138840/08	998.40	891.13	273.05		27-10-08	27-11-08	26-05-10	-	
(Rs.258.74 Cr.)	43	Towards Soil Testing Fee (E9-79856/07)	1.08	1.08	1.08		15-02-08	15-02-08	14-03-08	14-03-08	
(Rs.258.74 Cr.)	44	Formation of quarry rubbish internl roads in and around at jakkampudi E12-144351/08	9.60	9.24	9.49		29/09/2008	22/10/2008	18/02/2009	18/02/2009	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.258.74 Cr.)	45	Conducting soil testing 7point at vambay colony E12-158911/08	0.84	0.84	0.84		12-02-2008	12-02-2008	01-03-2009	01-03-2009	
(Rs.258.74 Cr.)	46	Conducting soil testing 15points at jakkam pudi housing lay out E12-158912/08	1.80	1.80	1.87		12-02-2008	12-02-2008	01-03-2009	01-03-2009	
(Rs.258.74 Cr.)	47	Construction of G+3 pattern housing vambay colony E12-157399/08	969.28	864.57	86.46		20/01/2009	31/01/2009	27/08/2010		
(Rs.258.74 Cr.)	48	Proposed to provide 80no's of New Ele poles with House phase and STL Conductor under JNNURM Housing Scheme in Jakkampudi Village E3-90/09	3.00	2.50	2.53		20/01/2009	31/01/2009	27/08/2010		
(Rs.258.74 Cr.)	49	Providing water supply facilities to G+3 houses at payakapuram E6-134824/08	19.36	19.49	18.23		08-06-2008	11-07-2008	27/04/2009		
(Rs.258.74 Cr.)	50	Providing of Electrification facilities to (G+3) Houses at Sector c, near Disney land Package C2 E12-134844/08	57.12	39.48	15.69		08-06-2008	10-10-2008	02-09-2009		
(Rs.258.74 Cr.)	51	Providing electrical facilities to G+3 Houses at Payakapuram,Radha Nagar, and Sundaraiah Nagar E12-134840/08	29.92	22.01	15.94		08-06-2008	09-11-2008	01-10-2009		
(Rs.258.74 Cr.)	52	Providing Water Supply facilities to (G+3) houses constructed at Machavaram Sector 'A' E12-134833/08	24.64	24.81	19.73		08-06-2008	11-07-2008	27/04/2009		
(Rs.258.74 Cr.)	53	Providing Quarry Rabbish roads and cross drainage works for internal roads to north side of 60" main rods E12-1540561/08	8.00	7.50	7.27		08-06-2008	11-07-2008	27/03/2009		
(Rs.258.74 Cr.)	54	Providing Quarry Rabbish roads and cross drainage works for internal roads to south side of 60" main Jakkampurdirods	5.00	4.50	4.18		08-06-2008	11-07-2008	27/03/2009		
		Total	35532.86	32706.21	9128.14						

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)

COMMISSIONER

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
Detailed designs and estimations for BSUP-Circle-II, Vijayawada. (Rs.59.83 Cr.)	1	Providing water supply distribution network in Durgapuram slum area (E3-153/07) (BSUP)	4.47	4.39	2.98		15.3.07	26.4.07	25.7.07	15.11.07	
(Rs.59.83 Cr.)	2	Providing water supply distribution network in Gulabithota slum area (E3-158/07) (BSUP)	3.40	3.44	3.25		15.3.07	9.4.07	8.7.07	26.8.07	
(Rs.59.83 Cr.)	3	Providing water supply distribution network in Bhanu Nagar slum area (E3-155/07) (BSUP)	4.00	3.96	2.53		15.3.07	9.4.07	8.7.07	3.10.07	
(Rs.59.83 Cr.)	4	Providing water supply distribution network in Pasuputhota slum area (E3-156/07) (BSUP)	5.55	5.13	5.07		15.3.07	26.4.07	25.7.07	2.10.07	
(Rs.59.83 Cr.)	5	Providing water supply distribution network in Old Payakapuram slum area (E3-144/07) (BSUP)	7.20	6.46	6.11		15.3.07	9.4.07	8.7.07	29.6.07	
(Rs.59.83 Cr.)	6	Providing water supply distribution network in Prajasakti Nagar slum area (E3-150/07) (BSUP)	8.90	8.37	8.46		15.3.07	9.4.07	8.7.07	18.6.07	
(Rs.59.83 Cr.)	7	Construction of CC Drain from MR1 to CR9 in between MR9 and MR8 in New RR Pet (E11-303/2006) (BSUP)	19.13	19.83	38.54		25.12.07	10.1.07	9.4.07	5.11.07	
(Rs.59.83 Cr.)	8	Providing CC pavement 100mm thick to Foundary street Bhimaiah Street and Pardhasaradhi street in Durgapuram area fin 43rd Division. (JNNURM) (E11-173/2007)	13.39	13.63	12.81		24.4.07	21.7.07	20.11.07	--	
(Rs.59.83 Cr.)	9	Providing CC pavement 100mm thick to Vijaya Convent road, EP Laskhmana Rao street N. Narasimharao street in Durgapuram area fin 43rd Division. (JNNURM) (E11-192/2007)	12.45	13.50	15.32		24.4.07	21.7.07	20.11.07	-	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	10	Providing 100mm thick CC Pavement to Brahmaraju street, Pattabhiramaraju street, Vanapala vari street cross road in Mutyalampadu in 46th Division (E11-102/07) (BSUP_JNNURM) (Funds from Pasuputhota Slum)	2.93	3.03	4.60		2.3.07	23.3.07	22.5.07	16.5.07	
(Rs.59.83 Cr.)	11	Construction of CC Drains and culverts providing quarry rubbish to Mahankalamma temple street (E11-289/06)	1.65	1.50	1.64		5.5.06	29.5.06	28.7.06	15.9.06	
(Rs.59.83 Cr.)	12	Providing 100mm thick CC pavement to III and IV cross roads in Gulabithota in 44th Division (E11-765/06)	8.76	8.97	8.75		1.12.06	12.12.06	11.3.07	10.3.07	
(Rs.59.83 Cr.)	13	Construction of 9" CC Drains to Bhanu Nagar N/s cross roads in 44 th Division (E11-325/06)	4.70	4.74	4.11		25.9.06	3.10.06	13.12.06	10.6.07	
(Rs.59.83 Cr.)	14	Providing CC pavement to Rajaka street in 43 rd Division (E11-346/2006)	8.57	7.73	7.75		20.12.06	4.1.07	3.4.07	22.6.07	
(Rs.59.83 Cr.)	15	Removal of 6" sewer lines and providing 8" sewer line in Rajam raju street (E3-198/07)	0.47	0.46	0.47		15.4.07	30.4.07	20.7.07	4.8.07	
(Rs.59.83 Cr.)	16	Construction of CC Drains from D.No. 78-5-12 to Municipal Borewell in Kundavari Kandrika in 59th Division (E11-674/05)	6.36	5.60	0.16		3.1.06	18.1.06	17.4.06	3.4.06	
(Rs.59.83 Cr.)	17	Construction of CC Drains in Nehru Nagar poor settlement in 18 th Division (Rc.EE4-21472/07)	1.40	1.21	1.38		3.1.06	18.1.06	17.4.06	3.4.06	
(Rs.59.83 Cr.)	18	providing 100 MM A/c w.s. internal distribution pipeline in kanaka durga colony in 55 division Rc.E3-892/06	4.95	4.94	4.73		17.12.06	2.1.07	1.3.07	18.4.07	
(Rs.59.83 Cr.)	19	Providing 100mm thick C.C.Pavement to Ganapathi Rao Street in 43rd division. (E11-134/07)	8.22	6.46	8.04		18.3.07	4.4.07	3.8.07	22.9.07	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	20	Providing & laying of Water Supply distribution net work in Slum praja sakthi nagar CC II & Final Bill. Rc.E3-	8.90	8.37	8.46		27.3.07	9.4.07	8.7.07	18.6.07	
(Rs.59.83 Cr.)	21	Providing Laying & Water Supply Distribution network in the slum kamsali pet Rc.E3-138/07	4.66	4.40	2.85		27.6.07	9.7.07	8.4.07	8.8.07	
(Rs.59.83 Cr.)	22	Providing Water Supply distribution network at Prakash Nagar Rc.E3-53/07	27.13	25.60	19.88		15.6.07	29.6.07	28.10.07	5.9.07	
(Rs.59.83 Cr.)	23	Removal of 6" dia sewer line and providing 8" dia sewer line 43 Division Rc.E3-199/07	0.65	0.63	0.63		15.4.07	30.4.07	20.7.07	15.9.07	
(Rs.59.83 Cr.)	24	Construction of 9 CC Drais to Pasuputhota 3 rd Cross Road in 46 th Division Rc.E11-19/07	4.73	4.58	4.18		15.8.07	31.8.07	30.11.08	12.10.07	
(Rs.59.83 Cr.)	25	Construction of CC Drains in Kamsali pet Rc.E11-118/07	3.86	3.88	2.74		10.4.07	24.4.07	23.7.07	15.7.07	
(Rs.59.83 Cr.)	26	CTO sivalayam street, vja Towards VAT Recovery made from the construction work bills fro the moth of 05/07 B6-26850/95	0.45	0.35	0.54		3.1.06	18.1.06	17.4.06	3.4.06	
(Rs.59.83 Cr.)	27	Restoration of UGD Trankers and repairs to existing culvents in 24th Division Krishna Lanka. (Rc.E9-38657/07)	6.54	5.50	7.52		3.1.06	18.1.06	17.4.06	3.4.06	
(Rs.59.83 Cr.)	28	Providing UGD Collection network in New Rajarajeswaripet slum area (E3-591/2007)	368.54	379.21	115.09		6.9.07	5.11.07	4.11.08	--	
(Rs.59.83 Cr.)	29	Providing UGD facilities to Ambedkar Nagar, lambadipet etc., in Patamata area under Section-5 A pumping station. (E1-45065/2006)	27.24	24.54	26.13		10-10-2007	18-10-2007	17-01-2008	20-03-2008	62
(Rs.59.83 Cr.)	30	Providing under ground drainage facilities to Nehru Nagar area poor settlements under BSUP (JJNURM) in 18th division. (EE3-25773/2007)	60.80	0.00	0.00		-	-	-	-	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	31	Construction of CC drains in Giripuram poor settlements in 18th division under BSUP (JNNURM) (EE3-21473/2007)	19.95	0.00	0.00		-	-	-	-	
(Rs.59.83 Cr.)	32	Construction of CC drains in Kamineni Nagar poor settlements in 2nd division under BSUP (JNNURM) (E1-21474/2007)	8.68	8.18	0.00		11-04-2007	30-09-2008	29-01-2009	-	
(Rs.59.83 Cr.)	33	Construction of CC drains in Darsipet-I poor settlements in 12th division under BSUP (JNNURM) (E1-21475/2007)	9.51	7.80	8.19		11-04-2007	10-09-2008	09-01-2009	-	
(Rs.59.83 Cr.)	34	Construction of CC drains in Ramalingeswara nagar poor settlements in 14th division under BSUP (JNNURM) (E4-21478/2007)	4.40	4.44	0.00		11-04-2007	12-11-2007	12-11-2007	-	
(Rs.59.83 Cr.)	35	Construction of CC drains in Ranigarithota in poor settlement under BSUP in 15th division. (EE3-27214/2007)	34.85	0.00	0.00		-	-	-	-	
(Rs.59.83 Cr.)	36	Providing 350mm dia to 110mm dia HDPE pipe lines in Brahmarambapuram poor settlements in 24th division under BSUP (JNNURM)(EE3-23046/2007)	60.00	53.48	42.91		05-09-2007	07-11-2007	06-05-2008	-	
(Rs.59.83 Cr.)	37	Construction of CC drains in Brahmarambapuram poor settlements in 24th division under BSUP (JNNURM) (EE3-21479/2007)	16.05	0.00	0.00		-	-	-	-	
(Rs.59.83 Cr.)	38	Providing under ground drainage collection net work in Vambay Colony and Singh Nagar areas (E3-362/2007)	874.00	950.82	376.48		6.9.07	17.12.07	16.6.08	--	
(Rs.59.83 Cr.)	39	Providing UGD Collection network in NSC Bose Nagar Slum Area (Rc.E11-599/2007)	650.00	669.93	67.00		19.9.07	17.3.08	16.9.09	--	
(Rs.59.83 Cr.)	40	Providing UGD Collection network in Rajeev Nagar slum area (E11-598/2007)	495.00	510.29	51.00		19.9.07	17.3.08	16.9.09	--	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	41	Construction of CC drains in Durgapuram in Division No. 43 (JNUURM) (E11-123/07)	15.90	14.32	18.39		30.5.07	1.9.07	31.12.07	-	
(Rs.59.83 Cr.)	42	Construction of CC drains in Bhanu Nagar in Division No. 44 (JNUURM) (E11-125/07)	8.39	8.35	4.50		1.9.07	16.11.07	15.2.08	-	
(Rs.59.83 Cr.)	43	Construction of CC drains in Madhura Nagar in Division No. 45 (JNUURM) (E11-124/07)	34.40	0.00	0.00		1.9.07	-	-	-	
(Rs.59.83 Cr.)	44	Construction of CC drains in Pasuputhota in (JNUURM) (E11-126/07)	8.80	8.82	2.11		1.9.07	15.10.07	14.2.08	-	
(Rs.59.83 Cr.)	45	Construction of CC drains in New Payakapuram 57th Division Reach-II (BSUP) (E11-229/07)	31.10	30.48	22.67		1.9.07	5.11.07	4.5.08	-	
(Rs.59.83 Cr.)	46	Providing WBM to Block No. 138, 139, 140 and 141 ground roads in Ajitsingh Nagar in 55th Division (E11-774/06) (Under BSUP)	5.04	5.04	5.06		20.10.06	22.12.06	21.3.07	16.12.07	
(Rs.59.83 Cr.)	47	Providing WBM Roads to the Block Nos. 141 to 143 in Ajitsingh Nagar in 55th Division (E11-809/06) (Under BSUP)	4.56	4.55	0.00		20.10.06	5.12.07	4.3.07	2.3.07	
(Rs.59.83 Cr.)	48	Construction of CC drains in Ambedkar Nagar poor settlements in 12th division under BSUP (JNNURM) (E1-21464/2007)	3.99	3.97	0.00		28-04-07	02-05-2007	01-08-2007	24-11-2007	83
(Rs.59.83 Cr.)	49	Providing water supply distribution network in Nehru Nagar poor settlements under BSUP (JNNURM) in 18th division. (E4-23617/2007)	17.48	14.55	0.00		06/12/07	25-06-07	25-09-2007	29-8-2007	--
(Rs.59.83 Cr.)	50	Providing water supply distribution to Kamineni Nagar part-I. (E4-32034/2007)	1.99	1.96	0.00		24-05-07	28-05-07	27-07-2007	20-7-2007	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	51	Providing 200mm dia to 100mm dia AC pipe lines in Eenadu colony poor settlements in 14th division under BSUP (JNNURM)(EE3-23042/2007)	34.00	29.06	17.57		4/8/2007	09/10/07	12/09/07	-	
(Rs.59.83 Cr.)	52	Construction of CC drains in Eenadu colony poor settlements in 14th division under BSUP (JNNURM) (E4-21480/2007)	7.45	7.15	6.69		30-08-2007	17-09-2007	16-12-2007	18-07-2008	
(Rs.59.83 Cr.)	53	Providing water supply distribution to Kamineni Nagar. Rc.E4-32033/07	1.99	1.98	0.49		24-05-07	28-05-07	27-06-07	20-7-2007	
(Rs.59.83 Cr.)	54	Restoration of UGD & WSt in 16th division EE3-56394/07	2.96	2.93	2.89		22-10-2007	12-11-2007	11-01-2008	10-01-2008	--
(Rs.59.83 Cr.)	55	Construction of CC Drain in 3rd division EE3-21471/07	7.30	6.84	6.76		11-04-2007	17-09-2007	16-12-2007	25-01-2008	39 days
(Rs.59.83 Cr.)	56	Providing CC roads in 23rd division EE3-46953/07	3.82	3.78	3.45		25-08-2007	22-10-2007	21-01-2008	23-01-2008	2 days
(Rs.59.83 Cr.)	57	Providing CC road to dintyalvari st in 22nd division EE3-32216/07	3.06	2.95	3.03		31-05-2007	25-08-2007	24-11-2007	30-01-2008	66 days
(Rs.59.83 Cr.)	58	Providing CC pavement in darsi pet area in 12th division EE3-50689/07	41.40	40.83	58.01		24-10-2007	03-11-2007	2.2.2008		
(Rs.59.83 Cr.)	59	Providing CC pavement in darsi pet area in 12th division EE3-52159/07	35.65	35.33	36.94		24-10-2007	03-11-2007	05-11-2007	02-02-2008	--
(Rs.59.83 Cr.)	60	Widing of patel road with WBM Ramandutam nagar to bandar canal Rc.EE3-17252/07	27.46	26.34	22.65		31-05-2007	25-08-2007	24-11-2007	30-01-2008	
(Rs.59.83 Cr.)	61	Widing and providing BT with cold mix process to currency nagar main road in 2nd division EE3-92633/07	9.98	9.47	5.67		14-12-2007	01-01-2008	30-03-2008	26-01-2008	--
(Rs.59.83 Cr.)	62	Construction of CC drains in darsi pet poor settlement in 12th division E1-21476/07	7.89	7.73	7.54		11-04-2007	17-09-2007	16-12-2007	23-03-2008	96
(Rs.59.83 Cr.)	63	Providing CC road to basu rao st in 23rd division EE3-46949/07	5.10	5.05	5.10		25-08-2007	12-10-2007	11-01-2008	01-01-2008	--

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	64	Providing DI Pumping main to gang reddula dibba arul nagar Rc.EE3-30959/07	44.45	48.67	17.95		9.8.07	8.11.07	7.3.08		
(Rs.59.83 Cr.)	65	Providing UGD tranches to tikkle road in 13th division Rc.EE3-52412/07	5.39	5.47	4.33		03-10-2007	22-10-2007	21-01-2008	05-01-2008	--
(Rs.59.83 Cr.)	66	Providing BM and SDBC to PSR Reddy road from Durgapuram DP Station to Madhura Nagar Railway track (Rc.E11-276/07)	45.75	46.53	43.25		15.8.07	5.9.07	1.1.08	1.1.08	
(Rs.59.83 Cr.)	67	Providing CC road to maseed st from high school road vm ranga road EE3-47478/07	3.23	3.19	3.17		14-11-2007	03-12-2007	02-03-2008	25-02-2008	--
(Rs.59.83 Cr.)	68	Restoration of UGD & WSt in 15th division Rc.EE3-56395/07	4.84	4.80	4.83		22-10-2007	12-11-2007	11-01-2008	20-02-2008	40 days
(Rs.59.83 Cr.)	69	Providing water supply distribution network in Ayodhya Nagar and Ramalingeswarapet slum area (E3-151/07)	8.70	8.22	2.46		2.5.07	14.5.07	13.8.07	24.12.07	
(Rs.59.83 Cr.)	70	Providing water supply distribution network in New Rajarajeswaripet slum area (E3-141/07)	53.20	46.13	38.50		2.5.07	28.9.07	27.3.08	11.12.08	
(Rs.59.83 Cr.)	71	Providing 8" Sewerline for Paparaju street cross road in 47th Division (Rc.E3-629/07)	1.53	1.56	1.50		23.11.07	3.12.07	28.2.08	28.2.08	
(Rs.59.83 Cr.)	72	Widing and providing BT with cold mix process to currency nagar main road NH5 to Krishna enclave in 2nd Division. (Rc.E3-92633/07)	4.50	4.50	4.33		31-05-2007	25-08-2007	24-11-2007	30-01-2008	
(Rs.59.83 Cr.)	73	Providing CC Road to Metla Bazar Road High School Road in 23rd Division (Rc.EE3-92899/07)	6.25	5.40	5.32		14-12-2007	01-01-2008	30-03-2008	15-03-2008	--
(Rs.59.83 Cr.)	74	Providing UGD Facilities to Giripuram Poor Sattlement Under BSUP (EE3-29470/07)	40.20	43.76	38.75		15-09-2007	18-10-2007	17-01-2008	28-06-2008	
(Rs.59.83 Cr.)	75	Providing 150MM Sewer Ac Pipeline from Rahiman Park ELSR in 20th Division (Rc.EE3-56666/07)	3.23	3.34	3.03		22-10-2007	12-11-2007	11-01-2008	15-03-2008	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	76	Providing CC Road to Police station at Subba Raju Nagar 23rd Division (Rc.E3-47420/07)	3.20	3.20	3.17		14-12-2007	01-01-2008	30-03-2008		
(Rs.59.83 Cr.)	77	Providing CC Road to Venkataiah Road in Subbaraju Nagar in 23rd division (EE3-47475/07)	1.63	1.60	1.48		25-08-2007	22-10-2007	21-01-2008	20-03-2008	60 days
(Rs.59.83 Cr.)	78	Towards providing CC Road to Kallavari street Highschool road in 23rd division (EE3-46952/07)	4.46	4.42	4.07		25-08-2007	22-10-2007	21-01-2008	20-03-2008	60 days
(Rs.59.83 Cr.)	79	Providing CC Road Gowtham Nagar from feeder Road in 22nd division (EE3-32214/07)	7.88	7.55	6.72		31-05-2007	17-09-2007	16-12-2007	20-03-2008	95 days
(Rs.59.83 Cr.)	80	Providing CC Road to Dwaraka Nagar cross road to feeder road 22nd division (EE3-31336/07)	3.64	3.46	3.45		31-05-2007	25-08-2007	24-11-2007	20-03-2008	87
(Rs.59.83 Cr.)	81	Providing 8" dia Sewer line to top of Maseed road srilanka area 6th Division. (Rc.EE3-86077/07)	4.16	3.66	3.77		14-12-2007	11-02-2008	10-05-2008	25-03-2008	--
(Rs.59.83 Cr.)	82	Providing 200MM Dia UGD lines to Cross road in Nehuru Nagar 18th Division (Rc.EE3-94186/07)	32.66	32.79	19.43		22-12-2007	29-01-2008	28-04-2008	29-06-2008	60
(Rs.59.83 Cr.)	83	Providing sluice valve pits, scour valve, air valves and Air Valve bulbs to AE-3 (WS) section (Rc.E3-267/07)	1.00	1.00	0.96		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	84	Removal of 6" dia sewer line and providing 8" dia sewer line to Lankavari Street balance bit, in 43rd division. (Rc.E3-186/07)	0.50	0.50	0.41		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	85	Providing approach road to removed railway track road at Bhanunagar side in 44th Division (Rc.E11-391/2007)	1.20	1.20	1.17		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	86	Providing quarry rubbish roads near public toilets at New RR Pet (Rc.E11-495 /2007)	0.50	0.50	0.44		14-11-2007	03-12-2007	02-03-2008	25-02-2008	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	87	Providing quarry rubbish to low level portions of lanes in Padmavathi Ghat huts area at New Rajarajeswaripet in 52nd Division (Rc.E11-432/2007)	0.30	0.30	0.26		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	88	Providing quarry rubbish to low level portion of roads in Mahamkalamma Temple area in Old RR Pet in 49th division. (Rc.E11-433/07)	0.50	0.50	0.42		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	89	Providing RCC Pipe culverts and excavation of Katcha drains in Judicial Colony at Old RR Pet in 49th Division (Rc.E11-431/2007)	0.80	0.80	0.75		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	90	Construction of cross culvert at RR Peta to Azith Singh Nagar By-Pass road at Dabakotlu Junction on Nunna Road (Rc.E11-611/07)	0.90	0.90	0.88		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	91	Providing B.T. road to Patamatalanka main road from Feeder road to Ramalayam cross road in 13th division. (E4-25771/2007)	3.00	3.00	3.00		24-04-2007	14-05-2007	13-07-2007	22-3-2008	230
(Rs.59.83 Cr.)	92	Providing CC road and drains to Netaji street from Patamatalanka main road to existing CC road in 13th division. (Rc.EE3-63839/2006)	3.80	3.80	3.77		28-11-2006	24-02-2007	23-06-2007	24-9-2007	90
(Rs.59.83 Cr.)	93	Providing quarry rubbish roads to Nethaji road, Santhi street, Velagapudi Satyanarayana 1st and 2nd cross road in 10th division. (EE3-11317/2007)	3.20	3.20	3.10		01-01-2007	01-03-2007	01-05-2007	07-07-2007	65
(Rs.59.83 Cr.)	94	Widening and providing WBM road by hot mix process of High School road from M.G. road to Panta kalava in 9th division. (EE3-13097/2007)	25.00	25.00	24.30		19-02-2007	01-05-2007	31-08-2007	27-07-2007	--

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	95	Restoration of Rama Krishnaiah Street from Old Police Station road to Post Office road in 23rd division. (E4-35294/2007)	0.90	0.90	0.88		19-02-2007	25-06-2007	24-08-2007	02-08-2007	--
(Rs.59.83 Cr.)	96	Proiding quarry rubbish roads to Kamineni Nagar area in division No.2(EE3-44116/2006).	2.50	2.50	2.37		20-09-2006	02-11-2006	01-01-2007	06-08-2007	210
(Rs.59.83 Cr.)	97	Providing CC road to Gadhireddy Bose road in 14th division.(EE3-54494/2006)	1.00	1.00	0.86		07-10-2006	20-11-2006	19-01-2007	14-06-2007	175
(Rs.59.83 Cr.)	98	Widening and improvement of Ramalingeswara Nagar main road from screwbridge (NH.5) to Vijayawada Corporation Limits. (EE3-28782/2007)	13.50	13.50	13.28		16-06-2007	11-07-2007	10-11-2007	17-08-2007	--
(Rs.59.83 Cr.)	99	Restoration of UGD Trenches from Ramachandra Nagar sump to Currency Nagar in 2nd division. (E1-30417/2007)	2.00	2.00	1.85		10-05-2007	25-05-2007	24-07-2007	27-8-2007	27
(Rs.59.83 Cr.)	100	Providing CC road and 9" drains in 1st cross road in Chinnigari street in 9th division.(E1-28680/2007)	6.20	6.20	6.03		15-05-2007	25-06-2007	24-09-2007	27-8-2007	
(Rs.59.83 Cr.)	101	Providing BT surface to Subba Rao colony balance cross roads in 2nd division. (E1-34686/2007)	1.25	1.25	1.22		12-06-2007	29-06-2007	28-08-2007	27-8-2007	4
(Rs.59.83 Cr.)	102	Providing B.T. road by cold mix process to Vijaya Lakshmi colony 1st cross road in 2nd division. (E1-32886/2007)	2.25	2.25	2.20		31-05-2007	25-06-2007	24-08-2007	28-8-2007	4
(Rs.59.83 Cr.)	103	Providing B.T. with cold mix process to Srinivasa Nagar Bank colony water tank road in 2nd division. (E1-33153/2007)	3.50	3.50	3.25		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	104	Providing B.T. surface dressing with cold mix process to Vijayalakshmi colony internal roads in 2nd division.(E1-30419/2007)	3.75	3.75	3.71		10-05-2007	25-05-2007	24-07-2007	28-8-2007	33

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	105	Laying of WBM road under tunnel and VGTM UDA park connecting to Ranigarithota and Krishnalanka at kanaka Durga Varadhi.(EE3-12309/2006)	9.00	9.00	9.00		13-02-2007	08-03-2007	07-06-2007	9-8-2007	60
(Rs.59.83 Cr.)	106	Providing B.T. with cold mix process to Krishnaveni road from M.G. road to Ramalingeswara nagar Bridge in 12th division. (E1-31840/2007)	8.00	8.00	8.00		22-05-2007	07-06-2007	06-08-2007	10-9-2007	33
(Rs.59.83 Cr.)	107	Providing CC road to the T shape road at back side of Siddartha public School in 13th division. (EE3-33563/2006)	9.00	9.00	8.90		28-11-2006	15-02-2007	14-06-2007	8-9-2007	84
(Rs.59.83 Cr.)	108	Providing CC pavement 100mm thick in Lakshmi apartment south side cross road in RR gardens in 9th division. (EE3-12312/2007)	1.30	1.30	1.29		13-02-2007	14-05-2007	13-08-2007	9-9-2007	26
(Rs.59.83 Cr.)	109	Providing B.T road with cold mix process to the widening portion and Salaja hospital road in 18th division. (E4-32218/2007)	4.00	4.00	3.64		22-05-2007	28-06-2007	27-08-2007	28-8-2007	--
(Rs.59.83 Cr.)	110	Providing quarry rubbish road to Donka road from Bandar road to existing CC road (back side of Tykoon bar) in 13th division.(E4-38898/2007)	0.65	0.65	0.60		24-07-2007	23-08-2007	22-09-2007	21-9-2007	--
(Rs.59.83 Cr.)	111	Providing quarry rubbish to River bund side road from Balaji Nagar sluice valve to Geethanagar road in 14th division. (EE3-30265/2006)	2.00	2.00	1.54		08-12-2006	13-02-2007	12-05-2007	19-9-2007	126
(Rs.59.83 Cr.)	112	Providing CC road and drains to Netaji street from Patamatalanka main road to existing CC road in 13th division. (EE3-63839/2006)	1.50	1.50	2.43		28-11-2006	24-02-2007	23-06-2007	24-9-2007	90
(Rs.59.83 Cr.)	113	Providing WBM to the widened portion to the Salaja Hospital road in 18th division.(EE3-23832/2007)	4.00	4.00	3.75		26-03-2007	05-04-2007	04-07-2007	23-8-2007	50

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	114	Providing WBM to the widened portion to the Salaja Hospital road in 18th division.(Rc.EE3-23832/2007)	0.65	0.65	0.64		26-03-2007	05-04-2007	04-07-2007	23-8-2007	50
(Rs.59.83 Cr.)	115	Providing CC road to internal roads from new P & T colony to 80' wide road i.e. Fun Times club road. (E1-46071/2007)	1.70	1.70	1.67		24-08-2007	22-09-2007	21-12-2007	13-11-2007	--
(Rs.59.83 Cr.)	116	Providing 100mm thick CC pavement, drain walls raising and culvert to Karanamgari bazar in 8th division.(EE3-56823/2006)	7.80	7.80	7.60		08-12-2006	23-02-2007	22-06-2007	20-9-2007	90
(Rs.59.83 Cr.)	117	Widening of Patel road wwith WBM from M.G. road to Ramdoot nagar. (EE3-13602/2007)	10.00	10.00	9.94		26-03-2007	16-04-2008	15-07-2008	27-10-2008	96
(Rs.59.83 Cr.)	118	Providing B.T. with cold mix process to Rytu Bazar road from PWG grounds to M.G. road. (E1-33154/2007)	4.00	4.00	3.85		31-05-2007	25-06-2007	24-08-2007	05-11-2007	70
(Rs.59.83 Cr.)	119	Providing B.T. with cold mix process to High School road from M.G. road to Pantakalava in 9th division. (E1-33018/2007)	8.20	8.20	8.14		31-05-2007	19-07-2007	18-09-2007	18-9-2007	--
(Rs.59.83 Cr.)	120	Providing B.T. surface dressing to widening portion to Sikhamani center to Nimmathota center along Ch.Rajeswara Rao road. (E1-32230/2007)	6.70	6.70	6.67		22-05-2007	08-06-2007	07-08-2007	10-11-2007	90
(Rs.59.83 Cr.)	121	Restoration of UGD Trenches in currency Nagar area in 2nd division.(E1-32884/2007)	2.60	2.60	2.60		31-05-2007	25-06-2007	24-08-2007	26-11-2007	90
(Rs.59.83 Cr.)	122	Providing WBM road and construction of drain in Rajivnagar in 22nd division. (E4-56482/2007)	2.00	2.00	1.90		07-10-2006	22-05-2007	21-08-2007	19-11-2007	88
(Rs.59.83 Cr.)	123	Providing CC pavement to the balance bit in Kadiyalavari street in 19th division. (E4-43907/2007)	1.50	1.50	1.42		21-08-2007	14-09-2007	13-11-2007	3-12-2007	20

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	124	Restoration of UGD trenches with WBM in Pinnamaneni Polyclinic road and ITI road in 8th division.(E1-45973/2007)	6.30	6.30	6.30		21-08-2007	14-09-2007	13-11-2007	5-12-2007	25
(Rs.59.83 Cr.)	125	Providing quarry rubbish roads to Karivepaku thota main road, Repallivari street, Mokkaipati Punnaiah street in 10th division. (EE3-11315/2007)	2.00	2.00	1.85		11-01-2007	13-02-2007	12-04-2007	29-11-2007	220
(Rs.59.83 Cr.)	126	Restoration of UGD trenches in Bank Colony-I and Kanchukota vari street and Ramachandra Nagar in 8th division. (E1-47885/2007)	2.80	2.80	2.72		07-09-2007	22-09-2007	21-11-2007		
(Rs.59.83 Cr.)	127	Restoration of UGD trenches from Mother Theresa Statue to Anna Kalyana Mandapam in 8th division.(E1-47883/2007)	2.60	2.60	2.59		07-09-2007	22-09-2007	21-11-2007		
(Rs.59.83 Cr.)	128	Restoration of UGD trenches in State Bank Colony-II and Ashoknagar in 8th division. (E1-47886/2007)	3.20	3.20	3.19		07-09-2007	22-09-2007	21-11-2007		
(Rs.59.83 Cr.)	129	Providing CC road from Revenue park to Fortune Murali Park hotel in 13th division. (E4-27894/2007)	6.50	6.50	6.41		24-04-2007	14-08-2007	13-11-2007		
(Rs.59.83 Cr.)	130	Providing quarry rubbish and H.G.Metal layers to Govindha Rajulu Naidu Street and Narashimaha Naidu street in 19th Division. (EE3-56073/2007)	3.00	3.00	2.92		16-10-2007	05-11-2007	04-01-2008	10-12-2007	--
(Rs.59.83 Cr.)	131	Providing CC roads to Gundukotaiah st. from feeder road to high school road in 23rd division Ee3-46656/07	4.60	4.60	4.56		07-09-2007	22-09-2007	21-12-2007		
(Rs.59.83 Cr.)	132	Restoration of UGD & W.strenclers karkatta road in 22nd division EE3-56393/07	3.70	3.70	3.67		22-10-2007	12-11-2007	11-01-2008		
(Rs.59.83 Cr.)	133	Providing CC roads to old post office road from feeder road to dead end in 22nd division EE3-32217/07	4.20	4.20	4.03		31-05-2007	03-12-2007	02-03-2008	27-12-2007	--

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	134	Construction of CC Drain in New payakapuram Reach III in 57th Division (Rc.E11-229/07)	2.50	2.50	2.50		14-11-2007	03-12-2007	02-03-2008	25-02-2008	
(Rs.59.83 Cr.)	135	Providing CC roads to post office road from feeder road to rama krishnaiah road in 23rd division Rc.EE3-92904/07	5.91	5.31	5.45		14-12-2007	01-01-2008	30-03-2008	10-03-2008	
(Rs.59.83 Cr.)	136	Providing CC roads to Gowthami Nagar 2nd cross roads in 22nd division EE3-32213/07	7.35	7.60	6.96		21-09-2007	12-10-2007	11-01-2008	18-04-2008	
(Rs.59.83 Cr.)	137	Providing CC Road to Metla Bazar (balance) and cross roads in 23rd division Rc.EE3-106822/08	1.76	1.68	1.40		16-02-2008	04-03-2008	03-05-2008	18-04-2008	--
(Rs.59.83 Cr.)	138	Providing 200/160MMQ HDPE pipe line Ayodya nagar donka road and kanaka durga nagar main road Rc.E3-52/08	9.41	9.32	9.50		29.2.08	5.3.08	4.5.08	24.4.08	
(Rs.59.83 Cr.)	139	Providing CC road to old Police Station Road from Ramakrishnaiah road to Kodandarama Ghat in 23rd division.(Rc.E4-92894/2007)	6.55	6.43	6.42		14-12-2007	01-01-2008	30-03-2008	09-05-2008	40
(Rs.59.83 Cr.)	140	Providing intermediate man holes in 41 & 44 division Rc.E3-701/07	8.67	8.83	8.98		4.12.07	13.12.07	12.3.08	12.3.08	
(Rs.59.83 Cr.)	141	Providing CC road to Lal Bhadur Sastry Road from High School Road in 23rd division EE3-92901/07	6.64	5.66	5.23		14-12-2007	31-01-2008	30-04-2008	15-04-2008	
(Rs.59.83 Cr.)	142	Providing CC road to Subba Raju Nagar last bit in 23rd division EE3-91142/07	5.71	4.89	5.01		14-12-2007	01-01-2008	30-03-2008	09-05-2008	
(Rs.59.83 Cr.)	143	Providing CC road to Feeder Road in 22nd division EE3-32215/07	8.05	8.27	8.07		21-09-2007	12-10-2007	11-01-2008	12-05-2008	
(Rs.59.83 Cr.)	144	Providing 100mm thick CC pavement and Road side CC drainwall to Gulabithota main Road in 44th division E11-96/07	41.53	36.94	29.84		30.5.07	1.9.07	31.12.07	--	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	145	Providing Water supply distribution network in the slum Radhanagar and Sundaraiah Nagar E11-152/07	51.90	44.43	25.94		7.4.07	31.8.07	30.2.08		
(Rs.59.83 Cr.)	146	Providing CC Road to Nehru Nagar 1st Cross Road (Post office road) from feeder road to Nehru Nagar Main Road 22nd division EE3-95231/07	5.67	5.21	4.34		09-01-2008	11-02-2008	10-05-2008	07-06-2008	
(Rs.59.83 Cr.)	147	Providing CC Road to Gowthami Nagar 3rd road (K.Raghavaiah road) from Feeder road to Karakatta 22nd division EE3-100350/08	7.95	7.20	3.79		09-01-2008	11-02-2008	10-05-2008	7.6.08	26
(Rs.59.83 Cr.)	148	Providing CC road to Varma vari st., from Feeder road to High School Road in 23rd division EE3-46955/07	3.18	3.15	3.03		25-08-2007	03-12-2007	02-03-2008	02-06-2008	90
(Rs.59.83 Cr.)	149	Providing CC road to Ramamandiram road from feeder road to High School Road in 23rd division EE3-95960/07	6.40	5.70	5.24		31-01-2008	11-02-2008	10-05-2008	05-06-2008	25
(Rs.59.83 Cr.)	150	Providing road to Gowthami Nagar 3rd road from feeder road to Katta in 22nd division EE3-100351/08	8.77	7.91	7.69		09-01-2008	11-02-2008	10-05-2008	5.6.2008	25
(Rs.59.83 Cr.)	151	Restoration UGD trench and Providing CC pavement to cross roads of Ayodhya Nagar of Ramalingeswarapet in 51st division. Re.E11-220/2008.	12.70	12.24	11.25		5.8.08	4.10.08	5.8.08	4.10.08	
(Rs.59.83 Cr.)	152	Providing 100mm thick CC pavement to Ajith Singh Nagar area in 53, 54, 55, 56, 57, 58 & 59 divisions.	1300.00		0.00						
(Rs.59.83 Cr.)	153	Providing 100mm thick CC pavement to Madhura Nagar area in 45th divisions.	300.00		0.00						
(Rs.59.83 Cr.)	154	Providing UGD facilities to Gangireddula Dibba poor settlements in 3rd division. (E4 124840/2008)	49.00	42.50	0.00		23-07-2008	22-08-2008	21-02-2009		

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	155	Providing CC road to nehru nagar 2nd road from feeder road to nehru nagar main road in 22nd division EE3-95859/07	5.54	5.04	4.46		09-01-2008	11-02-2008	10-05-2008	07-06-2008	26
(Rs.59.83 Cr.)	156	Providing water supply distribution net work in slum at payakapuram and santhi nagar E3-143/07	47.70	47.70	46.63		26.2.08	25.2.08	1.3.08	30.10.08	
(Rs.59.83 Cr.)	157	Providing CC road to biyyam kotlu road from feedala road at ramakrishnaiah road in 23rd division EE3-105704/08	9.77	8.70	8.31		16-02-2008	04-03-2008	03-06-2008	04-07-2008	30
(Rs.59.83 Cr.)	158	Providing 100 mm thick CC pavement to bavajipet in 43rd division E11-651/07	4.50	4.50	4.42		16-02-2008	04-03-2008	03-06-2008	04-07-2008	
(Rs.59.83 Cr.)	159	Providing 300 mm UGD lines to main road in nehru nagar in 18th division EE3-94184/07	22.00	22.00	10.67		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.59.83 Cr.)	160	Providing balance water supply distribution net work in the slum old and new rajiv nagar E3-146/07	33.00	33.00	27.98		21.5.08	20.8.08	25.5.08	30.10.08	
(Rs.59.83 Cr.)	161	Towards way leave charges EE3-141/07	2.00	1.50	1.56						
(Rs.59.83 Cr.)	162	Providing cc road to g ragavaiah st from peder road to high school road in 23rd division EE3-46956/07	3.00	2.80	2.85		25-08-2007	20-02-2008	19-05-2008	4-7-2008	45
(Rs.59.83 Cr.)	163	Providing 100mm thick CC Pavment to Church Road and cross roads in Bavajipet. E11-15/08	2.22	2.22	2.22						
(Rs.59.83 Cr.)	164	Providing 150mm Sewer line to SBM Road Opp Chuttugunta Bridge Durgapuram. E3-34/2008	0.75	0.75	0.61						
(Rs.59.83 Cr.)	165	Providing 6" dia sewerlane to small lane opp.T V R H School. Durgapuram road to Sangetha college. E3-126/08	0.50	0.50	0.53						
(Rs.59.83 Cr.)	166	Providing CC road in indira colony main road 22nd division EE3-95862/07	3.44	3.44	2.96		09-01-2008	11-02-2008	10-04-2008	28-7-2008	100

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	167	Providing CC road to tirumala rao st from feeder road to high school road in 22nd division EE3-100349/07	7.55	6.70	5.54		09-01-2008	11-02-2008	10-05-2008	29-07-2008	70
(Rs.59.83 Cr.)	168	Providing CC road to indira colony cross roads in 22nd division EE3-95861/07	7.96	7.09	5.42		09-01-2008	11-02-2008	10-05-2008	29-7-2008	70
(Rs.59.83 Cr.)	169	Providing CC road to garikapati vari st in 23rd division EE3-105706/08	5.29	4.66	4.01		16-02-2008	04-03-2008	03-06-2008	25-7-2008	50
(Rs.59.83 Cr.)	170	providing CC road to rajaka road from melta bazar road cross road in 23rd dvn EE3-46958/07	2.69	2.66	2.43		25-08-2007	22-10-2007	21-01-2008	29-7-2008	180
(Rs.59.83 Cr.)	171	Providing CC road to harijana seva sangam road from metla bazar cross road in 23rd dvn EE3-47467/07	2.97	2.93	2.82		25-08-2007	22-10-2007	21-01-2008	29-07-2008	180
(Rs.59.83 Cr.)	172	Providing CC road to peeta basavaiah road from metla bazar road cross road in 23rd dvn EE3-46960/07	3.32	3.27	2.73		25-08-2007	22-10-2007	21-01-2008	28-7-2008	180
(Rs.59.83 Cr.)	173	Providing CC road to chitrakuta asramam road in 23rd division EE3-104986/08	2.87	2.62	2.65		16-02-2008	04-03-2008	03-06-2008	28-07-2008	55
(Rs.59.83 Cr.)	174	Providing 8" dia SWG pipe line to cross Roads in Mogalra Puram Hill area (Re.EE3-87858/07)	8.44	6.56	6.77		14-12-2007	31-01-2008	30-04-2008	02-06-2008	32
(Rs.59.83 Cr.)	175	Providing CC pavement to cross roads side of 2nd main road of ramalingeswara pet in 51st division E11-218/07	24.11	24.11	17.75		25.6.08	24.9.08	1.7.08	Progress	
(Rs.59.83 Cr.)	176	Providing 100mm thick CC road from madhura nagar to pasupu thota E11-21/08	47.20	47.20	31.14		19.3.08	18.6.08	20.3.08	3.3.09	
(Rs.59.83 Cr.)	177	Providing 100 mm thick CC pavement to lectures colony road in madhura nagar E11-217/08	24.11	24.11	30.49		25.6.08	24.9.08	1.7.08	Progress	
(Rs.59.83 Cr.)	178	Restoration of UGD trenches to ayodhya nagar main road in 51st division E11-256/08	2.81	2.81	2.84		14.7.08	13.9.07	15.7.08	13.9.07	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	179	Providing CC road to manna vari st from subba raya nagar main road to dead end in 23rd division EE3-115509/08	1.25	1.10	1.57		15-04-2008	26-05-2008	25-07-2008	29-11-2008	92
(Rs.59.83 Cr.)	180	Providing CC road to guntur vari st from subba raya nagar main road to karakatta in 23rd division EE3-115490	3.44	3.21	3.25		15-04-2008	26-05-2008	25-08-2008	23-9-2008	28
(Rs.59.83 Cr.)	181	Providing W.B.M.road with single coat surface dressing to ayodhya nagar from ck reddy road to railway track E11-94/08	6.50	6.00	5.58		15-04-2008	26-05-2008	25-08-2008	23-9-2008	
(Rs.59.83 Cr.)	182	Restoration of UGD trenches in ramalingeswara pet 1st main road in 51st division E11-253/08	3.42	3.42	2.32		14.7.08	13.9.07	15.7.08	13.9.07	
(Rs.59.83 Cr.)	183	Providing CC road to vanunuri vari st from high school road to subba raya nagar main road in 23rd division EE3-115494/08	8.47	7.95	8.07		15-04-2008	26-05-2008	25-08-2008	29-9-2008	33
(Rs.59.83 Cr.)	184	Providing CC road to snakara mattam road from feeder road to high school road in 22nd division EE3-115504/08	8.41	7.38	7.52		15-04-2008	04-06-2008	03-09-2008	29-9-2008	25
(Rs.59.83 Cr.)	185	Providing CC pavement to cross roads of new ayodhya nagar om 51st division E11-219/08	12.17	12.17	10.61		25.6.08	24.8.08	26.6.08	24.8.08	
(Rs.59.83 Cr.)	186	Providing cc road to patcha meda bazar from subba raya nagar main road to karakatta in 23rd division E3-115492/08	2.76	2.61	2.58		15-04-2008	26-05-2008	25-07-2008	01-10-2008	66
(Rs.59.83 Cr.)	187	Providing 100mm thick CC Pavement to 6 to 19 Roads in Ayodhya Nagar area in 51st Division (E11-275/2008)	42.21	43.00	38.70		28.8.08	27.12.08	1.9.08	-	
(Rs.59.83 Cr.)	188	Providing cc road to bhy reddy vari st in 24th division EE3-115513/08	5.00	5.20	4.53						
(Rs.59.83 Cr.)	189	Providing cc road to anad bhavan road in 24th division EE3-115522/08	7.04	6.60	6.06		15-04-2008	26-05-2008	25-08-2008	16-10-2008	50

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	190	Providing steps landing and drains to dewaraka reddy home in 4th division EE3-77109/08	3.61	3.69	3.75		28-03-2008	22-04-2008	21-07-2008		
(Rs.59.83 Cr.)	191	providing step, drains and laying in 4th division E1-77107/08	4.10	4.20	4.20		28-03-2008	23-04-2008	22-07-2008	15-10-2008	80
(Rs.59.83 Cr.)	192	Providing cc road to feeder road end in 23rd division EE3-115485/08	2.66	2.49	2.18		15-04-2008	26-05-2008	25-07-2008	13-10-2008	
(Rs.59.83 Cr.)	193	Providing 100mm thick CC pavement to Pasuputhota roads in Madhura Nagar of 44th division Reach-II (E11-27/08)	45.83	45.83	18.68		19.3.08	18.6.08	20.3.08	2.3.09	345
(Rs.59.83 Cr.)	194	Providing cc road to subba raya nagar road in 23rd division EE3-42980/07	3.00	3.20	2.39						
(Rs.59.83 Cr.)	195	Providing under ground drainge facilities in 3rd division Ee3-136643/08	45.30	38.55	47.78		20-08-2008	27-09-2008	26-03-2009		
(Rs.59.83 Cr.)	196	Providing step, drains and laying to a.parmathma st hill area in 7th division EE3/E1-114293/08	5.40	5.01	5.06		28-03-2008	22-04-2008	21-07-2008	15-10-2008	80
(Rs.59.83 Cr.)	197	Providing CC Road to cross road at mantada vari street a tirumala rao Street in 22nd Division EE3-129484/08	5.38	4.98	4.96		07-07-2008	01-08-2008	30-11-2008	22-10-2008	37
(Rs.59.83 Cr.)	198	Providing 100mm thick CC pavement to Indira Colony roads in Madhura Nagar of 45th Division (BSUP) (E11-216/2008)	49.33	49.33	12.99		25.6.08	24.10.08	26.6.08	-	
(Rs.59.83 Cr.)	199	Construction of C/S culverts at Yarram vari street and karmika nagar main road opp.Machavaram Anjaneya swami temple in 4th division EEIII-136577/08	0.99	0.96	1.00				12-09-2008	11-11-2008	#####
(Rs.59.83 Cr.)	200	Providing 100mm thick CC Pavement to 20 to 28 Roads in Ayodhya Nagar area in 51st Division (E11-272/2008)	33.32	33.32	33.70		28.8.08	27.12.08	1.9.09	27.12.09	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	201	Providing 100mm thick CC Pavement to 29 to 40 Roads in Ayodhya Nagar area in 51st Division (E11-274/2008)	41.03	41.03	35.03		28.8.08	27.12.08	1.9.08	-	
(Rs.59.83 Cr.)	202	Providing 100mm thick CC Pavement to 41 to 45 Roads in Ayodhya Nagar area in 51st Division (E11-271/2008)	28.93	28.93	29.65		28.8.08	27.12.08	1.9.08	-	
(Rs.59.83 Cr.)	203	Providing CC road in alla chella rao road in ramalingeswara nagar in 14th division EE3-114540/08	5.15	4.58	4.58		29-04-2008	04-06-2008	03-09-2008	20-11-2008	45
(Rs.59.83 Cr.)	204	Providing Under Ground Drainge facilities to Arul Nagar area Reach II under BSUP in 3rd Division EEIII-136656/08	45.70	39.94	42.69		15-08-2008	27-09-2008	26-03-2009		
(Rs.59.83 Cr.)	205	Providing CC road & repairs to drain to east side of alla challa rao road in RL nagar in 14th division EE3-133733/08	1.58	1.42	1.18		01-08-2008	29-08-2008	28-12-2008	23-11-2008	--
(Rs.59.83 Cr.)	206	Providing 100mm thick CC Pavement to 1 to 5 Roads in Ramakrishnapuram area in 53rd Division (E11-302/2008)	46.92	46.92	30.89		4.9.08	3.1.09	6.9.08	Progress	
(Rs.59.83 Cr.)	207	Restoration of UGD trenches to various roads in 14th division EE3-114538/08	9.26	9.23	5.93		15-04-2008	26-05-2008	25-08-2008	11-11-2008	70
(Rs.59.83 Cr.)	208	Restoration to damaged roads by laying UGD lines in Block-I in 15th Division-EEIII-144198/08	8.17	7.50	7.87		03-10-2008	22-10-2008	21-12-2008	28-11-2008	--
(Rs.59.83 Cr.)	209	Restoration to damaged roads by laying UGD lines in Block-I in Chalasani Nagar 16th Division EEIII-144204/08	8.71	8.00	6.08		03-10-2008	22-10-2008	21-01-2009	05-12-2008	--
(Rs.59.83 Cr.)	210	Providing CC Roads to Satya Public School Roads in 22nd Division EE3-129485/08	4.03	3.72	3.80		07-07-2008	01-08-2008	30-11-2008	21-11-2008	--
(Rs.59.83 Cr.)	211	Restoration to damaged roads by laying UGD lines in block II in chalasani nagar in 16th division EE3-144203/08	7.50	6.86	4.07		03-10-2008	22-10-2008	21-01-2009	14-12-2008	--

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	212	Restoration of damaged roads by laying UGD lines in block II in 15th division EE3-144201/08	8.45	7.73	4.62		03-10-2008	22-10-2008	21-12-2008	15-12-2008	--
(Rs.59.83 Cr.)	213	Providing balance water supply distribution network in Old Rajarajeswaripet slum area (E3-142/07) (BSUP)	30.00	30.00	10.01		21.5.08	20.8.08	1.6.08	31.12.08	
(Rs.59.83 Cr.)	214	Providing UGD facility to bethlehem nagar slum area in 4th div EE3-148591/08	45.24	38.09	26.79		24-10-2008	24-11-2008	23-05-2009		
(Rs.59.83 Cr.)	215	Providing 100mm thick cc pavement to 6 to 20 roads in ramakrishna puram area in 53rd division E11-304/08	43.78	41.28	26.48		14.8.08	4.9.08	3.1.09	3.1.09	
(Rs.59.83 Cr.)	216	Providing 100 mm thick cc pavement to 1 to 6 cross roads in kedareswara pet in 50th div E11-436/08	29.33	28.43	25.42		3.10.08	23.10.08	22.2.09	22.2.09	
(Rs.59.83 Cr.)	217	Providing cc pavement to 17 to 23 cross roads of kedareswara pet in 50th div E11-438/08	38.93	35.98	29.84		3.10.08	23.10.08	22.2.09	22.2.09	
(Rs.59.83 Cr.)	218	Providing 100mm thick cc pavement to 14 to 16 and 24 cross roads in kedareswara pet in 50th div E11-439/08	26.03	25.40	26.04		3.10.08	23.10.08	22.2.09	22.2.09	
(Rs.59.83 Cr.)	219	Providing CC Payment to Internal Roads in Ambedkar Nagar slums 12th Division EE3-142416/08	26.61	22.49	24.80		29-09-2008	04-11-2008	03-05-2009	23-01-2009	
(Rs.59.83 Cr.)	220	Construction of cc drains to kamineni nagar from auto nagar slum area to existing drain in 2nd div EE3-138426/08	9.45	8.18	7.49		08-09-2008	30-09-2008	29-01-2009	25-01-2009	
(Rs.59.83 Cr.)	221	Providing cc road to katuri vari st from feeder road to high school road in 22nd div EE3-144369/08	26.55	20.07	16.60		29-09-2008	04-11-2008	03-03-2009		
(Rs.59.83 Cr.)	222	Providing cc pavement to cross roads 7 to 13 in kedareswara rao pet in 50th div E11-437/08	20.32	19.74	20.21		3.10.08	23.10.08	22.2.08	22.2.08	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	223	Restoration ugd trenches to siris raju road jyothi appt road side road pakeergudem amin road in brindavan colony EE3-131198/08	9.16	7.77	8.02		15-07-2008	01-08-2008	30.12.2008	25-12-2008	--
(Rs.59.83 Cr.)	224	Providing cc roads to various roads in brahmaraba puram poor settlement in 24th div EE3-144363/08	40.50	35.95	20.72		24-10-2008	24.11.2008	23.5.2009		
(Rs.59.83 Cr.)	225	Providing 100mm thick cc pavement to 20 to 34 roads in rama krishna puram E11-305/08	24.83	22.21	22.00		14.8.08	4.9.08	3.1.09	3.1.09	
(Rs.59.83 Cr.)	226	Providing 100mm thick cc pavement to 47 to 55 roads in aydhya nagar in 51st div E11-273/08	41.07	38.40	23.51		15.9.08	6.10.08	5.2.09	--	
(Rs.59.83 Cr.)	227	Providing cc road and cc retaining wall to v subba rao stp road 14th div EE3-148863/08	5.65	4.69	5.48		23-10-2008	17-11-2008	16-03-2009	30-01-2009	--
(Rs.59.83 Cr.)	228	Providing cc road to padavalarevu 2nd cross road in 14th div EE3-144197/08	6.31	5.17	5.17		03-10-2008	22-10-2008	21-01-2009	12-01-2009	--
(Rs.59.83 Cr.)	229	Providing cc road and side chain to cross road from tagore road to rayapati sttaiah house in rl nagar in 14th div EE3-144165/08	2.13	1.75	1.99		03-10-2008	22-10-2008	21-01-2009	18-01-2009	-
(Rs.59.83 Cr.)	230	Providing cc road to yerrabotula vari st in 14th div EE3-144168/08	6.09	4.74	5.42		03-10-2008	22-10-2008	21-01-2009	18-01-2009	--
(Rs.59.83 Cr.)	231	Providing CC Road to Tagore Road down biting 14th division EE3-144194/08	3.38	2.41	3.15		03-10-2008	22-10-2008	21-01-2009	20-01-2009	--
(Rs.59.83 Cr.)	232	Providing 100MM Thick CC Pavement to East side Roads of A Blocks In Vambay Colony 56th Division E11-367/2008	23.81	22.27	15.83		15.9.08	6.10.08	5.2.09	--	
(Rs.59.83 Cr.)	233	Providing 100MM Thick CC Pavement to West side Roads of A Blocks In Vambay Colony 56th Division under JNNURM E11-363/2008	30.46	28.50	9.73		15.9.08	6.10.08	5.2.09	--	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	234	Restoration of UGD and Water line trowchers water line tranchers with cc and Providing CC Roads in Giri Puram in 18th Division EEIII-144397/2008	47.28	45.59	22.89		29-09-2008	04-11-2008	03-05-2009		
(Rs.59.83 Cr.)	235	Providing CC Road to G.Kameswara Rao road (from feeder road to sump) in 22nd Division EEIII-149308/08	37.68	34.49	29.31		24-10-2008	24.11.08	23.3.09		
(Rs.59.83 Cr.)	236	Providing cc roads from 11 to 20 cross roads in devi nagar in 53rd div E11-559/08	36.78	34.54	20.93		2.11.08	27.11.08	26.3.09	--	
(Rs.59.83 Cr.)	237	Providing 100mm thick cc pavement to block no 1 to 18 in ajit sighn nagar 53nd div E11-539/08	48.15	45.20	9.34		2.11.08	27.11.08	26.3.09	--	
(Rs.59.83 Cr.)	238	Providing cc road to igh school road from karakatta to maseed road in 22nd div EE3-149302/08	27.35	26.08	16.25		24-10-2008	24.11.08	23.3.09	27-02-2009	--
(Rs.59.83 Cr.)	239	Providing cc roads to various roads in brahmaraba puram poor settlement in 24th div EE3-144356/08	37.15	33.06	16.05		24-10-2008	24.11.08	23.5.09		
(Rs.59.83 Cr.)	240	Providing UGD facility to anu nagar area in 3rd div EE3-136653/08	46.00	39.85	43.42		20-08-2008	27-09-2008	26-03-2009	26-02-2009	--
(Rs.59.83 Cr.)	241	Providing 100 mm thick cc pavement to 54 to 65 cross roads in new rr pet in 52nd div E11-357/08	35.00	36.00	24.97						
(Rs.59.83 Cr.)	242	Providing cc roads to various roads in brahmavambapuram poor settlement in 24th div EE3-144362/08	41.78	36.89	17.02		24-10-2008	24.11.2008	23.5.2009		
(Rs.59.83 Cr.)	243	Providing cc roads to various roads in brahmavambapuram poor settlement in 24th div EE3-144365/08	43.29	36.34	26.10		29-09-2008	30-10-2008	29-05-2009		
(Rs.59.83 Cr.)	244	Providing cc roads to various roads in brahmavambapuram poor settlement in 24th div EE3-144360/08	36.62	32.10	27.40		24-10-2008	24.11.2008	23.5.2009	27-03-2009	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.59.83 Cr.)	245	Providing cc roads in giri puram poor settlement in 18th div EE3-146350/08	22.31	21.06	20.09		14-10-2008	15-11-2008	14-03-2009	27-02-2009	--
(Rs.59.83 Cr.)	246	Providing cc roads in satyamgari doddi area sisubharan area in 22nd div EE3-144367/08	21.00	19.37	14.35		29-09-2008	04-11-2008	03-03-2009	26-02-2009	--
(Rs.59.83 Cr.)	247	Providing CC Roads to Subba Rayanagar main road from post office road to Lal Bahadur sastry road Jnuction in 23rd Divison EE3-149444/08	24.62	23.18	14.78		24-10-2008	24.11.2008	23.3.2009		
(Rs.59.83 Cr.)	248	Providing CC Roads to V.Pattabi street STP roads 14th Division EE3-148723/08	4.70	3.63	3.83		23-10-2008	17.11.2008	16.2.2008	09-03-2009	21
(Rs.59.83 Cr.)	249	Providing CC Pavement to Pappula Mill area roads in old Madhura Nagar of 45th Division E11-549/08	49.27	45.19	16.86		2.11.08	27.11.08	26.3.09	--	
(Rs.59.83 Cr.)	250	Providing CC Pavement to Ramadevi School Sorrounding roads in Madhura Nagar in 45th Division E2-548/08	49.52	45.42	22.72		2.11.08	27.11.08	26.3.09	--	
(Rs.59.83 Cr.)	251	Providing CC Road and Drains to subway under Knakadurga Varadhi in 22nd Division EE3-160610/08	2.20	2.20	2.22						
(Rs.59.83 Cr.)	252	Providing 100MM thick CC Pavement from Block no 145 to 149 in Sundaraiah Nagar E11-483/08	13.00	13.00	13.05						
(Rs.59.83 Cr.)	253	Providing 100MM thick CC Pavement in Madhura Nagar to Pasuputhota Road of 45th Division E11-21/08			5.79						
(Rs.59.83 Cr.)	254	Providing 100mm thick cc pavement to pasupu thota roads in madhura nagar E11-27/08			13.40						
(Rs.59.83 Cr.)	255	Providing 100MM thick CC Pavement to 30 to 53 cross roads in new rajarajeswari pet E11-358/08			35.98						
(Rs.59.83 Cr.)	256	Towards Qulity Control Charges			0.71						

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
						(Actual – Estimate)					
(Rs.59.83 Cr.)	257	Towards Consultancy Charges			6.16						
(Rs.59.83 Cr.)	258	Towards VAT Recovery			0.85						
		Total	7363.84	5541.54	3047.73						

COMMISSIONER

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
Detailed designs and estimations for BSUP-Circle-II & III areas, Vijayawada. (Rs.26.48 Cr.)	1	Providing water supply distribution lines in Karmika Nagar settlements under BSUP (JNNURM) (EE3-20785/2007)	40.45	38.14	7.47		05-10-2007	8/11/2007	7/3/2008	05-09-2008	180
(Rs.26.48 Cr.)	2	Constructio of CC drains in Eluru and Ryves canal bund (Murali Nagar) poor settlements in 1st division under BSUP (JNNURM). Rc.EE3-21477/07	33.39	0.00	0.00				-	-	
(Rs.26.48 Cr.)	3	Providing water supply facilities to Gandhiji Colony Urmila Nagar and Murali Nagar in (Eluru and Ryves canal bund,)1st division. (Rc.EE3-44171/2006)	19.20	19.52	18.64		6/10/2006	3/11/2006	2/5/2007		
(Rs.26.48 Cr.)	4	Constructio of CC drains in Auto Nagar poor settlements in 2nd division under BSUP (JNNURM). Rc.EE3-20783/07	9.98	0.00	0.00		-	-	-	-	
(Rs.26.48 Cr.)	5	Constructio of CC drains in Brahmananda Reddy Nagar poor settlements in 6th division under BSUP (JNNURM). Rc.EE3-21465/07	3.96	3.28	3.41		16-08-2008	10-09-2008	09-01-2009		
(Rs.26.48 Cr.)	6	Providing water supply distribution lines in Brahmananda Reddy Nagar poor settlements in 6th division under BSUP (JNNURM) (EE3-22902/2007)	8.85	4.23	3.94		13-03-2007	03-05-2007	02-09-2007	24-06-2007	--
(Rs.26.48 Cr.)	7	Construction of CC drains in Gulammohiddin Nagar poor settlements in 6th division under BSUP (JNNURM) (EE3-21466/2007)	8.63	8.50	8.55		13-03-2007	03-05-2007	02-09-2007	24-06-2007	--
(Rs.26.48 Cr.)	8	Providing water supply distribution lines in Gulammohiddin Nagar poor settlements in 6th division under BSUP(JNNURM) (EE3-23057/2007)	49.58	36.10	0.00		9/4/2007	14-9-07	13-12-07	-	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	9	Providing 8" dia SWG sewer lines to Maseed street hill area cross (Gulammohiddin Nagar) roads in 6th division.(EE3-69613/2006)	8.77	9.04	9.11		16-12-06	7/4/2007	6/8/2007	15-11-07	
(Rs.26.48 Cr.)	10	Providing 8" dia SWG sewer lines to Gulammohiddin Nagar hill area (Gulammohiddin Nagar) cross roads from Veeranna street to Mutyalamma temple in 6th division.(EE3-34161/2006)	9.10	9.22	9.62		22-03-2007	7/4/2007	6/8/2007	28-06-2008	--
(Rs.26.48 Cr.)	11	Providing 8" dia sewer pipe lines to Maseed street to Jamindar street(Gulammohiddin Nagar) in 6th division.(EE3-34162/2006)	9.68	9.92	0.00		16-12-06	7/4/2007	6/8/2007		
(Rs.26.48 Cr.)	12	Providing 8" dia SWG sewer lines to Gulammohiddin Nagar hill area (Gulammohiddin Nagar) cross roads from School road to Veeranna street in 6th division. (EE3-69610/2006)	8.29	8.51	3.52		22-03-2007	7/4/2007	6/8/2007	20-06-2008	
(Rs.26.48 Cr.)	13	Providing water supply distribution network in Ramakrishnapuram and Devi Nagar slum areas (E3-140/07) (BSUP)	17.75	15.26	7.12		30.7.07	31.8.07	30.11.08	--	
(Rs.26.48 Cr.)	14	Providing water supply distribution network in Prakash Nagar slum areas (E3-53/07) (BSUP)	27.13	25.60	4.50		11.6.07	30.6.07	29.10.07	5.12.07	
(Rs.26.48 Cr.)	15	Providing water supply distribution network in Kamsalipet slum areas (E3-138/07) (BSUP)	4.66	4.40	2.34		15.3.07	9.4.07	8.7.07	12.5.07	
(Rs.26.48 Cr.)	16	Providing water supply distribution network in Nandamuri Nagar and Indira Naik Nagar slum area (E3-137/07) (BSUP)	7.88	7.29	5.50		15.3.07	9.4.07	8.7.07	24.6.07	
(Rs.26.48 Cr.)	17	Providing UGD Collection network in Prakash Nagar slum area (E3-600/2007)	634.00	653.20	229.87		19.9.07	17.3.08	16.3.09		

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	18	Providing UGD Collection network in Old Rajarajeswaripet slum area (E3-592/07)	287.20	295.67	61.48		19.9.07	5.11.07	4.11.08		
(Rs.26.48 Cr.)	19	Construction of CC drains in Arunodaya Nagar and Subbaraju Nagar slums (JNUURM) (E11-119/07)	19.64	18.84	4.83		1.9.07	5.11.07	4.3.08	30.7.08	
(Rs.26.48 Cr.)	20	Construction of CC drains in Nandamuri Nagar and Indiranaik Nagar area in 52nd division. (E11-223/07) BSUP	23.87	22.19	12.05		4.8.07	22.9.07	21.1.08	20.1.08	
(Rs.26.48 Cr.)	21	Construction of CC drains in Ramakrishna Puram & Devi Nagar in Division NO. 53 (JNUURM) (E11-117/07)	21.41	0.00	0.00		1.9.07				
(Rs.26.48 Cr.)	22	Construction of CC drains in Kanakadurga Nagar in Division No. 55 (JNUURM) (E11-100/07)	28.82	29.00	8.84		3.4.07	18.7.07	17.11.07	15.11.07	
(Rs.26.48 Cr.)	23	Construction of CC drains in Andhraprabha Colony in Division No. 55 (JNUURM) (E11-114/07)	36.43	33.82	23.52		30.7.07	1.9.07	31.3.08	31.3.08	
(Rs.26.48 Cr.)	24	Construction of CC drains in Andhra Patrika Colony in Division No. 55 (JNUURM) (E11-115/07)	26.21	25.64	0.00						TENDERS
(Rs.26.48 Cr.)	25	Construction of CC drains in Kundavari Kandrika village in Division No. 59 (JNUURM) (E11-116/07)	47.91	47.96	47.96		28.4.07	2.5.07	1.9.07	31.8.08	
(Rs.26.48 Cr.)	26	Providing CC pavement and road side CC drain wall to Gulabhithota main road from Dharmapuram Donka road to Mohan gandhi street in 44th division. (E11-96/2007)	41.53	36.94	0.00		30.5.07	31.8.07	28.2.08	28.2.08	
(Rs.26.48 Cr.)	27	Providing 100mm thick CC pavement to Gulabithota internal road in 44th division.Rc.E11-207/2007	47.82	42.65	34.86		30.5.07	31.8.07	28.2.08	28.2.08	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	28	Providing BT Road with hot mix process to the Sangam Road from Budameru Vantena to East end in 1st division. Rc.EE3-55941/07	47.82	42.65	9.00		25-08-2008	15-09-2008	14-12-2008		
(Rs.26.48 Cr.)	29	Providing B.T Surface dressing to the main road in Shiridi Sai Nagar in 1st Division. (EE3-55957/2007)	6.12	6.26	6.30		16-10-2007	05-11-2007	04-02-2008	15-03-2008	
(Rs.26.48 Cr.)	30	Providing Under Ground Drainage facilities to Praja Sakthi Nagar.(24253/07)	5.19	5.16	0.00		3/4/2007	25-04-07	24-07-07	-	
(Rs.26.48 Cr.)	31	Providing Under Ground Drainage facilities to Kanaka Durga Reddy Colony. Rc.E6-24251/07	6.41	6.38	0.00		3/4/2007	25-04-07	24-07-07	-	
(Rs.26.48 Cr.)	32	Construction of CC drains in Ambedkar Nagar poor settlements in 12th division under BSUP (JNNURM). Rc.E1-21464/07	3.99	3.97	3.94		28-04-07	2/5/2007	1/8/2007	24-11-2007	
(Rs.26.48 Cr.)	33	Providing water supply distribution network in Arul Nagar poor settlements in 3rd division under JSU(JNNURM) (EE3-23051/2007)	17.96	14.55	13.44		07-04-2007	28.5.07	03-09-2007	06-09-2007	--
(Rs.26.48 Cr.)	34	Construction of CC drains in Bethaleham Nagar poor settlements in 4th division under BSUP (JNNURM). Rc.E1-21469/07	4.93	4.86	4.92		28-04-07	2/5/2007	1/9/2007	25-10-2007	55
(Rs.26.48 Cr.)	35	Providing water supply distribution network in Gangireddula Dibba poor settlements in 3rd division under BSUP(JNNURM) (EE3-23053/2007)	12.62	11.01	10.66		07-04-2007	26-06-2007	25-09-2007	18-03-2008	170
(Rs.26.48 Cr.)	36	Construction of CC drains in Nehru Nagar poor settlements in 3rd division under BSUP (JNNURM). Rc.E1-21472/07	4.75	4.48	3.19		28-04-07	03-05-2007	2/9/2007	30-10-2007	58

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	37	Providing water supply distribution network in Giripuram poor settlements in 18th division under JSU(JNNURM) (EE3-23070/2007)	33.27	30.63	27.20		07-04-2007	28-05-2007	03-09-2007	18-10-2007	
(Rs.26.48 Cr.)	38	Providing 100mm dia AC pipe line to Kamineni Nagar part-III in 2nd division. (E4-53929/2007)	1.33	1.31	1.34		10/12/2007	12-10-2007	11/11/2007	11/10/2007	
(Rs.26.48 Cr.)	39	Construction of CC Drains to 7th Cross roads of Devi Nagar in 53rd Division (E11-861/06)	6.31	6.27	6.04		10.11.06	13.12.06	12.2.07	28.8.07	
(Rs.26.48 Cr.)	40	Providing CC road to Beach road from High School road to Subbaraya Nagar in 23rd division. (EE3-27780/2007)	6.05	5.84	5.14		8/8/2007	25-08-2007	24-11-2007	12-11-2007	--
(Rs.26.48 Cr.)	41	Providing CC road to Vikram Dungaiah street from Feeder road to High School road in 23rd division. (EE3-27776/2007)	3.52	3.29	0.70		8/8/2007	8/25/2007	11/24/2007	11/12/2007	
(Rs.26.48 Cr.)	42	Providing CC road to Gunturivari street from High School road to Subbaraya Nagar in 23rd division. (EE3-21849/2007)	8.60	8.30	7.79		8/8/2007	25-08-2007	24-11-2007	12-11-2007	
(Rs.26.48 Cr.)	43	Providing CC road to Palaparthivari street from Feeder road to High School road in 23rd division. (EE3-27782/2007)	6.18	5.80	5.66		8/8/2007	25-08-2007	24-11-2007	15-11-2007	
(Rs.26.48 Cr.)	44	Providing CC road to Rehman road from High School road to Subbaraya nagar in 23rd division. (EE3-21866/2007)	6.15	6.15	5.87		8/8/2007	25-08-2007	24-11-2007	12-11-2007	
(Rs.26.48 Cr.)	45	Providing CC road to Kalpana Printers road from High School road to Subbaraya Nagar in 23rd division. (EE3-27777/2007)	7.10	7.10	0.00		8/8/2007	25-08-2007	24-11-2007	14-11-2007	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	46	Providing CC road to Metla bazar road from Ramakrishnaiah road to Kodanda Ramaiah Gath in 23rd division. (EE3-27778/2007)	9.99	9.99	8.05		8/8/2007	25-08-2007	24-11-2007	15-11-2007	
(Rs.26.48 Cr.)	47	Providing CC road to Patchamedda bazar road from High School road to Subbaraya Nagar in 23rd division. (EE3-21872/2007)	6.30	6.26	5.24		8/8/2007	25-08-2007	24-11-2007	15-11-2007	
(Rs.26.48 Cr.)	48	Widening of Chandra Rajeswara Rao Road for Giripuram Main Road to Nimma thota Centre RcEE3-13102/07	18.00	18.00	18.05		5/3/2007	10-05-2007	09-07-2007	03-09-2007	
(Rs.26.48 Cr.)	49	Supply and erection of 15 HP pipeset 8 MGD at Head Water Works. Rc.E6-20371/07	1.60	1.60	1.54		15.3.07	9.4.07	8.7.07	24.6.07	
(Rs.26.48 Cr.)	50	Providing Laying and 9" sewerage Line 3 and 4th lane Bavaji pet 43 division E3-219/07	3.04	3.10	2.81		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	51	Restoration of UGD Construction of steps in Ezzad Appala Naidu at G.M.Nagar balance road 19th division EE3-44177/07	4.30	4.30	4.26		4/7/2007	25-08-2007	24-10-2007	15-11-2007	
(Rs.26.48 Cr.)	52	Providing BT surface chassing to the main road sri Shiridi sai natha (E1-55957/07)	2.00	2.00	1.94		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	53	Construction of CC Drains to Division 78-5-12 to Mpl. Bore well I Kendawari lpmftols 59 th division RCE11-674/05	2.20	2.20	2.17		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	54	Providing Under ground drainage facilities prajasakthi nagar	1.90	1.90	1.90		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	55	Construction of CC Drain to 7th Cross Road of Devi Nagar in 53rd Division E11-861/06	3.20	3.20	3.13		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	56	Construction of CC Drain in Kanakadurga Nagar	5.70	5.70	5.63		28.4.07	2.5.07	1.9.07	25.10.07	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	57	Construction of CC Drains in Andhra Prabha Colony RCE11-114/07	5.00	5.00	4.88		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	58	Providing CC Road to Kalyani Printer Road from Highschool Road to Subba Raju in 23rd Division EE3-27772/07	6.40	6.40	6.35		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	59	Providing CC.Road to Vikram Durgaiah Street from Feeder Road to High School Road in 23rd Division (EE3-2777/07)	2.90	2.90	2.88		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	60	Providing quarry rubbish roads at Sundaramma Dibba area near Arunodaya Nagar at New Rajarajeswaripet in 52nd Division (E11-563/2007)	1.00	1.00	0.82		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	61	Providing B.T. road with cold mix process for existing pipe line trench in Machavaram from Balarama Krishnaiah street to Pump house in 5th division in Karl Marx road. (E4-26509/2007)	1.00	1.00	0.91		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	62	Providing CC road to connecting cross road between Chandra ajeswara Rao road and Anjamma street in 7th division. (E1-20060/2007)	4.10	4.10	4.07		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	63	Providing CC road to Naparalla road upto bonuNarayana House at Bala Bhaskara Nagar and providing drain to 2nd cross road to Bala Bhaskara nagar in 7th division (EE3-49017/2006)	2.90	2.90	2.90		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	64	Providing D.P.Rs basic services SE -23/07	11.60	11.60	11.54		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	65	Providing 300MM Q UGD line to main road in 18th division EE3-94184/07	22.00	22.00	21.93		28.4.07	2.5.07	1.9.07	25.10.07	
(Rs.26.48 Cr.)	66	Providing wet mix road widening portion in 19th division EE3-61278/07	25.00	25.00	29.91		28.4.07	2.5.07	1.9.07	25.10.07	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	78	Providing 100mm thick CC pavement to Devi Nagar, Ramakrishna Puram in 53rd division.	100.00		0.00						
(Rs.26.48 Cr.)	79	Providing 100mm thick CC pavement to Kandrika in 59th division.	100.00		0.00						
(Rs.26.48 Cr.)	80	Providing 100mm thick CC pavement to Indira Nayak Nagar, Nandamuri Nagar, Kanaka Durga Nagar in 52, 55 divisions.	100.00		0.00						
(Rs.26.48 Cr.)	81	Providing UGD facilities to Karmika Nagar poor settlements in 4th division. (E4 124841/2008)	49.75	47.48	54.40		23-07-2008	22-08-2008	21-02-2009	22-11-2008	
(Rs.26.48 Cr.)	82	Construction of CC Drains in Gulammohiddin Nagar	27.00		0.00						
(Rs.26.48 Cr.)	83	Construction of balance CC drains in Eluru and Ryves canal bund (Murali Nagar) poor settlements in 1st division under BSUP	96.01		0.00						
(Rs.26.48 Cr.)	84	Providing Roads in Karmika Nagar	21.45		0.00						
(Rs.26.48 Cr.)	85	Providing Roads in Eluru & Ryves canal bunds	152.00		0.00						
(Rs.26.48 Cr.)	86	Construction of CC Drains in Autonagar.	9.54		0.00						
(Rs.26.48 Cr.)	87	Providing B.T.Road with hot mix process to Gandhiji Colony 1st Division. (EE3-55951/2007)	35.36	38.63	0.00			22-08-2008	21-12-2008		
(Rs.26.48 Cr.)	88	Providing Roads in Salipet	11.80		0.00						
(Rs.26.48 Cr.)	89	Providing Roads in	8.90		0.00						
(Rs.26.48 Cr.)	90	Providing Roads in Autonagar	5.70		0.00						
(Rs.26.48 Cr.)	91	Construction of CC Drains in Sangam road	18.50		0.00						
(Rs.26.48 Cr.)	92	Construction of CC Drains in Joseph Nagar	3.90		0.00						
(Rs.26.48 Cr.)	93	Construction of CC Drains in Karmika Nagar	46.00		0.00						
(Rs.26.48 Cr.)	94	Construction of CC Drains in Salipet	10.50		0.00						

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	95	Construction of CC Drains in Lambadipet	11.80		0.00						
(Rs.26.48 Cr.)	96	Construction of CC Drains in Budameru canal bund	44.50		0.00						
(Rs.26.48 Cr.)	97	Providing DPR Roads Drains water supply UGD E - 11318/06	9.00	9.00	9.01						
(Rs.26.48 Cr.)	98	Providing and laying of water supply distribution net work in slum at NSC hose nagar E3.	17.50	17.80	17.76						
(Rs.26.48 Cr.)	99	Towards laying proposed drainage pipe line across railway track at new RR pet E3-269/08	5.00	5.50	4.66						
(Rs.26.48 Cr.)	100	Providing 8"Q swg line A.parmathma st cross roads at magal raj puram in 7th division EE3-105719/08	5.67	5.10	5.08		16-02-2008	04-03-2008	03-06-2008	04-06-2008	
(Rs.26.48 Cr.)	101	Providing cc road to puppala vari st from high school road to cross road in 22nd division EE3-95956/07	4.97	4.21	4.10		09-01-2008	11-02-2008	10-05-2008	04-07-2008	
(Rs.26.48 Cr.)	102	Providing CC road and construction of supporting wall to rayas canal right from ESI bus stop to ring road ist dvn EE3-54701/07	11.84	11.34	11.65		22-12-2007	29-01-2008	28-04-2008		
(Rs.26.48 Cr.)	103	construction of drainge in arul nagar hill area poor settlement 3rd dvn EE3-21467/07	19.00	19.35	19.65		08-11-2007	18/12/07	17-04-2008	28-07-2008	
(Rs.26.48 Cr.)	104	Providing CC road to dwaraka nagar 2nd cross road from matada vari st t karakatta in 22nd dvn EE3-100353/07	7.13	6.92	6.61		09-01-2008	20-02-2008	19-05-2008	04-07-2008	
(Rs.26.48 Cr.)	105	Restoration of UGD stenches to arious roads in 24th dvn EE3-78316/07	7.02	6.97	7.01		13-11-2007	03-12-2007	02-03-2008	10-07-2008	
(Rs.26.48 Cr.)	106	Providing foor path on our fall drain at eluru road north side from old bus stand to vijaya talkies centre EE3-29650/07	51.32	45.00	23.41		05-10-2007	08-11-2007	07-05-2008		
(Rs.26.48 Cr.)	107	Providing cc road to lakshmi ganapathi rao high school road in 22nd division EE3-100352/07	5.37	4.84	3.77		24-01-2008	31-01-2008	30-04-2008	01-09-2008	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	108	Restoration of UGD trenches to ramaligeswara pet II lane51st division E11-254/08	0.50	0.50	0.65						
(Rs.26.48 Cr.)	109	Restoration of UGD trenches in sadasiva rao road in 50th division E11-257/08	2.00	1.50	1.60						
(Rs.26.48 Cr.)	110	Restoration of UGD trenches in santhi nagar main road basavataraka nagar to kedareswara pet E11-255/08	1.50	1.50	1.67						
(Rs.26.48 Cr.)	111	Restoration of UGD trenches from RK Puram 1st main road to library in 53rd division E11-258/08	1.50	1.70	1.47						
(Rs.26.48 Cr.)	112	Construction of cc drains in kanaka durga nagar E11-100/07	10.00	10.50	8.85						
(Rs.26.48 Cr.)	113	Restoration of UGD trenches in by providing quarry dust in ambedkar nagar lambadi pet in patamata lanka area 12th division EE3-135799/08	4.16	3.16	3.30		16.8.08	10-09-2008	09-12-2008	24-10-2008	
(Rs.26.48 Cr.)	114	Providing CC road to Velagapudi Raghavaiah Road (old Police Station road cross road) in 23rd division EE3-133724/08	1.53	1.27	1.30		1.8.08	29-08-2008	28-11-2008	04-11-2008	
(Rs.26.48 Cr.)	115	Providing CC road to Velagapudi Raghavaiah Road in Metla Bazar road in 23rd division EE3-133728/08	1.09	0.89	0.92		1.8.08	29-08-2008	28-11-2008	05-11-2008	
(Rs.26.48 Cr.)	116	Providing CC Road to post office road cross road in 23rd division EE3-133729/08	1.31	1.08	1.10		1.8.08	29-08-2008	28-11-2008	03-11-2008	
(Rs.26.48 Cr.)	117	Providing cc road kota machine road from feeder road to ganganamma temple road in 24th division EE3-115520/08	10.00	10.00	8.58						
(Rs.26.48 Cr.)	118	Providing cc road to cross road in nava bharaat school road in 22nd division EE3-129483/08	5.00	5.00	3.56						

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	119	Providing cc road to valluri vari st and cross road from subaraya nagar main road to karakatta in 23rd division EE3-133726/08	4.01	3.32	3.39		1.8.08	29-08-2008	28-12-2008	07-11-2008	
(Rs.26.48 Cr.)	120	Providing CC Roads to Jaga Jeevan Ram road side road from School road to Malaria Hospital Road Rc.EE3-115518/08	1.25	1.09	0.97		15.4.08	26-05-2008	25-07-2008	29-11-2008	
(Rs.26.48 Cr.)	121	Providing CC Roads to Babu Jagajeevan Ram road from Biyyam kotla Bazar road to 41 22/2-86 in 24th Division EE3-115524/08	1.82	1.55	1.52		15.4.08	26-05-2008	25-07-2008	29-11-2008	
(Rs.26.48 Cr.)	122	Providing water supply distribution lines to kundavari kandrika village in 59th division E3-0496/08	5.00	5.00	3.67						
(Rs.26.48 Cr.)	123	Providing CC pavement to vetermity hospital road from nalluri NSM school road to darsipet road in 12th division EE3-135805/08	9.70	8.16	9.58		16.8.08	10-09-2008	09-01-2009	08-12-2008	
(Rs.26.48 Cr.)	124	Providing BT Roads to Koganti Madhava Rao Street and Brahmin street in Shirdi sai Nagar gunadala 1st Division EE3-113936/08	7.22	7.02	5.80		29.4.08	03-07-2008	02-09-2008	01-12-2008	
(Rs.26.48 Cr.)	125	Providing 200MM Q to 110mm Q HDPE pipe line in Eenadu colony in 14th division EE3-23042/07	34.00	29.06	8.04		4.8.07	29-03-2008	28-07-2008		
(Rs.26.48 Cr.)	126	Providing cc road to auto nagar poor settlement in 2nd division EE3-138428/08	6.80	6.21	6.48		08-09-2008	30-09-2008	29-01-2009	20-12-2008	--
(Rs.26.48 Cr.)	127	Providing WBM to kamenani nagar cross roads in 2nd division EE3-114450/08	8.04	7.86	7.39		29-04-2008	03-07-2008	02-09-2008	20-12-2008	110
(Rs.26.48 Cr.)	128	Providing 100 mm thick cc pavements and construction of 230mm size cc drains to east side of library road in kk village E11-433/08	50.00	52.00	46.01						

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	129	Providing water supply distribution lines to kundavari kandrika in 59th div E3-4960/08	25.00	27.00	20.46						
(Rs.26.48 Cr.)	130	Providing 100MM Thick CC Pavement and Construction of 23CM CC Drains to west of library Road in K.Kandrika Division 59 E11-435/08	25.00	26.00	21.96						
(Rs.26.48 Cr.)	131	Providing Water supply facilities to Joseph Nagar in Karmal Nagar of 1st Division Under BSUP EEIII-141666/08	16.75	13.04	9.29		29-09-2008	04-11-2008	03-03-2009		
(Rs.26.48 Cr.)	132	Providing Water Supply facilities to sangam Road in Karmala Nagar of 1st Division under BSUP EEIII-141664/08	28.78	23.52	7.68		29-09-2008	04-11-2008	03-03-2009		
(Rs.26.48 Cr.)	133	Providing WBM Road to the cross road 1 to 8 in karmel nagar side in shiridi sai nagar gunadala 1st div EE3-119238/08	7.80	7.51	6.68		29-04-2008	03-07-2008	02-09-2008	20-01-2009	140
(Rs.26.48 Cr.)	134	Providing bt road to with hot mix process to gandhi colony main road in 1st div EE3-115401/08	40.18	38.36	33.29		23-07-2008	22-08-2008	21-12-2008		
(Rs.26.48 Cr.)	135	Providing UGD Collection Net Work in Old R R Pet EIII-0592/07	35.00	35.00	30.53						
(Rs.26.48 Cr.)	136	Providing CC Pavement to Internal mains Roads at KK Village 59th E11-490/08	45.00	46.00	39.89						
(Rs.26.48 Cr.)	137	providing cc roads from 1 to 10 cross roads in devi nagar in 53rd div E11-558/08	35.00	36.00	30.53						
(Rs.26.48 Cr.)	138	Providing quarry rubblish low laying roads in adhr prabha colony and kanaka durga nagar in 35th div E3-329/08	10.00	9.00	5.80						
(Rs.26.48 Cr.)	139	Providing cc road and supply wall to ryves canel right bund near padavalrevu centre in 1st div EE3-142423/08	7.15	6.52	4.39		03-10-2008	22-10-2008	21-02-2009	05-02-2009	--

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.26.48 Cr.)	140	Providing 100MM Thick CC Pavement and Construction of 23CM CC Drains to west of library Road in K.Kandrika Division 59 E11-434/08	25.00	26.00	20.02						
(Rs.26.48 Cr.)	141	Providing CC Pavement to cross roads in salipeta slum area in 12th division under BSUP EE3-142424/08	16.20	14.68	15.36		29-09-2008	10-11-2008	09-05-2009	15-03-2009	--
(Rs.26.48 Cr.)	142	Providing CC Roads to Nehuru Nagar from Penthucost church road to MG Road in 18th division EE3-144378/08	35.00	36.00	30.41						
(Rs.26.48 Cr.)	143	Providing CC Roads to Nehuru Nagar from Sikhamani center Penthucost Church road in 18th division EE3-144376/08	7.00	7.50	5.71						
(Rs.26.48 Cr.)	144	Providing CC Road to Nehuru Nagar from Sikhamani center to Pentacost Church road in 18th Division EE3-144375/08	15.00	15.50	13.93						
(Rs.26.48 Cr.)	145	Providing 100MM thick CC pavement of 1 to 13 cross roads of subba raju nagar in 52nd Division E11-488/08			29.41						
(Rs.26.48 Cr.)	146	Providing CC Roads to Nehuru Nagar from Penthucost church road to MG Road in 18th division EE3-144381/08			18.48						
(Rs.26.48 Cr.)	147	A&OE Charges paid			12.85						
(Rs.26.48 Cr.)	148	Towards publication of vme tender in news paper for the month of 12/08			3.47						
		Total	3388.27	2501.35	1474.54						

COMMISSIONER

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
Providing G+3 group housing and BSUP in slums located in Circle-I of VMC. (Rs.190.88 Cr.)	1	Providing sewer lines and restoration of roads in Wynchipet hill area Package-I. Rc.E6-132433/2008	49.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	2	Providing sewer lines and restoration of roads in Wynchipet hill area Package-II. Rc.E6-132436/2008	47.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	3	Providing sewer lines and restoration of roads in Wynchipet hill area Package-III. Rc.E6-132438/2008	45.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	4	Providing sewer lines and restoration of roads in Wynchipet hill area Package-IV. Rc.E6-132441/2008	39.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	5	Providing sewer lines and restoration of roads in Gollapalem Gattu hill area Package-I. Rc.E6-132443/2008	49.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	6	Providing sewer lines and restoration of roads in Gollapalem Gattu hill area Package-II. Rc.E6-132446/2008	38.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	7	Providing sewer lines and restoration of roads in Gollapalem Gattu hill area Package-III. Rc.E6-132448/2008	41.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	8	Providing sewer lines and restoration of roads in Gollapalem Gattu hill area Package-IV. Rc.E6-132449/2008	35.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	9	Providing sewer lines and restoration of roads in Tailorpeta hill area Package-I. Rc.E6-132450/2008	42.00	0.00	0.00		28-07-2008				

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.190.88 Cr.)	10	Providing sewer lines and restoration of roads in Tailorpeta hill area Package-II. Rc.E6-132453/2008	36.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	11	Providing sewer lines and restoration of roads in Tailorpeta hill area Package-III. Rc.E6-132454/2008	32.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	12	Providing sewer lines and restoration of roads in Frizerpet hill area Package-I. Rc.E6-132455/2008	48.00	48.23	17.87		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	13	Providing sewer lines and restoration of roads in Frizerpet hill area Package-II. Rc.E6-132456/2008	46.00	45.47	28.08		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	14	Providing sewer lines and restoration of roads in Frizerpet hill area Package-III. Rc.E6-132457/2008	42.00	42.56	21.11		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	15	Providing sewer lines and restoration of roads in Frizerpet hill area Package-IV. Rc.E6-132459/2008	26.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	16	Providing sewer lines and restoration of roads in Lambadipet & Bhimanavari pet hill area Package-I. Rc.E6-132463/2008	49.00	49.78	16.43		21.10.08	15.11.08	14.05.09		
(Rs.190.88 Cr.)	17	Providing sewer lines and restoration of roads in Lambadipet & Bhimanavari pet hill area Package-II. Rc.E6-132464/2008	42.00	42.59	18.38		21.10.08	15.11.08	14.05.09		
(Rs.190.88 Cr.)	18	Providing sewer lines and restoration of roads in Lambadipet & Bhimanavari pet hill area Package-III. Rc.E6-132465/2008	48.00	48.59	40.89		21.10.08	15.11.08	14.05.09		
(Rs.190.88 Cr.)	19	Providing sewer lines and restoration of roads in Lambadipet & Bhimanavari pet hill area Package-IV. Rc.E6-132466/2008	49.00	50.05	0.00		15.11.08	03.12.08	02.06.09		

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.190.88 Cr.)	20	Providing sewer lines and restoration of roads in Lambadipet & Bhimanavari pet hill area Package-V. Rc.E6-132467/2008	38.00	37.50	0.00		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	21	Providing sewer lines and restoration of roads in Lambadipet & Bhimanavari pet hill area Package-VI. Rc.E6-132468/2008	31.00	31.74	0.00		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	22	Providing sewer lines and restoration of roads in Taner pet hill area Package-I. Rc.E6-132469/2008	48.00	47.07	0.00		03.12.08	30.12.08	29.06.09		
(Rs.190.88 Cr.)	23	Providing sewer lines and restoration of roads in Taner pet hill area Package-II. Rc.E6-132470/2008	49.00	48.75	25.70		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	24	Providing sewer lines and restoration of roads in Taner pet hill area Package-III. Rc.E6-132471/2008	42.00	41.80	27.45		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	25	Providing sewer lines and restoration of roads in Taner pet hill area Package-IV. Rc.E6-132472/2008	30.00	28.66	0.00		03.12.08	30.12.08	29.06.09		
(Rs.190.88 Cr.)	26	Providing sewer lines and restoration of roads in Tunnel North & South hill area Package-I. Rc.E6-132473/2008	49.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	27	Providing sewer lines and restoration of roads in Tunnel North & South hill area Package-II. Rc.E6-132474/2008	46.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	28	Providing sewer lines and restoration of roads in Tunnel North & South hill area Package-III. Rc.E6-132475/2008	48.00	0.00	0.00		28-07-2008				

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.190.88 Cr.)	29	Providing sewer lines and restoration of roads in Tunnel North & South hill area Package-IV. Rc.E6-132476/2008	39.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	30	Providing sewer lines and restoration of roads in Four Pillar Centre hill area Package-I. Rc.E6-132478/2008	48.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	31	Providing sewer lines and restoration of roads in Four Pillar Centre hill area Package-II. Rc.E6-132480/2008	42.00	42.75	0.00		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	32	Providing sewer lines and restoration of roads in Four Pillar Centre hill area Package-III. Rc.E6-132481/2008	38.00	38.91	0.00		15.11.08	03.12.08	02.06.09		
(Rs.190.88 Cr.)	33	Providing sewer lines and restoration of roads in Four Pillar Centre hill area Package-IV. Rc.E6-132483/2008	34.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	34	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal to Tunnel hill area Package-I. Rc.E6-132484/2008	48.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	35	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal to Tunnel hill area Package-II. Rc.E6-132485/2008	46.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	36	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal to Tunnel hill area Package-III. Rc.E6-132486/2008	49.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	37	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal to Tunnel hill area Package-IV. Rc.E6-132487/2008	48.00	0.00	0.00		28-07-2008				

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.190.88 Cr.)	38	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal to Tunnel hill area Package-V. Rc.E6-132488/2008	49.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	39	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal (K.B.N.College) hill area Package-I. Rc.E6-132489/2008	46.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	40	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal (K.B.N.College) hill area Package-II. Rc.E6-132490/2008	43.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	41	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal (K.B.N.College) hill area Package-III. Rc.E6-132491/2008	35.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	42	Providing sewer lines and restoration of roads in Kothapet hill from Srinivasa Mahal (K.B.N.College) hill area Package-IV. Rc.E6-132492/2008	34.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	43	Providing sewer lines and restoration of roads in Mallikarjuna hill area Package-I. Rc.E6-132493/2008	47.50	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	44	Providing sewer lines and restoration of roads in Mallikarjuna hill area Package-II. Rc.E6-132494/2008	46.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	45	Providing sewer lines and restoration of roads in Mallikarjuna hill area Package-III. Rc.E6-132495/2008	48.00	0.00	0.00		28-07-2008				

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.190.88 Cr.)	46	Providing sewer lines and restoration of roads in Mallikarjuna hill area Package IV. Rc.E6-132496/2008	35.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	47	Providing sewer lines and restoration of roads in Mallikarjuna hill area Package V. Rc.E6-132497/2008	47.00	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	48	Providing sewer lines and restoration of roads in Mallikarjuna hill area Package VI. Rc.E6-132498/2008	38.50	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	49	Providing Water Supply facilities in 3 slums Joji Nagar, Sanjay Gandhi Nagar & Karakatta (Bala Bhaskar Nagar). Rc.E6-131084/2008	35.40	29.50	14.83		21.07.08	23.08.08	01.03.09		
(Rs.190.88 Cr.)	50	Providing Water Supply facilities in 3 slums Ambedkar Nagar, K.L.Rao Nagar & Frizerpet. Rc.E6-131085/2008	35.00	29.63	16.35		21.07.08	23.08.08	01.03.09		
(Rs.190.88 Cr.)	51	Improvement of Water Supply facilities to Anjaneya Vagu hill area. Rc.E6-123340/2008	28.60	27.26	28.15		21.07.08	27.08.08	26.02.09		
(Rs.190.88 Cr.)	52	Providing Water Supply facilities in 3 slums Srinivasa Mahal hill area, Gandhi Bavi hill area and Mallikarjunapet hill area. Rc.E6-31082/2008	40.77	38.74	15.40		21.07.08	06.09.08	05.03.09		
(Rs.190.88 Cr.)	53	Construction of out fall drain at Kalyana Mandapam Road from HB Colony to Crombay Road. Rc.E6-11205/2007	43.64	39.85	0.00		21.07.08	23.08.08	29.12.08		
(Rs.190.88 Cr.)	54	Construction of Community Hall in Ganapathi Rao Park in Mallikarjuna Pet in 25th division. Rc.E6-52309/2007	21.64	0.00	0.00		28-07-2008				
(Rs.190.88 Cr.)	55	Providing 80mm GI pipe line to gangadhara rao lane hill area at ramrajya nagar E6-135215/08	2.93	2.91	3.09		08.09.08	20.09.08	19.11.08		

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.190.88 Cr.)	56	Providing Distribution network at srinivasa mahal hill area and Ghandi Bhavani hill top area in 34th and 38th division under BSUP Phase II E6-131082/08	40.77	38.74	27.46		21.07.08	06.09.08	05.03.09		
(Rs.190.88 Cr.)	57	Construction of RR masonry retaining wall at sk subhani house at hill area in 36th div E6-136757/08	5.22	5.09	5.26		01.09.08	20.09.08	19.12.08	16.01.09	28
(Rs.190.88 Cr.)	58	Construction of RR Retaining wall from gurram st home to gurram durga rao house in mallikharna pet in 25th div E6-137126/08	4.43	2.46	3.90		01.09.08	20.09.08	19.12.08	16.01.09	28
(Rs.190.88 Cr.)	59	Construction of RR masonry retaining wall and rr masonry revetment at subramanyam swamy temple in 38th div E6-129643/08	3.20	2.08	3.05		01.09.08	20.09.08	19.12.08	19.01.09	31
(Rs.190.88 Cr.)	60	Construction of RR masonry retaining wall in yayanadula bazar from gunadala sambaiah st to janaki ramaiah st in 30th div E6-137125/08	15.60	13.91	13.73		04.09.08	27.10.08	26.02.09	16.01.09	
(Rs.190.88 Cr.)	61	Construction of retaining wall in katikala mastan st in 32rd div E6-77379/07	3.43	2.46	1.23		01.09.08	20.09.08	19.12.08	20.01.09	32
(Rs.190.88 Cr.)	62	Construction of RR masonry retaining wall near neelm nagamani house in 37th div E6-128226/08	9.50	8.39	7.80		31.07.08	22.08.08	21.11.08	20.01.09	60
(Rs.190.88 Cr.)	63	Construction of RR retaining wall new d.no 6-13/4-13 gollapalem guttu 37th div E6-129245/08	3.44	2.87	2.08		01.09.08	20.09.08	19.12.08	20.01.09	32
(Rs.190.88 Cr.)	64	Construction of Retaining wall at Community hall back side near Satyam House to Adi Babu House Hill area in 36th Division E6-136196/08	6.11	5.65	5.21		01.09.08	20.09.08	19.12.08	25.02.09	68
(Rs.190.88 Cr.)	65	Providing Water supply for Gandhi Hill south side area in 40th Division E6-154203/08	0.98	0.97	1.01		29.01.09	18.02.09	17.04.09	03.03.09	

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
(Rs.190.88 Cr.)	66	Providing CC Roads with Restoration of UGD trench to road No 16-31 in Karakatta North side E6-149416/08	49.00	41.75	5.67		01.11.08	26.11.08	25.03.09		
(Rs.190.88 Cr.)	67	Providing CC Roads with Restoration of UGD trench to road No 1-15 in Karakatta North side E6-149412/08	48.50	41.74	23.99		01.11.08	26.11.08	25.03.09		
(Rs.190.88 Cr.)	68	Providing booster pump sets for bhimnavari pet sitara junction and kotheti kotaiah st area E6-142742/08	9.68	8.93	8.68		27.09.08	17.10.08	16.01.09	02.03.09	45
(Rs.190.88 Cr.)	69	Construction of G+3 pattern at vambay colony E12-157409/08	969.28	864.90	48.24		20/01/2009	31/01/2009	16/08/2010		
(Rs.190.88 Cr.)	70	Construction of (G+3) pattern Houses under JNNURM - BSUP at Vambay Colony (Package-1) E12-157399/08	969.28	864.57	82.34		20/01/2009	31/01/2009	27/08/2010		
(Rs.190.88 Cr.)	71	Providing Water Supply Improvements with GI line in Tannerpet, Bhimanavari pet and Gollapalem Gattu E6-142741/08	22.00	21.00	20.48		20/01/2009	31/01/2009	27/08/2010		
		Total	4413.40	2737.85	533.85						

COMMISSIONER

Project Name	Package Information		Cost (Rs. in Lakhs)				Project		Completion		
	Package No.	Title of Tender Package	Estimate	Awarded	Actual	Cost overrun (Actual – Estimate)	Tender Release Date	Tender Award Date	Scheduled Date	Actual Completion Date	Time overrun (in days)
Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada. (Rs.7.74 Cr.)	1	Repairs to the Dwelling Units constructed under VAMBAY in Ajitsinghnagar Sector-D (Rc.E11-312/2008)	138.39	138.39	59.83		4.12.08	3.6.09	6.12.08	Progress	
(Rs.7.74 Cr.)	2	Repairs to the Dwelling Units constructed under VAMBAY in Ajitsinghnagar Sector-E (Rc.E11-313/2008)	125.28	125.28	62.81		4.12.08	3.6.09	6.12.08	Progress	
(Rs.7.74 Cr.)	3	Repairs to the Dwelling Units constructed under VAMBAY in Ajitsinghnagar Sector-F (Rc.E11-314/2008)	119.38	119.98	56.38		4.12.08	3.6.09	6.12.08	Progress	
(Rs.7.74 Cr.)	4	Repairs to Dwelling units constructed under the Vambay Scheme in Ajitsingh Nagar in Sector-A (E11-310/2008)	120.69	120.69	54.53		3.10.08	2.4.09	15.10.08	Progress	
(Rs.7.74 Cr.)	5	Repairs to Dwelling units constructed under the Vambay Scheme in Ajitsingh Nagar in Sector-B (E11-311/2008)	84.58	84.58	57.15		3.10.08	2.4.09	15.10.08	Progress	
(Rs.7.74 Cr.)	6	Repairs to Dwelling units constructed under the Vambay Scheme in Ajitsingh Nagar in Sector-G (E11-315/2008)	185.49	185.49	69.79		3.10.08	2.4.09	15.10.08	Progress	
		Total	773.81	774.41	360.49						

COMMISSIONER

ANNEXURE X: Critical Linkages - Project Implementation Monitoring

JNNURM							
Monthly Progress Report to Ministry of Housing & Urban Poverty Alleviation (MoHUPA) for the Month March'2009							
S.No	City	Project Code	Project Name	Linkages	Progress	Description	Progress
1	2	3	4	5	6	7	8
1	VIJAYAWADA	-	Detailed designs and estimations to BSUP, Circle-I area.	Integrated with existing network	Works are in progress	Water supply distribution network, drains, roads etc.,	Works are in progress
2	VIJAYAWADA	-	Detailed designs and estimations for BSUP-Circle-II, Vijayawada.	Pumping mains in water supply and trunk lines in sewerage	Work is in progress	Water supply distribution network, drains, sewerage, roads etc.,	Works are in progress
3	VIJAYAWADA	-	Detailed designs and estimations for BSUP-Circle-II & III areas, Vijayawada.	Pumping mains in water supply and trunk lines in sewerage	Work is in progress	Water supply distribution network, drains, sewerage, roads etc.,	Works are in progress
4	VIJAYAWADA	-	Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area.	Integrated with other infrastructure such as roads, sewerage and water supply	Work of housing stocks is in progress	Construciton of Housing Linkages such as Water supply distribution network, drains, sewerage, roads etc.,	Works are in progress
5	VIJAYAWADA	-	Providing G+3 group housing and BSUP in slums located in Circle-I of VMC	Integrated with other infrastructure such as roads, sewerage and water supply	Works are in progress	Linkages such as Water supply distribution network, drains, sewerage, roads and Housing etc.,	Works are in progress
6	VIJAYAWADA	-	Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada.	-	Works are in progress	-	Works are in progress
7	VIJAYAWADA	-	Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Gollapudi, Jakkampudi (V) in VMC.	Integrated with other infrastructure such as roads, sewerage and water supply	Administrative approval is awaited	Construciton of Housing Linkages such as Water supply distribution network, drains, sewerage, roads etc.,	Administrative approval is awaited
8	VIJAYAWADA	-	Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Alankar Industries at Jakkampudi (v) in VMC.	Integrated with other infrastructure such as roads, sewerage and water supply	Administrative approval is awaited	Construciton of Housing Linkages such as Water supply distribution network, drains, sewerage, roads etc.,	Administrative approval is awaited

COMMISSIONER

ANNEXURE XI : Quality Assurance Reports - Project Implementation Monitoring

S.No	City	Project Code	Project Name	Package No:	Quality Assurance Tests									
					Tests on Material					Tests on Finished Work Item				
					No of tests to be conducted	No tests conducted	No tests Defective	No of defects rectified	No of defects unattended	No of tests to be conducted	No tests conducted	No tests Defective	No of defects rectified	No of defects unattended
1	2	3	4	5	7	8	9	10	11	12	13	14	15	16
1	VIJAYAWADA	-	Detailed designs and estimations to BSUP, Circle-I area.	66	396	338	12	12	-	60	60	-	-	-
2	VIJAYAWADA	-	Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area.	54	270	158	9	9	-	5	5	-	-	-
3	VIJAYAWADA	-	Detailed designs and estimations for BSUP- Circle-II, Vijayawada.	255	1275	1102	13	13	-	206	206	-	-	-
4	VIJAYAWADA	-	Detailed designs and estimations for BSUP- Circle-II & III areas, Vijayawada.	146	730	654	7	7	-	86	86	-	-	-
5	VIJAYAWADA	-	Providing G+3 group housing and BSUP in slums located in Circle-I of VMC	71	355	279	5	5	-	10	10	-	-	-
6	VIJAYAWADA	-	Repairs to Dwelling units constructed under the VAMBAY in Ajith Singh Nagar, Vijayawada.	6	60	42	2	2	-	-	-	-	-	-

S.No	City	Project Code	Project Name	Package No:	Quality Assurance Tests									
					Tests on Material					Tests on Finished Work Item				
					No of tests to be conducted	No tests conducted	No tests Defective	No of defects rectified	No of defects unattended	No of tests to be conducted	No tests conducted	No tests Defective	No of defects rectified	No of defects unattended
1	2	3	4	5	7	8	9	10	11	12	13	14	15	16
7	VIJAYAWADA	-	Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Gollapudi, Jakkampudi (V) in VMC.	-	-	-	-	-	-	-	-	-	-	-
8	VIJAYAWADA	-	Housing & Infrastructure facilities for 3200 housing units in 100 Blocks for the poor at Alankar Industries at Jakkampudi (v) in VMC.	-	-	-	-	-	-	-	-	-	-	-

COMMISSIONER