

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Providing 100mm dia AC pipe line to Fishermen ghat in Vidyadharapuram	0.69	0.70	0.62	18.01.06	18.02.06	Completed	100%	16.04.06	
2	Providing 80mm dia GI pipe line from Nagarjuna street to Masjid road along Karakatta north	1.22	1.22	1.22	18.03.06	27.04.06	Completed	100%	10.06.06	
3	Replacement of RCC pipe line with 250mm AC pipe line at HB old tank road in Bhavanipuram	2.72	2.43	2.43	22.11.05	14.12.05	Completed	100%	20.04.06	
4	Providing 200 mm dia HDPE PIPE LINE FOR Ramarajya Nagar GLSR. Rc. E6-51409/05	1.00	0.96	0.92	20.1.06	15.02.06	Completed	100%	14.04.06	
5	Providing 100 mm Q AC pipe line to Repakulavari Street in 28 <sup>th</sup> division. E6-38124/06	0.53	0.52	0.51	12.7.06	12.07.06	Completed	100%	11.08.06	
6	Providing 100mm dia AC pipe line to cross roads of Harizanawada in Bhavanipuram. Rc.E6-58063/05	2.82	2.88	1.69	18.03.06	27.04.06	Completed	100%	26.06.06	
7	Providing 100mm AC pipeline to Jojinagar road in Bhavanipuram. E6- 22013/06	0.98	1.00	0.93	04.04.06	25.04.06	Completed	100%	24.06.06	
8	Providing pumping main for the distribution net work proposed on hill top area along contour line (AC pipe line) from 4 pillar center to Kotteti	14.00	14.00	13.13	07.05.06	27.07.06	Completed	100%	26.11.06	
9	Providing and extension of distribution net work for existing/ proposed ELSR & GLSRs in Bhavanipuram Opp. HWW GI pipe line	20.00	20.00	19.57	07.05.06	27.07.06	Completed	100%	26.11.06	
10	Providing 80 mm G.I. pipe line from Ambedkar road to Makka Masjid road Rc.E6-34227/06	0.61	0.51	0.61	10.08.06	11.09.06	Completed	100%	10.11.06	
11	Providing 100mm, 50mm GI pipe line at Nehru Konda hill area in 33 <sup>rd</sup> division. Rc.E6- 14152/06	9.86	9.43	6.32	22.02.06	06.04.06	Completed	100%	05.09.06	
12	Providing 100mm AC pipeline at Cotton factory street and corss roads in Kothapet. E6-16124/06	1.37	1.39	0.77	02.05.06	25.05.06	Completed	100%	24.08.06	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
13	Providing and extension of distribution net work for existing ELSR at Tarapet (HDPE pipeline)	32.99	27.78	9.50	02.09.06	07.10.06	Completed	100%	06.04.07	
14	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Priyadarshini Colony) HDPE pipeline	45.27	38.70	18.72	02.09.06	07.10.06	Completed	100%	06.04.07	
15	Providing 125mm dia GI pipe line and inter connection from Ambedkar Booster pump house to Kamsalipet distribution line at Nizam gate junction	0.89	0.89	0.89	22.03.06	24.03.06	Completed	100%	24.04.06	
16	Providing 100mm AC pipeline to Kotamission road in 29 <sup>th</sup> division E6- 12644/06	0.84	0.88	0.85	22.02.06	13.03.06	Completed	100%	12.05.06	
17	Providing 100 mm A C pipe line to Brahmaiah colony E6-13698/06	0.94	0.98	0.97	25.02.06	25.03.06	Completed	100%	24.05.06	
18	Providing 80mm and 50mm G.I. Pipe line at Tunnel side in 32th Div. E6- 28568/06	1.54	1.55	1.58	19.06.06	15.07.06	Completed	100%	14.10.06	
19	Providing 80mm G.I. Pipe line at Brahmamgari Mattam Reservoir hill area 32th Div. E6- 39100/06	1.16	1.04	1.16	10.08.06	11.09.06	Completed	100%	10.11.06	
20	Providing AC pipeline to the road back side of Rakesh Public school in K.L.Rao Nagar	0.54	0.54	0.55	18.01.06	18.02.06	Completed	100%	16.04.06	
21	Providing 100mm dia AC pipeline in south side of Ambedkar nagar. E6-28179/06	0.99	0.96	0.99	08.05.06	26.05.06	Completed	100%	15.07.06	
22	Providing 50mm dia and 40mm dia GI pipe line to south side of Kondravari street	0.49	0.47	0.49	22.04.06	06.05.06	Completed	100%	05.06.06	
23	Providing interconnections from nearly laid 200mm dia CI D/F distribution line to existing CI and GI piep lines at Sivakoti Narasimhachary	2.03	1.86	1.89	18.03.06	27.04.06	Completed	100%	26.06.06	
24	Supply and erection of 15 HP stand by pump set for Booster house at Gollapalem gattu. E6- 31389/06	1.21	1.19	1.19	19.06.06	15.07.06	Completed	100%	14.10.06	
25	Improvement of Water Supply in Bhimanavaripet in 30 <sup>th</sup> Division.	1.64	1.67	1.71	24-04-07	18-05-07	Completed	100%	17-07-07	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
26	Providing 100 mm dia AC pipe line to RCM Church road Bavajipet in 43 <sup>rd</sup> division E3-652/05	0.88	0.78	0.62	4.5.06	17.8.06	Completed	100%	16.10.06	
27	Providing 100mm dia A.C.Pipe line in Koduruvari Street. Rc.E3-111/2006	1.00	0.83	0.86	10.4.06	8.5.06	Completed	100%	7.6.06	
28	Providing 100mm dia AC line in between 4 <sup>th</sup> cross road and 5 <sup>th</sup> cross road in Bavajipet in 43 <sup>rd</sup> dvn.Rc.E3-653/05	1.60	1.41	1.15	24.4.06	15.7.06	Completed	100%	14.9.06	
29	Providing 100mm dia AC distribution line in Internal road of Bhanunagar in 44 <sup>th</sup> Division Rc.E3-356/2006	0.78	0.70	0.71	21.7.06	11.9.06	Completed	100%	10.10.06	
30	Providing 150mm dia AC pipe line from Rajivnagar existing Trunk main to Sundaraiahnagar Rc.E3-633/05	1.33	1.11	0.65	9.5.06	24-05-06	Completed	100%	8.6.06	
31	Extension of 100mm dia. AC Distribuion pipe line of Donka road at Santhi Nagar and 2 <sup>nd</sup> cross road in 51 <sup>st</sup> Division (E3-416/06)	1.25	1.10	1.14	23.6.06	15.7.06	Completed	100%	14.9.06	
32	Providing 100mm dia AC distribution pipe line to II line to Old Rajivnagar in 58 <sup>th</sup> Division Rc.E3-350/2006	0.52	0.45	0.38	14.8.06	11.9.06	Completed	100%	10.10.06	
33	Providing 100mm dia A.C.pipe line for water supply improvements in Allu Appalanarayana Nagar and 35 yards area in Old Rajarajeswaripet in	1.90	1.67	0.42	27.4.06	19.5.06	Completed	100%	18.7.06	
34	Providing 100MM dia AC pipe line in Gottumukkalavari street in Ramakrishnapuram in 53 <sup>rd</sup> Division Rc.E3-682/2005	0.92	0.80	0.82	4.5.06	26.5.06	Completed	100%	25.6.06	
35	Removing old distribution line and providing 150mm dia AC line in Lakshmana Rao street in 41 <sup>st</sup> Division Rc.E3-333/2006	4.35	3.85	3.55	23.6.06	15.8.06	Completed	100%	14.10.06	
36	Providing 100mm dia. Distribution lines in Ramakoti Maidanam, Bavajipet in 42 <sup>nd</sup> Division (E3-396/06)	0.82	0.68	0.70	2.5.06	16.5.06	Completed	100%	15.7.06	
37	Providing 100mm dia AC line in between 68 and 69 Blocks in Radha Nagar. Rc.E3-479/06	0.75	0.67	0.45	27.7.06	17.8.06	Completed	100%	16.10.06	
38	Providing inlet and outlet connections to VAMBAY Colony ELSR. Rc.E3-499/2006	3.43	3.90	3.81	21.7.06	7.8.06	Completed	100%	6.10.06	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
39	Providing distribution lines in A.E.-IV Section. (E3-319/06)	6.20	6.22	3.55	06/03/2006	10-06-06	Completed	100%	12/05/2006	
40	Providing 100mm dia AC pipe line in Old R.R.Pet Maszid road. (E3-569/06)	1.95	1.85	1.72	09/12/2006	10/07/2006	Completed	100%	12/06/2006	
41	Providing water supply distribution line to the area between Sundaraiah Nagar and Rajiv Nagar in 58 <sup>th</sup> division. Rc.E3-62/2006	3.69	3.31	2.24	10/03/2006	28-10-2006	Completed	100%	27-12-2006	
42	Providing inter-connection 4" AC Line in Kedareswarpet in David street, Pezzonipet along Railway Track in 41 <sup>st</sup> Division (E3-248/06)	0.92	0.78	0.78	10.4.06	8.5.06	Completed	100%	7.6.06	
43	Supply and delivery of 20mm HDPE Pipes and specials for House Service Connections for White Card Holders in AE-3 (WS & UGD ) Section (E3-	1.61	1.27	1.28	9.2.05	12.1.06	Completed	100%	11.3.06	
44	Providing 100mm dia. AC pipe line to road beside Rajeev Nagar service Reservoir in New Rajiv Nagar (E3-563/05)	0.61	0.57	0.58	27.12.05	13.2.06	Completed	100%	12.4.06	
45	Providing 100mm dia. AC Pipe line to Block Nos 57 & 58 at Prakash Nagar in 57 <sup>th</sup> Division (E11-275/05)	0.91	0.89	0.89	10.11.05	3.12.05	Completed	100%	30.5.06	
46	Providing 100mm dia. AC pipe line at Ambedkar colony at Government Press in 26 <sup>th</sup> Division (E11-378/05)	2.47	2.21	2.14	30.9.05	31.10.05	Completed	100%	30.12.05	
47	Providing 100mm dia. AC Pipe line to Raghunadha Rao Street at Ramakrishnapuram (E3-2/2006)	1.37	1.30	0.69	23.1.06	24.4.06	Completed	100%	23.6.06	
48	Providing 100mm dia. Distribution pipe line in Devi Nagar 5 <sup>th</sup> Cross road in 53 <sup>rd</sup> division (E3-61/06)	0.91	0.77	0.79	18.3.06	10.4.06	Completed	100%	9.5.06	
49	Providing 100mm dia. AC Pipe line in Pasuputhota area in 45 <sup>th</sup> Division (E11-409/05)	1.33	1.12	1.09	30.9.05	3.2.06	Completed	100%	2.5.06	
50	Providing 100mm dia. AC Pipe line in Gulabithota 44 <sup>th</sup> division (E3-106/06)	1.57	1.39	1.39	27.2.06	12.4.06	Completed	100%	11.6.06	
51	Providing 100mm dia. AC pipe line to Kallepalli vari street at Ramakrishnapuram in 53 <sup>rd</sup> Division (E3-561/05)	0.99	0.88	0.89	22.2.06	6.3.06	Completed	100%	5.4.06	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
52	Providing 100mm dia. AC Pipe line to Block Nos. 38 of Pakistan colony in Prakash Nagar (E3-562/05)	0.67	0.57	0.59	27.12.05	13.2.06	Completed	100%	12.4.06	
53	Providing 100mm dia. AC Distribution line to the road near Nagendra Swamy Temple in Prasanthi Nagar in 56 <sup>th</sup> Division (E3-78/06)	0.22	0.18	0.19	3.2.06	10.2.06	Completed	100%	9.3.06	
54	Providing 100mm dia. AC Line to Papatla vari street small lanes by the side of Market in Ramanagar in 42 <sup>nd</sup> Division (E3-43/06)	1.43	1.31	0.82	9.3.06	24.4.06	Completed	100%	23.6.06	
55	Providing 100mm dia. AC Pipe line at 35 Yards area in Old RR Pet in 49 <sup>th</sup> Division (E3-710/06)	3.49	3.56	2.60	12/05/2006	23-12-06	Completed	100%	22-2-07	
56	Providing for improving water supply distribution network at various places in 53 <sup>rd</sup> , 56 <sup>th</sup> , 57 <sup>th</sup> and 59 <sup>th</sup> Division (E3-780/06)	7.50	6.88	5.91	10.01.2007	03.02.2007	Completed	100%	02.04.2007	
57	Providing 350mm dia. AC Distribution pipeline from VAMBAY colony ELSR to Excel Plant road along Pipula Road	9.84	8.73	9.67	01/02/2007	17-01-07	Completed	100%	16.4.07	
58	Providing 100mm dia. AC Pipe line to Subba Raju Nagar and Arunodaya Nagar in 52nd Division (E3-733/06)	4.15	3.61	2.72	12.2.07	7.3.07	Completed	100%	6.5.07	
59	Providing water supply facilities to Sanjeevaiah Labour colony in Arandalpet in 20 <sup>th</sup> division.(EE3-44169/2006)	2.44	2.38	2.33	22-8-2006	20-9-2006	Completed	100%	15-10-2006	
60	Improvement of water supply facilities to Bethlehem Nagar hill area in 4 <sup>th</sup> division. (EE3-3070/2006)	9.99	10.21	8.09	04/01/2006	20-4-2006	Completed	100%	19-5-2006	
61	Providing 100mm dia AC water pipe lines in place of HSC's to the cross roads in Indira Nagar in 3 <sup>rd</sup> division. (EE3-3093/2006)	4.59	4.64	2.81	05/05/2006	31-5-2006	Completed	100%	30-7-2006	
62	Providing 150mm dia and 100mm dia AC pipe line in CTO colony eastern road in 2 <sup>nd</sup> division. (EE3-36662/2006)	3.00	3.06	2.57	28-6-2006	26-7-2006	Completed	100%	25-9-2006	
63	Providing 100mm dia AC pipeline in Nimmakayala Lakshmana Rao street, Ramireddy road, All Biksham road in 24 <sup>th</sup> division(EE3-36660/2006)	2.74	2.74	2.33	28-6-2006	24-7-2006	Completed	100%	23-10-2006	
64	Providing 100mm dia AC water pipe lines to the cross roads in Gulammohiddin Nagar in 6 <sup>th</sup> division.(EE3-33392/2006)	2.54	2.57	2.04	06/09/2006	25-7-2006	Completed	100%	24-9-2006	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
65	Providing 100mm dia AC water pipe line to Kasturibaipet employees colony in 19 <sup>th</sup> division. (EE3-37478/2006)	3.13	3.00	1.87	28-6-2006	25-7-2006	Completed	100%	24-9-2006	
66	Providing 80mm dia GI water pipeline to Yaramvari street quarry hill area in 4 <sup>th</sup> division.(EE3-36199/2006)	1.65	1.67	1.55	26-6-2006	26-7-2006	Completed	100%	25-10-2006	
67	Providing 150mm dia AC and 50mm dia GI water pipelines from 4 <sup>th</sup> road to Mallelavari street in Christurajapuram in 3 <sup>rd</sup> division.(EE3-49047/2006)	2.82	2.49	2.66	09/01/2006	15-9-2006	Completed	100%	14-10-2006	
68	Providing 100mm dia pipeline in Aravinda Asramam roads in 9 <sup>th</sup> division.(EE3-33050/2006)	0.40	0.37	0.37	24-5-2006	31-5-2006	Completed	100%	30-5-2006	
69	Providing 100mm dia AC pipe line in Krishna Nagar in lane opp. CTO Office. (EE3-3056/2006)	0.21	0.19	0.20	22-3-2006	04/10/2006	Completed	100%	25-4-2006	
70	Providing water Hydrants in Krishnalanka Reservoir and Ranigarithota pump house. (EE3-26142/2006)	0.50	0.48	0.49	23-5-2006	26-5-2006	Completed	100%	25-6-2006	
71	Providing inter connections with necessary CI pipes AC pipes and CI specials on existing distribution network at P & T colony. (EE3-3080/2006)	1.98	1.70	1.74	18-4-2006	20-5-2006	Completed	100%	06/05/2006	
72	Providing 100mm AC line in Srinivasa Nagar Bank colony, 6th street in 2nd division.(EE3-35281/2006)	0.63	0.60	0.58	06/09/2006	14-6-2006	Completed	100%	13-7-2006	
73	Providing 100mm dia AC pipe line in Timmarasu street in Srinagar in 2nd division(EE3-36667/2006)	1.00	0.96	0.97	19-6-2006	22-6-2006	Completed	100%	21-7-2006	
74	Providing 100mm dia AC pipeline in Aravinda Ashramam road from Gurunanak main road to Aravinda Asramam in 9th division.(EE3-33047/2006)	0.69	0.66	0.61	19-6-2006	22-6-2006	Completed	100%	21-7-2006	
75	Providing 100mm dia AC water pipe lines to Pinnalavari street, Gopala Krishnaiah street, Pattabhi Ramaiah street, Mandapativari steet, anjaneyaswamy temple street, Patibandalvari street in 21st division. (EDE3-3039/2006)	2.49	2.50	1.85	05/09/2006	22-6-2006	Completed	100%	21-8-2006	
76	Providing 100mm dia AC pipe line in Thotavari street in 11th division.(E3-3108/2006)	0.74	0.71	0.68	05/06/2006	22-6-2006	Completed	100%	21-7-2006	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
77	Providing water supply facilities to social welfare SC, BC Hostel area in Gangiredduladibba in 3rd division.(EE3-27745/2006)	0.99	0.97	0.98	05/09/2006	22-5-2006	Completed	100%	21-6-2006	
78	Improvement of water supply facilities in Municipal School area in AE-V(WS) area)(EE3-32542/2006)	0.99	0.98	0.75	19-5-2006	22-5-2006	Completed	100%	21-6-2006	
79	Providing 100mm dia AC water pipe line to the 2nd and 3rd cross roads of Tadichetla bazar in 20th division. (EE3-3088/2006)	1.33	1.36	1.27	19-4-2006	31-5-2006	Completed	100%	30-7-2006	
80	Providing 100mm dia A.C. pipe line in Gowhami nagar 2nd and 3rd cross roads, Nehru Nagar 1st cross road and Madham setty Seethaiah street in Krishnalanka. (EE3-3015/2006)	6.94	6.67	4.47	18-4-2006	20-5-2006	Completed	100%	19-7-2006	
81	Providing 150mm dia AC water pipe line along Eluru road from Church road to Pitchamma Ashramam road in 4 <sup>th</sup> division.(EE3-33393/2006)	2.00	1.93	1.17	06/09/2006	25-7-2006	Completed	100%	24-9-2006	
82	Providing 150mm dia AC and 80mm dia GI water pipe lines to Christurajapuram hill area in 3rd division.(EE3-33401/2006)	1.48	1.44	1.30	06/09/2006	09/12/2006	Completed	100%	11/11/2006	
83	Providing 100mm dia AC pipeline in Vidyadhi School, Sanjay Gandhi nagar, Raghu gardens streets in 10th division. (EE3-44716/2006)	2.21	2.21	2.21	18-9-2006	11/02/2006	Completed	100%	01/01/2007	
84	Providing 100mm dia AC water pipe line to Pitchamma Ashramam road and Ch.Satyanarayana Street in Gunadala in 4th division.(EE3-3092/2006)	2.65	2.69	2.37	18-9-2006	17-10-2006	Completed	100%	16/12/2006	
85	Providing 100mm dia AC water pipe lines to the cross roads of Guntur Bapanaiah Nagar in 3rd division.(EE3-3094/2006)	3.95	4.01	3.74	18-9-2006	31-10-06	Completed	100%	31-12-06	
86	Providing 100mm dia AC water pipe line and 100mm thick CC pavement to Akkula Tataiah street in 5th division (EE3-29261/2006)	2.13	2.19	1.79	10/07/2006	20-11-06	Completed	100%	19-1-07	
87	Providing water supply facilities with HDPE pipe lines to the area north side of Eluru oad in 1st division. (EE3-32507/2006)	28.34	25.84	34.84	26-8-2006	10/07/2006	Completed	100%	04/06/2007	
88	Providing 160mm to 110mm OD HDPE distribution pipe line at J.D.Nagar 1500 KL RCC ELSR-2. (EE3-33513/2006)	55.22	49.41	13.25	26-8-2006	10/07/2006	Completed	100%	04/06/2007	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
89	Providing and laying of 400mm to 200mm dia HDPE distribution line from Governorpet Reservoir to Police Control room in south and North side on M.G. road (Reach-1) (EE3-29974/2006)	63.69	51.87	34.08	26-8-2006	29-11-06	Completed	100%	28-8-07	
90	Providing and laying of 400 to 200mm HDPE distribution line from Governorpet Reservoir to Dornakal road to Red Circle North side of M.G. road (Reach-II)(EE3-29977/2006)	63.80	51.49	47.53	26-8-2006	10/07/2006	Completed	100%	04/06/2007	
91	Providing and laying of 250mm dia HDPE distribution line from Governorpet Reservoir to Tikkle road south side of M.G. road Reach-III(EE3-29981/2006)	53.32	45.68	64.19	28-9-2006	10/07/2006	Completed	100%	04/06/2007	
92	Providing and laying of 400 to 300 HDPE distribution line from Stadium Reservoir to Tikkle road North side of M.G. road (Reach-III)(EE3-29983/2006)	68.90	55.70	71.05	28-10-2006	29-11-06	Completed	100%	28-8-07	
93	Providing and laying of 400 to 250 dia HDPE distribution lines from Tikkle road to Benz Circle on Northand South side of M.g. road to K.J.Gupta Kalyanamandapam water tank along VMC colony (Reach-IV)(EE3-29987/2006)	54.01	46.80	55.97	26-8-2006	10/07/2006	Completed	100%	04/06/2007	
94	Providing and laying of HDPE distribution line at Veterinary Colony area from existing 1200 KL RCC ELSR.(EE3-2652/2005)	55.84	60.00	65.13	26-8-2006	10/07/2006	Completed	100%	04/06/2007	
95	Providing and laying of HDPE Distribution Line at Nelson Mandela Park area from existing 1000 KL RCC ELSR.(EE3-2265/2006)	51.00	50.75	54.43	28-10-2006	29-11-06	Completed	100%	28-8-07	
96	Providing 80mm dia GI water pipeline to quarry area cross road at Gangireddula dibba in 3rd division.(EE3-44168/2006)	0.60	0.56	0.88	18-9-2006	17-10-2006	Completed	100%	16-12-2006	
97	Providing 80mm dia G.I. water pipe line from Mogalrajpuram reservoir to hill top in 7th division. (EE3-2814/2005)	1.50	1.54	1.54	16.1.06	22.4.06	Completed	100%	21.6.06	



**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
98	Replacement of 100mm dia damaged AC water pipe line by 100mm dia AC pipe line to Santhi Nagar 3rd cross road from A.S.Rama Rao road to end in 18th division. (EE3-2869/2005)	0.63	0.59	0.59	17.1.06	23.2.06	Completed	100%	25.4.06	
99	Replacement of 2" dia GI line (damaged) by 100mm dia AC line from Ramalayam to Bhagat Singh Nagar tank road(EE3-2549/2005)	1.04	0.98	1.00	11/11/2005	12/09/2005	Completed	100%	01/08/2006	
100	Providing 100mm dia AC pipeline in Seetharama Nagar from Sri Chennupati Ramakotaiah street to Chaitanya college in 13th division. (EE3-2723/2005)	0.93	0.87	0.88	12/06/2005	02/08/2006	Completed	100%	03/10/2006	
101	Providing 80mm dia GI water pipe line to Ramalayam street in Christurajapuram in 3rd division. (EE3-44167/2006)	2.39	2.19	2.25	10/07/2006	11/08/2006	Completed	100%	01/07/2007	
102	Providing 100mm dia AC water pipe line opp. ESI hospital area in IInd division. (EE3-48986/2006)	0.62	0.59	0.60	24- 08-06	28- 08-06	Completed	100%	27- 09-06	
103	Providing 100mm dia AC pipe line in Chinnigari street in 9th division.(E1-24832/2007)	0.36	0.35	0.34	04/04/2007	04/10/2007	Completed	100%	05/09/2007	
104	Providing 100mm dia AC pipe line in Jayaprakash Nagar. (EE3-20709/2007)	0.83	0.82	0.83	03/08/2007	03/12/2007	Completed	100%	04/11/2007	
105	Providing 100mm dia AC pipeline in Vijayalakshmi cut pieces lane in 8th division.(EE3-	0.76	0.72	0.72	26- 02-07	23- 03-07	Completed	100%	22- 05-07	
106	Providing 100mm dia AC water pipe line to Kakani Nagar cross roads in 5th division. (EE3-57963/2006)	4.96	5.14	4.17	26- 10-06	20- 11-06	Completed	100%	19- 02-07	
107	Providing 150mm dia AC pipe line in Y.Gowrangababi street in Srinagar in Srinivasa Nagar Bank colony in 2nd division. (EE3-40066/2006)	4.80	4.86	3.42	28- 11-06	02/03/2007	Completed	100%	04/02/2007	
108	Providing 100mm dia AC pipe line to Chinna Rice mill side road in Gunadala in 3rd division. (EE3-19732/2007)	0.79	0.77	0.77	03/01/2007	03/05/2007	Completed	100%	04/04/2007	
109	Providing water supply facilities to Venkateswara Nagar, Hanuman Nagar and Lenin Nagar in 1st division. (EE3(2868/2005)	17.14	17.28	17.08	21- 02-06	04/10/2006	Completed	100%	07/10/2006	
110	Providing water supply distribution lines to Ambedkar street in 4th division. (EE3-65301/2006)	2.14	2.14	2.14	28- 11-06	22- 12-06	Completed	100%	21- 03-07	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
111	Construction of 2.0 lakh gallon capacity GLSR and retaining wall in hill area Scavengers colony. Rc.E6-25/04	49.00	48.90	73.38	13.02.05	05.03.05	Completed	100%	30.09.06	
112	Construction of 1500 KL ELSR at Singh Nagar. E6-44787/06	93.19	82.55	69.84	28.07.06	11/03/2006	Completed	100%	16-04-08	
113	Construction of 1500 KL ELSR at Kedareswarapet. E6-44790/06	94.03	99.45	144.22	28.07.06	04/07/2007	Completed	100%	19-04-08	
114	Providing 500mm dia. DI K9 Pump main from 600 PSC main to Singh Nagar ELSR (E11-788/06)	13.93	10.54	76.37	11/12/2006	30-12-06	Completed	100%	29-3-07	
115	Providing 250 mm dia HDPE pipe line pipe line PE 80 grade 6 kg/cm gravity pipe line from ORRs reservoir to proposed booster pump house at	28.76	23.85	15.22	02.09.06	07.10.06	Completed	100%	06.04.07	
116	Providing 250 mm dia CI pumping line from booster pump house to GLSR at Scavengers colony hill area.	19.05	14.63	18.99	02.09.06	07.10.06	Completed	100%	06.04.07	
117	Construction of RCC roof booster pump house building at Scavengers colony hill area	2.24	1.98	8.70	22.08.06	13.09.06	Completed	100%	12.12.06	
118	Replacement of existing 800mm dia. PSC Main with 800mm dia. DI K9 from Khuddus Nagar to Singh Nagar (E3-760/06)	269.10	195.15	2.03	20.11.06	12.2.07	Completed	100%	03-12-07	
119	Providing DI pumping main from Government Hospital to Ali Baig Street on M.G. road (Reach-I)(EE3-30016/2006)	55.22	46.58	237.68	10/06/2006	3.11.2006	Completed	100%	2.5.2007	
120	Providing DI pumping main from ali Baig street to PR Office on M.G. road (Reach-II) (EE3-30018/2006)	55.00	46.63	69.65	10/06/2006	3.11.2006	Completed	100%	2.5.2007	
121	Providing DI pumping main from PR Office to Vemula Syamala Devi Street on M.G. Road (Reach-III)(EE3-30019/2006)	55.15	46.55	63.86	10/06/2006	3.11.2006	Completed	100%	2.5.2007	
122	Providing DI pumping main from Vemula Syamala Devi Street to Stadium water tank on M.G. road (Reach-IV)(EE3-30020/2006)	34.93	29.47	60.74	10/06/2006	3.11.2006	Completed	100%	2.5.2007	
123	Construction of double pole structure including fencing to 630 KVA transformer of 8 MGD plant at Head water works.E6- 35703/06	2.54	2.49	33.89	19.06.06	15.07.06	Completed	100%	14.10.06	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
124	Supply and delivery and erection of 10 HP monoblock pump set at Labour Colony drainage pumping station. E6- 35250/06	0.89	0.89	2.49	12.06.06	24.05.06	Completed	100%	10.08.06	
125	Supply and delivery and erection of 10 HP monoblock pump set at MIG Colony drainage pumping station. E6- 35249/06	0.89	0.89	0.88	12.06.06	24.05.06	Completed	100%	24.08.06	
126	Supply and delivery of sludge pump sets for HWW. Rc.E6- 63058/05	3.33	3.30	0.16	19.06.06	15.07.06	Completed	100%	14.10.06	
127	Supply, Delivery and erection of 15 HP TEXMO/KIRLOSKAR pumpset for 8 MGD plant at HWW.	1.80	1.57	3.30	04/04/2007	14-04-07	Completed	100%	13-07-07	
128	Supply, Delivery and erection of 5 HP TEXMO/KIRLOSKAR pumpset for 5 MGD plant at HWW.	0.83	0.71	1.54	04/09/2007	20-04-07	Completed	100%	19-06-07	
129	Supply and delivery and fixing of Kirlaskar / IVC / UPADHAYA make sluice valves for 16MGD No.1 filtration plant at Head water works.E6- 13444/06	8.18	8.15	0.71	22.02.06	18.03.06	Completed	100%	15.07.06	
130	Providing plastering 8 MGD clarifloculator and repairs to office room at HWW	2.35	1.78	8.15	07.02.06	24.02.06	Completed	100%	23.04.06	
131	Supply and fixing of energy meters and power factor meters at head water works	1.50	1.48	1.82	01/12/2007	02/06/2007	Completed	100%	05/05/2007	
132	Providing 300mm dia. AC Distribution line main road, Vambay colony (E11-1166/2003)	7.11	7.24	1.48	28.7.03	3.9.03	Completed	100%	2.3.04	
133	Providing water supply in hill top areas in Devineni Nagar in Division No. 4 (EE3-56832/07)	4.00	3.92	1.29	6.3.07	20.3.07	Completed	100%	19.6.07	
134	Providing water supply distribution lines in various places in 53 <sup>rd</sup> Division (E3-830/06)	8.03	7.70	4.00	2.1.07	18.1.07	Completed	100%	17.3.07	
135	Providing 100mm AC Line to various roads in VAMBAY Colony, New RR pet.	2.92	2.59	9.26	23-07-06	07-08-06	Completed	100%	06-10-06	
136	Extension of distribution lines in Indira Naik Nagar in 52nd division. (E3-629/05)	5.45	4.66	1.99	10.7.06	28.7.06	Completed	100%	27.9.06	
137	Providing 100mm dia. AC Distribution line to Raghunadha Rao street cross road and opposite Library street in Ramakrishnapuram 53rd Division	1.00	1.01	2.70	25.11.06	6.12.06	Completed	100%	5.1.07	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
138	Providing water supply distribution pipeline at High Level Reservoir level area 32 <sup>nd</sup> Division (EE3-19733/07)	1.54	1.50	1.00	25.11.06	6.12.06	Completed	100%	5.1.07	
139	Providing 150mm & 100mm AC line for water supply distribution to 10 <sup>th</sup> Division (EE3-20708/07)	3.72	3.74	1.54	31.3.07	26.4.07	Completed	100%	25.7.07	
140	Replacing of existing booster in HB Colony (Rc.E6-57555/06)	3.13	3.28	3.64	31.10.06	7.11.06	Completed	100%	6.2.07	
141	Proposed 20 HP pump set @ Brahmagari Matam GLSR.	1.80	1.80	3.09	06/03/2006	13/06/06	Completed	100%	08/08/2006	
142	Construction of 10 MGD Plant at Ramalingeswara Nagar. Rc.EE3-2371/98	11.41	11.40	1.88	25.11.06	6.12.06	Completed	100%	5.1.07	
143	Providing 400mm dia. AC Pipe line and making inter connections to existing 400mm, 150mm and 100mm dia. AC Distribution net work along GS	2.15	2.15	11.41	3.1.07	1.3.07	Completed	100%	30.5.07	
144	1500KL capacity ELSR in Kedareshwarapeta (E3-17226/07)	94.07	84.43	2.15	03/02/2007	20-4-07	Completed	100%	19/04/2008	
145	Construction of 1500 KL RCC ELSR in Kanakadurga Nagar (Prakash Nagar) in Phase-II. (E3-17231/07)	94.07	84.43	15.71	03/02/2007	30-04-07	Completed	100%	29-04-08	
146	Construction of Clear water sump at K L Rao HWW (E6-28605/07)	33.01	32.30	19.49	19.5.07	15.6.07	Completed	100%	14-12-07	
147	Providing 300mm dia. DI K9 Pipeline from NSC Bose Nagar ELSR to Kandrika Village E3-388/07)	132.50	120.14	8.73	15.06.07	13.7.07	Completed	100%	12.4.08	
148	Construction of 1000 KL ELSR in Taraka Rama Nagar (Madhura Nagar)	72.10	70.90	5.19	19.5.07	15.6.07	Completed	100%	14-12-07	
149	Construction of 1000 KL ELSR in Pasuputhota	72.10	70.90	12.65	19.5.07	15.6.07	Completed	100%	14-12-07	
150	Providing water supply arranged at hill area from four pillar E6-27316/06	19.57	19.57	14.61	3.7.06	08/05/2006	Completed	100%	15/11/06	
151	Aluminium Cable for DPST at HWW	0.47	0.47	19.57	16/01/07	27/01/07	Completed	100%	03/05/2007	
152	Providing 80mm G.I.Pipe line to Buddavari Street in 25th division. (E6-44493/06)	0.52	0.52	0.47	20.12.06	01/12/2007	Completed	100%	02/11/2007	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
153	Providing 50MM GI Pipe line at Nagulmeera Darga in 33rd division Rc.E6-13391/07	0.58	0.58	0.52	4.1.07	20/02/07	Completed	100%	19/03/07	
154	Providing 100 MM AC lines near Ramadevi school side road, 45 th Division RCE3-856/06	0.87	0.87	0.58	15.2.07	7.3.07	Completed	100%	6.5.07	
155	Providing Water Supply arrangement at hill area from four pillar centre to k.kotaiah street E6-27316/06	19.57	19.57	0.87	08/05/2006	15/11/06	Completed	100%	08/10/2006	
156	Providing Water Supply distribution to Kaminani Nagar, Part-II E4-32033/07	1.85	1.85	19.57	25.11.06	6.12.06	Completed	100%	5.1.07	
157	Providing 100MM C linme in Rajiv Sarma Nagar in 30th division	0.54	0.54	1.85	25.11.06	6.12.06	Completed	100%	5.1.07	
158	Providing 250 C1 Pumping Line for Booster Pumping to GLSR at Scavengers colony RCE6-48591/06	12.07	12.07	0.54	15.12.06	10.1.07	Completed	100%	10.7.07	
159	providing Water Supply distributions line to Kamineni nagar RCEE3/e4-32034/07	1.98	1.98	13.87		31/07/07	Completed	100%	30/09/07	
160	Providing AC pipe line at Canal Road RCE6-11525/07	8.64	8.64	1.98	10.6.07	20/07/07	Completed	100%	19/10/07	
161	Providing 80MM GIPIPE Line to Koteti Kotaiah Street in 33rd Division E6-41754/07	1.77	1.77	15.27	2.6.07	31.7.07	Completed	100%	30.9.07	
162	Providing 100mm dia AC Pipe line to T.Tayaramma Street (E6-34225/06)	2.04	2.04	1.77	13.6.07	20.7.07	Completed	100%	19.10.07	
163	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Lorry stand) HDPE pipeline	67.25	53.36	2.04	23.11.06	04/03/2007	Completed	100%	10/02/2007	
164	Providing distribution system at proposed GLSR at Scavengers Colony. E6-13616/07	53.35	49.71	12.94	20/07/07	19/10/07	Completed	100%	25/09/07	
165	Providing DI pumping main to Gangireddula dibba (Arul Nagar) & ODA and Mythri Nagar Reservoirs from existing PSC pumping main at Veterinary	44.45	48.67	27.03	9.8.07	8.11.07	Completed	100%	7.3.08	
166	Construction of 1000KL ELSR at <b>Indira Gandhi Municipal Stadium (Balance Work). Rc.EE3-44789/2006</b>	77.30	69.04	43.41	17/05/2008	-	Completed	100%	15/03/2009	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
167	Pumping main to the ELSR at Kedareswarapet. (E11-787/06)	13.93	10.54	74.09	11/12/2006	30-12-06	Completed	100%	29-3-07	
168	Providing 100MMQ AC pipe line in Pulla rao st in 8th division E3-20711/07	1.12	1.15	8.76	31/05/2007	06/06/2007	Completed	100%	05/08/2007	
169	Providing 500mm dia. DI Feeder main from Nunna Road to the newly proposed ELSR in Ajitsingh (E11-748/2006)	13.93	10.54	1.17	15.12.06	30.12.06	Completed	100%	29.3.07	
170	Replacement of 150MM AC Pipe line in 14th Division (EE3-103702/07)	3.23	3.11	7.08	31/01/2008	20/02/2008	Completed	100%	19/05/2008	
171	Providing HDPE distribution at J D Nagar 1500KL ELSR (EE3-33512/06)	96.89	77.69	20.05	07/07/2006	29/11/2006	Completed	100%	28/05/2007	
172	Providing 400 to 300 dia DI distribution feeder mains under p & t colony 1500 KL ELSR in patamata lanka road EE3-56734/07	13.00	12.00	26.07	24/12/2007	19/03/2008	Completed	100%	18/09/2008	
173	Construction of pump house Dr.K.L.Rao HWW. Rc.E6- 28606/07	18.00	16.57	11.00	06.9.07	22.10.07	Completed	100%	21.4.08	
174	Supply, delivery and erection of ultra sonic level transitter along with I stalion and commssioning E6-47992/07	0.70	0.69	20.40	20.12.07	24.12.07	Completed	100%	23.01.08	
175	Supply, delivery and erection of ultra sonic level transitter along with I stalion and commssioning E6-47993/07	3.45	3.29	0.62	29.03.08	11.04.08	Completed	100%	10.06.08	
176	supply and instalation of IED measure flow and water level in reservation E6-53341/07	2.08	1.96	3.02	29.03.08	11.04.08	Completed	100%	10.06.08	
177	Extention of distribution net work to existing ELSR at bhavani puram E6-29620/06	67.25	53.36	1.95	20.11.06	03.04.07	Completed	100%	02.10.07	
178	Providing 250 mm dia HDPE pipe line from ORRs Reservoir to scavengers colony proposed booster pump house E6-53823/05	28.76	23.82	30.97	05.06.06	07.10.06	Completed	100%	06.04.09	
179	Providing 250 mm, 160 mm HDPE lines at gandiji reserviour to tarapet and brahmaiah st E6-51403/06	32.99	27.78	12.17	02.09.06	07.10.06	Completed	100%	06.04.07	
180	Extention of distribution net work to existing ELSR at bhavani puram E6-29619/06	45.27	38.70	18.45	07.05.06	04.01.07	Completed	100%	05.07.07	
181	Construction of 1500KL Capacity ELSR at Ranigari thota from ground level E6-48864/06	136.00	111.00	24.67	17/05/2008	16/06/2008	Completed	100%	15/03/2009	
182	Providing 200 dia HDPE pipe line from NH5 road to padavala revu in dunadal eluru road sourth side EE3-149081/08	36.00	29.87	16.41	24/10/2008	24/11/2008	Completed	100%	23/03/2009	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
183	supply and erection cw pump sets for new 50MLD plant E6-120365/08	67.24	56.83	32.28	02.06.08	21.07.08	Completed	100%	27.12.08	
184	supply and erection cw pump sets for new 50MLD plant E6-120366/08	74.00	56.27	76.43	02.06.08	21.07.08	Completed	100%	27.12.08	
185	Providing 315 mmq HDPE pipe line from madhura nagar ELSR to existing 250 mmq HEPE pipe line including inter connection E3-73/09	2.00	1.87	42.77	20.9.08	12.10.08	Completed	100%	11.2.09	
186	Construction of compound wall to alround the singh nagar reservior in 54th div E11-516/08	9.05	8.95	1.94	25.11.08	15.12.08	Completed	100%	16.2.09	
187	Construction of 1500 KL ELSR at Fish market, <b>Gandhiji Mpl. School E6-44745/06</b>	93.19	75.77	20.86	28.07.06	16/09/06	Completed	100%	15/06/07	30-04-10
188	Providing 100 mm dia AC pipe line to balance road in Kamineni nagar in 2nd DVN EE3-160615/08	7.23	7.08	7.13	02.06.08	21.07.08	Completed	100%	27.12.08	
189	Manufacturing, supply and erection of 1 No. of 25 HP Motor pump set and fabrication supply and erection of suction and delivery MS pipeline and inter connecting to main line at ELSR Rajiv Nagar. E3-198/09	5.05	4.86	4.56	28.5.2009	21.8.2009	Completed	100%	20.9.2009	1.9.2009
190	Supply of erection of transformers with four PDE structure with facing for new 50 mld plant E6-118417/08	24.00	22.88	24.92	02.06.08	02.07.08	Completed	100%	01.11.08	
191	Providing Inter connections to proposed ELSR from pumping main and existing ELSR pumping main line in IGMC stadium, with MS pipe. (E4-148586/2008)	20.7	18.30	19.19	17/07/2009	03/08/2009	Completed	100%	03/10/2009	--
192	Construction of 50 MLD capacity rapid gravity filtration plant. E6-49563/06	551.10	378.00	360.84	28.09.06	12/08/2006	Completed	100%	05/07/2008	31.10.10
193	Construction of in take well to 50 MLD filtration in head water works E6-93920/07	136.00	111.00	78.86	18.12.07	11.02.08	Completed	100%	10.11.08	31.10.10
194	Providing flowlevel chorine etc measurements and supervisory control data acquisition system for water supply E6-35193/07	560.00	554.85	216.10	30.01.08	20.09.08	Completed	100%	19.09.12	31.10.10
195	Providing water supply distribution line to Indira Naik Nagar in 52nd division. (E11-140017/10)	9.90	8.96	9.91	2.11.2010	15.11.2010	Completed	100%	14.11.2010	6.1.2011

**ANNEXURE-II**  
**WATER SUPPLY (Rs.35.48 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
196	Providing 315mm dia HDPE pipe line from Maraiah Hotel junction to Masid road along Karakatta road of Bhavanipuram E6-132528/09	62.40	46.48	51.21	27.06.09	12.08.09	Completed	100%	11.12.09	31.01.11
197	Providing 250mm dia CID/F pumping from Brahmamgari mattam booster to Brahmamgari mattam new GLSR. E6-132550/09	43.55	S	21.11	27.06.09	12.08.09	Completed	100%	11.12.09	31.01.11
198	Improvement of water supply in Singh Nagar, Prakash Nagar, Rajiv Nagar, Vaddera Colony, NSC Bose Nagar, Old Rajiv Nagar and Ramakrishnapuram (E3-107904/2010)	84.02	67.96	84.05	12.7.2010	5.8.2010	Completed	100%	4.2.2011	4.2.2011
199	Providing water supply distribution lines to Old Payakapuram in 56th Division (E11-143336/10)	19.00	15.42	17.08	9.9.2010	11.10.2010	Completed	100%	10.1.2011	30.4.2011
201	Providing alternative 315mm dia OD HDPE Distribution pipe line from Feeder Road, Old Police Station Road Junction to APSRM High School at Krishna Lanka. (E1/063650/2006)	34.22	29.68	1.78	11.12.2006	16.1.2007	Completed	100%	16.4.2007	3.5.2007
202	A&OE Charges debited by APUFIDC	0.00	0.00	17.78						
203	Towards advertisement charges	0.00	0.00	12.98						
204	Towards consultancy charges	0.00	0.00	28.22						
	<b>Total</b>	<b>4787.62</b>	<b>4101.35</b>	<b>3261.09</b>						

**COMMISSIONER**



**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Protection works and site filling and diversion of sullage water to Ramalingeswara Nagar pumping station (Section-9) (E9-28610/2006)	9.92	8.86	8.97	05/06/2006	19/06/06	Completed	100%	19/10/06	
2	Protection work to pump cum sump house in Section 5B at New RTC colony. (E9-11867/2006)	4.02	3.33	3.32	05/06/2006	20/06/06	Completed	100%	19/09/06	
3	Providing 8" dia sewer line to Veersavarkar roadeast side and south side cross roads in Ayyappanagar in 10th division. (EE3-2768/2005)	2.25	2.20	2.24	17-12-2005	03/07/06	Completed	100%	05/06/06	
4	Providing 8" dia sewer line to Veersavarka roads in Ayyappanagar in 10th division. (EE3-57474/2005)	2.29	2.19	2.03	17-12-2005	03/07/06	Completed	100%	05/06/06	
5	Construction of retaining wall on canal side to Sector-5A drainage pumping station in Patamata Lanka (E9-28609/2006)	12.75	13.10	12.90	-	-	Completed	100%	-	
6	Providing under ground drainage facilities to uncovered areas in Sector-5B i.e. under Electricity colony drainage pumping station.(EE3-37925/2006)	25.00	24.20	22.00	26-8-2006	10/10/06	Completed	100%	04/09/07	
7	Providing 8" dia sewer line to Karivepakuthota cross roads in Raghu Gardens in 10th division. (EE3-2764/2005)	2.19	2.15	2.15	17-12-2005	7.-3-2006	Completed	100%	05/06/06	
8	Providing 200mm dia sewer lines to various roads in 10th division. E1-11036/07	9.97	10.44	10.17	15-03-07	23-03-07	Completed	100%	22-06-07	
9	Providing 8" dia sewer line to Gurunanak Colony main road in 9th division. (EE3-2794/2005)	3.17	3.11	3.15	27-02-2006	19-4-2006	Completed	100%	18-7-2006	
10	U.G.D. lines to Raghava Nagar road, Ramalingeswara Nagar road and veterinary hospital road.(EE3-1572/05)	4.53	3.54	3.45	21/5/05	17/06/05	Completed	100%	16/7/05	
11	Providing 8" dia sewer line to South side crossroads of Pandaripuram main road in 10th division. (EE3-2771/2005)	1.18	1.13	1.16	17/12/2005	03/07/06	Completed	100%	05/06/06	
12	Providing 8" dia sewer line to scavengers colony road and RR gardens three cross roads in division No.9.(EE3-45615/2006)	2.39	2.41	2.48	22-08-06	19-09-06	Completed	100%	18-11-06	

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
13	Supply of RCC NP3 Class pipes for providing trunk sewer main from Currency Nagar to Nagarjuna Nagar. (EE3-70581/2006)	9.50	8.79	9.68	26-12-06	19-01-07	Completed	100%	18-05-07	
14	Providing Non-Plog submersible pumpsets to Nagarjuna Nagar sump-cum-pump house (EE3-11018/2007)	20.35	17.24	18.41	01/05/2007	21-02-07	Completed	100%	04/08/07	
15	Providing UGD facilities to C.T.O. colony cross roads in 2nd division. (EE3-69595/2006)	1.95	1.90	1.71	05/08/2006	10/02/06	Completed	100%	02/02/07	
16	Replacement of UGD sewer line network in APIIC (Autonagar) colony in 2nd division. (EE3-31235/2007)	32.72	32.78	51.51	-	-	Completed	100%	-	
17	Providing under ground drainage facilities to uncovered area in Sector-5A in Patamata and Patamata Lanka area. (EE3-12311/2007)	23.63	25.00	46.56	20.11.2007	20.1.2007	Completed	100%	31-03-2007	
18	i) Collection Net work, Pumping main and Sump cum Pump house at Krishna lanka.	428.50	434.79	458.91	22-12-06	20-01-07	Completed	100%	15-03-07	
19	ii) Pump sets at Krishna lanka.	37.00	37.91	33.72	30.11.2006	9.01.2007	Completed	100%	9.01.08	
20	Transformer at Krishna lanka. (E9-13056/07)	7.50	6.50	6.46	16-07-07	02-01-2008	Completed	100%	31-03-2007	
21	i) Collection Net work, Pumping main and Sump cum Pump house at Nagarjuna Nagar, Kamineni Nagar, Currency Nagar.	296.20	300.00	194.72	05/06/2006	07/11/06	Completed	100%	09/10/06	
22	iii) Pump sets to Kamineni Nagar	20.46	20.25	17.74	18-4-2006	27-6-2006	Completed	100%	26/08/06	
23	iii) Construction of Sump cum Pumping Station near Green Lands Hotel. (E9-23868/07)	126.00	0.00	69.83	05/09/2006	19-4-2006	Completed	100%	18/05/06	
24	Providing 6" dia SWG line near Y.V.Rao Hospital in 17th division. (EE3-2929/2006)	0.73	0.71	0.66	05/09/2006	06/06/06	Completed	100%	08/05/06	
25	Providing 9" dia SWG line in place of 6" dia SWG in Vishnuvardhana Rao street from Surya Electrical to Pitchaiah street in 17th division. (EE3-2930/2006)	1.16	1.16	0.98	17-5-2006	22-5-2006	Completed	100%	21/06/06	
26	Replacement of 6" dia SWG pipe line by 9" dia SWG pipe line to Maddulapallivari street in 21st division. (EE3-3036/2006)	1.60	1.64	1.27	04/12/2006	05/05/06	Completed	100%	06/04/06	

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
27	Replacement of 9" dia Sewer line by 12" dia SWG line along Narasimha Rao Naidu street from Ramachandra Rao road to Tadepallivari street in 21st division. (EE3-3038/2006)	4.58	4.20	4.16	05/09/2006	31-5-2006	Completed	100%	30-7-2006	
28	Providing 9" dia SWG pipeline in IGMS new building to M.G. road in 17th division. (EE3-31960/2006)	0.72	0.72	0.72	10/06/2006	28-10-2006	Completed	100%	27-4-07	
29	Providing RCC manhole frame and cover to the existing manholes in 6 <sup>th</sup> division. (EE3-3034/2006)	0.65	0.66	0.64	10/06/2006	18-12-06	Completed	100%	17-9-07	
30	Providing 9" dia SWG pipeline in place of 6" dia SWG pipe line in Mullapudi Venkateswara Rao Street in 17 <sup>th</sup> division. (EE3-3114/2006)	2.90	2.90	2.85	18-9-2006	31-10-06	Completed	100%	31-12-06	
31	Providing 230mm to 500mm dia SWG sewer lines from Tikkle road to Stadium road and Dornakal road to Stadium road south side (EE3-29481/2006)	46.87	41.34	42.26	10/07/2006	20-11-06	Completed	100%	19-3-07	
32	Providing 400mm, 450mm and 500mm dia RCC sewer line from Rajagopalachari street to Dornakal road junction and Kaleswara Rao road. (EE3-36671/06)	71.64	68.48	89.02	17/1/06	23/2/06	Completed	100%	25/4/06	
33	Replacement of 6" dia SWG pipe line by 9" SWG pipe line to Katragaddavari street in 21 <sup>st</sup> division. (EE3-3040/2006)	1.00	0.90	0.90	17/1/06	23/2/06	Completed	100%	25/4/06	
34	Providing 6" dia SWG pipeline to Naparalla bazar and Mogalrajpuram RCM church road in 7th division. (EE3-49532/2006)	5.00	4.87	3.60	21/2/06	23/2/06	Completed	100%	25/3/06	
35	Providing under ground drainage facilities to Ejjada Appala Naidu street and cross roads in 19th division. (EE3-37487/2006)	9.56	9.29	12.80	03/05/2007	03/07/07	Completed	100%	04/06/07	
36	Providing 300mm dia to 400mm dia sewer lines in place of existing sewer line in Ratnamamba street from Ravi chettu center to Ch. Rajeswara Rao road and A.S. Rama Rao road junction in 7th division. (EE3-49538/06)	9.80	9.35	9.20	03/05/2007	03/07/07	Completed	100%	04/06/07	

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
37	Providing 300mm dia to 400mm dia sewer lines from Atluri Paramatma Street to Jammichettu center in Boyapati Madhava Rao street in 7th division.(EE3-49536/06)	9.80	9.35	9.20	26-10-06	20-11-06	Completed	100%	19-01-07	
38	Providing 300mm to 400mm dia UGD pipe line in place of 230mm dia UGD line in Boyapati Madhava Rao road from CSI church to Atluri Paramatma street junction in 7th division.(EE3-49534/06)	9.80	8.89	8.51	28-06-06	26-07-06	Completed	100%	25-10-06	
39	Providing 9" dia UGD pipe line in place of 6" dia UGD line in Atluri Paramatma street, Gummadi thota street, Babu Abraham street, Pedarlavari street and Sivalayam street in 7 <sup>th</sup> division. (EE3-49533/06)	9.60	9.07	8.97	19-08-07	28-09-07	Completed	100%	27-12-07	
40	Providing 6" dia sewerline to C.S.I. School road top. (EE3-2819/2005)	0.72	0.69	0.60	19.12.2006	06.02.2007	Completed	100%	02/05/08	
41	Replacement of 6" dia sewer line by 9" dia sewer line to the side of Lavanya apartments in 7th division. (EE3-2818/2005)	0.67	0.64	0.60		25-01-2008	Completed	100%		
42	Providing 6" dia sewer line to back side of Jelly Wilson house in 7th division. (EE3-2821/2005)	0.98	0.96	0.90	27.4.06	19.5.06	Completed	100%	18.6.06	
43	Providing 6" dia SWG line to Pabbathi Prasad street in Kasturibaipet in 19th division.(EE3-3008/2006)	0.60	0.60	0.60	27.4.06	19.5.06	Completed	100%	7.7.06	
44	Replacement of old 6" dia SWG line by 9" dia SWG line from Prakasam road to J.D. Hospital road. (EE3-20202/2007)	1.55	1.55	1.48	9.6.06	15.7.06	Completed	100%	12.9.06	
45	Providing 6" dia SWG line to hill area from E.P. No.148/53 to D.No.32-11-34A back side of CSI Church in 7th division. (EE3-17001/2007)	0.99	0.99	0.97	20.5.06	16.6.06	Completed	100%	14.7.06	
46	Replacement of old 6" dia SWG line by 10" dia SWG line from J.D. Hospital road to Gopala Reddy road. (EE3-20203/2007)	1.45	1.45	1.34	27-11-06	23-12-06	Completed	100%	22-2-07	
47	Replacement of 6" dia Sewer line by 9" dia Sewer line to Isack Street in Woodpet.(EE3-1904/04)	1.38	1.15	1.06	6.3.06	19.4.06	Completed	100%	1.6.06	

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
48	Re-alignment of sewer lines with 150mm dia SWG pipes in Dandamudi Rajagopala Rao Indoor Stadium to Montessori college road junction.(EE3-57474/2006)	1.40	1.37	1.31	7.5.05	10.2.06	Completed	100%	2.4.06	
49	Providing 250mm dia SWG sewer line in Raghuram street in 13th division.(EE3-55203/2006)	8.50	8.65	6.70	20.10.06	13.11.06	Completed	100%	12.1.07	
50	Providing 230mm dia SW line in place of 150mm dia line in Maseed street in 17th division. (EE3-2939/2006)	4.58	4.43	3.24	5.10.06	8.11.06	Completed	100%	7.1.07	
51	Replacement of 6" dia sewer lines by 9" dia sewer pipes in Kasturibaipet employees colony in 19th division(EE3-37484/2006)	4.26	4.36	4.29	6.3.07	7.3.07	Completed	100%	6.5.07	
52	Replacement of 9" dia SWG lines with 10" SWG line at Peesapativari street and Tadepallivari street in 21st division. (EE3-65298/2006)	8.68	8.50	7.89	6.5.06	6.6.06	Completed	100%	5.8.06	
53	Replacement of 9" dia SWG with 10" SWG line at Venkatratnam street, Vishnuvardhan Rao street and Madi Reddy vari street in 21st division. (EE3-65300/2006)	6.37	6.33	6.37	19.12.2006	06.02.2007	Completed	100%	05.02.08	
54	Replacement of 6" dia SWG lines to Barister street, Balaji street and Suryanarayana street in 19th division. (EE3-37482/2006)	7.85	7.74	6.38	10/01/2007	17/01/07	Completed	100%	16/03/07	
55	Restoration of UGD trenches and construction of steps in Ijjada Appala Naidu street, Gulammohiddin Nagar balance roads in 19th division. (E4-44177/2007)	4.29	4.18	3.70	01-11-2008	15-11-2008	Completed	100%	14-12-2008	
56	Providing UGD facilities to balance roads of Ejjada Appala Naidu street hill area in 19th division. (E4-32032/2007)	6.62	6.84	6.89	01-11-2008	15-11-2008	Completed	100%	14-12-2008	
57	Restoration of UGD trench in Gopala Reddy road from Kaleswara Rao road via Dornakal road to Museum road. (EE3-42994/2007)	35.25	33.36	34.14	01-11-2008	15-11-2008	Completed	100%	14-12-2008	
58	i) Collection Net Work at LIC Colony, Film Nagar, Jaiprakash Nagar, Christurajapuram etc., (EE9-62270/06)	148.00	128.00	160.11	01-11-2008	15-11-2008	Completed	100%	14-12-2008	

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
59	Construction of sump cum pump house at Jayaprakash Nagar in Block 6(B) E9-17366/07	55.00	36.91	43.97	31/01/2008	20/02/2008	Completed	100%	19/04/2008	
60	i) Providing under ground drainage facility madhura nagar E9-67665/06	184.00	187.00	196.53	01-11-2008	15-11-2008	Completed	100%	14-12-2008	
61	Laying 6" sewer line Punnaiah House to Vadapati vari street in 42nd Division (E3-48/2006)	7.85	7.69	7.68	10-02-08	20-02-2008	Completed	100%	19-08-2008	
62	Supply and erection of Kirloskar make 50 HP mixed flow pump sets 2 Nos of Old DP Station and Kandrika Station (E3-375/06)	0.75	0.67	0.65	10-02-08	21-03-08	Completed	100%	20-03-09	
63	Providing 8" dia sewer line to 3rd cross road of Vanapalavari street Mutyalampadu in 46th division Rc.E3-280/2006	0.77	0.69	0.66	10-02-08	21-03-08	Completed	100%	20-06-2008	
64	Providing 8" dia sewer line to Brahmaraju" veedhi from D.No.21-6-19 to Penumasta vari street in 46th division Rc.E3-281/2006	0.84	0.77	0.76	29.05.08	19.06.08	Completed	100%	03.09.09	
65	Providing 8" dia sewer line to I and Iind cross road of Vanapala vari street, Mutyalampadu in 46th division. Rc.E3-282/2006	0.78	0.71	0.71	29.05.08	19.06.08	Completed	100%	03.09.09	
66	Providing 8" dia sewer line to Pattabhiramaiah street from Vanapala vari street to Penumats vari street in 46th division.Rc.E3-283/2006	1.95	1.95	1.95	29.05.08	19.06.08	Completed	100%	03.09.09	
67	Removing 6" sewer line and providing 8" sewer line to Tirumalasettivari Street from G.S.Raju road to Tadankivari street in 47 <sup>th</sup> division.(E3-275/06)	1.00	0.95	0.85	26-12-06	13-02-07	Completed	100%	04/12/07	
68	Removal of 6" sewerline and providing 9" sewer line to Lankavari street from Donepudi vari street cross roads to 4 <sup>th</sup> cross in Bavajipet (E3-397/06)	1.11	1.23	1.23	19-05-07	25-06-07	Completed	100%	24-12-07	
69	Removal of 6" dia. Sewer line and providing 9" sewer line to Meesala vari street cross roads in Seethannapet 42 <sup>nd</sup> Division (E3-109/06)	1.81	1.67	1.67	5.10.07	22.10.07	Completed	100%	21.1.08	

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
70	Providing Intermediate manholes in Challapalli vari street, Potturi vari street and Tadanki vari street in Satyanarayanapuram in 47 <sup>th</sup> Division (E3-218/06)	1.36	1.29	1.29	12/02/2004	04/04/05	Completed	100%	04/03/06	
71	Providing 9" dia. Sewer line at Donepudi vari street in 29 <sup>th</sup> Division (E11-859/04)	1.08	1.04	1.00	27-7-2006	11/06/06	Completed	100%	02/05/07	
72	Removing of 4" dia. Sewer line and providing 8" dia. Sewer line to Thota Ratnamma street in 43rd Division (E3-790/06)	2.20	2.20	2.10	10/07/2006	20-11-06	Completed	100%	19-3-07	
73	Providing intermediate manholes in Sumanam vari street, Ranapratap street, NRP Road and Hanuman street in 47th division (E3-627/2006)	1.50	1.46	1.50	10/07/2006	20-11-06	Completed	100%	19-3-07	
74	Providing 8" dia. Sewer lines to Joseph street, Peter's street cross road and Elisha street in Pezzonipet in 48th Division (E3-112/07)	13.76	13.80	12.90	10/07/2006	20-11-06	Completed	100%	19-3-07	
75	Construction of CC Drains to Alluri Appalanarayana Nagar Society and Judicial Colony and Providing steps to Errakatta (Bypass road) in Old RR Pet in 49th Division (E11-288/06)	149.00	129.18	139.67	10/07/2006	20-11-06	Completed	100%	19-3-07	
76	Providing unde ground drainge facilities in ayodya nagar E9-63632/06	1.75	1.75	1.77	23/2/06	23/3/06	Completed	100%	25/4/06	
77	Replacement of 6" dia SWG line by 8" dia SWG line in between the cross roads of Maseed street and Dasuvari street in 20th division. (E4-25808/2007)	1.42	1.40	1.35	14-02-07	23-02-07	Completed	100%	22-04-07	
78	Raising of manholes in Ramalingeswara Nagar area in AE-X section. (EE3-59026/2006)	5.28	5.40	5.40	25-09-04	11/03/04	Completed	100%	17-12-04	
79	Restoration of high school for mosque street to old police station road.	0.80	0.80	0.75	28-09-06	11/02/06	Completed	100%	01/01/07	
80	Providing 8" sewer line to G.S.Raju Street. Rc.E3-160/07	1.63	1.67	1.68	25-01-06	14-03-06	Completed	100%	13-05-06	
81	Providing RCC pipe line out let at Sewarage Treatment Plant in Ajith Singh Nagar. Rc.E11-448/06	2.50	2.50	0.90	01/11/2007	14-09-07	Completed	100%	13-12-07	

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
82	Laying Branch Sewer Line in Ambedkar Nagar. Rc.E9-53431/04	12.00	12.00	10.68	15-05-07	14-09-07	Completed	100%	13-12-07	
83	Providing UGD facilities to unserved area in Sector-5B block electricity Colony.	8.00	8.00	7.85	07/07/2006	14-09-07	Completed	100%	13-12-07	
84	Replacement of 6"Q SWA Line by 10"Q SWA lin in 19th division EE3-3742/06	8.00	8.00	7.77	08/08/2007	25-08-07	Completed	100%	24-10-07	
85	Restoration of UGD tranches in film nagar lic colony, IIT main road E9-43023/07	4.20	4.20	7.63	24-06-07	19-07-07	Completed	100%	18-10-07	
86	Supply & erection of 2no Bohp pump set, pannel board at mutyalampadu E3-924/06	9.00	9.00	8.78	30-11-07	01/09/06	Completed	100%	01/09/08	
87	Providing UGD Collection net work treasury colony	3.50	3.50	3.46	13-08-07	29-09-07	Completed	100%	28-03-08	
88	Towards Replacement of Damaged Ugd line and manholes in 17th division (E1-56645/07)	1.99	1.94	1.97	27.7.06	17.9.06	Completed	100%	8.10.06	
89	Replacement of 6" UGD pipe to 8" UGD pipe in 19th division (EE3-103704/08)	8.00	8.00	7.89	9.6.06	28.6.06	Completed	100%	27.8.06	
90	Restoration of UGD tranches Siddhardha Nagar, SBI Colony (E9-45024/07)	3.60	3.50	3.23	27.4.06	19.5.06	Completed	100%	10.7.06	
91	Providing Replacement of 10" SWG pipe line in 20th division EE3-77097/07	8.00	8.00	8.00	27.4.06	19.5.06	Completed	100%	15-7-06	
92	Providing collection of net work and construction of pump station in Zone I E9-10670/08	3.00	2.50	2.03	17-12-07	01-03-08	Completed	100%	30-09-08	
93	Restoration UGD trenches at siddhartha nagar sbi colony gayatri nagar E9-43024/07	1.00	1.00	0.16	18-12-07	28-01-08	Completed	100%	22-03-08	
94	Providing 230MM dia sewer line in place of 150 mm dia line in mosque st 17th division EE3-2938/06	4.00	3.50	0.00	13-02-08	21-03-08	Completed	100%	20-03-09	
95	Providing CC road to peddi vari st from high school road to vmr school road in 23rd division road EE3-47483/07	25.00	24.00	22.92	10-12-07	03-01-08	Completed	100%	10-02-08	
96	Providing and laying of 160MM 110 mm Q HDPE distribution pipe line at JD nagar 1500LD RCC ELSR EE3-33512/06	3.50	3.50	3.10	10-02-08	20-02-2008	Completed	100%	19-08-2008	
97	Providing UGD collection net work in sector 6 extended area convering trasuary colony E9-2873/07	350.00	348.00	294.82	10-02-08	20-02-2008	Completed	100%	19-08-2008	



**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
98	Providing 600 mm dia DI pumping main from block 6(a) sump to ramalingeswara nagar STP E9-45671/07	6.00	5.00	4.99	01-11-2008	15-11-2008	Completed	100%	31-01-2009	
99	Replacement of existing 5" dia sewer line with 12" dia swg line in Dasarivari street in 19th Division EEIII-113855/08	25.00	24.00	24.74	10-02-08	21-03-08	Completed	100%	20-06-2008	
100	Providing additional sewage submersible pumpsets in vijayanagar colony pumping EE3-107787/08	12.00	12.50	12.90	10-02-08	21-03-08	Completed	100%	20-06-2008	
101	Providing 300MM dia UGD Line with SWG pipe to Chistraja puram main road from sunnapu Battelu center to Film Colony 3rd Division EE3-154572/08	18.00	18.50	45.61	10-02-08	21-03-08	Completed	100%	20-06-2008	
102	Providing 300MM dia UGD Line with SWG pipe to Chistraja puram main road from sunnapu Battelu center to Film Colony 3rd Division EE3-154568/08	129.50	132.00	174.59	10-02-08	21-03-08	Completed	100%	20-06-2008	
103	i) Collection Net Work at SBI Colony, Mogalarajapuram, PPC Road, VMC Colony, Tickle Road, Revenue Colony, etc. E9-62269/06	550.00	523.80	94.54	29.05.08	19.06.08	Completed	100%	03.09.09	31-01-10
104	i) Collection Net Work at Ramakrishna Puram. E9-52867/07	138.10	133.84	0.00	25.08.08	01.10.08	Completed	100%	03.09.09	31-01-10
105	Providing 300mm dia D.I pumping main from jayaprakash nagar sump to main hole in collection net work E9-93096/07	9.70	10.00	13.43	29.05.08	19.06.08	Completed	100%	03.09.09	28.02.10
106	Supply and erection of 125 KVA Generator to krishna lanka pump station E9-44099/07	390.00	420.00	347.99	22.09.07	23.01.08	Completed	100%	23.06.08	28.02.09
107	Supply and delivery and construction of AC sheet shed to K.Lanka UGD Pumping station E9-87240/07	25.50	24.54	27.38	10.12.07	21.01.08	Completed	100%	01.03.08	31-02-10
108	Laying of sewer lines and construction of manholes in uncovered area of krishna lanka E9-100217/08	130.00	130.00	160.66	11/04/2007	01/05/07	Completed	100%	30/07/07	31-02-10
109	Providing sewer line collection net work pumping station zone-II package-II E9-106701/08	59.50	58.10	45.82	01-11-2008	15-11-2008	Completed	100%	14-12-2008	02-02-10

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
110	Construction of sump cumpumping station at ayodhya nagar E9-19068/07	35.00	34.50	36.77	9.6.06	28.6.06	Completed	100%	27.8.06	02-02-10
111	Manufacture, supply, laying jointors and commissing of sewer main with SWG pipes RCC NP3 class pipes 450mm dai DI pumping main and construction of sump cum pump house in krishna lanka E9-23177/07	45.00	45.50	59.12	02.12.04	24.03.05	Completed	100%	14-12-2008	21.03.2008
112	Providing UGD facilities in gangi reddula diabba poor settlement in 3rd division EE3-124840/08	49.80	42.50	22.10	01-11-2008	15-11-2008	Completed	100%	14-12-2008	
113	Providing 300mm dia DI pumping main from ayodhya nagar sump to manhole in the collection net work of rama krishna puram on the road west side of singh nagar flyover E9-111207/08	50.00	54.00	12.60	01-11-2008	15-11-2008	Completed	100%	14-12-2008	05.02.09
114	Supply, delivery and filling of CI pipe at newly constructed ELSR in new RR Pet E11-371/08	260.00	259.00	311.49	15.9.2008	6.10.2008	Completed	100%	5.11.2008	24.3.2009
115	Providing UGD facilities to arul nagar area of 3rd division EE3-136648/08	45.50	39.90	9.14	10-02-08	20-02-2008	Completed	100%	19-08-2008	
116	Providing UGD facilities to balance lances in 23rd div E9-123516/08	40.00	35.00	93.35	10-02-08	20-02-2008	Completed	100%	19-08-2008	31-03-10
117	Supply of delivery oand erection of pump sets under UGD E9-125043/08	167.00	157.80	120.90	01-11-2008	15-11-2008	Completed	100%	14-12-2008	31-03-10
118	Providing CC Roads to G.Lakshmana Rao st. (from Dwaraka Nagar 1st Cross roads to G.Kameswara Rao road) in 22nd Division EE3-149305/08	36.20	33.83	21.43	10-02-08	21-03-08	Completed	100%	20-06-2008	
119	Payable to DEE/O/T/VJA/APSPDC Ltd. Towards service line charges to Ayodhyanagar D.P.Station. E9-148515/08	70.00	60.40	161.80	18-7-2007	22.10.07	Completed	100%	18.06.09	31-03-10
120	Construction of slum cum pumping station at madhura nagar E9-19067/07	150.00	147.00	129.53	10-02-08	21-03-08	Completed	100%	03.09.09	31-03-10
121	Providing 300 mm D.I pumping main for Balance length in budameru left side bund road. E9-108615/09	7.50	6.41	1.22	01.08.08	27.08.08	Completed	100%	03.09.09	02-02-10

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
122	Providing 150mm Sewer line to Sneha Sadau House road near Govt.Press in Mutyalam padu. E3-284/09	32.00	35.00	28.28	18-7-2009	1.8.2009	Completed	100%	19.8.2009	10.9.2009
123	Design, Supply, Delivery, Erection of 100 KVA Transformers with D.P. structure and all are required accessories to Madhura Nagar D.P. Station Rc.E9-127559/09	6.70	6.47	11.55		02.12.09	Completed	100%	31.03.10	31.03.10
124	Providing 300mm dia DI pumping main from madhura nagar sump to mutyalam padu sump E9-45672/07	86.40	85.33	61.65	01-11-2008	15-11-2008	Completed	100%	14-12-2008	-
125	Supply, delivery and erection of required capacity pump sets with required specials to phase-I D.P Stations E9-147935/08	176.62	148.48	119.70	29.05.08	19.06.08	Completed	100%	03.09.09	-
126	Providing 300 mm Dia D.I pumping main from Karakatta sweap to Manhole in the collection network of Bhavanipuram area in Crombay Road E9-129954/2008	49.80	41.55	68.47	01.08.08	27.08.08	Completed	100%	03.09.09	-
127	Providing Sewer lines and construction of Sump cum Pump house in Zone-IV, I-town Kabela area. Rc.E9-106704/08	586.00	590.22	113.83	18-7-2007	22.10.07	Completed	100%	20-06-2008	-
128	Providing Pumpsets to Market Area Rc.E9-128169/09	175.00	148.23	85.52	10.06.09	20.07.09	Completed	100%		..
129	Design, Construction, Operation and Maintenance of the 20 MLD STP at Jakkampudi in Vijayawada with UASBR Technology. E9-106440/08	1295.00	1375.00	1017.67	18.12.08	26.02.09	Progress	90%	17.05.10	30.06.12

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
130	Providing collection net work & pumping station in Zone V market area E9-106705/08	622.00	611.65	467.85	01-11-2008	15-11-2008	Progress	80%	14-12-2008	31-03-10
131	Providing 450 MM dia DIK9 Pumping Main from Kabela pumping station to STP at Jakkampudi. E9-131612/08	223.00	184.27	8.57	18.12.08	26.02.09	Progress	60%	03.09.09	31.09.2011
132	Providing 600mm dia D.I. pumping main from Market area pumping station to STP at Jakkampudi Rc.E9-128167/09	598.00	481.69	268.12	06-10-09	24-10-09	Progress	75%	31-03-10	31.09.2011
133	Consultancy Charges	0.00	0.00	36.11						
134	AP Transco Charges	0.00	0.00	12.60						
135	Advertisement Charges	0.00	0.00	145.37						
	<b>Total</b>	<b>8703.77</b>	<b>8324.52</b>	<b>6622.25</b>						

**COMMISSIONER**

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.7.43 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Co	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Collection Network in Chalasani Nagar. Rc.E9-70611/2006	481.10	470.20	298.79	13-08-2007	15-03-2008	Completed	100%	31-12-2008	
2	Providing 600mm dia DI K9 pumping main in Sector-8 & Police Colony to S.T.P.R.L.Nagar. E9-16415/2005.	185.00	186.49	152.14	20-08-2006	20-09-06	Completed	100%	19-03-07	
3	S&Erection of required capacity pumpsets with required specials to Ph:2, D.P Station with one year maintenance. E9-138035/08	88.98	74.82	22.89	27.11.08	29.12.08	Completed	100%	28.06.09	
4	Design,Fabrication supply delivery and erection of 500KVA Transformer with DPStructure and all required accessouires for chalasani Nagar East D.P.Station E9-148517/08	12.74	12.35	70.03	19.11.08	01.12.08	Completed	100%	30.06.09	
5	Construction of compound wall at Sector-5B in New RTC Colony	3.00	3.00	2.90	24-6-07	07/01/2007	Completed	100%	30-9-07	
6	Manufacturing and Supply and Delivery fixing of M.S.Gates and Screen inlet chamber, Grit chamber of the Krishnalanka Pump cum Sump house (E9-33047/07)	2.50	2.26	2.25	24-6-07	07/01/2007	Completed	100%	30-9-07	
7	Construction of Compound wall to Krishna lanka Drinage pumping station in sector7	5.80	5.15	5.10	08/12/2007	22-8-07	Completed	100%	21-10-07	
8	Replacement of 9 " Q.S.W.G lines with 10" SWG line at peesapati vari street and tadeppally vari street in 21 st Division RCE4/65298/06	9.00	8.65	8.65	08/12/2007	22-8-07	Completed	100%	21-10-07	
9	Restoration of UGD Trenches in 22nd Division Krishnalanka. (E9-38655/07)	10.20	10.18	10.16	24-6-07	07/01/2007	Completed	100%	30-9-07	
10	Construction of inlet chamber scree grit chalasai magar sector -8 E9-25499/07	178.00	175.00	159.45	01-12-07	27-12-2007	Completed	100%	26-12-2008	
11	Construction of Sluice Valve chamber on Chalasani Nagar trunk main near Geeta Nagar bund (E9-125609/10)	7.60	6.87	5.13			Completed	100%		
12	Towards Project Management Consultancy charges. (E9-50000/09)			0.16						
13	AP Transco Charges			35.88						
	<b>Total</b>	<b>983.92</b>	<b>954.97</b>	<b>773.53</b>						

**COMMISSIONER**

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Providing Storm Water Drains at Crombay Road from NH- 9 to Sivalayam Street. (from ch: 0.00 to ch:675) Rc.E6-11081/07	58.40	58.00	50.80	01/05/07	02/12/07	Completed	100%	03/11/08	
2	Construction Of Outfall Drain at Kalyana Mandapam Road junction to Bye-Pass Road. Rc.E6-11203/07	90.43	91.34	81.95	01/05/07	03/01/07	Completed	100%	03/11/08	
3	Construction of outfall drain from Isak street culvert to Deenadayal nagar outfall drain along Scavengers colony. (E6-47510/07)	31.20	30.19	31.92	09/04/07	12/11/07	Completed	100%	06/10/08	
4	Providing CC drains to Suphala Building road from NH-9 to PRK building road in 28th division. E6-54292/06	8.58	8.54	8.58	11/10/06	27-11-06	Completed	100%	26-03-07	
5	Providing side drains to Bajibaba Mandiram road from NH-9 to PRK building road in 28th division. Rc.E6-30898/06	7.56	7.67	7.81	14-08-06	20-09-06	Completed	100%	20-01-07	
6	Providing CC drains to 2nd main road in Teachers Colony at 28th division	5.00	4.00	4.08	20-03-07	14-04-07	Completed	100%	13-07-07	
7	Providing side drains and quarry rubbish road to Nethaji Public school side road and cross roads in 28th division. Rc.E6-29268/07.	6.94	6.79	7.11	24-05-07	18-06-07	Completed	100%	17-09-07	
8	Construction of C.C drains to Andamani Brahmaiah st. and Jonnavithulavari st.(from Goreela Doddi to K. Ramulu st. ) in 26th division.Rc.E6-35666/07	4.00	3.99	3.91	07/05/07	28-07-07	Completed	100%	27-10-07	
9	Construction of C.C drains to Thullurivari st. west side from N.H.9 to Goreela Doddi in 26th division.E6-35663/07	3.70	3.69	3.79	07/05/07	28-07-07	Completed	100%	27-10-07	
10	Construction of C.C drains to Tpresident st. East side 1st bit from N.H.9 and cross road inbetween President st. and Maszid st. in 27th division.E6-36320/07	2.18	2.08	2.09	08/02/07	30-08-07	Completed	100%	29-11-07	
11	Construction of C.C drains to Rangoon Saheb st. and cross road from Rangoon Saheb st. to Nabe Saheb st. in 27th division..E6-36319/07	3.10	3.12	2.72	08/02/07	11/01/07	Completed	100%	08/12/07	

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
12	Providing C.C drains to Post office road, cross roads in between Sanjay Gandhi colony road and R.K.Public school south side in 26th division Rc.E6-34492/07	3.89	4.23	4.36	08/02/07	22/09/07	Completed	100%	21/1/05	
13	Providing C.C drains to R.K.Public school north side cross roads and Jamaiah street cross roads in 26th division Rc.E6-34493/07	9.00	8.73	4.26	08/02/07	13/09/07	Completed	100%	18/1/08	
14	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 1) Rc.E11-9/2007.	267.00	260.05	25.00	03/01/06	18-03-06	Completed	100%	16-05-06	
15	Construction of outfall drain on either side of Satyanarayanapuram Railway Track (towards Eluru canal – 3) (ch: 0.00 – 260.00 m) Rc.E11-10/2007	38.10	21.73	25.17	03/01/06	18-03-06	Completed	100%	16-05-06	
16	Construction of outfall drain from on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 2) Rc.E11-11/2007.	259.85	254.74	25.00	03/01/06	14-03-06	Completed	100%	13-07-06	
17	Construction of CC drain beside Venkeswara Theatre (east side) from M.G. road to Bandar canal (Reach-II) (EE3-2904/2006)	14.12	11.77	11.72	03/01/06	14-03-06	Completed	100%	13-07-06	
18	Construction of CC drain in VMC guest house from M.G. road to canal (Reach-I) (EE3-2903/2006)	13.10	8.16	4.96	03/01/06	14-03-06	Completed	100%	13-07-06	
19	Construction of CC drain on south side of M.G. road from VMC guest house to Veterinary Hospital road (Reach-II South side) (EE3-2896/2006)	49.98	44.00	16.90	03/01/06	18-03-07	Completed	100%	16-07-06	
20	Construction of CC drain on north side of M.G. road from V.M.C. guest house to Veterinary Hospital road (Reach-II, north side)(EE3-2897/2006)	49.72	41.80	37.65	03/01/06	18-03-07	Completed	100%	16-07-06	
21	Construction of CC drain on south side of M.G. road from Veterinary Hospital road to nandamuri main road (Reach-III south side)(EE3-2898/2006)	48.21	34.71	35.76	03/01/06	18-03-07	Completed	100%	16-07-06	

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
22	Construction of CC drain on South side of M.G. road from Nandamuri road to Benz circle (Reach-III, north side) (EE3-2899/2006)	44.77	34.26	45.03	15-03-07	20-04-07	Completed	100%	19-08-07	
23	Construction of CC drain on north side of M.G. road from Veterinary Hospital road to Khandhari Hotel road (Reach-III, north side) (EE3-2900/2006)	49.91	37.39	25.58	15-03-07	20-04-07	Completed	100%	19-07-07	
24	Construction of CC drain on north side of M.G. road from Khandhari hotel road to Benz circle (Reach-III, north side) (EE3-2901/2006)	47.12	32.52	36.81	15-03-07	20-04-07	Completed	100%	19-07-07	
25	Construction of CC drain on east side of Adhikar Hotel road from M.G. road to Pakeergudem booster (Reach-III, east side) (EE3-2902/2006)	56.20	48.09	52.35	07/12/08	04/01/08	Completed	100%	03/05/08	
26	Construction of CC drain on western side of Patel road from M.G. road to Bandar canal in 10th division. (EE3-17629/2007)	50.23	47.88	40.32	07/12/08	04/01/08	Completed	100%	03/05/08	
27	Construction of CC drain to eastern side of Patel road from M.G. road to bandar canal (EE3-17630/2007)	50.23	47.88	51.84	07/12/08	04/01/08	Completed	100%	03/05/08	
28	Providing CC drain to the western side of donka road (Andhra Jyothi road) from M.G. road to opposite J.D. Nagar connecting road. (EE3-31217/2007)	31.77	30.14	31.50	07/12/08	04/01/08	Completed	100%	03/05/08	
29	Providing CC drain to the western side of donka road (Andhra Jyothi road) from opposite J.D. Nagar connecting road to Bandar canal. (EE3-31218/2007)	32.96	30.42	24.05	24-03-07	20-04-07	Completed	100%	15-07-07	
30	Construction of CC drain to Donka road (Andhra Jyothi road) east side from M.G. road to J.D.Nagar connecting road in 11th division. (EE3-31219/2007)	31.77	30.14	31.54	24-03-07	20-04-07	Completed	100%	15-07-07	
31	Providing CC drain to the eastern side of donka road (Andhra Jyothi road) from J.D.Nagar connecting road to Bandar Canal. (EE3-31215/2007)	32.96	33.00	35.86	24-03-07	20-04-07	Completed	100%	15-07-07	



**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
32	Construction of CC drain to Chandra Rajeswara Rao road from Nimmathota center to A.S. Rama Rao road (both sides) (E1-17618/2007)	16.63	16.52	12.67	25/01/08	28/02/08	Completed	100%	27/02/09	
33	Construction of CC drain to Chandra Rajeswara Rao road west side from Nimmathota center to existing drain and repairs to the existing outfall drain. (EE3-17634/2007)	13.96	13.80	11.17	03/03/08	21/03/08	Completed	100%	22/03/09	
34	Construction CC drain to Chandra Rajeswara Rao road from Sikhamani Center to A.S. Rama Rao road and balance bit opposite water tank. (EE3-17610/2007)	14.35	15.00	10.90	22/01/07	13/02/07	Completed	100%	12/05/07	
35	Construction of outfall drain from Pantakalava road to Mahanadu road. (EE3-10271/2006)	214.97	212.82	322.29	07/04/07	27/04/07	Completed	100%	27/04/07	
36	Construction of outfall drain from Mahanadu road to Currency Nagar 60' road.(EE3-10273/2006)	135.00	125.43	167.32	27-01-07	03/06/07	Completed	100%	13/07/07	
37	Construction of 9" and 18" CC Drains to Pasuputhota 2 <sup>nd</sup> cross road in 45 <sup>th</sup> Division (E3-639/06)	4.24	3.95	2.70	27-01-07	03/06/07	Completed	100%	08/05/08	
38	Construction of CC.Drain in Karl Marks Road in Road widening portion from sira departmental stores to DBRK street North Side RCEE3/012871/07	4.34	4.29	3.76	20/08/2007	28/09/2007	Completed	100%	27/12/2007	
39	Repairs to drains in srinivasa nagar Bank colony in 2 nd Dvn. RCEE-111-e1/027497/07	3.80	3.81	3.90	04/08/2007	03/10/2007	Completed	100%	02/01/2008	
40	Providing Side drains and quarry Rubbish filling to I st cross road to nethaji public school road in milk colony in 28 th Dvn RCE6-11780/07	3.00	3.00	3.07	08/04/2007	10/03/2007	Completed	100%	01/02/2008	
41	Construction of Outfall Drain along with Venkateswara fuondary from from NH-9 to Apna Bazar Road, E6-24584/07	32.12	14.00	13.93	08/04/2007	10/03/2007	Completed	100%	01/02/2008	
42	Restoration of UGD trench in gopala reddy road from kaleswara rao road (via) dornakal road to musium road Rc.EE3/42994/07	35.25	33.36	34.13	15/10/2007	07/12/2007	Completed	100%	06/03/2008	

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
43	Construction of CC drains to cross roads no 1&2 in city central colony in 17th division EE3-20381/07	14.78	13.23	11.61	07/11/2007	13/11/2007	Completed	100%	12/02/2008	
44	Construction of CC Drains at lambadi pet 30th division E6-34904/07	1.10	1.10	1.05	11/07/2007	13/11/07	Completed	100%	02/12/2008	
45	construction of out fall drain from NH 9 to appana bazar road	5.60	5.60	5.60	07/11/2007	13/11/2007	Completed	100%	12/02/2008	
46	Construction of CC drain to north side of eluru road in 1st division EE 56173/07	52.00	51.00	50.36	15/12/2007	04/01/2008	Completed	100%	03/05/2008	
47	Providing CC drains to MG Road on south side from bandar lakulu to police control room EE3-57361/07	45.31	39.52	26.13	31/01/2008	20/02/2008	Completed	100%	19/05/2008	
48	Providing side drains to subbaiah road to gunturi vari st in 28th division E6-34435/07	1.75	1.75	1.73	31/01/2008	20-02-08	Completed	100%	19/05/2008	
49	Providing CC drain to MG road on south side from Guest house to bandar rocks EE2-57363/07	35.04	32.68	31.94	31/01/2008	20-02-08	Completed	100%	19/05/2008	
50	Construction of CC Drain to Tikkile road in 13th division (EE3-80354/07)	16.43	16.02	16.17	2.8.2007	29.8.07	Completed	100%	28.12.07	
51	Construction of CC Drain from Mothertherisa Junction to Syam Nagar junction in 13 Division (EE3-102455/08)	9.15	9.30	16.55	5.8.07	21.9.07	Completed	100%	20.01.08	
52	Construction of CC Culvent and drains at samvida vidyapeetha Tikkile Road in 13th Division (EE3-E4-102457/08)	9.70	9.88	7.71	07/12/2007	04/01/2008	Completed	100%	03/05/2008	
53	Constraction of 12inch CC drains to Jonavithula vari st in 26th division E6-18157/07	5.60	5.72	4.99	10/02/2008	12/03/2008	Completed	100%	11/09/2008	
54	Construction of drains on either side from NH 9 to teachers colony E6-11202/07	30.10	25.97	23.13	07/12/2007	04/01/2008	Completed	100%	03/04/2008	
55	Providing CC drain to Karl Marx Road on South side from Gunadala Vanthana Center to Ramavarappadu Ring road. (EE3-79039/2007)	52.32	49.40	40.71	26.9.07	5.11.07	Completed	100%	4.5.08	
56	Construction of 18" and 12" size CC drain from Gupta centre to kanaka parmeswari In 26th division E6-18163/07	3.80	3.66	3.37	27/02/2008	14/03/2008	Completed	100%	13/07/2008	

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
57	Construction of CC drains north side MG road from police control room to bundar lakulu EE3-91799/07	45.21	43.34	29.56	30/04/2008	04/06/2008	Completed	100%	03/09/2008	
58	Providing CC drains to north side of karal max road from padavala centre to gunadala vantana centre EE3-56169/07	47.46	44.73	28.39	27/03/2008	04/06/2008	Completed	100%	03/09/2008	
59	Construction of out fall drain from church road water tank road and main road in HB Colony phase I 28th division E6-38291/07	60.00	62.00	56.59	08.04.08	29.04.08	Completed	100%	28.07.08	
60	Construction of drain from jammi chettu junction to mother theressas statue along siddhartha public school in 13th division EE3-101469/08	21.00	18.00	20.49	10/01/2008	15-10-08	Completed	100%	14-12-08	
61	Providing cc drain to MG Road on south side from benz circle to NTR circle patamata EE3-56163/07	19.65	18.50	16.63	15-10-08	30-10-08	Completed	100%	29-12-08	
62	Construction of of cc drain in east side 2nd & 3rd cross road in high school road in RR Gardens in 9th Division EE3/E1-113954/08	3.80	3.84	2.55	10/01/2008	15-10-08	Completed	100%	14-12-08	
63	providing cc drains to in babu rao house road in RR garden in 9th division EE3-/E1/113958/08	3.95	3.89	2.32	22/12/2007	29-01-2008	Completed	100%	28-04-2008	
64	Construction of outfall drain from D.no1-1-176 AE-I section office to ambedkar road east side of NHC E6-95498/07	6.66	5.67	5.05	21.07.08	23.08.08	Completed	100%	29.12.08	
65	Construction of out fall drain from Isak st to deenadayal nagar out fall drain along scavenger colony main road E6-475110/07	8.00	7.00	6.99	27/02/2008	25/03/2008	Completed	100%	24/07/2008	
66	Providing 9" CC drain in g.purnachandra rao st in 9th division EE3-113952/08	2.00	1.50	1.08	27/02/2008	12/03/2008	Completed	100%	11/07/2008	
67	Construction of CC drain to Karlamas road from south side fo Eluru Road from Padavalareru center to Gunadala vantana in 1st Division EE3-77039/2007	30.00	30.00	68.19	18/12/2008	19/01/2009	Completed	100%	18/05/2009	
68	Construction of cc dringe on vemula syamala devi road from as rama rao road to karlmax road EE3-94826/07	24.66	22.87	28.81	18/12/2008	-	Completed	100%	15.8.09	

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
69	Construction of outfall drain at kalyana madapam road from hb colony to dambag road E6-11205/07	43.64	39.85	44.25	-	29/03/2008	Completed	100%	28/02/2009	
70	Construction of cc drains on vemula syamal devi road from as rama rao road to karl marx road EE3-56160/07	24.46	23.37	24.46	27-01-07	03/06/07	Completed	100%	08/05/08	
71	Constrution of CC Drains along south side of ITI Road from LIC Colony EE3-159353/08	18.00	17.00	45.33	07/12/2007	04/01/2008	Completed	100%	03/05/2008	
72	Construction of CC drain to Jammichttu road (west side) in 18th DVN EE3-158175/08	27.40	26.08	9.64	10.08.07	22.10.07	Completed	100%	21.10.08	
73	Construction of out fall drain west side of K.T.Road from Kanakadurga Nagar to Pipula Road junction in 55th Div. E11-532/2008	47.99	48.40	57.43	27/02/2008	12/03/2008	Completed	100%	11/07/2008	
74	Construction of cross culvert at Gunadala in 2nd division (E4-139900/2009)	6.40	7.00	6.12	18.10.08	30.11.08	Completed	100%	05/01/2009	
75	Constructon of box culvert across Mahanadu road connection of Reach-I & Reach-II outfall drain (Rc.E4-130371/2009)	40.74	35.00	40.70	18/12/2008	19/01/2009	Completed	100%	18/05/2009	
76	Construction of CC drains to Netaji street north side from Andamani Brahmaiah street to RTC work shop road in 26th divison. E6-108050/08	4.80	4.25	4.14	06.05.09	21.05.09	Completed	100%	20.08.09	
77	Construction of CC drains to 1st and 2nd cross roads in Teachers Colony in 28th division. Rc.E6-161838/2008	7.19	5.89	5.11	05.02.09	18.02.09	Completed	100%	17.05.09	
78	Construction of CC drains to 3rd, 4th and 5th cross roads in Teachers Colony in 28th division. Rc.E6-161839/2008	9.70	7.93	8.24	05.02.09	19.02.09	Completed	100%	18.05.09	
79	Providing CC drains to M.G.Road on North side from Benz Circle to NTR Circle, patamata. (Rc.E4-55756/07	18.82	19.00	4.69	27/02/2008	14/03/2008	Completed	100%	13/07/2008	31-03-10
80	Providing Storm Water Drains at Sivalayam street to Bye-pass road.(From CH: 675.00 to CH: 1425.00) Rc.E6-11090/07	90.00	90.00	25.52	25-09-07	16-0908	Completed	100%	15-08-09	
81	Construction of outfall drain from Autonagar STP to Prasadampadu culvert. Rc.EE3-10267/07	441.10	443.67	294.05	18.10.08	30.11.08	Completed	100%	18/05/2009	31.5.2010

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
82	Providing Storm water drains @ crombay road from NH9 to Sivalayam Street. E6-11085/07	45.00	45.00	81.51	18.10.08	30.11.08	Completed	100%	31-07-09	
83	Providing Storm Water drains to Manava Mandiram Road and Lalitha Nagar Road, North side from Crombay Road to RTC work shop road. E6-146897/08	37.60	36.97	16.82	18.10.08	30.11.08	Completed	100%	14-03-09	
84	Construction of CC drains and widening in balance bits to Donka road (Andhra Jyothi) road in 11th division. (E1-111072/2009)	6.62	6.50	6.85	01/06/2009	16/06/2009	Completed	100%	15/08/2009	
85	Const.of Storm Water Drain from Sikhamani Center to red Circle Junction (Both Sides) in 18th Dvn. EE3-159351/08	21.85	20.75	54.80	15/06/2009	30/09/2009	Completed	100%	30/11/2009	20.07.2010
86	Construction of box culverts across bye pass road at uamila subba rao nagar and out fall drain along crombay road E6-17413/07	98.06	93.83	57.99	18-12-08	19-01-09	Completed	100%	15-10-08	
87	Providing CC Drain to Ramachandra Rao Road State Guest House road and pingali Venkaiah road EE3-56147/08	21.81	19.93	10.58	27/02/2008	12/03/2008	Completed	100%	11/07/2008	31.7.2010
88	Construction of CC drains in Nagarjuna Nagar in 2nd division. (EE3-132636/2009)	48.46	44.00	42.07	15/06/2009	30/09/2009	Completed	100%	15.8.09	31.7.2010
89	Construction of outfall drain from Santhi Naar road to Disneyland (E11-226/2009)	112.31	104.85	108.16	21.6.2009	9.7.2009	Completed	100%	8.1.2010	30.9.2010
90	Construction of outfall drain in Bye-pass Road from Chittinagar to Bye-pass road cross culvert in 35th division. E6- 130401/08	43.95	40.71	33.81	25.01.09	10.02.09	Completed	100%	09.06.09	
91	Providing temporary approaches to box culvert at Bye-pass road near Urmila subbarao nagar church. E6-129107/09	1.86	1.78	1.84	05.06.09	15.06.09	Completed	100%	14.07.09	
92	Construction of outfall drain from Bio-Methanation plant to Budameru. (West Reach) Rc.E11-13/2007.	83.36	85.20	12.79	1.11.2008	6.1.2009	Completed	100%	31.3.2009	--
93	Const.fo out fall drain from pipula Road to Dabakatla Center Nunna Road. E11-567/08	144.00	136.10	44.63	29/06/2009	24/07/2009	Completed	100%	09/09/2009	--
94	Construction of outfall drain from Bio – Methanation plant to Budameru (East reach) Rc.E11-12/2007.	273.21	280.08	62.22	01-11-08	27-12-08	Completed	100%	26-09-09	31.12.2010

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
95	Construction of CC drain at South side of Vivekananda Road in 10th Division. (E1-129373/2009)	47.33	42.73	39.69	15/06/2009	30/09/2009	Completed	100%	28/02/2009	
96	Const. of out fall drain from Nagamma Satram to Milk Project along KT Road E6-31031/07	86.10	86.61	63.32	05.01.09	03.02.09	Completed	100%	02.10.09	30.09.10
97	Construction of outfall drain from Currency Nagar 60' road to Prasadampadu culvert. (EE3-10269/2006)	156.45	147.07	191.97	27-01-07	03/06/07	Completed	100%	08/05/08	26.4.2011
98	Providing cover slabs to Pantakalava outfall drain near Currency Nagar 60 feet road (S.No. 358/2) Reach-3. (E1-146963/2010)	49.07	47.46	49.63	02/09/2010	11/10/2010	Completed	100%	10/12/2010	02/05/2011
99	Construction of outfall drain from Ice Factory road to Budameru Bund in Ayodhya Nagar (E11-244/2008)	33.00	30.23	24.44	20-07-09	25-07-09	Completed	100%	13-09-09	31.7.2011
100	Construction of CC Drain to Disneyland road south side from Excel Plant road to Vambay Colony ELsR and Excel Plant road from Disneyland road to Dabakotlu road in 56th Division (E11-418/2009)	36.46	31.51	98.37	15-10-09	07-11-09	Completed	100%	06-02-10	31.7.2011
101	Construction of CC Drains on northside of MG Road from Bunder Locks to VMC Guest House EE3-91801/07	31.02	28.23	18.90	15/06/2009	30/09/2009	Completed	100%	31-03-10	
102	Construction of Box culvert on pulleru drain at ITI College road and NH Service road junction (Near Executive Club). (EE3-160214/2010)	31.30	25.27	14.45	5.3.2011	1.4.2011	Completed	100%	30.6.2011	31.1.2011
103	Construction of Storm Water Drain on north side of NSC Bose Nagar from main road from 1st cross road to cross culvert in 59th Division (E11-475/09)	5.00	5.07	4.13	15.12.2009	1.1.2010	Completed	1.00	28.2.2010	25.4.2010
104	Providing CC drain to Ramachandra Rao road, State Guest House road in 21st division. (E4-105326/2009)	36.39	30.03	15.59	09/02/2009	28/02/2009	Completed	100%	30/04/2009	20.1.2012
105	Rehabilitation of compound wall in the drain alignment along PWD quarters to Irrigation quarters at State Guest House road in 21st division. (EE3-138922/2009)	9.77	8.00	0.00	12/04/2010	19/05/2010	Completed	100%	05/07/2010	31.7.2011

**ANNEXURE-II**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
106	Construction of drain east side of bye pass road from sitara. E6-154326/10	7.15	7.01	7.13	25.10.10	11.11.10	Completed	100%	10.01.11	30.05.11
107	Construction of Box culvert infront of VMC Guest House on M.G. Road. (E1-120545/2011)	31.97	30.23	7.03	16.7.2011	11.10.2011	Completed	100%	11.1.2012	--
108	Construction of outfall drain in Bye-pass Road from Chittinagar to Bye-pass road cross culvert in 35th division. E6- 130401/08	43.95	40.71	6.21	25.01.09	10.02.09	Completed	100%	09.06.09	
109	Construction of outfall drain from new RR Pet Railway Track to Budameru. E11-533/08	134.06	136.32	53.28	27-02-08	12-03-08	Progress	70%	01-07-09	30.4.2012
110	Construction of outfall drain in Circle-1 area. E6-138504/09	445.00	401.40	284.94	20.07.09	20.08.09	Progress	65%	19.08.10	30.04.12
111	Construction of outfall drain from K.L.Rao nagar to Budameru culvert near Milk project along Railway yard area. E6-11198/07	224.00	200.05	162.03	20.01.10	28.04.10	Progress	60%	27.12.10	30.04.12
112	Towards consultancy and advertisement charges	0.00	0.00	48.61						
	<b>Total</b>	<b>5561.06</b>	<b>5234.27</b>	<b>4057.43</b>						

**COMMISSIONER**

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.9.49 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed	Scheduled date (as per DPR)	Estimated completion date
1	Construction of compound wall to treatment plant in A.S.nagar in 56 th Division RCE11-313/07	27.00	27.00	26.10	15/10/2007	23-11-07	Completed	100%	25-12-07	
2	Replacement of Drainage outlet RCC pipes at sewerage Treatment Plant Ajith Singh Nagar. (E3-750/06)	1.50	1.50	1.50	27.11.08	06.12.08	Completed	100%	25-11-07	
3	Construction of 40 MLD Sewage Treatment Plant at Singh Nagar. E9-64037/06	2405.00	2206.00	2373.99	09/08/2007	26-9-07	Completed	100%	05-03-10	01-03-10
	<b>Total</b>	<b>2433.50</b>	<b>2234.50</b>	<b>2401.59</b>						

**COMMISSIONER**



**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.19.85 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Providing 300mm and 400mm Sewerline s in place of existing sewerlines from Raavichettu centre to Ch.Rajeswara rao road in 7th Division. (EE3-49538/06)	6.30	6.30	6.26	30-9-07	15-10-07	Completed	100%	14-11-07	
2	Sewer line collection net work in Devi Nagar block 3D E9-45789/07	286.00	288.00	203.99	11-01-2008	25-01-08	Completed	100%	24-01-09	
3	Providing UGD net work connection in gunadala veterinary colony E9-46736/07	726.50	681.33	488.10	01-11-07	13-12-07	Completed	100%	12-12-07	
4	Collection net work and pumping station in zone-I zone-III Bhavani puram area (E9-106699/08)	996.00	1005.00	736.82	14-03-2008	21-03-08	Completed	100%	20-09-09	
5	Providing Branch and lateral Sewer lines for UGD scheme at Kedareswarapeta E9-100642/08	45.53	45.53	44.97	18-01-08	01-03-08	Completed	100%	30-09-08	
6	Providing Sewer Line Network at Khudush Nagar (Rc.E9-23863/07)	48.00	48.00	47.75	18-01-08	01-03-08	Completed	100%	30-09-08	
7	Providing branch and lateral lines for UGD at kedareswara peta area E9-100641/08	41.30	39.37	35.46	18-01-08	01-03-08	Completed	100%	30-09-08	
8	Design fabrication supply delivery erection of 160KVA transformer with dp structure and required accessories for veterinary devi nagar and hb colony dp station E9-148516/08	25.00	24.38	24.30	18-01-08	01-03-08	Completed	100%	02-05-09	
9	Design supply delivery erection & Commissioning of required capacity pumping to kabela & karakatta D.P Station. E9-147935/2008	176.62	148.48	119.31	18-01-08	01-03-08	Completed	100%		

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.19.85 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
10	S& Erection & required capacity pump sets with required secilas for PH-2, DP Stations with one year maintainance E9-147937/2008	126.00	107.46	101.59	18-01-08	01-03-08	Completed	100%	02-05-09	
11	Providing Sewer Collection net work in Gundadal & Construction of Pumping station & D I Pumping main. E9-16736/07	726.50	681.72	198.76	18-01-08	01-03-08	Completed	100%	30-09-08	
12	Laying of 1000mm dia. M.S Pipe under Railway track with jacking system at Devi Nagar. (E9-157447/09)	62.94	60.31	47.37	02.11.09	19.11.09	Completed	100%	16.07.10	-
13	Providing 450mm Dia DI pumping main from HB Colony pumping station to STP at Jakkampudi. E9-131610/08	340.00	286.00	132.39	18-01-08	01-03-08	Completed	100%	30-09-08	30.09.2011
15	Towards Project Management Consultancy charges. (E9-50000/09)			0.94						
16	Towards HT service line charges for vatarnary colony DP station E9-148515/08			13.02						
	<b>Total</b>	<b>3606.69</b>	<b>3421.88</b>	<b>2201.03</b>						

**COMMISSIONER**

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Providing DI pumping mains from 900 MM dia 10 MGD pumping main at skav Bridge to Ravigari thota 1500 KL capacity ELSR at Ravigari thota CC st Part Bill) RCEE3-12380/07	98.39	75.00	104.67	19.2.07	9.4.07	Completed	100%	9.10.07	
2	S & D of 15 H Kirloskar make pumpset to 16 MGD filter House at Head Water Works RCE6-13725/07	3.75	2.50	2.53	04/04/2007	14/04/07	Completed	100%	13/07/07	
3	Providing 30 HP Stand by Pipeset for booster House at Wynchipet RCE6-31393/06	3.50	2.25	2.61	07/02/2006	15/07/06	Completed	100%	14/09/06	
4	S & D fixing 2 Nos of Pump Sets with a discharge at 36 LPs at Sivanagar colony RCE6-48571/06	6.75	5.25	6.11	18/09/06	20/08/06	Completed	100%	20/01/07	
5	Providing 200mm dia 6 Kgs HDPE line from Kedareswara Pet ELSR to Lotus Land Mark. (E3-888/06)	3.35	3.08	1.25	31.1.07	21.2.07	Completed	100%	20.4.07	
6	Providing 100 MM Pipe Line and 80 MM GI Pipeline to Upparavagu hill area 25 th Division E6-37199/07	3.75	2.25	2.00	15.6.07	24/07/07	Completed	100%	23/10/07	
7	Providing 100MM GIPIPE Line Four Pillers centre GLSR to Nagendra Nagar E6-19182/07	2.85	0.57	1.67	8.6.07	20.7.07	Completed	100%	19.10.07	
8	Providing 450mm Dia DI Pipe line from 600mm dia psc pipe line at Payakapuram Police station to NSC Bose Nagar (E3-757/07)	70.00	70.00	66.68	6.12.07	15.5.07	Completed	100%	14.11.07	
9	Providing Water Supply distribution network with 360/355 mm Dia HDPE line at NSC Bose Nagar ELSR to Radha Nagar.(E3-283/07)	44.00	44.00	43.19	5.12.07	28.9.07	Completed	100%	28.3.08	
10	Providing 80 MM G1 Pump line to Hill area RamalayamUppara Bhavi RCE6-34166/07	3.79	2.25	2.44	8.6.07	07/09/2007	Completed	100%	10/08/2007	
11	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10MGD road. (E1-44596/2007)	70.80	61.07	34.04	10.9.07	7.11.07	Completed	100%	6.5.08	
12	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ramalingeswara Nagar from 10MGD road to community hall junction in 14th division (E1-44592/2007)	98.88	81.73	50.63	10.9.07	7.11.07	Completed	100%	6.5.08	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
13	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma Varadhi to Balaji Nagar in 15th and 16th division (E1-44593/2007)	67.80	54.43	46.53	10.9.07	7.11.07	Completed	100%	6.5.08	
14	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma varadhi to Balaji Nagar in 15 & 16th division. (E1-44591/2007)	98.00	82.62	80.34	20.3.07	7.11.07	Completed	100%	6.5.08	
15	Providing 300mm dia. DI K9 Pipeline from NSC Bose Nagar ELSR to Kandrika Village E3-388/07)	132.50	120.14	30.88	15.06.07	13.7.07	Completed	100%	12.4.08	
16	Providing 400mm dia DI K9 pipe line from Gandhi Nagar to Pasuputhota ELSR (E3-308/07)	160.00	138.92	174.16	15.06.07	17.7.07	Completed	100%	16.4.08	
17	Providing 400mm dia DI K9 pumping main from Nuaiveedu road to proposed ELSR at Kanaka Durga Nagar (Prakash Nagar) (E3-325/2007)	20.35	17.19	15.07	8.06.07	7.7.07	Completed	100%	6.10.07	
18	Providing 800 mm dia to 300 mm dia D.I pumping main from 11 MGD filtration plant to K.L.Rao HWW to four pillar center Reach-I.	170.00	118.53	11.00	07/02/2007	09/06/2007	Completed	100%	09/05/2008	
19	1500KL capacity ELSR in Kedareshwarapeta (E3-17226/07)	94.70	92.98	84.03	03/02/2007	20-4-07	Completed	100%	19/04/2008	
20	Construction of 1000 KL ELSR in Ramakrishnapuram (E3-17236/07)	67.57	66.10	79.12	03/02/2007	20-04-07	Completed	100%	19-04-08	
21	Construction of 1500 KL RCC ELSR in Kanakadurga Nagar (Prakash Nagar) in Phase-II. (E3-17231/07)	94.70	84.43	61.32	03/02/2007	30-04-07	Completed	100%	29-04-08	
22	Construction of 1500KL capacity ELSR in Ranigari Thota (Balance work). Rc.E6-48864/2006.	108.78	99.84	115.89	17/05/2008	16/06/2008	Completed	100%	15/03/2009	
23	Providing 80MM GI Pipe line to balabhaskar nagar in 27th division E6-22198/07	3.11	2.85	2.81	8.6.07	20/07/07	Completed	100%	19/10/07	
24	Providing 80MM pipe line to Kotaiah st in 33rd division E6-31389/07	7.00	7.00	6.94	8.6.07	25/08/07	Completed	100%	24/11/07	
25	Providing 160MM To 110MM Q HDPE distribution net work 1500KL capacity ELSR at ramalingawara nagar 14th division E3-44594/07	55.91	45.64	26.44	10/09/2007	12/10/2007	Completed	100%	10/02/2008	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
26	Providing distribution net work to hill top area from gamganamma temple to padawala rao st E6-64181/06	20.00	20.00	18.15	8.6.07	25/08/07	Completed	100%	24/11/07	
27	Providing 300mm QD1k9 distribution pipe line for 1500kl rccElse in singh nagar E3-324/07	65.00	52.83	101.61	15.6.07	17.7.07	Completed	100%	16.01.08	
28	Providing 800 mm Dia DI K9 gravity main from Karnataka Building to Payakapuram Police Station along Nuzvid road E3-649/07	224.00	196.62	265.93	11.1.08	16.2.08	Completed	100%	15.8.08	
29	Supply and erection of Kirloskar make 25 HP Motor and Pump sets 2 Nos at Kundavari Kandrika and 1 No at Srinagar Service Reservoir (E3-209/07)	8.67	8.50	2.63	5.9.07	14.5.07	Completed	100%	13.8.07	
30	Providing 800mm dia D1 pumping main for 11MGD FILTRATION Plant E6-31242/07	170.00	118.53	147.02	5.7.07	6.9.07	Completed	100%	5.9.08	
31	Replacement of exiting 800mm PSC gravity main from santhi nagar junction to nunna road including budameru crossing with 800mm D1 pipe E11-760/06	269.10	195.15	37.59	20.11.06	12.2.07	Completed	100%	11.8.07	
32	Fabrication of MS pipe line for 25 hp pump sets to kundhavari kandrika NSC Bose nagar ELSR E3-80/08	4.00	4.00	3.57	5.3.08	10.3.08	Completed	100%	9.4.08	
33	Providing CC road to old Police Station Road from Ramakrishnaiah road to Kodandarama Ghat in 23rd division.(E4-92894/2007)	6.55	6.43	6.42	14/12/2007	01/01/2008	Completed	100%	30/03/2008	
34	Construction of pump house and store room for accommodation clear water pump set in the premises of ELSR at NSC bose nagar E3-518/07	5.50	5.50	5.40	29.8.07	6.9.07	Completed	100%	5.12.07	
35	Providing 355mm dia HDPE distribution pipe line from Kedareswarapet New ELSR to Khuddus Nagar (E3-92/08)	47.74	39.02	45.18	14.4.08	21.5.08	Completed	100%	20.8.08	
36	Providing 350mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10 MGD road. (E1-44590/2007)	49.80	0.00	33.35	01-03-08	29-03-08	Completed	100%	28/07/2008	
37	Providing 400 to 300 dia DI distribution feeder mains under p & t colony 1500 KL ELSR in patamata lanka road EE3-56734/07	152.60	115.17	151.36	24/12/2007	19/03/2008	Completed	100%	18/09/2008	
38	Providing 300 mm Q DI and 400 mmQ pumping main near BRTS bridge gallary at seethanna pet old rly gate g.s raju road EE3-125/08	15.00	12.18	12.52	20.4.08	4.5.08	Completed	100%	13.6.08	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
39	Providing alternative 315 mm dia OD HDPE distribution from feeder road old police station road junction to APSRM high school at krishna lanka EE3-63650/06	34.22	29.68	25.24	11/12/2006	16/01/2007	Completed	100%	15/06/2007	
40	Providing 315 mm Q to 110 MM Q HDPE distribution net work at gandhiji mpl high school E6-39947/07	50.00	55.00	51.83	25.09.07	16.11.07	Completed	100%	15.11.08	
41	Providing 700 mm, 600 mm, 300 mm D1 pumping main from sitara centre to chitti nagar junction E6-36615/07	192.00	130.08	144.53	05.07.07	06.09.07	Completed	100%	05.09.08	
42	Providing water supply gandhi hil west side hill area in 40th division E6-80158/08	3.82	3.33	3.73	16.05.08	03.06.08	Completed	100%	02.08.08	
43	Providing and laying of 160mm and 110mm dia OD HDPE Distribution Pipe line KP Nagar 8th Division (Rc.EE3-33049/06)	8.40	8.67	4.56	09/01/2008	31/01/2008	Completed	100%	30/04/2008	
44	Providing 250 mm to 100 mm dia HDPE pipe line in under 1500kl capacity P&T colony ELSR in 9 th division EE3-56706/07	115.71	88.42	70.04	15/10/2007	05/02/2008	Completed	100%	04/06/2008	
45	Providing 250 mm to 100 mm dia HDPE pipe line in under 1500kl capacity P&T colony ELSR in 9 th division EE3-56712/07	121.77	67.97	30.33	15/10/2007	05/02/2008	Completed	100%	04/06/2008	
46	Providing and laying of 315 mm and 200 mm Q HDPE distribution net work under 1500 kl ELSR at RL nagar from 10 mgd road to community hall road junction in 14th division EE3-44582/07	26.00	26.00	25.24	20.4.08	4.5.08	Completed	100%	13.6.08	
47	Construction of compound wall to kedareswara pet twin reservoirs in 50th division E3-370/08	11.00	10.50	12.92	1.10.05	1.12.05	Completed	100%	3.1.07	
48	Providing 300mmQ pumping main from existing 10 mgd pumping main in ITI road to 1000 kl GLSR at mogal raja puram EE3-147380/08	9.00	8.00	7.58	1.10.05	1.12.05	Completed	100%	3.1.07	
49	Replacement of Damaged water distribtution line with HDPE pipes inpitchaiah street s v r s	4.00	3.80	3.87	1.10.05	1.12.05	Completed	100%	3.1.07	
50	Construction of 300lakhs gallon capacity ELSR in New Rajarajeswaripet (E3-16165/05)	100.88	77.07	13.86	1.10.05	1.12.05	Completed	100%	3.1.07	
51	Retionalization of Water supply distribution line at siddhartha Nagar and SBI Colony are with HDPE pipes under 1500KL Capacity ELSR., Gupta Kalyanamandapam EE3-139222/08	9.00	8.00	17.21	07.11.08	29.12.08	Completed	100%	28.12.09	

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
52	Providing distribution net work sri lanka reservoir in 6th div EE3-101460/08	25.00	24.00	36.41	30.01.08	20.09.08	Completed	100%	19.09.12	
53	Construction of Compound Wall to New Raja Rajeswari Pet new ELSR Compound E3-612/08	9.75	8.84	8.73	15.1.09	5.2.09	Completed	100%	4.4.09	
54	Replacement of the 5MGD Raw Water VI Pumpsets Head Water Works E6-134912/08	56.64	37.90	41.75	18.09.08	22.10.08	Completed	100%	21.02.09	
55	providing inlet, outlet scour, overflow and slvice valve to Ramalingeswara nagar 1500kl ELSR. EE3-158174/2008	18.50	15.60	19.16	18.12.08	19.1.09	Completed	100%	18.5.09	
56	Providing 150mm D.I pumping main to patamata and patamata Lanka Balancing Tanky form to MGD 900mm P& C Pumping main EE3-115356/2008	20.00	15.18	17.22	20.8.08	27.9.08	Completed	100%	26.12.08	
57	Providing Repair and Renovation Cr Karmel Building oat Durgapuram in 43rd Div. E3-573/2008	1.42	1.15	1.16	1.2.09	7.2.09	Completed	100%	8.3.09	
58	Rationalisaton obcerten supply distribution liners at Goyathri Nagar and SBI Colony with HDPE pipes under 150KC ELSR at K.J.Gupta Kalyanamandapam EE3-139216/08	63.54	53.58	47.49	29.9.08	18.11.08	Completed	100%	31.3.09	
59	Replacement of 16MGD Raw water Pump sets 3no's at Head waer works. E6-142929/08	60.00	62.00	131.32	17.10.08	04.12.08	Completed	100%	03.05.09	
60	Remaning 6" dia sewer line and replacing 8" dia sewer line for Kommucar Street E3-37/09	5.00	5.00	4.57	1.2.09	18.2.09	Completed	100%		
61	Const. of Compund wall to NSC Bose Nagar New ELSR South & East side and Toilets facility E3-47/08	5.00	5.00	4.86	10.6.08	24.6.08	Completed	100%		
62	Payable to APSPDC Ltd for release of power supply to ELSR at Ajith Singh Nagar and New R.R. Pet E3-210/09	0.00	0.00	4.57	1.2.09	18.2.09	Completed	100%		
63	Providing 400mm dia DI pumping main to Ranigari thota ELSR from 10MGD filtration plant to police colony in 14th Div. EE3-79079/07	45.00	35.71	34.86	29.9.08	18.11.08	Completed	100%		
64	Providing plasting to 1500 KL Capacity ELSR container at Ramalingeswara nagar EE3-126604/09	5.34	5.20	5.38	29.9.08	18.11.08	Completed	100%		

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
65	Providing D.I. Pumping main under new 50 MLD Filtration plant 700mm dia to 300mm dia from Four pillars center to Sithara junction to Housing Board Reach-II.	240.00	165.54	25.88	07/02/2007	09/06/2007	Completed	100%	09/05/2008	31-01-10
66	Construction of 1000 KL ELSR in Pasuputhota. E6-17237/07	72.10	70.58	46.16	13-04-2007	24-05-07	Completed	100%	23-05-08	
67	Construction of 1000 KL ELSR in Kandrika Village. E6-17235/07	72.10	70.58	54.11	13-04-2007	24-05-07	Completed	100%	23-05-07	30-06-10
68	Construction of 1000 KL ELSR in Taraka Rama Nagar (Madhura Nagar). Rc.E6-17239/07	72.10	70.91	51.33	19-05-2007	20-06-07	Completed	100%	19-06-08	
69	Restoration fo water supply tranches with WBM and BTSD from Seethamma pet Railway Station to Govt.press in S.N. Puram & Mutyalampadu. E11-624/08	11.89	9.82	8.39	15.12.2008	12.1.2009	Completed	100%	11.5.2009	10.7.2009
70	Providing plasting with CM12mm thick to inner and outer side of new RR pet Reservoir 52nd Dvn. E3-113/09	1.13	1.06	0.96	5.3.2009	21.3.2009	Completed	100%	20.4.2009	21.6.2009
71	Providing Epoxy painting with Zoriscott of the new RR pet Reservoir wall botton level E3-114/2009	1.57	1.48	1.53	5.3.2009	21.3.2009	Completed	100%	20.4.2009	
72	Providing hand railing to reservoir stair case, RCC ladders 2 Nos. lighting arrestor and water level indicator to New RR Pet Reservoir. (E3-115/2009)	1.55	1.46	1.50	5.3.2009	21.3.2009	Completed	100%	20.4.2009	27.10.2009
73	Construction of motor room in New RR Pet Reservoir. (E3-272/2009)	4.32	4.17	4.26	2.8.2009	17.8.2009	Completed	100%	16.9.2009	2.11.2009
74	Construction of Motors room in Singh Nagar Reservoir. (E3-201/2009)	4.32	4.14	4.26	20.7.2009	9.8.2009	Completed	100%	8.9.2009	21.10.2009
75	Manufacturing, supply and erection of 2 Nos. of 25 HP Motor pump set and fabrication supply and errection of suction and delivery MS pipeline and inter connecting to main line at ELSR New Raja Rajeswaripet (E3-204/2009)	5.75	5.49	5.52	7.8.2009	21.8.2009	Completed	100%	20.9.2009	17.9.2009
76	Providing distribution net work in unserved areas from sithara junction to hill areas E6-16064/07	45.00	45.72	20.48	20.01.07	31.03.07	Completed	100%	30.09.07	
77	Replacement of the 8MGD Raw Water VT Pump sets Head water works E6-134911/08	72.00	48.98	61.10	18.09.08	22.10.08	Completed	100%	21.02.09	
78	Replacement of Old pump sets in 5 MGD clear water pump house in head water works E6-146409/08	35.00	38.00	40.01	01.12.08	09.01.09	Completed	100%	08.06.09	



**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
79	Replacement of CW pumpset of 16MGD plant at Head Water Work. E6-159364/08	52.00	52.00	107.15	01/12/2008	22/12/2008	Completed	100%	28.12.09	
80	Providing 600mm Raw Water Pipe line form GP filtration plant 11MGD filtration plant in HWW. E6-121169/09	12.00	12.00	7.72	01/12/2008	16/12/2008	Completed	100%	28.12.09	
81	Providing 300mm dia pumping main from oxisting 10mgd pumping main in Mogalaraja puram	3.00	3.00	3.98	13-04-2007	24-05-07	Completed	100%	28.12.09	2.2.2010
82	Const.of Compound wall North and South side with premises of fish market 38th Dvn E6-100713/08	3.00	3.00	4.33	01/12/2008	16/12/2008	Completed	100%	02/02/2010	
83	Providing 800mm,400mm,350mm,D1 pumping main at H.W.W, Aravinda St, E6-147891/08	12.00	12.00	17.99	01/12/2008	16/12/2008	Completed	100%	02/02/2010	
84	Construction of compound wall to watch man shed to prakash nagar reservior compound at 57th div E11-399/08	8.27	8.17	9.01	5.10.08	28.10.08	Completed	100%	29.12.08	30.9.2010
85	Supply & Errection of 2 No's 25HP Motor pumpset at ELSR Ajit Singh Nagar. E3-203/09	9.99	9.67	9.73	01/12/2008	16/12/2008	Completed	100%	28.12.09	30.9.2010
86	Providing DI pumping main under new 50 MLD filtration plant 700 mm dia to 300 from pillar centre to sitara junction housing E6-36613/07	240.00	165.54	139.81	05.07.07	06.09.07	Completed	100%	05.09.08	31.10.10
87	Providing 315 mm Q to 110 MM Q HDPE distribution net work under proposed 1500kl capacity ELSR at fish market E6-38117/07	150.00	143.41	45.61	08.11.07	09.01.08	Completed	100%	08.01.09	30.11.10
88	Providing DI pumping main under new filtration plant 300mm Q branch pumping main to lorry stand and tara pet GLSR E6-36616/07	118.00	153.39	92.65	05.07.07	22.10.07	Completed	100%	21.10.08	31.10.10
89	Replacement of old transformer and renovation of existing transformer yard at head water works E6-142744/08	13.50	12.90	11.99	27.09.08	16.12.08	Completed	100%	15.04.09	31.11.10
90	Providing Flowlevel chorine etc measurements and 'SCADA' for water supply system of VMC E6-35193/07	560.00	554.85	136.19	30.01.08	20.09.08	Completed	100%	19.09.12	31.07.10
91	Replacement of water supply distribution line in Ayodhya Nagar Donka Road with 315mm HDPE pipe line from Kedareswarapet Reservoir (Rc.E3-290/09)	44.27	34.66	15.10	7.7.2009	28.7.2009	Completed	100%	11.10.2009	--
92	Providing inter connection from 11 MGD clear water sump to 8 MGD clear water sump in HWW E6-121170/09	9.68	8.75	7.45	06/04/2009	20/6/09	Completed	100%	19.8.09	30.10.10

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
93	Providing Stand bye pump set and common control bus bar panel boards to existing Taner pet and Brahmagari Mattam booster pump houses E6-109983/09	7.81	7.31	7.80	26.12.09	10.01.10	Completed	100%	09.05.10	16.07.10
94	Replacement of damaged wood operating plat form with new 5, 16 and 8 MGD intake well at HWW. E6-137628/09	2.54	2.27	2.37	15.08.09	30.09.09	Completed	100%	29.11.09	28.11.09
95	Manufacture, supply and erection of 2 no's of 25 HP Horizontal split type clear motor pump sets at 1000 KL capacity ELSR-1 at Madura Nagar JUURNM BRTS works. (E3-118/09)	9.64	9.11	4.92	15.6.2009	11.7.2009	Completed	100%	10.9.2009	--
96	Construction of 200 KL capacity Master balancing reservoir at hill area above Maseed street (Srilanka hill) (EE3-29889/2007)	45.99	45.00	37.92	24/10/2008	24/11/2008	Completed	100%	23/05/2009	31.1.2011
97	Providing 800mm dia. DI K9 Pipeline from Dabakotla Centre to Karnataka Building under JNNURM Water Supply Phase-II (E3-275/2009)	227.00	190.20	160.58	15.2.2010	6.3.2010	Completed	100%	5.9.2010	20.5.2011
98	Providing 150mm dia DI pumping main to Srilanka Reservoir in 6th division. (E4-96619/2007)	20.30	14.19	3.80		19/01/2009	Completed	100%	18.5.09	31.3.2011
99	Providing 200mm dia and 160mm dia water supply distribution pipe line on MG road from Benz Circle to NTR Circle North and South sides. (E1-110449/2009)	18.40	13.35	7.01	22/09/2009	19/10/2009	Completed	100%	19/12/2009	31.7.2011
100	Providing water supply distribution lines to Tammina Durga Rao nagar in 52nd division. (E3-277/2009)	9.90	9.23	9.54	3.7.2009	17.7.2009	Completed	100%	16.9.2009	20.12.2010
101	Const. of compound wall to Madhura Nagar Reservoir Compound E11-33/09	9.70	8.69	4.83	2.3.2009	13.3.09	Completed	100%	10.5.2009	30.11.2011
102	Construction of 10M dia Raw Water intake well at Padavalarevu, Gunadala. (E6-147872/2008)	123.00	104.92	83.05	01/12/2008	16/12/2008	Completed	100%	15/06/2009	30.11.2011
103	Construction of 400KL capacity balancing Tank at Frizerpet at the GLSR Compound. EEWS-158260/09	99.20	82.04	51.74	14.11.09	10.12.09	Completed	100%	09.09.10	31.01.11
104	Construction of 2000 KL capacity sump at Gangireddula Dibba at Gunadala. (E6-154414/2008)	91.11	74.86	76.35	01/12/2008	03/02/2009	Completed	100%	02/02/2010	30.11.2011
105	Providing 800mm dia DI K9 Raw water pumping main from intake well at padavala revu to proposed water treatment plant at Gangireddula dibba, Gunadala E6-146128/08	353.43	296.72	256.27	01.12.08	25.11.08	Completed	100%	30.11.09	--

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
106	Rationalisation of water supply distribution net work under 1000kl capacity in srinivasas nagar bank colony ELSR EE3-148569/08	182.74	155.99	42.28	07.11.08	29.12.08	Progress	80%	28.12.09	30/04/2012
107	Providing 1000 mm dia DI kg water pumping main from in take well at main canal t padavala revu intake well for drawl of water in summer period E6-152175/08	538.83	435.25	646.40	07.11.08	29.12.08	Progress	95%	28.12.09	30/04/2012
108	Providing 1000MM Dia DI KI pumping main from intake well at main canal to padavalareru intade well for drawl of water in summer period (from padavalrevu bridge to intake well point on ryves canal E6-152092/08	543.21	393.78	401.78	01.12.08	29.12.08	Progress	95%	28.12.09	30/04/2012
109	Providing 1000 mmQ DIKG water pumping from intake water in summer period from Govt hospital beack side to kothavanthana EE3-152088/08	569.98	465.74	567.61	1.12.08	29.12.08	Progress	95%	28.12.09	30/04/2012
110	Providing 1000 MMO DIKA water pumping mani from Kothavantena to padavala Revvu (Reach-III) EE3/E6/152090/08	569.98	465.52	456.87	01/12/2008	29/12/2008	Progress	85%	28/12/2009	30/04/2012
111	46 MLD rapid gravity filtration plant at Gunadala. Rc.E6-114706/2008	877.32	628.77	700.47	01/12/2008	22/12/2008	Progress	80%	22/06/2010	30/04/2012
112	Rationalization of distribution network under 1500 KL capacity K.J Gupta Kalyana Mandapam ELSR in Municipal Employees Colony, Syam Nagar, Sriram Nagar, Pakeergudem. (EE3-139204/08)	101.39	82.47	22.25	03/06/2009	19/08/2009	Progress	75%	19/02/2010	30/04/2012
113	Providing 160KVA Transformer to 46 MLD filtration plant at Gangireddula Dibba. (EE WS-153046/2009).	8.29	8.29	0.00			Progress	50%		30/04/2012
114	Providing 950KVA Transformer for raw water pumpsets at Padavalarevu in Gunadala for 46MLD plant at Gangireddula Dibba. (EE WS-153045/2009)	19.56	19.56	9.84	6-11-09	2-1-2010	Progress	50%	01-07-2010	30/04/2012
115	Supply, delivery, erection and commissioning at VT pumpsets for raw water intake well at Padavalarevu, Gunadala. (EE WS-153234/2009).	223.00	223.00	98.89	6-11-09	06-01-2010	Progress	40%	05-07-2010	31.1.2012
116	Construction of Intake well cum pump house at head sluice under WS, phase-II, (Rc.E6-158897/2008)	172.00	154.04	0.00	15-12-2009	19-01-2010	Not started	0%	18-03-2010	31.3.2012
117	Towards Corp.Bank loan recovery			5.82						
118	Towards Quality Constrol testing Charges			52.92						
119	submission of project report E6-12917/07			2.15						

**ANNEXURE-II**  
**WATER SUPPLY (Rs.72.31 Cr.)**

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
	<b>TOTAL</b>	<b>10228.04</b>	<b>8441.81</b>	<b>7299.15</b>						

**COMMISSIONER**

**ANNEXURE-I**  
**BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Shifting charges for existing 3nos distribution transforms and connected HT/LT LINES E3-45/08	4.50	4.50	4.23	31-12-07	27-03-08	Completed	100%	29-1-09	
2	Construction of four lane bridge across Eluru Canal in Seethannapet, Vijayawada City (Rc.EE6/96603/07)	866.00	824.00	824.63	30-09-2008	10.12.08	Completed	100%	09.02.09	
3	Construction of Green corridor EE4-92777/07	1610.00	1610.00	1537.91	30-09-2008	10.12.08	Completed	100%	09.02.09	
4	Providing foot paths to north side of MG Road from victoria museum to veterinary hospital EE6-94829/07	27.00	35.27	39.76	30-09-2008	22.11.08	Completed	100%	21.02.09	
5	Providing existions drains raising from chainage 11/675 to 12/350 from maduranagar junction to music college road EE5-140722/08	9.87	10.32	9.59	02-12-08	10-12-08	Completed	100%	23.2.2009	
6	Electrical pole lines and trasformers shifting E3-402/08	3.56	3.56	3.56	24/10/2008	24.11.2008	Completed	100%	23.2.2009	
7	Providing s/s existing drain raising from chainage 13/450 to 13/150 from nrp road to gs rajju road E5-140720/08	9.80	10.33	9.82	13-11-08	22-11-08	Completed	100%	23.3.2009	
8	Shifting of distn trasportation and connected HT/LT lines from the existing location to new location at punnaiah colony and music college road E3-011/09	1.95	1.95	1.95	01/03/2009	01/10/2009	Completed	100%	04/09/2009	
9	Providing BT road with hot mix process to labipet reservari road from mg road to sikhmani centre in 18th div EE3-149295	7.66	6.10	6.10	30-1-09	30-1-09	Completed	100%	02/02/2009	
10	Providing BT road with hot mix process to AS rama rao road from pushpa hotel centre to jammi chattu centre EE3-149330/08	29.76	29.76	29.76	30-1-09	30-1-09	Completed	100%	02/02/2009	
11	Providing BT road with hot mix process to major road in Ae10& 12 area EE3-149242/08	34.70	28.26	28.26	20/08/2008	27/09/2008	Completed	100%	26/03/2009	
12	Providing kerb wall south side from NRP road junction to towards east upto music college road junction EE6-9277/07	9.98	9.36	8.71	09-01-09	18-01-09	Completed	100%	16.05.09	

**ANNEXURE-I**  
**BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
13	Providing barricading in MG road for traffic EE6-92777/07	1.75	1.73	1.73	07/01/2009	31/01/2009	Completed	100%	30/05/2009	
14	Providing 150 mmQ HDPE pipe line through RCC Pipes for BRTS road crossing E3-27/09	1.00	0.68	0.68	28/01/2009	27/09/2008	Completed	100%	26/03/2009	
15	Providing Foot Paths to South side of M G Road from Municipal Guest House to Veterinary Hospital Junction EEIII/94831/07	38.03	21.99	39.45	28/01/2009	27/09/2008	Completed	100%	02/02/2009	
16	Raising the existing drain wall in road side in south side from ryves canal to madhura nagar junction from chainage EE5-102130/09	9.50	9.19	10.00	06-02-09	17-02-09	Completed	100%	21.02.09	
17	Providing existing drains raising from chainage 10/650 to 11/615 from ryves canal to madhura nagar junction EE5-140721/08	9.92	9.64	9.92	02-12-08	17-02-09	Completed	100%	21.02.09	
18	Construction of Culvent on pullem drain to widening portion of karl marks road EE3-163890/08	13.97	15.13	15.13	13-5-09	16-5-09	Completed	100%	17-6-09	
19	Providing foot paths to southside of MG Road from Municipal Guest House to veterinary Hospital junction EE3-94832/07	43.59	13.46	46.04	28/01/2009	27/09/2008	Completed	100%	19/04/2009	
20	Providing Barricading from Veterinary Hospital Jn to Benz Circle Jn along MG Road EE6/92777/07	1.70	1.70	1.70	28/01/2009	27/09/2008	Completed	100%	28/01/2009	
21	Providing partition and other amaintnes provied to circle-7 EE7-124808/09	1.70	1.70	1.90	05/10/2007	08/11/2007	Completed	100%	05/10/2007	
22	modification of Ex-Mayor Chamber of Circle-5 adjustment to Examinar Chamber in VMC main office EE4-124969/09	1.90	1.90	1.99	28/01/2009	27/09/2008	Completed	100%	28/01/2009	
23	Providing partition arrangement modification and supply of furniture to circle-5. EE5-124967/09	1.99	1.99	1.19	28/01/2009	27/09/2008	Completed	100%	28/01/2009	
24	Providing tiles to Footpaths to Southside of M.G Road from Munipal Gust House to Veternery Hospital Junction EE3-108844/09	9.50	2.03	9.20	05/10/2007	08/11/2007	Completed	100%	05/10/2007	
25	Towards renevation of ACP chamber in VMC Office EE5-130990/09	2.00	1.89	1.89	05/10/2007	08/11/2007	Completed	100%	16.05.09	

**ANNEXURE-I**  
**BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
26	Supply of furniture to AC(projects) and circle 5 office EE5-139152/09	1.00	0.70	0.70	28/01/2009	27/09/2008	Completed	100%	28/01/2009	
27	Providing Urocon tiles to foot paths to south side of M.G. road from Veterinary hospital junction to Benz Circle. (E1-108831/2009)	9.25	9.25	18.75	05/10/2007	08/11/2007	Completed	100%	28/01/2009	
28	Providing footpaths on outfall drain in Eluru road north side from Old bus stand to Vijaya Talkies center (Karl Marx road) (EE3-29650/2007)	45.00	21.58	21.58	05/10/2007	08/11/2007	Completed	100%	16.05.09	
29	Supply of Computers, Printers an UPS to Circle-1. EE5-	1.00	0.00	1.00	30.10.08	24-12-08	Completed	100%	23-12-2009	
30	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 1) Rc.E11-9/2007.	267.00	260.05	178.83	15.11.2007	7.12.2007	Completed	100%	6.2.2009	--
31	Construction of outfall drain from on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 2) Rc.E11-11/2007.	259.85	254.74	161.84	15.11.2007	7.12.2007	Completed	100%	6.2.2009	--
32	Improvement to old Madras to Calcutta Roads from KM 6.075 to 6.975 and 5.600 to 6.075 EEVI-92777/07	397.00	392.00	403.53	22-11-08	17.02.09	Completed	100%	23.06.10	31-01-10
33	Construction of outfall drain from chainge 13/100 to 13/450 on north side of the BRTS Road. EE5-150642/08	25.00	22.73	24.14	14-11-08	17-11-08	Completed	100%	19/04/2009	31-01-10
34	Providing tiles to Footpaths to west side of M.G Road from Veternery Hospital Junction to Benz Circle EE3-108841/09	9.98	9.25	9.95	11.2.09	20/02/2009	Completed	100%	09.02.09	
35	Providing kerbwall in between BRTS Road and service in south side NRP Road junction ot music college EE5-163335/08	9.35	9.27	9.27	29.11.2007	21.10.09	Completed	100%	20.12.09	30.04.10
36	Providing street lighting on newly construction of four lane bride across eluru canal at Seethanne pet under JUURNM BRTS works. (E3-407/09)	2.46	2.43	2.03	18.10.2009	3.11.2009	Completed	100%	2.12.2009	1.12.2009
37	Construction of compound wall to the housing board appartments near Food Junction. E11-537/09	0.08	0.08	0.64	1.5.2009	1.5.2009	Completed	100%	30.6.2009	

**ANNEXURE-I**  
**BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
38	Providing footpaths to Netaji Bridge (E1-113036/2010)	9.95	8.94	0.00	25/03/2010	20/04/2010	Completed	100%	19/06/2010	--
39	Providing footpaths to Bridge (Near Bus stand and Raghavaiah Park) in Circle-III area (E1-113053/2010)	9.76	9.77	8.78	25/03/2010	20/04/2010	Completed	100%	19/06/2010	--
40	Providing footpaths to Bridge (near Kalaksethram and Government Hospital ) Circle-III area. (E1-113055/2010)	7.37	6.77	7.14	25/03/2010	20/04/2010	Completed	100%	19/06/2010	--
41	Construction of Curb and road markings in BRTS Green corridor from chainge 10/950 to 13/450 km. EE5-133213/09	80.00	79.80	109.43	28-08-09	21.10.09	Completed	100%	20.12.09	31.07.10
42	Providing foot paths to north side of M.G. road from Veterinary Hospital to Benz Circle (E1-94830/2007)	46.80	45.09	17.43	20.8.08	20/02/2009	Completed	100%	26.3.09	30.6.2011
43	Providing footpath on south side of M.G. road from Nirmala Bhavan to Police Control room. (EE3-166390/2009)	48.28	42.10	9.52	20/08/2008	27/09/2008	Completed	100%	26/03/2009	26.2.2011
44	Construction of compound wall and foot path to bus-bay at PWD ground in MG road (EE3-101705/2011)	9.42	8.88	4.82	13.1.2011	8.2.2011	Completed	100%	8.4.2011	20.5.2011
45	Junction improvements in BRTS Corridor in BRTS Project (Rc.No.EE5-163336/08)	102.00	96.84	5.00	11-01-2011	25-01-2011	Completed	100%	31-05-2011	-
46	Formation of Road from CK Reddy road to Railway Track in BRTS Project. (Rc.EE5-152997/10)	9.90	9.35	1.49	24-12-2010	25-01-2011	Completed	100%	10-06-2011	-
47	Construction of Passengers Bus Bay at Krishna Lanka. (Rc.EE3-3098/06)	36.10	34.33	36.62	13-09-2010	05-02-2011	Completed	100%	31-08-2011	-
48	Providing paints to patama lanka new bridge E3-125208/10	5.00	4.00	49.68			Completed	100%		
49	Construction of outfall drain from chainge 12/400 to 13/07 on north side of the BRTS Road EE5-150640/08	47.00	43.05	47.75	14-11-08	17-11-08	Completed	100%	17-6-09	31-01-10
50	Sponcership charges for the conference and exhibition in New Delhi in December-2010EE5-133448/09	5.00	5.00	2.74			Completed	100%		



**ANNEXURE-I**  
**BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
51	Providing 9.0Sq Mts. Stall to demonstrate the BRTS in EXPO INDIA 2010 at New Delhi ,EE5-144706/10EE5-144706/10	1.50	1.50	39.54			Complted	100%		
52	Beautification and Providing Greenary for Road Junciton in BRTS Corridor. EE5-118502/11	9.90	9.75	9.89	23-04-2011	16-05-2011	Completed	100%	13-07-2011	16-07-2011
53	Providing Road Divider / Median for BRTS Road Junctions in BRTS Corridor. EE5-118500/11	9.75	9.23	9.74	23-04-2011	16-05-2011	Completed	100%	12-07-2011	15-07-2011
54	Power supply to street lighting in BRTS road EE5-151170/09	9.85	9.15	24.82	14/07/2010	06/08/2010	Completed	100%	22/04/2010	31/10/2010
55	Centage charges for RUB at Singh nagar EE5-125869/09,	19.15	18.15	14.65	14/07/2010	06/08/2010	Completed	100%	22/04/2010	31-03-12
56	Construction of Four/ Six lane Bridge across Riyvas canal near Madhura Nagar Railway gate. EEVI-96597/07	1425.00	1476.00	2447.55	17-02-09	19-02-09	Completed	100%	27-02-11	31-03-12
57	Formation of Road, Retaining wall, Drain, Road markings and Divider from Machavaram down to Padavalarevu Junction along RYVES canal bund from chainage 10/950 to 10/250 along the BRTS road from Machavaram down to Padavalaeru junction along Ryves Canal Bund	825.00	625.10	622.81	19.08.09	25.09.09	Completed	100%	24.03.10	31-03-12
58	Construction of Two Lane Bridge Across Eluru Canel Near Pipula Company in Madhura Nagar. EEV-164034/08	781.00	780.50	469.48	09-02-09	11-02-09	Progress	67%	27-08-10	31-10-12
59	Construction of Two Lane Bridge Across Budameru Riulet in Devi Nagar. EEV-164036/08	751.00	750.60	656.02	09-02-09	11-02-09	Progress	70%	27-08-10	31-10-12
60	Foot paths on Eluru Road, Bunder road, BRTS road. E5-102128/09	530.00	440.26	239.03	05/10/2007	09-10-09	Progress	70%	08-10-10	30-4-12
61	Preparation of animation film on BRTS projects EE5-102124/09	4.50	0.00	2.25	09-01-09	12-01-09	Progress	60%	26-09-09	30-4-12
62	Lighting in S.N.Puram Road.	250.00	221.00	54.63	28-08-09	24.12.09	Progress	75%	23.02.10	30-4-12

**ANNEXURE-I**  
**BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
63	Providing Kerb and road markings in BRTS Green Corridor from Padavalarevu Junction to Ramavarappadu Ring (Eluru Road). (Rc.E14-108935/2011)	75.00	63.51	25.03	19-08-2011	21-09-2011	Progress	40%	25/11/2011	30/4/2012
64	Providing center divider to Karl Marks road (Eluru road) Pitchamma Gudi Near Padavala Revu Center to Ramavarappadu Ring. (EE3-118515/2010)	43.51	35.93	0.00	24/12/2009	23/01/2010	Work stopped at BRTS corridor	5%	22/04/2010	20.1.2012
65	Towards consultancy service for implementation of BRTS system in vijayawada city E9-34735/07	155.75	178.25	142.86	30-09-2008	10.12.08			09.02.09	30-4-12
66	Advertisement Charges	0.00	0.00	31.43						
	<b>Total</b>	<b>9085.79</b>	<b>8651.37</b>	<b>8567.50</b>						

**COMMISSIONER**

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Widening and Improvement to Disney land Road from pipula road to disney land E11-31/2009	252.00	202.81	216.41	31-01-09	02/11/2009	Completed	100%	10-03-09	
2	Providing B.T.Road with hotmix process to dumping yard road form Bund to Pamula Kalava (OM to 1500) 1st roads in 59th division under JNNURM. E11-28/08	98.01	80.37	78.06	31-01-09	17-12-08	Completed	100%	31-03-09	
3	Providing B.T. Road with hot mix process to Dumping yard road form pamulakalava to K.T.Road of K.Kandrika 59th div E11-29/2008	99.85	81.46	76.09	15-11-08	17-12-08	Completed	100%	31-03-09	
4	Providing B.T.Road with hotmix process to Nandakuri nagar main road from Nunna road to K.T.Road in 55th division under JNNURM. E11-566/08	65.00	65.00	53.56	15-11-08	17-12-08	Completed	100%	31-03-09	
5	Supply and delivery of 10 Nos Dumper placer Vichiles with 2 bins. V1-124846/08	132.00	125.35	125.35	28-08-08	29-01-09	Completed	100%	31-10-09	
6	Supply and delivery of 240 No's Push Carts. V1-102922/09	8.95	6.83	7.02	05-02-09	27-02-09	Completed	100%	31-10-09	
7	Advertisement on Dumper bin Covering Boards. F1-118188/08	1.80	1.80	1.80	05-02-09	15-05-09	Completed	100%	31-10-09	
8	Supply of Delivery of 1000 No's Plastic Open type baskets of ISI make 30 ltrs Capacity. V1-102921/09	1.56	1.49	1.53	05-02-09	27-02-09	Completed	100%	31-10-09	

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
9	Supply & Delivery of 3 nos of Power shilt backhoe with 1.00 cu mt. backhoe bucket the standared supply of tools. V1-102929/09	71.69	68.64	77.22	14-2-2009	09-06-09	Completed	100%	31-10-09	
10	supply & delivery of 6 ps of 17 tons 22 Cms (Garbage filling capacity body) Big Tippers V1-146514/0/	144.61	137.03	142.52	07-02-09	24-02-09	Completed	100%	31-10-09	
11	T/s Supply of 75 Nos of synthetic push carts two weel based dust bins for sanitation work F1-140441/08	2.17	1.50	1.50	21-03-09	21-03-09	Completed	100%	05/06/2009	
12	Supply & delivery of 400 nos fiber litter bins 25 ltrs capacity V1-102923/09	28.16	21.94	22.57	23-01-09	24-02-09	Completed	100%	31-10-09	
13	Providing CC (1:1.5:3) flooring and ceiling, Plastering to the Transfer Station Buildings in Singhnagar. (Rc.V1-128282/09)	9.90	8.62	8.62	30-01-09	24-02-09	Completed	100%	31-03-2010	
14	Supply and delivery of Compressor (Kirkoskar make) welding machine and accessories, Grinding and drilling machine gas cutter equipment and Lathe machine to the vehicle depot. Rc.V1-128705/09	6.08	5.25	5.71	21-03-09	21-03-09	Completed	100%	20-06-09	

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
15	Construction of Security Room, Toilets, Providing additional room for CMOH including toilets in SI Office and Providing Ceiling Plastering, Old Napa slabs in old Godown and remodeling of service station in Vehicle Depot. Rc.V1-128283/09	5.00	4.50	4.37	23-01-09	24-02-09	Completed	100%	23-05-09	
16	Supply and delivery of BOSCH diagnostics (BOSCH GERMANY MAKE ) to vehicle depot. Rc.V1-128701/09	1.79	1.54	1.75	08-06-09	08-07-09	Completed	100%	09/07/2009	
17	Rehabilitation of Existing Dump site at Excel Plant Location South side of Sri Ram Energy Plant opp. Vambay Colony Gate to nearest Transfer Station. R.V1-128703/09	38.72	33.57	33.60	08-06-09	08-07-09	Completed	100%	11/07/2009	
18	Construction of RCC shed along existing East side AC Sheet Shed in Vehicle Depot. Rc.V1-128287/09	31.43	27.78	29.51	04-07-09	24-09-09	Completed	100%	31-12-09	
19	Providing CC Road and East Side CC Drain from Rly. Station Road to South Side Drainage Pumping Station in Vehicle Depot. Rc.V1-128285/09	16.90	15.80	15.93	30-01-09	24-02-09	Completed	100%	20-04-09	

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
20	Construction of compound wall behind vehicle depot office building. Rc.V2-55878 /04	1.99	1.81	1.82	21-03-09	21-03-09	Completed	100%	23-03-09	
21	Providing Cattle depot in excell plant singh nagar V1-145437/09	0.76	0.75	0.75	23-01-09	24-02-09	Completed	100%	25-03-09	
22	Dismantling the existing tailed roof shed in vehicle depot V1-136718/09	0.75	0.74	0.75	23-01-09	26-02-09	Completed	100%	30-07-09	
23	Supply of delivery of 1 no of Maxi Truck SB22WD fitted with D1 Turbo Engine and all tools as per manufacturers specification. V1-102925/09	3.50	3.30	3.30	08-06-09	08-07-09	Completed	100%	08/07/2009	
24	Fixing of Fiber litter bins with Ms frame in various places in city. V1-155302/09	0.62	0.58	0.86	23-01-09	26-02-09	Completed	100%	31-10-09	
25	Supply of Delivery of 6 Nos Tipper for transport of Hydraulic Trucks V1-102930/09	85.97	51.43	51.68	08-06-09	08-07-09	Completed	100%	31-10-2009	
26	Supply and delivery of Wheel aligner, wheel balancer, tyre changer (full automatic), tyre changer and computerized wheel balancer. Rc.V1-128703/09	19.30	14.48	14.52	08-06-09	08-07-09	Completed	100%	10/07/2009	

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
27	Supply and delivery of 10 nos Dumper placers ( Ashok, Leyland/TATA Eicher) vehicle suitable for transportation of 2 dumper bins with ( Hydraulically) loading and unloading of dumper bins have a size 2mt x 1.5mt z 1.4mt the vehicle should with pollution no	137.50	116.16	200.97	08-06-09	08-07-09	Completed	100%	30-11-09	
28	Providing quarry rubbish approach to Transfer Station at Singh Nagar. (E11-594/2008)	17.87	13.71	0.00	30-01-09	24-02-09	Completed	100%	31-10-09	
29	Supply and delivery of 7 Tons capacity Proclainer	29.90	25.30	0.00	02.12.09	22-01-10	Completed	100%	21.04.10	
30	Construction of Weigh Bridge at Singhnagar Transfer Station Rc.V1-128286/09	14.71	12.56	15.89	08-06-09	08-07-09	Completed	100%	07/11/09	
31	Providing Boards to dumper bins. F1-118818/08	1.81	1.81	1.81			Completed	100%		
32	Supply and delievery of 20 tons capacityhydraulic Excavator Rc.V1-157745/09	54.22	56.25	21.15	22-12-09	09-04-10	Completed	100%	08-07-10	
33	Supply and delivery of Hool loader V1-110364/09	52.80	47.45	47.61	25-02-09	11/04/2009	Completed	100%	19-12-09	
34	Supply and delivery of 1 No Proclainer (70) Rc.v1-157544/09	29.99	25.30	25.39	25-02-10	12/04/2009	Completed	100%	19-12-10	
35	Construction of out fall drain in the garbage transfer station in Singhnagar. (E11-613/2008)	16.58	15.60	0.00	10-07-09	24-09-09	Completed	100%	30-11-09	Completed

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
36	Construction of RCC Godown along office building (West side) in vehicles depot. Rc.V1-128284/09	14.78	12.82	8.58	04-07-09	07/08/2009	Completed	100%	10/07/2009	Completed
37	Windening of Pathapadu Kundaravi Kandrika BT road side margins with quarry rubbish from Kandrika bund to Zilla Parishat B.T.Road. RC.V1-107635/10	24.53	17.31	21.81	24-05-10	06/03/2010	Completed	100%	08/02/2010	Completed
38	Rehabilitation of Existing Dump site at Excel Plant Location on west side of Sri Ram Energy Plant from South side Transfer Station to North side Vambay colony Road. Rc.V1-128268/09	49.50	41.48	37.13	08-06-09	27-07-09	Completed	100%	26-11-09	Completed
39	Rehabilitation of Existing Dump site at Excel Plant Locations North side of Sri Ram Energy Plant from water tanks "E" side compound wall to Sri Ram Energy "W" side boundary. Rc.V1-128280/09	65.36	59.73	38.03	08-06-09	08-07-09	Completed	100%	31-12-09	Completed
40	Providing C.C.Road around the Transfer Station. (E11-615/2008)	28.00	23.82	19.99	05-08-09	24-09-09	Completed	50%	30-11-09	15.8.2011
41	Providing BT Surface with hot mix process to the approach road to the Transfer Station. (E11-614/2008)	29.45	24.98	18.11	29-06-09	04-08-09	Completed	100%	31-03-10	Completed



**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
42	Rehabilitation of existing dump site by laying of gravel layer 300mm thick at Ramalingeswaranagar chainage pumping station west side and south side up to Krishna River Bund. Rc.V1-129014/09	59.55	51.72	38.52	31-08-09	22-09-09	Completed	100%	21-01-10	Completed
43	Procurement of Desilting Machine 3 Nos (Super sucker units) - Rc-V1 - 129036/10	450.00	441.90	201.10	02-06-10	23-08-10	Completed	100%	22-11-10	Completed
44	Providing CC drain in dumping yard from Donti Reddy Venkata Reddy foultry firm to Panchayat Raj B.T.Road	9.93	9.58	0.00	21-05-10	12-08-10	Completed	100%	11-11-10	Completed
45	Extention & Preparation of Quarry Pit No:10 for filling garbage under MSW Scientific Land fill system in Pathapadu.	47.00	29.50	0.00	11-08-10	18-08-10	Completed	100%	17-11-10	Completed
46	Supply and delivery of 6 Nos Hydraulic tipper trucks (Rc.V1-119825/9	146.98	139.97	159.41	22-05-10	30-07-10	Completed	100%	29-10-10	Completed
47	Supply and Delivery of 3 Nos sewer line cleaning machine 6000 Ltrs capacity V1-156796/09	64.03	60.44	22.43	12-03-2010	15-03-2010	Completed	100%		Completed
48	Supply and Delivery of 3 Nos sewer line cleaning machine 9000 Ltrs capacityV1-156797/09	89.70	84.85	42.58	12-03-2010	15-03-2010	Completed	100%		Completed

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
49	Supply and delivery of 10 Nos Dumper placer vehicle suitable for transportation of 2 Dumper bins with (Hydraulically) loading and unloading of dumper bins have a size 2mt x 1.5mt x 1.4mt.V1-134727/09	137.00	118.91	24.06	13-7-09	24-9-09	Completed	100%		Completed
50	Supply and Delivery of 20 Tons capacity TATA – EX 200 LC/L&T PC 200 -6 Hydraulic Backhoe Excavator, water cooled, diesel engine developing 122 to 127 HP @ 2000 RPM fitted with 5.68 to 5.70 Mt Boom, 2.20 to 2.41 Mt Arm (stick) & 0.90 Cubic Meter Backhoe Bucket V1-157545/09	58.00	56.25	35.29	4-12-09	04/09/2010	Completed	100%		Completed
51	Supply and delivery of 10 Nos. Dumper Placer Vehicles suitable for transport of 2 Dumper bins with (Hydraulically) loading and unloading of dumper bins. Have a size 2mt x 1.5mt x 1.4mt. V1-139902/09	137.50	116.16	7.54	7-8-09	24-9-09	Completed	100%		Completed
52	Extention & Preparation of Quarry Pit No:10 for filling garbage under MSW Scientific Land fill system in Pathapadu.Rc.V1-137431/10	47.70	29.50	29.54	22.07.10	18.08.10	Completed	100%	17.11.10	15.02.11
53	Supply and delivery of 325 Try Cycles Rc.V1-102920/09	28.38	27.60	8.47	23.01.09	28.02.09	Completed	100%	05.01.10	31.05.11

**ANNEXURE-II**  
**MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
54	Supply and delivery of 325 No's Dumber Bins(big) with size 200*1.50*1.4. V1-102919/09	102.94	81.24	71.41	08-06-09	08-07-09	Progress	69%	31-12-2009	31-03-2011
55	Supply and delivery of 300 No. of Try cycles	28.58	27.60	19.16	08-06-09	08-07-09	Progress	66%	31-12-09	31-03-2011
56	Supply and delivery of 150 MT transferstation at Autonagar old DP Station. Rc.V1-132519/09	230.00	224.26	143.77	04-07-09	24-09-09	Progress	70%	31-12-09	31-03-2011
57	Construction of compound wall at Ramalingeswaranagar Rehabilitation of existing dump site. V1-103832/10	40.56	40.56	38.51	04-05-10	31-5-10	Progress	50%	30-08-10	31-08-2011
58	Construction of box culvert at Auto Nagar Transfer Station	57.46	55.17	0.00		11.08.2011	Progress	10%	10.12.2011	31.03.2012
59	Construction of Transferstation at Ramalingeswar Nagar	196.00	182.76	0.00	0.00	28.12.2011	Progress	0%	27.09.2012	27.09.2012
60	Construction of CC road around Transfer Station at Singh Nagar	22.60		0.00	0.00		Progress	50%		31.03.2012
61	Laying of quarry rubbish on garbage 15cms thich and providing quarry rubbish road 60cms thich on garbage in Pit	9.90	9.80	0.00	0.00	16.08.2011	Progress	50%	15.09.2011	31.03.2012
	<b>Total</b>	<b>3659.32</b>	<b>3246.42</b>	<b>2275.06</b>						

**COMMISSIONER**

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Restoration of UGD trenches with BT hot mix process to Govindarajula Naidu street in 19th division under 6A sector.(EE3-106392/2009)	9.63	9.50	7.73	5.2.09	23.2.09	Completed	100%	19/04/2009	
2	Restoration of UGD trenches with BT hot mix process to Dasari vari Veedhi in 19th division under 6A sector.(EE3-106386/2009)	9.32	9.20	7.20	6.11.08	27.11.08	Completed	100%	30/04/2009	
3	Restoration of UGD trenches with B.T hot mix process to APIIC colony area in 2nd Div. under Gundadala Sector. EE3-106275/09	25.00	26.00	21.28	6.11.08	27.11.08	Completed	100%	19/04/2009	
4	Providing 100mm thick CC pavement to R.K.Puram 1st main road in 53rd Div. E11-64/09	7.00	8.00	7.19	04-02-09	24-12-09	Completed	100%		
5	Providing BT Road with Hot Mix process to Ramalingeswara Pet, Main Road E11-556/08	28.30	23.35	23.45	01-11-08	21-11-08	Completed	100%	24-04-09	
6	Providing BT Road with Hot Mix process to Ayodya Nagar, Main Road E11-557/08	20.61	15.66	19.56	01-11-08	21-11-08	Completed	100%	26-03-09	
7	Providing B.T Road with Hot Mix process to Sadasiva Rao Road E11-553/08	23.45	19.33	24.36	01-11-08	21-11-08	Completed	100%	26-03-09	
8	Providing B.T Road with Hot Mix process to Santhi Nagar Road E11-554/08	38.01	31.36	35.23	01-11-08	21-11-08	Completed	100%	26-03-09	
9	Providing B.T Road with Hot Mix process to Ayodya Nagar E11-555/08	46.90	38.76	44.64	01-11-08	21-11-08	Completed	100%	26-03-09	
10	Restoration of UGD trenches with B.T hot mix process to KP Nagar in 8th Div. 6a sector EE3-106400/09	8.00	9.00	7.30	N	21-11-08	Completed	100%	23.6.09	
11	Restoration of UGD trenches with BT Hot Mix process to various roads in 10 th Dvn under 6A section EE3-106315/09	20.00	25.00	33.69	N	21-11-08	Completed	100%	23.6.09	
12	Restoration of UGD Trucks with CC pavement in revenue colony Santhi Nagar and Pitchamma Temple area. EE3-106307/09	23.03	21.14	28.27	5.2.09	24.2.09	Completed	100%	27/04/2009	
13	Providing BT Road with Hot Mix Process to ESI Hospital 22nd Dvn. EE3-149147/08	49.90	42.33	16.50	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
14	Providing B.T Road with Hot Mix process to bank colony main road from 5,13 bus route to Gayatri Nagar NH. EE3-149284/08	49.50	39.70	50.29	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
15	Restoration of UGD Tranches with BT Hot Mix process from chinnavanthena to Lakshmi pathi Nagar Road 11th Dvn. EE3-106325/09	9.40	7.53	7.29	12-02-09	20/02/2009	Completed	100%	19/04/2009	

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
16	Providing BT road with hot mix process to sivalayam road at form MG road in 21st Dvn. EE3-149318/08	33.87	28.12	0.58	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
17	Restoration of UGD tranches with BT Hot Mix process to syam nagar in 13th Dvn 6A section. EE3-106357/09	19.69	31.61	16.98	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
18	Restoration of UGD tranches with CC in Jagadam Vari Street 19th Dvn. EE3-126402/09	7.20	6.69	6.93	12/02/2009	25/02/2009	Completed	100%	24/04/2009	
19	Providing CC Road to cross road in between bhashyam school road and P.Venkateswarao Road in Gayatri nagar 8th Dvn. EE3-111908/09	3.65	3.43	3.33	20-06-09	27/07/2009	Completed	100%	28/08/2009	
20	Restoration of UGD tranches with CC pavement to Back side of Ramgopal Theatre area. EE3-106271/09	22.75	19.47	15.54	12-02-09	20/02/2009	Completed	100%	14/08/2009	
21	Restoration of UGD tranches with CC pavement to APIIC Colony area 22nd Dvn. EE3-106273/09	17.46	15.19	17.92	12/02/2009	20/02/2009	Completed	100%	23.6.09	
22	Providing CC road to 1st 2&4th lane of Siddhartha Nagar in 18th Dvn. EE3-125421/09	20.00	18.09	18.93	12/02/2009	20/02/2009	Completed	100%	22/11/2009	
23	Restoration of UGD tranches with BT hot mix process to Revenue Colony in 18th Dvn under 6a section. EE3-106385	16.25	12.65	14.27	12/02/2009	25/02/2009	Completed	100%	23.6.09	
24	Restoration of UGD traches with BT hot mix process to Siddhartha nagar & bank Colony in 18th Dvn under 6a sector. EE3-106384/08	38.75	30.06	16.70	12-02-09	20/02/2009	Completed	100%	22/11/2009	
25	Providing BT Road and CC Drains from Park road Madhura nagar Main Road to V. Narasaiah Road in Pasuputhota E11-67/09	15.00	14.50	35.18	12/02/2009	20/02/2009	Completed	100%	23.6.09	
26	Construction of CC Drains opposite to Adhikar Hotel in 13th Dvn. EE3-107463/09	7.50	6.78	6.08	12/02/2009	20/02/2009	Completed	100%	22/11/2009	
27	Restoration of UGD tranches in Venkateswara Nagar 1st Dvn. EE3-130372/09	16.60	14.41	13.38	12/02/2009	25/02/2009	Completed	100%	12/02/2009	
28	Providing BT Road with Hot Mix Process to Various Roads in 14th Dvn under 6A Sector EE3-106318/09	9.00	10.50	10.66	12-02-09	20/02/2009	Completed	100%	12/02/2009	
29	Restoration of DI pumping main line trench with B.T. Hot Mix process to Reach-I (Brahmin street to Eluru Canal Bridge) (EE3-159898/2009	54.00	47.11	30.44	12-02-09	20/02/2009	Completed	100%	12/02/2009	
30	Providing CC road to 4th cross road of Revenue Colony in 18th division. (EE3-135011/2009)	7.33	6.70	7.01	08/07/2009	25/07/2009	Completed	100%	08/08/2009	

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
31	Restoration of UGD Trenches and CC pavement to Gunadala area in 2nd division. (EE3-132630/2009)	33.61	28.91	29.64	29/06/2009	25/07/2009	Completed	100%	13/09/2009	
32	Providing CC roads to Chalamalavari street, Kadiyalavari street and Suryanarayana Street in 19th division. (EE3-131247/2009)	13.30	12.12	12.61	29/06/2009	24/07/2009	Completed	100%	25/08/2009	
33	Providing BT road with HOT mix process to North side of ITI road from Nelson Mandela park road to N.H in 3rd division. (EE3-149250/2008)	47.00	37.58	38.82	17/11/2008	24/11/2008	Completed	100%	23/03/2009	
34	Restoration of UGD trenches with BT hot mix process to various roads in RR gardens under 6A sector in 9th division (EE3-106383/2009)	45.00	36.19	32.30	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
35	Restoration of UGD trenches with BT hot mix process to NTR colony in 2nd division under Gunadala sector. (EE3-106299/2009)	42.37	34.35	37.29	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
36	Restoration of UGD trenches with BT hot mix process in Brundavana Colony in 13th division under 6A sector. (EE3-106337/2009)	39.18	36.61	36.91	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
37	Restoration of UGD trenches with BT hot mix process to Veterinary colony, Central Excise colony in 3rd division under Gunadala sector. (EE3-106370/2009)	43.42	34.81	37.73	12/02/2009	20/02/2009	Completed	100%	19/04/2009	
38	Providing CC roads and drains to Bashyam school road in Gayathri Nagar. (EE3-106403/2009)	21.37	19.12	18.58	02/02/2009	28/02/2009	Completed	100%	28/04/2009	
39	Restoration of UGD Tranches with 100 mm thick CC pavements to Cross roads of Kuddus Nagar in 50th DVN E11-62/09	48.08	41.64	37.21	02-02-09	24-02-09	Completed	100%	24-06-09	
40	Restoration of UGD Trenches with 100mm thick CC pavement to cross roads of Khuddus Nagar (Dasuvari Pakalu area) in 48th division (Rc.E11-63/09)	12.10	11.01	8.37	02-02-09	24-02-09	Completed	100%	24-06-09	
41	Restoration of UGD Trenches with 100mm thick CC pavement to Gulabithota main road from Mohan Gandhi Street to Electrical Pole 98/11 and cross roads in 44th division. Rc.E11-68/09	47.06	40.42	0.00	02-02-09	24-02-09	Completed	100%	23-06-09	
42	Restoration of UGD Trenches with BT Hot Mix process to Ramakrishnapuram main road in 53 <sup>rd</sup> Division (4 four roads) (Rc.E11-65/09)	49.99	45.19	49.86	02-02-09	24-02-09	Completed	100%	23-06-09	

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
43	Restoration of UGD trenches and providing BT with hot mix process in Chandra Mouli Puram, Jayaprakash Nagar, Adikar Hotel, Vasavya Colony opp. To Nirmala convent, Patamata Lanka main road to Krishna veni road, Patel road (Yenamalakuduru road) from MG road to Yenamalakuduru, Sangam main road from Budameru vanthana east side, Ramcharndra Rao Road from M.G.Road, State Guest House Road to Pingali venkahi marg to M.G.Road. (EE3-106366/2009)	311.01	251.86	222.60	12/02/2009	20/02/2009	Completed	100%	12-02-09	
44	Restoration of UGD trenches with CC pavemnts to Ashok Nagar and Bank colony in 8th division under 6A sector. (EE3-106397/2009)	43.44	36.86	28.44	02/02/2009	20/02/2009	Completed	100%	19/03/2009	
45	Restoration of UGD trenches roads with CC pavement in Patamata area in 12th division under 6A sector. (EE3-106335/2009)	27.80	24.01	33.13	02/02/2009	25/02/2009	Completed	100%	24/04/2009	
46	Providing CC road and drains to various roads in 13th division. (E1-134893/2009)	24.88	21.92	14.90	16/7/09	12/08/2009	Completed	100%	27/09/2009	
47	Providing CC road to 1st cross road of State Bank colony-2 in 18th Division. (E4-129046/2009)	6.11	5.11	4.70	10/06/2009	30/06/2009	Completed	100%	15/07/2009	
48	Temporary restoration of UGD treches to Asramam road Suphala building area at PRK building area in 28th division. E6-129243/10	5.90	4.40	5.88	15.06.10	03.07.10	Completed	100%	02.09.10	
49	Providing CC road to Venkateswara Nagar in 3rd division. (EE3-133267/2009)	46.00	41.05	17.80	29/06/2009	28/07/2009	Completed	100%	13/09/2009	--
50	Restoration of UGD Trenches with CC in Srirama Nagar Colony in 13th division, Providing CC roads 2,5 and 6th streets of Veterinary Colony in 2nd division, Fun Times road southern end portion, eastern side cross road in Chennupati Appa Rao Street, Western side cross road in Vijaya Nagar Colony, Vasavi Kanyakaparameswari Colony in 9th division, Kalaniketan eastern side in 13th division. (EE3-159900/2009)	58.15	56.93	83.33	24/12/2009	12/03/2010	Completed	100%	13/05/2010	--
51	Temporary restoration with B.T to Kabela road from Ambedkar road to Urmila Subbarao nagar main road in 29th division. E6-141397/10	45.15	32.86	0.00	03.08.10	30.07.10	Completed	100%	29.08.10	15.12.10
52	Approaches to K.T road east side of Chittinagar junction to Bye-pass road in 31st division. E6-137392/10	2.20	2.20	0.00	02.12.10	03.12.10	Completed	100%	02.01.11	02.01.11

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
53	Restoration of UGD and Water supply trenches with BT hot mix process to Ambedkar road from Kummari palem junction to Flyover at Kabela junction. E6-141400/10	210.00	150.90	140.09	03.08.10	30.09.10	Completed	100%	19.02.11	05.10.10
54	Temporary restoration of road at 34 bus route from H.B. Colony main road to MIG 267 in 28 <sup>th</sup> division. E6-138057/10	7.27	6.67	6.45	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
55	Temporary restoration of road at 34 bus route from Crombay road to MIG 267 in 28 <sup>th</sup> division. E6-138053/10	7.27	6.67	5.84	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
56	Temporary restoration of road at Ram Mohan Enclave. E6-138061/10	5.97	5.49	5.74	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
57	Temporary restoration of Ganapathi rao main road from KT road to panja center. E6-119694/10	3.93	3.70	3.74	07.05.10	28.05.10	Completed	100%	27.07.10	14.10.10
58	Temporary restoration of road HB Colony main Road from Bye pass road to Office of E.E (H.B). E6-138058/10	7.99	7.33	7.56	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
59	Temporary Temporary restoration of roads in H.B. Colony Phase-I area. E6-129245/10	6.90	5.14	6.75	03.06.10	03.07.10	Completed	100%	02.09.10	14.10.10
60	Temporary restoration with B.T to Urmila subbarao nagar main road in 29th division. E6-141380/10	31.35	24.20	26.68	03.08.10	16.08.10	Completed	100%	15.09.10	14.10.10
61	Providing approaches with B.T hot mix to Box culvert at Bye-pass road	14.45	11.29	0.00	03.08.10	16.08.10	Completed	100%	15.09.10	14.10.10
62	Restoration of UGD trenches with dust from Panja center to wynchipet low bridge area. E6-133278/10	1.91	1.44	0.00	10.07.10	13.07.10	Completed	100%	12.08.10	14.10.10
63	Temporary restoration of road at Andamani Brahmaiah street. E6-138070/10	3.40	2.98	0.00	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
64	Temporary restoration of road by the side Veeraiah hotel from RTC work shop road in 27 <sup>th</sup> division. E6-138079/10	2.45	2.24	2.45	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
65	Temporary restoration of Karakatta road from Masjid road junction towards west upto Corporation Limits. E6-138071/10	3.57	3.27	3.59	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
66	Temporary restoration of Gurukrupa road (Sanjay Gandhi Colony road) E6-138069/10	3.41	3.04	2.80	17.07.10	02.08.10	Completed	100%	01.09.10	14.10.10
67	Temporary restoration of road at Lalitha Nagar road in 28 <sup>th</sup> division. E6-138065/10	3.60	3.31	3.41	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10



**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
68	Temporary restoration of road at Manavamandiram road. E6-138064/10	3.80	3.49	3.50	17.07.10	31.07.10	Completed	100%	30.10.10	14.10.10
69	Temporary restoration of K.T Road from Chittinagar junction to K.B.N College on east side. E6-118922/10	7.80	7.25	0.00	15.04.10	27.04.10	Completed	100%	26.06.10	14.10.10
70	Temporary restoration of Jyothi convent road from Crombay road in 27 <sup>th</sup> division. E6-138077/10	1.37	1.29	1.33	02.08.10	04.08.07	Completed	100%	03.09.10	14.10.10
71	Temporary restoration of to Akula Rajeswararao street from NH-9 in 27 <sup>th</sup> division E6-138074/10	1.45	1.37	0.00	02.08.10	04.08.07	Completed	100%	03.09.10	14.10.10
72	Temporary restoration of road to Hanumaiah street in 27 <sup>th</sup> division. E6-138073/10	1.95	1.95	3.10	02.08.10	04.08.07	Completed	100%	03.09.10	14.10.10
73	Temporary restoration of K.T Road from Chittinagar junction to Ganapathirao road on west side. E6-129136/10	9.50	8.98	0.00	09.6.10	25.06.10	Completed	100%	24.09.10	14.10.10
74	Temporary restoration of road from Chittinagar junction to Milk Project junction E6-129131/10	38.00	29.40	32.29	03.08.10	16.08.10	Completed	100%	15.09.10	14.10.10
75	Providing B.T seal coat to water supply, UGD trench portion with SDBC 25mm thick to KT road form Chittinagar to Nehru bomma center (West side). E6-150758/10	5.15	4.88	0.00	20.09.10	01.10.10	Completed	100%	01.11.10	14.10.10
76	Providing B.T seal coat to water supply, UGD trench portion with SDBC 25mm thick to Ganapathirao road from K.T road to Punja center. E6-150756/10	2.75	2.62	0.00	20.09.10	01.10.10	Completed	100%	01.11.10	14.10.10
77	Providing B.T seal coat to water supply, UGD trench portion with SDBC 25mm thick to K.T road from Milk project to Sairam center. E6-150742/10	6.80	6.41	6.77	20.09.10	01.10.10	Completed	100%	01.11.10	14.10.10
78	Providing B.T seal coat to water supply, UGD trench portion with SDBC 25mm thick to B.R.P road from Panja center to Pulipativari street. E6-150762/10	9.96	9.50	0.00	20.09.10	01.10.10	Completed	100%	01.11.10	14.10.10
79	Providing B.T seal coat to water supply, UGD trench portion with B.T mix to K.T road from chittinagar center to Sairam theater. E6-150745/10	7.45	7.01	7.37	20.09.10	01.10.10	Completed	100%	01.11.10	14.10.10
80	Providing B.T seal coat to W.S & UGD trench portion with SDBC 25mm thick to K.T road from chittinagar junction to Nehru bomma center. E6-150754/10	5.50	5.21	5.50	20.09.10	01.10.10	Completed	100%	01.11.10	14.10.10
81	Providing wetmix patch work to K.T road east side near Anjaneyaswamy temple. E6-153112/10	4.45	4.24	4.42	04.10.10	06.10.10	Completed	100%	05.11.10	14.10.10

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
82	Providing wetmix patch work to K.T road Opp: Sairam theatert. E6-153114/10	3.66	3.49	3.64	04.10.10	06.10.10	Completed	100%	05.11.10	14.10.10
83	Providing wetmix patch work to K.T road west side Opp: Milk project Kalyanamanadapam gate. E6-153119/10	3.70	3.48	3.66	04.10.10	06.10.10	Completed	100%	05.11.10	14.10.10
84	Providing wetmix patch work to K.T road Opp: Sairam theatert other side. E6-153117/10	4.54	4.33	4.53	04.10.10	06.10.10	Completed	100%	05.11.10	14.10.10
85	Miscellaneous BT patch work to K.T road from Flyover bridge. E6-153120/10	9.95	9.49	9.93	12.10.10	16.10.10	Completed	100%	15.11.10	14.10.10
86	Temporary restorationof service roads (Sdie of fly over bridge) from Kabela road and K.T road. E6-154325/10	9.65	9.20	9.65	12.10.10	16.10.10	Completed	100%	15.11.10	14.10.10
87	Providing wet mix patch work to K.T road from chittinagar towards vagu center hill side. E6-154533/10	9.10	8.67	9.10	12.10.10	16.10.10	Completed	100%	15.11.10	14.10.10
88	Providing wet mix patch work to K.T road from chittinagar to KBN college on east side. E6-154534/10	8.75	8.33	8.75	12.10.10	16.10.10	Completed	100%	15.11.10	14.10.10
89	Restoration of UGD trench portion with BT hot mix from Panja center to Gandhiji Mpl. School.	32.13	2.87	0.00	17.07.10	30.07.10	Completed	100%	29.08.10	14.10.10
90	Temporary restoration of UGD trenches in RTC workshop road from Lalitha nagar to Ramanagar in 28th division. E6-144219/10	9.85	9.11	9.57	18.08.10	03.09.10	Completed	100%	02.10.10	22.12.10
91	Providing B.T. roads with hot mix process to various roads in 2nd, 14th, 15th, 16th and 22nd divisions. (Nagarjuna Nagar, Gunadala, Ranigarithota, Balaji Nagar and Ramalingeswara Ngar) in Sector-8. (E1-130609/2009)	255.00	219.09	270.95		22/09/2009	Completed	100%	22/12/2009	5.10.2010
92	Providing CC Roads to various internal roads in 14th 15th and 16th and 22nd Dvn. EE3-130608/09	592.80	529.32	220.40	12/02/2009	20/02/2009	Completed	60%	12-02-09	16.8.2010
93	Restoration of UGD trenches with BT hot mix process to Veterinary colony area in 2nd division under Gunadala sector. (EE3-106303/2009)	34.31	27.43	15.88	02/02/2009	20/02/2009	Completed	100%	19/04/2009	15.6.2010
94	Restoration of UGD trenches with CC pavements in Pakeergudem area in 13th division under 6A sector. (EE3-106353/2009)	35.10	33.61	4.98	02/02/2009	25/02/2009	Completed	100%	24/04/2009	4.5.2011
95	Providing BT road with HOT mix process to south side of ITI road from Nelson Mandela park road to N.H in 8th division. (EE3-149246/2008)	47.00	37.58	33.86	24/10/2008	24.11.2008	Completed	100%	23/03/2009	29.4.2011

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
96	Restoration of UGD & WS Trenches and repair to drains in Bethlehem Nagar, Karmika Nagar hill area, Kummara Bazar, CC Roads 3 <sup>rd</sup> & 5 <sup>th</sup> cross roads at Siddhartha Nagar, Mary Matha Temple from Karlmarx road to (Padavalarevu) via Mary Matha Temple, Vasavikanyaka Parameswari colony and Darsipet-I, main road. CC M30 grade and above with ready mix process. (158182/2008)	228.20	223.52	153.15	07/08/2009	22/09/2009	Completed	100%	22/12/2009	8.2.2011
97	Restoration of water supply & UGD trunk main with BT wet mix macadam to RTC work shop road from NH-9 to RTC work shop. E6-129135/10	18.80	13.10	18.73	14.06.10	02.07.10	Completed	100%	01.08.10	30.11.10
98	Providing CC Road to UV Narasaraaju Road, Ambedkar Nagar (Burial ground to Railway Bridge) in 46 <sup>th</sup> Division (E11-110572/2010)	25.00	21.00	19.63	3.6.2010	28.6.2010	Completed	100%	27.9.2010	28.1.2011
99	Restoration of CC roads in HB colony Phase-I area. E6-129257/10	18.50	15.73	16.65	14.07.10	30.07.10	Completed	100%	29.08.10	30.11.10
100	Temporary restoration of crombay road from pumping station to Sivalayam road in 28th division. Rc.E6-138704/10	28.60	25.35	23.73	17.07.10	30.07.10	Completed	100%	29.08.10	30.11.10
101	Restoration of UGD trench of BRP road from Panja center to Gandhiji Municipal High school water tank. Rc.E6-138703/10	32.13	28.71	32.06	17.07.10	30.07.10	Completed	100%	29.08.10	30.11.10
102	Raising the dip portion with BT to K.T road from Nagamma satram towards south (Opp: to Sairam Theater) in 30th division. E6-138088/10	28.00	24.43	24.72	17.07.10	30.07.10	Completed	100%	29.08.10	31.01.11
103	Restoration of UGD trenches by providing CC pavement in 10th division under 6A sector. (EE3-106310/2009)	19.46	17.13	18.53	2.2.09	20.02.09	Completed	100%	19.04.09	29.1.2011
104	Restoration of UGD trenches with BT hot mix process to Gayathri Nagar in 8th division under 6A sector. (EE3-106401/2009)	46.00	36.34	34.85	2.2.09	20.02.09	Completed	100%	19.04.09	20.1.2010
105	Providing wetmix patch work to K.T.Road from Chittinagar Junction towards Milk Project North Side. E6-154532/10	1.95	1.84	1.94	12.10.10	13.10.10	Completed	100%	12.11.10	30.10.10
106	Temporary restoration of UGD trenches to Bajibaba mandiram road connecting road between on P.R.K.Building and Kalyanamandapam road in 28th division. E6-144225/10	4.44	4.08	4.10	23.08.10	03.09.10	Completed	100%	02.10.10	30.10.10

**ANNEXURE-II**  
**RESTORATION OF ROADS (Rs.36.25 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
107	Providing approaches with B.T hot mix to Box culvert at Bye-pass road. E6-141389/11	14.45	11.29	11.79	03.08.10	16.08.10	Completed	100%	15.09.10	30.10.10
108	Restoration of UGD Trenches with 100mm thick CC pavement to Ayodhya Nagar Donka road in 51st division (Rc.E11-66/09)	23.90	21.03	20.50	02-02-09	24-02-09	Completed	100%	23-06-09	31.10.2011
109	Restoration of UGD trenches with BT hot mix process, construction and repairs of drains in PRK building area and HB colony area. Rc.E6-129255/10	375.00	279.55	342.61	18.06.10	16.07.10	Completed	100%	15.01.11	30.11.11
110	Restoration of UGD Trenches and providing BT roads with hot mix process in Circle-II area in 53rd to 58th divisions one package (E11-274/2009)	594.92	472.30	228.73	15.1.2009	1.2.2009	Completed	100%	31.7.2009	31.12.2011
111	Providing quarry rubbish road to Ekalavyanagar road from Bye-pass road to kabela road in 29th division. E6-129542/09	9.73	7.71	1.03	16.06.09	04.07.09	Completed	100%	03.09.09	21.04.10
115	Restoration of UGD trenches with BT hot mix process to various roads in Film colony in 3rd division under 6B sector. (EE3-106382/2009)	16.68	13.62	14.94	12.2.2009	28.2.2009	Completed	100%	30.4.2009	28.6.2011
112	Restoration of roads damaged due to laying of UGD lines, with BT hot mix process in HIG block, MIG block of HB colony, teacher colony, telephone colony, police colony of bhavanipuram part of kamakoti nagar areas. E6-140792/09	676.84	444.61	291.17	06.08.09	25.09.09	Progress	80%	24.03.10	31.01.12
113	Restoration of CC roads damaged due to laying of Ugd lines in lalitha nagar of 28th division, cross roads of between ganapathi rao road and park road of 40th division cross road between ambedkar road and RTC work shop road on 26th division in Circle-1. E6-140793/09	203.75	173.45	95.51	06.08.09	25.09.09	Progress	90%	24.03.10	31.01.12
114	Widening and restoration of B.T. road with hot mix process to Layola College road, Dental College road, Kalapalavari street and Krishnaveni School road in Circle-3 area.(E1-131439/2010)	813.00	561.20	480.66	10/06/2010	16/07/2010	Progress	92%	15/01/2011	31.5.2012
<b>Total</b>		<b>6324.51</b>	<b>5079.58</b>	<b>4017.32</b>						

**COMMISSIONER**

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
1	Supply of 3 Nos. of Sewer Line Machinery. V1-27407/06	85.00	85.00	82.51	08-06-09	08-07-09	Completed	100%	31-08-2009	
2	Replacement of sewer lines in Labbipet, Punnammathota areas in Circle-III. (E1-127933/2009)	34.69	29.41	30.93	31-08-2009	31-08-2009	Completed	100%	08-06-09	30-04-10
3	Providing 300mm dia DI K9 pumping main from Rajiv Nagar to Prakash Nagar UGD Collection well (E3-225/09)	96.20	79.81	27.60	01-07-09	05-08-09	Completed	100%	05-02-10	30.9.2010
4	Construction of UGD Inlet chamber, Screen & Grit chambers, Collection well and Pump House in New RR Pet (E3-141/2008)	70.00	58.59	0.00	07-05-09	25-05-09	Completed	100%	24-02-10	30.9.2010
5	Manufacture, supply and erection of required specials Motor Pumpsets for sewage pumping stations in New RR Pet with one year maintenance (E3-399/2009)	70.44	55.54	33.66	29-1-09	31-03-2009	Completed	100%	23.5.2010	30.9.2010
6	Providing Double pole structure with 250 VA 415V LT Transformer and its accessories etc., at Sewage Pumping Station in New R.R.Pet. (E3-398/2009)	12.46	9.91	9.36	21.02.09	31.01.09	Completed	100%	23.5.2010	30.9.2010
7	Rising of existing compound wall and providing barbed wire fencing on East and North side of Ramalingeswara Nagar S.T.P .E9-160674/09	5.40	4.56	2.40	22.11.09	11.12.09	Completed	100%	10.02.10	Completed
8	Construction of 40 MLD Sewage Treatment Plant at Singh Nagar. E9-64037/06			1.08	25.3.2010	12.4.2010	Completed	100%	11.5.2010	--
9	Re-alignment of 315mm dia HDPE distribution main at Kandrika UGD Sump in 59th division.(E3-596/2009)	4.98	4.55	1.55	15.8.2010	30.8.2010	Completed	100%	11.5.2010	--
10	Providing 500mm dia DI K9 pumping main from New RR Pet to Ajith Singh Nagar STP (E3-223/09)	905.85	677.10	69.21	29-1-09	31-03-2009	Completed	100%	19-02-10	31.5.2011
11	Providing UGD facilities to Chandra Rajeswara Rao Nagar cross roads in Gummadithota, Balabhaskara Nagar, Water tank road in Mogalrajpuram in 7th division and Bellapu Sobhanadri Municipal School road in Gulammohiddin Nagar in 6th Division. (EE3-132614/2009)	1500.00	1449.99	32.46	20-06-2009	03-11-2009	Completed	100%	23-09-2010	31.5.2011

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
12	Providing sewer lines in Patamata, Sree Ramachandra Nagar, Krishnalanka areas in Circle-III (E1-127934/2009)	78.80	62.02	12.81	10/11/2009	31/12/2009	Completed	100%	30/04/2010	31.5.2011
13	Providing UGD facilities (for balance roads) in Gangireddula Dibba and Arul Nagar poor settlements in 3rd division.(EE3-132619/2009)	42.43	35.47	56.43	07/07/2010	04/08/2010	Completed	100%	03/12/2010	31.3.2011
14	Providing sewer lines in Patamatalanka Fish market road area in 12th division. (E1-139162/2010)	314.00	278.79	3.58	12.7.2010	10.8.2010	Completed	100%	30.6.2011	31.5.2011
15	Construction of Compound wall to UGD Sump in New Rajarajeswaripet 52 nd Division. (E11-140019/2010)	9.90	8.96	5.45	1.10.2010	14.10.2010	Completed	100%	13.12.2010	31.5.2011
16	Laying of 1000mm dia MS pipe under Railway track with jacking system in Old Rajarajeswaripet UGD network. (E3-563/2009)	45.00	34.93	39.16	2.6.2010	20.6.2010	Completed	100%	19.9.2010	--
17	Restoratio of BT roads damaged due to water supply, and UGD lines in Circle-II area. (E11-535/2009)	123.83	103.51	105.76	2.10.2009	22.10.2009	Completed	100%	21.4.2010	6.7.2010
18	Supply and delivery of 9000 Ltrs. Capacity Sewer line cleaning machines 3 Nos. Rc.V1-156797/09	93.78	84.85	42.55			Completed	100%		
19	Supply and delivery of 6 Nos. of Sewer line cleaning power bucket machines and 5 Nos. of sewer rodding machine. Rc.V1-156798/09	52.86	28.33	35.32			Completed	100%		
20	Providing sewer lines in Eastern part of Vijayawada City, Labbipet Poice Colony area in 17th division. (EE3-135507/2010)	42.43	35.47	0.00	10/08/2010	03/09/2010	Completed	100%	02/11/2010	31.7.2011
21	Supply, delivery and fixing of 10 Nos. standby sewage submersible pumpsets and 3 Nos. of sewage coupled pumpsets in Circle-III area. (E4/162267/2009)	63.40	47.55	42.39	07/12/2009	16/02/2010	Completed	100%	16/05/2010	30/09/2011
22	Restoration of UGD Trenches and providing CC Pavements in NSC Bose Nagar and Prajasakthi Nagar in 59th Division (E11-122936/2010)	216.50	161.03	0.00	12.7.2010	3.8.2010	Cancelled	5%	30.6.2011	--

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
23	Providing 100mm thick CC pavements to various cross roads in Radha Nagar, Prakash Nagar in 51st & 58th Divisions (E11-122925/2010)	169.32	124.64	0.00	12.7.2010	3.8.2010	Cancelled	12%	30.6.2011	--
24	Providing 100mm thick CC pavement in Ramakrishnapuram, Devi Nagar, Ajitsingh Nagar, Santhi Nagar (Balance Roads), Devineni Gandhipuram main road in 53rd, 54th, 55th and 56th Divisions (E11-118806/2010)	190.80	136.99	0.00	12.7.2010	5.8.2010	Cancelled	5%	30.6.2011	--
25	Providing 600mm dia DI K9 pumping main from Prakash Nagar to Ajith Singh Nagar STP (E3-221/09)	402.00	410.22	117.46	02-07-09	08-07-09	Completed	100%	15-07-10	31.12.2011
26	Providing 300mm dia DI K9 pumping main from NSC Bose Nagar to Prakash Nagar UGD Collection well (E3-222/09)	70.00	55.00	22.04	01-07-09	27-07-09	Completed	100%	28-01-10	31.12.2011
27	Construction of UGD Inlet chamber, Screen & Grit chambers, Collection well and Pump House in Rajiv Nagar (E3-129/2009)	140.00	135.68	54.94	31-08-2009	31-08-2009	Completed	100%	08-06-09	31.12.11
28	Restoration of BT roads with hot mix process in Singh Nagar, Vambay Colony, Prakash Nagar, LBS Nagar, Santhi Nagar, Prasanthi Nagar, Old Rajarajeswaripet, New Rajarajeswaripet (E11-265/2009)	905.85	677.10	564.31	29/06/2009	24/07/2009	Completed	100%	09/09/2009	31.12.2011
29	Restoration of UGD Trenches and providing BT roads with hot mix process in Circle-II area in 53rd to 58th divisions one package (E11-274/2009)	594.92	472.30	0.00	30-09-2008	10.12.08	Completed	100%	23.5.2010	31.12.2011
30	Providing 100mm thick CC Pavements from Block No. 79 to 126 in Radha nagar and Burma Colony Cross roads in 58th Division (E11-139331/2010)	43.41	35.98	20.79	15.8.2010	30.8.2010	Completed	100%	29.12.2010	31.12.11
31	Providing 100mm thick CC pavement cross bits connecting to outfall drain and Plot No. 1605 to end in New Rajeev Nagar in 58th Division (E11-139333/2010)	47.74	40.96	15.40	15.8.2010	30.8.2010	Completed	100%	29.12.2010	31.12.11
32	Providing 100mm thick CC Pavement from Plot No. 1373 to 2438 in New Rajeev Nagar in 58th Division (E11-139338/2010)	49.74	42.73	34.93	15.8.2010	30.8.2010	Completed	100%	29.12.2010	31.12.11

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
33	Providing 100mm thick CC pavement to Cross road from Plot No. 665 to 2361 in Old Rajeev Nagar in 58th Division (E11-139335/2010)	49.55	42.37	0.00	15.8.2010	30.8.2010	Completed	100%	29.12.2010	31.12.11
34	Providing 100mm thick CC pavement to the cross roads between main road to 50'-0" road in Rajeev Nagar in 58th Division (E11-139336/2010)	49.05	41.72	42.22	15.8.2010	30.8.2010	Completed	100%	29.12.2010	31.12.11
35	Providing 100mm thick CC pavement from Plot No. 1 to 662 in Old Rajeev Nagar in 58th Division (E11-139334/2010)	47.76	40.49	28.13	15.8.2010	30.8.2010	Completed	100%	29.12.2010	31.12.11
36	Providing 100mm thick CC pavement to Vaddera Colony and Old Rajeev Nagar temple North side road in Old Rajeev Nagar in 58th Division (E11-139337/2010)	194.00	161.22	26.14	23.01.10	3.03.10	Completed	100%	29.12.2010	31.12.11
37	Providing 100mm thick CC pavement and construction of CC Drains and culverts to Subbaraju Nagar and Arunodaya Nagar main road in New Rajarajeswaripet in 52nd Division (E11-129794/2010)	69.00	65.65	34.04	2.11.2010	19.11.2010	Completed	100%	18.5.2011	31.12.2011
38	Providing UGD facilities to water tank road, Yaramvari street end hill top and Yelasalavari street in 4th division. (EE3-133279/2010)	8.16	7.67	6.90	26.6.2010	3.8.2010	Completed	100%	3.11.2010	19.5.2011
39	Widening and improvement of CWC Godown Road with hot mix process from Errakatta to CK Reddy Road (E11-157693/10)	46.30	35.29	30.47	15.12.2010	6.1.2011	Completed	100%	5.5.2011	31.10.2011
40	Providing 100mm thick CC pavement and construction of CC Drains to Nandamuri Nagar, Vashishta Colony, Andhra Prabha colony, Kanaka Durga Nagar and Andhra Patrika colony in 55th Division (E11-122946/2010)	326.45	265.18	112.84	31-08-2009	31-08-2009	Completed	100%	08-06-09	31.3.2012
41	Construction of UGD Inlet chamber, Screen & Grit chambers, Collection well and Pump House in NSC Bose Nagar (E3-130/2008)	140.00	125.11	65.85	08-06-09	08-07-09	Completed	100%	31-08-2009	31.3.2012
42	Manufacture, supply and erection of required specials Motor Pumpsets for sewage pumping stations in NSC Bose Nagar (E3-487/2009)	75.00	38.90	19.54	31-12-07	27-03-08	Completed	100%	23.5.2010	31.3.2012



**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
43	Providing CC roads at Pasuputhota and Madhura Nagar balance roads at 45th division (E11-151758/11)	6.17	6.05	5.94	15.12.2011	9.1.2012	Completed	100%	8.3.2012	18.2.2012
44	Construction of compound wall in between Gandhiji Municipal School and sump-cum-pump house in Market area. Rc.EE-V-110643/2011	9.50		0.00		29-08-2011	Completed	100%	-	-
45	Providing UGD collection network in Kanakadurga Colony. E3-224/09	75.80	62.31	245.41	01-07-09	05-08-09	Progress	95%	05-02-10	31.5.2012
46	Construction of UGD Inlet chamber, Screen & Grit chambers, Collection well and Pump House in Prakash Nagar (E3-128/2008)	70.00	54.55	94.80	01-07-09	27-07-09	Progress	85%	28-04-10	30.4.2012
47	Construction of UGD Inlet chamber, Screen & Grit chambers, Collection well and Pump House in Ajit Singh Nagar (E3-130/2008)	229.00	173.59	44.30	31-08-2009	31-08-2009	Progress	85%	08-06-09	30.4.2012
48	Construction of 20 MLD Sewage Treatment Plant with UASBR Technology in Singh Nagar. EE5-131347/09	1500.00	1449.00	1080.21	18.12.08	26.02.09	Progress	90%		30.09.2011
49	Construction of 20 MLD STP @ Jakkampudi with UASBR Technology. E9-156749/09	1500.00	1443.60	666.61	22.10.09	09.06.10	Progress	45%	30.04.11	31.12.12
50	Construction of 20 MLD sewage treatment plant with UASBR Technology in Ramalingeswara Nagar. EE5-131346/09	1500.00	1359.00	1072.60	22.10.09	09.06.10	Progress	95%	30.04.11	30.04.12
51	Manufacture, supply and erection of required specials Motor Pumpsets for sewage pumping stations in Ajit Singh Nagar with one year maintenance. (E3-400/2009)	106.80	84.12	0.00	29-1-09	29-1-09	Progress	70%	23.5.2010	30.4.2012
52	Manufacture, supply and erection of required specials Motor Pumpsets for sewage pumping stations in Prakash Nagar with one year maintenance (E3-402/2009)	132.55	104.74	44.90	09.02.09	31.12.08	Progress	70%	23.5.2010	30.4.2012
53	Providing Double pole structure with 250 VA 415V LT Transformer and its accessories etc., at Sewage Pumping Station in Ajith Singh Nagar. (E3-401/09)	14.14	11.11	5.43	09.02.09	31.12.08	Progress	70%	23.5.2010	30.4.2012

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
54	Providing Double pole structure with 250 VA 415V LT Transformer and its accessories etc., at Sewage Pumping Station in Prakash Nagar (E3-406/2009)	17.96	13.29	3.38	31-12-07	27-03-08	Progress	70%	23.5.2010	30.4.2012
55	Manufacture, supply and erection of required specials Motor Pumpsets for sewage pumping stations in Rajiv Nagar (E3-488/2009)	75.00	38.20	32.47	30-09-2008	22.11.08	Progress	70%	23.5.2010	30.4.2012
56	Manufacture, supply and erection of required specials Motor Pumpsets for sewage pumping stations in Kanaka Durga Nagar (E3-586/2009)	56.43	38.90	19.25	30-09-2008	10.12.08	Progress	70%	23.5.2010	30.4.2012
57	Providing Double pole structure with 160 KVA 415V LT Transformer and its accessories etc., at Sewage Pumping Station in Rajiv Nagar & NSC Bose Nagar (E3-485/2009)	15.00	18.84	6.44	30-09-2008	10.12.08	Progress	70%	23.5.2010	30.4.2012
58	Construction of UGD inlet, chamber, screen and grit chambers collection well and pump house in Kanaka Durga Nagar (Nandamuri Nagar area) (E3-501/2009)	70.00	49.52	52.11	29-1-09	31-03-2009	Progress	95%	23.5.2010	30.4.2012
59	Construction of Compound Walls and Retaining Walls for UGD Pumping Stations in Circle-IV (E9-161539/09)	194.00	154.03	67.71	23.01.10	03.03.10	Progress	70%	02.11.10	31.05.12
60	Laying of Trunk Sewer main with RCC NP3 Pipes from Chitti Nagar to Kabela Road junction. E9-153140/09	173.60	129.17	110.74	8.10.09	09.11.09	Progress	70%	03.06.10	31.05.12
61	Providing SWG Sewer lines in Un-served areas of Circle-IV (Nagarjuna Nagar in SriRama Chandra Nagar area and KL Rao Nagar area.) (Rc.E-9/160676/09)	47.00	40.47	87.29		01-02-2010	Progress	30%	31-07-2010	30-11-2010
62	Providing SWG Sewer lines in Dr. B.R Ambedkar road from Kummariapalem, junction to Ramarajya Nagar, (Rc.E-9/167064/09)	41.98	39.71	22.88	17/07/2009	19/08/2009	Progress	80%	19/12/2009	31.3.2011
63	Providing collection net work & pumping station in Zone V market area (E9-106705/08)	775.00	764.00	172.32	01-11-2008	15-11-2008	Progress	99%	14-12-2008	31.09.2011
64	Providing CC Roads to Bhanu Nagar, Kamsalipet slum and left over in Ayodhya Nagar and Old RR Pet in Circle-2 Area (E11-534/2010)	122.64	110.39	65.83	11.1.2010	29.1.2010	Progress	70%	28.7.2010	30.4.2012

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
65	Providing 600mm dia D.I. pumping main from Market area pumping station to STP at Jakkampudi Rc.E9-128167/09	598.00	481.69	144.13	06-10-09	24-10-09	Progress	75%	31-03-10	31.09.2011
66	Providing Sewer lines to Iron & Commercial yard at Bhavanipuram in I-Town area, E9-164155/10	262.00	261.11	39.04		08.02.11	Progress	40%		31.05.12
67	Providing Double Pole Structure HT/LT Transformers with 160KVA and its accessories at Sewage Pumping Station in Kanaka Durga Nagar (E3-605/09)	12.41	9.20	2.08	3.4.2010	1.5.2010	Progress	70%	31.7.2010	30.4.2012
68	Providing 300mm dia. DI Pumping main from UGD Sump at Kanaka Durga Nagar to the existing/proposed STP at Singh Nagar (E11-158187/10)	193.95	133.52	48.14	2.6.2011	17.6.2011	Progress	50%	16.12.2011	30.4.2012
69	Providing RCC Sewer lines to Gold Market area for Market area UGD scheme in one Town Rc.EE-V-150831/2011	49.98	45.63	0.00	01-11-2011	16-01-2012	Progress	28%	23-05-2012	-
70	Providing SWG Sewer lines to un-served areas to wynch pet , Tailor Peta & Fish Market area for Market area UGD Scheme in I - Town. Rc.EE-V- 150830/2011	49.00	45.71	0.00	01-11-2011	16-01-2012	Progress	28%	23-05-2012	-
71	Providing SWG Sewer lines to Commercial area (Gandhiji Municipal School back side) for Market area UGD Scheme in I - Town Rc.EE-V-150828/2011	49.90	46.78	0.00	01-11-2011	16-01-2012	Progress	22%	23-05-2012	-
72	Providing SWG Pipes to Gold Market area for Market area UGD Scheme in I - Town. Rc.EE-V-150827/2011	49.95	46.24	0.00	01-11-2011	16-01-2012	Progress	22%	23-05-2012	-
73	Providing RCC Sewer lines to Commercial area (Gandhiji Municipal School back side) for Market area UGD Scheme in I - Town. Rc.EE-V-150826/2011	49.96	46.29	0.00	01-11-2011	16-01-2012	Progress	5%	23-05-2012	-
74	Providing 100mm thick CC pavement and CC Drains to the balance roads in Old Rajarajeswaripet in 49th Division (E3-122923/2010)	61.55	0.00	0.00	12.7.2010		Tender stage			

**ANNEXURE-II**  
**UNDER GROUND DRAINAGE (Rs.178.15 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)	Estimated completion date
75	Providing balance sewer lines in Market area UGD scheme in One Town. (Trunk main in Subbaramayya Street, Bodemma Hotel street and distribution lines) Rc.EE - V 119631/2011	81.00	0.00	0.00			Tender Stage	0%		
76	Providing balance Sewer lines in Market area UGD scheme in One Town, ( Rider mains along Rly station road and gaps in distribution line in tarapet area) Rc.EE - V 119635/2011	40.00	0.00	0.00			Tender Stage	0%		
77	A.P. Transco charges for Market area (RC E9-148515/08)			65.18						
78	Towards advertisement charges			91.39						
	<b>Total</b>	<b>15596.27</b>	<b>13551.33</b>	<b>6120.79</b>						

**COMMISSIONER**

**ANNEXURE - II**  
**Storm Water Drains - Rs.30.16 Cr.**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Implementation Status		Completion
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	(Work Not started/Under Progress/Completed)	% of work completed (Physical Progress)	Scheduled date (as per DPR)
1	Mangalagiri Municipality Storm water drains under JNNURM Scheme	3016.00	2845.68	1699.48	11.6.09	25.8.09	Work in progress	64%	29.10.2010
	<b>Total</b>	<b>3016.00</b>	<b>2845.68</b>	<b>1699.48</b>					

**COMMISSIONER**