

ANNEXURE-I

BASIC SERVICES FOR THE URBAN POOR IN CIRCLE-1 AREA. (3.70)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Detailed Designs and estimations for Basic Services to Urban Poor in Circle-I area.							
	Water Supply		-	-	-	-	-	-
1	Providing Water Supply distribution lines in Brahmaiah Colony.	8.53	8.29	-	09-04-07	05-05-07	04-08-07	-
2	Providing Water Supply distribution lines in Ekalavya Nagar.	6.11	5.78	-	09-04-07	30-04-07	29-07-07	-
3	Providing Water Supply distribution lines in Nulakapet.	1.17	1.09	-	09-04-07	30-04-07	29-06-07	-
4	Providing Water Supply distribution lines in Praja Sakthi Nagar.	2.27	2.17	-	09-04-07	30-04-07	29-07-07	-
5	Providing Water Supply distribution lines in Kanaka Durga Reddy Colony.	3.22	3.06	-	09-04-07	30-04-07	29-07-07	-
6	Providing Water Supply distribution lines in Urmila Subba Rao Nagar.	18.53	17.99	-	16-04-07	19-05-07	18-09-07	-
7	Providing Water Supply distribution lines in Priyadarsini Colony.	8.62	8.30	-	09-04-07	30-04-07	29-07-07	-
	Total	48.45	46.68					

	U.G.D.			-	-	-	-	-
1	Providing Under Ground Drainage facilities to Brahmaiah Colony.	4.27	4.10	-	03-04-07	25-04-07	24-07-07	-
2	Providing Under Ground Drainage facilities to Bhagat Singh Nagar.	3.79	3.56	-	03-04-07	25-04-07	24-07-07	-
3	Providing Under Ground Drainage facilities to Eklavya Nagar.	16.03	15.58	-	-	19-05-07	18-09-07	-
4	Providing Under Ground Drainage facilities to Nulakapet.	3.02	2.87	-	03-04-07	25-04-07	24-07-07	-
5	Providing Under Ground Drainage facilities to Praja Sakthi Nagar.	5.19	5.16	-	03-04-07	25-04-07	24-07-07	-
6	Providing Under Ground Drainage facilities to Kanaka Durga Reddy Colony.	6.41	6.38	-	03-04-07	25-04-07	24-07-07	-
7	Providing Under Ground Drainage facilities to Urmila Subba Rao Nagar.	29.72	29.70	-	-	19-05-07	18-09-07	
8	Providing Under Ground Drainage facilities to Priyadarsini Colony.	18.56	17.89	-	-	19-05-07	18-09-07	
	Total	86.99	85.24					
	C.C.Drains		-	-	-	-	-	-
1	Providing side drains to balance roads in Labour Colony in 29 th division.	8.34	8.38	-	28-04-07	15-05-07	14-08-07	-
2	Providing side drains to balance roads in un-served areas.	47.92	-	-	-	-	-	-
	Total	56.26	8.38					
	C.C.Roads	178.34	-	-	-	-	-	-
	Grand Total	370.04						

COMMISSIONER