

ANNEXURE-I
STORM WATER DRAINS

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Circle-I							
1.	Construction of Out Fall Drain on either side of Asramam road from NH - 9 to Teachers Colony Road (7-b) (from ch: 0.00 to ch: 490.00)	37.20	-	-	04-04-2007	-	-	-
2.	Construction of Out Fall Drain on either side of Asramam road from NH - 9 to Teachers Colony Road (7-a) (from ch: 0.00 to ch:490.00)	30.10	-	-	04-04-2007	-	-	-
3.	Storm Water Drains from Bye-Pass road to Kabela Road (Ekalavya Nagar main road) (from ch: 0.00 to ch: 979.00) Rc.E6-11092/2007	95.34	98.76	0.00	1-3-07	25-3-07	26-9-07	-
4.	Strom Water Drains at Crombay Road from NH- 9 to Sivalayam Street. (From CH: 0.00 to CH:730)	101.02	-	-	04-04-2007	-	-	-
5.	Providing Strom Water Drains at Crombay Road from NH- 9 to Sivalayam Street. (from ch: 0.00 to ch:675)	58.40	61.25	0.00	1-3-07	25-3-07	26-9-07	-

6.	Construction Of Outfall Drain at Kalyana Mandapam Road junction to Bye-Pass Road.	90.43	91.34	0.00	1-3-07	25-3-07	26-9-07	-
7.	Construction of Out Fall Drain at Kalyana Mandapam Road from HB Colony to Crombay Road. (9-a)	35.50	36.12	0.00	1-3-07	25-3-07	26-9-07	-
8.	Construction of Out Fall Drain at Kalyana Mandapam Road from HB Colony to Crombay Road. (9-b)	23.64	24.15	0.00	1-3-07	25-3-07	26-9-07	-
9.	Construction of Out Fall Drain at Kalyanamandapam Road from HB Colony to Crombay Road. (9-c)	18.21	-	-	04-04-2007	-	-	-
10.	Construction of Out Fall Drain at Kalyanamandapam Road from HB Colony to Crombay Road. (9-d)	38.38	-	-	04-04-2007	-	-	-
11.	Construction of Out Fall Drain from K.L. Rao Nagar to Budameru Culvert near Milk Project along Railway Yard area (reach-1 and 2).	156.20	-	-	04-04-2007	-	-	-
12.	Providing Storm Water Drains at Sivalayam street to Bye-pass road.(From CH: 675.00 to CH: 1425.00)	67.75	-	-	04-04-2007	-	-	-
13.	Construction of Outfall Drain from Urmila Subba Rao Nagar Culvert to Budameru. (From CH: 0.00 to CH: 427.00)	72.50	-	-	04-04-2007	-	-	-
14.	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards eluru canal - 1) (ch: 0.00 - 710.00 m) Rc.E11-1/2007.	96.94	-	-	20-03-2007	-	-	-

15.	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Eluru canal - 1) (ch: 0.00 - 730.00 m) Rc.E11-8/2007.	87.51	-	-	20-03-2007	-	-	-
16.	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Ryves canal - 1) Rc.E11-9/2007.	213.53	-	-	20-03-2007	-	-	-
17.	Construction of outfall drain on either side of Satyanarayanapuram Railway Track (towards Eluru canal - 3) (ch: 0.00 - 260.00 m) Rc.E11-10/2007	38.10	39.25	0.00	1-3-07	25-3-07	30-9-07	-
18.	Construction of outfall drain from on either sides of Satyanarayanapuram Railway Track (towards Ryves canal - 2) Rc.E11-11/2007.	207.80	-	-	20-03-2007	-	-	-
19.	Construction of outfall drain from Bio - Methanation plant to Budameru (East reach) Rc.E11-12/2007.	445.74	-	-	20-03-2007	-	-	-
20.	Construction of outfall drain from Bio-Methanation plant to Budameru. (West Reach) Rc.E11-13/2007.	61.43	-	-	20-03-2007	-	-	-
21.	Construction of outfall drain from Pipula Road to Budameru. Rc.E11-14/2007.	124.02	-	-	20-03-2007	-	-	-
22.	Construction Of Outfall Drain from old Rajarajeswaripet Beeruvala company to Budameru. Rc.E11-15/2007.	98.70	-	-	20-03-2007	-	-	-
23.	Construction of CC drain on north side of M.G. road from Veternary Hospital road to Khandhari Hotel road (Reach-	49.91	37.39	0.00	15-02-2006	18-03-2006	17-09-07	-

	III, north side) (EE3-2900/2006)							
24.	Construction of CC drain on north side of M.G. road from Khandhari hotel road to Benz circle (Reach-III, north side) (EE3-2901/2006)	47.12	32.52	0.00	15-02-2006	18-03-2006	17-09-07	-
25.	Construction of CC drain beside Venkeswara Theatre (east side) from M.G. road to Bandar canal (Reach-II) (EE3-2904/2006)	14.12	13.86	0.00	15-02-2006	14-03-2006	13-09-07	-
26.	Construction of CC drain on south side of M.G. road from VMC guest house to Veterinary Hospital road (Reach-II South side) (EE3-2896/2006)	49.98	44.00	0.00	15-02-2006	14-03-2006	13-09-07	-
27.	Construction of CC drain on South side of M.G. road from Nandamuri road to Benz circle (Reach-III, north side) (EE3-2899/2006)	44.77	34.26	0.00	15-02-2006	14-03-2006	13-09-07	-
28.	Construction of CC drain on south side of M.G. road from Veterinary Hospital road to nandamuri main road (Reach-III south side)(EE3-2898/2006)	48.21	34.72	0.00	15-02-2006	14-03-2006	13-09-07	-
29.	Construction of CC drain in VMC guest house from M.G. road to canal (Reach-I) (EE3-2903/2006)	13.10	8.16	0.00	15-02-2006	14-03-2006	13-09-07	-
30.	Construction of CC drain on north side of M.G. road from V.M.C. guest house to Veterinary Hospital road (Reach-II, north side)(EE3-2897/2006)	49.72	41.80	0.00	15-02-2006	14-03-2006	13-09-07	-
31.	Construction of CC drain on east side of Adhikar Hotel road from M.G. road to Pakeergudem booster (Reach-III,	49.20	-	-	15-02-2006	-	-	-

	east side) (EE3-2902/2006)							
32.	Construction of C.C. drain on north side of M.G. road from Police Control room to V.M.C. guest house (Reach-1 north side) (EE3-2895/2006)	48.10	-	-	15-02-2006	-	-	-
33.	Construction of CC drain on south side of M.G. road from Police Control room to V.M.C. guest house (Reach-1,south side) (EE3-2892/2006)	49.47	-	-	15-02-2006	-	-	-
34.	Construction of out fall drain from Autonagar STP to Prasadampadu Culvert.	441.10	443.67	0.00	11-01-2007	06-03-2007	05-09-07	-
35.	Construction of out fall drain from Pantakalava Road to Mahanadu Road.	195.20	-	-	11-01-2007	-	-	-
36.	Construction of out fall drain from Mahanadu Road to Currency Nagar 60 feet Road.	115.20	-	-	11-01-2007	-	-	-
37.	Construction of out fall drain from Currency Nagar 60 feet Road to Prasadampadu Culvert.	136.80	-	-	11-01-2007	-	-	-
	Total	3550.44	1041.25	0.00	-	-	-	-

COMMISSIONER