

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR IN CIRCLE-1 AREA. (Rs.3.70 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Detailed Designs and estimations for Basic Services to Urban Poor in Circle-I area.							
1	Providing Water Supply distribution lines in Brahmaiah Colony.	8.53	8.29	0.00	04-09-07	05-05-07	08-04-07	-
2	Providing Water Supply distribution lines in Ekalavya Nagar.	6.11	5.78	0.00	04-09-07	30-04-07	29-07-07	-
3	Providing Water Supply distribution lines in Nulakapet.	1.17	1.09	0.00	04-09-07	30-04-07	29-06-07	-
4	Providing Water Supply distribution lines in Praja Sakthi Nagar.	2.27	2.17	0.00	04-09-07	30-04-07	29-07-07	-
5	Providing Water Supply distribution lines in Kanaka Durga Reddy Colony.	3.22	3.06	0.00	04-09-07	30-04-07	29-07-07	-
6	Providing Water Supply distribution lines in Urmila Subba Rao Nagar.	18.53	17.99	0.00	16-04-07	19-05-07	18-09-07	-
7	Providing Water Supply distribution lines in Priyadarsini Colony.	8.62	8.30	0.00	04-09-07	30-04-07	29-07-07	-
8	Providing Under Ground Drainage facilities to Brahmaiah Colony.	4.27	4.10	2.57	04-03-07	25-04-07	24-07-07	-
9	Providing Under Ground Drainage facilities to Bhagat Singh Nagar. RCE6-24258/07	3.79	3.56	2.74	04-03-07	25-04-07	24-07-07	-
10	Providing Under Ground Drainage facilities to Ekalavya Nagar. RCE6-24255/07	16.03	15.58	7.79	00-01-00	19-05-07	18-09-07	-
11	Providing Under Ground Drainage facilities to Nulakapet.	3.02	2.87	2.11	04-03-07	25-04-07	24-07-07	-
12	Providing Under Ground Drainage facilities to Praja Sakthi Nagar.(24253/07)	5.19	5.16	1.90	04-03-07	25-04-07	24-07-07	-
13	Providing Under Ground Drainage facilities to Kanaka Durga Reddy Colony. RCE6-24251/07	6.41	6.38	3.47	04-03-07	25-04-07	24-07-07	-
14	Providing Under Ground Drainage facilities to Urmila Subba Rao Nagar.	29.72	29.70	0.00	00-01-00	19-05-07	18-09-07	

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR IN CIRCLE-1 AREA. (Rs.3.70 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
15	Providing Under Ground Drainage facilities to Priyadarsini Colony.	18.56	17.89	8.04	00-01-00	19-05-07	18-09-07	
16	Providing side drains to balance roads in Labour Colony in 29 th division.	8.34	8.38	0.00	28-04-07	15-05-07	14-08-07	-
17	Construction of 9" CC drains for cross roads in Labour Colony in 29 th div.	19.98	18.72	17.36	10-03-06	10-04-06	09-10-06	11-12-06
18	Providing side drains to Sangam Ramulu Street in 29 th div.	0.45	0.43	0.44	09-03-07	02-04-07	01-06-07	20-06-07
19	Providing CC drains at K.L.Rao Nagar in 5 th cross road in 31 st div.	0.98	1.00	1.00	20-01-07	09-02-07	08-04-07	20-05-07
20	Re-construction of CC drains at K.L.Rao Nagar in 7 th street in 31 st div.	1.77	1.50	1.50	18-01-07	10-01-07	09-04-07	23-05-07
21	Re-construction of CC drains at K.L.Rao Nagar in 8 th street in 31 st div.	1.54	1.30	1.30	18-01-07	10-01-07	09-04-07	27-04-07
22	Re-construction of damaged drain in (15" CC drains) in Veeraiah Street 3 rd cross road in 35 th div.	1.60	1.32	0.00	03-05-07	10-05-07	09-07-07	30-07-07
23	Construction of 9" CC drains at Church Lambadipet back side of SAS College in 30 th div.	1.72	1.39	0.00	05-07-07	09-07-07	08-10-07	-
24	Construction of CC drains in Urmila Subbarao Nagar area	15.64	0.00	0.00	-	-	-	-
25	Construction of CC drains in Nulakapet area	2.98	0.00	0.00	-	-	-	-
26	Construction of CC drains in Kanaka Durga Reddy Nagar area	5.33	0.00	0.00	-	-	-	-
27	Construction of CC drains in Bhagathsing Nagar area	2.90	0.00	0.00	-	-	-	-
28	Construction of CC drains in Brahmaiah Colony area	3.45	0.00	0.00	-	-	-	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR IN CIRCLE-1 AREA. (Rs.3.70 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
29	Construction of CC drains in Prajasakthi Nagar area	4.03	0.00	0.00	-	-	-	-
30	Construction of CC drains in Ekalavya Nagar area	12.69	0.00	0.00	-	-	-	-
31	Construction of CC drains in Priyadharshini Colony area	11.30	0.00	0.00	-	-	-	-
32	Providing outfall drain to Kabela road from Masjid road to Ambedkar road in 29th divisio	17.15	0.00	0.00	-	-	-	-
33	Construction of CC roads in Urmila Subba Rao Nagar area	33.28	0.00	0.00	-	-	-	-
34	Construction of CC roads in Nulakapet area	11.05	0.00	0.00	-	-	-	-
35	Construction of CC roads in Kanaka Durga Reddy Colony area	16.50	0.00	0.00	-	-	-	-
36	Construction of CC roads in Bhagathsing Nagar area	6.92	0.00	0.00	-	-	-	-
37	Construction of CC roads in Brahmaiah Colony area	7.00	0.00	0.00	-	-	-	-
38	Construction of CC roads in Prajasakthi Nagar area	15.03	0.00	0.00	-	-	-	-
39	Construction of CC roads in Ekalavya Nagar area	41.51	0.00	0.00	-	-	-	-
40	Construction of CC roads in Priyadharshini Colony area	47.05	0.00	0.00	-	-	-	-
	Total	425.63	165.96	50.22				

COMMISSIONER