

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Rationalization and distribution of network in various un-served areas and existing areas							
1	Providing 100mm dia AC pipe line to Fishermen ghat in Vidyadharapuram	0.69	0.70	0.62	18.01.06	18.02.06	16.04.06	30.4.06
2	Providing 80mm dia GI pipe line from Nagarjuna street to Masjid road along Karakatta north	1.22	1.22	1.22	18.03.06	27.04.06	10.06.06	16.05.06
3	Replacement of RCC pipe line with 250mm AC pipe line at HB old tank road in Bhavanipuram	2.72	2.43	2.43	22.11.05	14.12.05	20.04.06	16.06.06
4	Providing 200 mm dia HDPE PIPE LINE FOR Ramarajya Nagar GLSR. Rc. E6-51409/05	1.00	0.96	0.92	20.1.06	15.02.06	14.04.06	27.7.06
5	Providing 100 mm Q AC pipe line to Repakulavari Street in 28 th division. E6-38124/06	0.53	0.52	0.51	12.7.06	12.07.06	11.08.06	10.8.06
6	Providing 100mm dia AC pipe line to cross roads of Harizanawada in Bhavanipuram. Rc.E6- 58063/05	2.82	2.88	1.69	18.03.06	27.04.06	26.06.06	6.7.06
7	Providing 100mm AC pipeline to Jojinagar road in Bhavanipuram. E6- 22013/06	0.98	1.00	0.93	04.04.06	25.04.06	24.06.06	21.06.06
8	Providing pumping main for the distribution net work proposed on hill top area along contour line (AC pipe line) from 4 pillar center to Kotteti Kotaiah street at Bhavanipuram. E6- 21581/06	8.20	8.17	11.97	07.05.06	27.07.06	26.11.06	20-3-07
9	Providing and extension of distribution net work for existing/ proposed ELSR & GLSRs in Bhavanipuram Opp. HWW GI pipe line	19.42	17.35	19.57	07.05.06	27.07.06	26.11.06	27-10-06
10	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Lorry stand) HDPE pipeline	67.25	53.36	0.00	23.11.06	04-03-2007	10-02-2007	-
11	Providing 80 mm G.I. pipe line from Ambedkar road to Makka Maszid road Rc.E6-34227/06	0.61	0.51	0.61	10.08.06	11.09.06	10.11.06	11-06-2006
12	Providing 100mm, 50mm GI pipe line at Nehru Konda hill area in 33 rd division. Rc.E6- 14152/06	9.86	9.43	6.32	22.02.06	06.04.06	05.09.06	14.6.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
13	Providing 100mm AC pipeline at Cotton factory street and corss roads in Kothapet. E6-16124/06	1.37	1.39	0.77	02.05.06	25.05.06	24.08.06	11-10-2006
14	Providing and extension of distribution net work for existing ELSR at Tarapet (HDPE pipeline)	32.99	27.78	9.50	02.09.06	07.10.06	06.04.07	-
15	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Priyadharshini Colony) HDPE pipeline	45.27	38.70	18.72	02.09.06	07.10.06	06.04.07	-
16	Providing 125mm dia GI pipe line and inter connection from Ambedkar Booster pump house to Kamsalipet distribution line at Nizam gate junction	0.89	0.89	0.89	22.03.06	24.03.06	24.04.06	02.04.06
17	Providing distribution system at proposed GLSR at Scavengers Colony.	53.35	49.71	0.00	02-02-2007	03-12-2007	09-11-2007	-
18	Providing 100mm AC pipeline to Kotamission road in 29 th division E6- 12644/06	0.84	0.88	0.85	22.02.06	13.03.06	12.05.06	07-06-2006
19	Providing 100 mm A C pipe line to Brahmaiah colony E6-13698/06	0.94	0.98	0.97	25.02.06	25.03.06	24.05.06	15.7.06
20	Providing 80mm and 50mm G.I. Pipe line at Tunnel side in 32th Div. E6- 28568/06	1.54	1.55	1.58	19.06.06	15.07.06	14.10.06	24.7.06
21	Providing 80mm G.I. Pipe line at Brahmamgari Mattam Reservoir hill area 32th Div. E6- 39100/06	1.16	1.04	1.16	10.08.06	11.09.06	10.11.06	11-08-2006
22	Providing AC pipeline to the road back side of Rakesh Public school in K.L.Rao Nagar	0.54	0.54	0.55	18.01.06	18.02.06	16.04.06	13.04.06
23	Providing 100mm dia AC pipeline in south side of Ambedkar nagar. E6-28179/06	0.99	0.96	0.99	08.05.06	26.05.06	15.07.06	15-11-06
24	Providing 50mm dia and 40mm dia GI pipe line to south side of Kondravari street	0.49	0.47	0.49	22.04.06	06.05.06	05.06.06	06-06-2006
25	Providing interconnections from nearly laid 200mm dia CI D/F distribution line to existing CI and GI piep lines at Sivakoti Narasimhachary GLSR in 34 th division. Rc.E6-15456/06	2.03	1.86	1.89	18.03.06	27.04.06	26.06.06	17.8.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
26	Providing of 30 HP stand by pump set for Booster House at Wynchipet. E6- 31393/06	2.65	2.61	2.61	19.06.06	15.07.06	14.09.06	10-01-2006
27	Supply and erection of 15 HP stand by pump set for Booster house at Gollapalem gattu. E6- 31389/06	1.21	1.19	0.00	19.06.06	15.07.06	14.10.06	14-9-06
28	Improvement of Water Supply in Bhimanavaripet in 30 th Division.	1.64	1.67	1.71	24-04-07	18-05-07	17-07-07	30-06-07
29	Providing 80mm dia GI pipe to hill area at Ramalayam uppara Bhavi in R.R.Nagar in 30 th division.	2.68	2.35	0.00	20-06-07	07-09-2007	10-08-2007	30-09-07
30	Improvement of Water Supply providing 100mm GI pipe line from 4 pillar centre GLSR to Nagendra Nagar Road.	1.98	0.00	0.00	25-06-07	20-07-07	19-10-07	-
31	Providing 80mm dia GI pipe line to Bala Bhaskara Nagar in 27 th division.	3.11	0.00	0.00	25-06-07	20-07-07	19-10-07	21-09-07
32	Providing 100mm dia A.C.Pipe line to Chargunlla Thayamma and Karedlavari Street in 26 th division.	1.98	0.00	0.00	25-06-07	20-07-07	19-10-07	10-02-2007
33	Providing distribution branch line with GI pipe, Rekapallivari Street 1& 2 Silpasalavari Street in 25 th division.	2.79	0.00	0.00	25-06-07	20-07-07	19-10-07	09-10-2007
34	Providing 100 mm dia AC pipe line to RCM Church road Bavajipet in 43 rd division E3-652/05	0.88	0.78	0.62	4.5.06	17.8.06	16.10.06	1.10.06
35	Providing inter connection between 12" AC line central ware house road Kedareswarapet to 12" AC line at Nadar street along CK Reddy road in 48 th division Rc.E3-279/2006	3.16	2.62	0.00	23.6.06	15.8.06	14.10.06	13.10.06
36	Providing internal distribution lines in Khuddus Nagar. Rc.E3-107/2006	2.52	2.22	2.25	24.3.06	28.4.06	27.6.06	1.6.06
37	Providing 100mm dia A.C.Pipe line in Koduruvari Street. Rc.E3-111/2006	1.00	0.83	0.86	10.4.06	8.5.06	7.6.06	2.6.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
38	Providing 100mm dia AC line in between 4 th cross road and 5 th cross road in Bavajipet in 43 rd divn.Rc.E3-653/05	1.60	1.41	1.15	24.4.06	15.7.06	14.9.06	13.9.06
39	Providing new distribution lines in Punnaiah Colony cross road and replacing road crossings AC pipes with CI pipes in Dharmapuram Donka road in 44 th division. Rc.E3-355/06	2.23	1.82	0.00	23.6.06	15.7.06	14.9.06	13.9.06
40	Providing 100mm dia AC distribution line in Internal road of Bhanunagar in 44 th Division Rc.E3-356/2006	0.78	0.70	0.71	21.7.06	11.9.06	10.10.06	8.10.06
41	Extension of 150mm dia. AC distribution line from Rajeev Nagar to Radha Nagar (E3-634/05)	2.15	1.86	0.00	27.2.06	4.4.06	3.6.06	26.5.06
42	Providing 150mm dia AC pipe line from Rajivnagar existing Trunk main to Sundaraiahnagar Rc.E3-633/05	1.33	1.11	0.65	9.5.06	9.5.06	8.6.06	7.6.06
43	Extension of 100mm dia. AC Distribuion pipe line of Donka road at Santhi Nagar and 2 nd cross road in 51 st Division (E3-416/06)	1.25	1.10	1.14	23.6.06	15.7.06	14.9.06	9.9.06
44	Providing Water supply distribution system in Vambay Colony at New Rajarajeswaripet in 52 nd Division Rc.E3-321/2006	19.99	17.84	0.00	15.5.06	19.6.06	18.9.06	30.9.07
45	Providing 100mm dia AC distribution pipe line to II line to Old Rajivnagar in 58 th Division Rc.E3-350/2006	0.52	0.45	0.38	14.8.06	11.9.06	10.10.06	02.10.06
46	Providing 100mm dia A.C.pipe line for water supply improvements in Allu Appalanarayana Nagar and 35 yards area in Old Rajarajeswaripet in 49 th division Rc.E3-292/2006	1.90	1.67	0.42	27.4.06	19.5.06	18.7.06	16.7.06
47	Providing 100MM dia AC pipe line in Gottumukkalavari street in Ramakrishnapuram in 53 rd Division Rc.E3-682/2005	0.92	0.80	0.82	4.5.06	26.5.06	25.6.06	2.6.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
48	Removing old distribution line and providing 150mm dia AC line in Lakshmana Rao street in 41 st Division Rc.E3-333/2006	4.35	3.85	3.55	23.6.06	15.8.06	14.10.06	9.10.06
49	Providing 100mm dia. Distribution lines in Ramakoti Maidanam, Bavajipet in 42 nd Division (E3-396/06)	0.82	0.68	0.70	2.5.06	16.5.06	15.7.06	14.7.06
50	Providing 100mm dia AC line in between 68 and 69 Blocks in Radha Nagar. Rc.E3-479/06	0.75	0.67	0.45	27.7.06	17.8.06	16.10.06	14.11.06
51	Providing inlet and outlet connections to VAMBAY Colony ELSR. Rc.E3-499/2006	3.43	3.90	3.81	21.7.06	7.8.06	6.10.06	25.10.06
52	Providing distribution lines in A.E.-IV Section. (E3-319/06)	6.20	6.22	3.55	06-03-2006	10-06-2006	12-05-2006	-
53	Providing 100mm dia AC pipe line in Old R.R.Pet Maszid road. (E3-569/06)	1.95	1.85	1.72	09-12-2006	10-07-2006	12-06-2006	12-06-2006
54	Providing water supply distribution line to the area between Sundaraiah Nagar and Rajiv Nagar in 58 th division. Rc.E3-62/2006	3.69	3.31	2.95	10-03-2006	28-10-2006	27-12-2006	26-01-07
55	Providing inter-connection 4" AC Line in Kedareswarapet in David street, Pezzonipet along Railway Track in 41 st Division (E3-248/06)	0.92	0.78	0.78	10.4.06	8.5.06	7.6.06	6.6.06
56	Supply and delivery of 20mm HDPE Pipes and specials for House Service Connections for White Card Holders in AE-3 (WS & UGD) Section (E3-651/05)	1.61	1.27	1.28	9.2.05	12.1.06	11.3.06	23.1.06
57	Providing 100mm dia. AC pipe line to road beside Rajeev Nagar service Reservoir in New Rajiv Nagar (E3-563/05)	0.61	0.57	0.58	27.12.05	13.2.06	12.4.06	12.4.06
58	Providing 100mm dia. AC Pipe line to Block Nos 57 & 58 at Prakash Nagar in 57 th Division (E11-275/05)	0.91	0.89	0.89	10.11.05	3.12.05	30.5.06	22.5.06
59	Providing 100mm dia. AC pipe line at Ambedkar colony at Government Press in 26 th Division (E11-378/05)	2.47	2.21	2.14	30.9.05	31.10.05	30.12.05	25.03.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
60	Providing 100mm dia. AC Pipe line to Raghunadha Rao Street at Ramakrishnapuram (E3-2/2006)	1.37	1.30	0.69	23.1.06	24.4.06	23.6.06	25.6.06
61	Providing 100mm dia. Distribution pipe line in Devi Nagar 5 th Cross road in 53 rd division (E3-61/06)	0.91	0.77	0.79	18.3.06	10.4.06	9.5.06	8.5.06
62	Providing 100mm dia. AC Pipe line in Pasuputhota area in 45 th Division (E11-409/05)	1.33	1.12	1.09	30.9.05	3.2.06	2.5.06	1.5.06
63	Providing 100mm dia. AC Pipe line in Gulabithota 44 th division (E3-106/06)	1.57	1.39	1.39	27.2.06	12.4.06	11.6.06	3.7.06
64	Providing 100mm dia. AC pipe line to Kallepalli vari street at Ramakrishnapuram in 53 rd Division (E3-561/05)	0.99	0.88	0.89	22.2.06	6.3.06	5.4.06	3.4.06
65	Providing 100mm dia. AC Pipe line to Block Nos. 38 of Pakistan colony in Prakash Nagar (E3-562/05)	0.67	0.57	0.59	27.12.05	13.2.06	12.4.06	12.4.06
66	Providing 100mm dia. AC Distribution line to the road near Nagendra Swamy Temple in Prasanthi Nagar in 56 th Division (E3-78/06)	0.22	0.18	0.00	3.2.06	10.2.06	9.3.06	29.3.06
67	Providing 100mm dia. AC Line to Papatla vari street small lanes by the side of Market in Ramanagar in 42 nd Division (E3-43/06)	1.43	1.31	0.82	9.3.06	24.4.06	23.6.06	2.7.06
68	Providing 100mm dia. AC Pipe line at 35 Yards area in Old RR Pet in 49 th Division (E3-710/06)	3.49	3.56	2.60	12-05-2006	23-12-06	22-2-07	26.7.07
69	Providing Water Distribution Line in 58 th Division (E3-830/06)	8.03	7.37	4.74	22-12-06	18.01.2007	17.03.2007	15.03.2007
70	Providing for improving water supply distribution network at various places in 53 rd , 56 th , 57 th and 59 th Division (E3-780/06)	7.50	6.88	5.91	10.01.2007	03.02.2007	02.04.2007	23.4.07
71	Providing 350mm dia. AC Distribution pipeline from VAMBAY colony ELSR to Excel Plant road along Pipula Road	9.84	8.73	9.67	01-02-2007	7.1.07	16.4.07	21-05-07

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
72	Providing 100mm dia. AC Water supply internal distribution pipelines in Kanakadurga colony, Andhra Prabha, Andhra Patrika Colony in 55th Division	4.95	4.94	4.73	12-12-2006	01-02-2007	03-01-2007	27.2.07
73	Providing 100mm dia. AC Pipe line to Subba Raju Nagar and Arunodaya Nagar in 52nd Division (E3-733/06)	4.15	3.61	2.72	12.2.07	7.3.07	6.5.07	12.7.07
74	Providing 160 & 110mm dia. HDPE pipe line in VAMBAY Colony ABD & E Blocks near Ajitsingh Nagar (E3-615/2005)	19.60	16.44	0.00	13.12.05	6.1.06	5.3.06	8.9.06
75	Providing water supply facilities to Sanjeevaiah Labour colony in Arandalpet in 20 th division.(EE3-44169/2006)	2.44	2.38	2.33	22-8-2006	20-9-2006	15-10-2006	19/10/2006
76	Improvement of water supply facilities to Bethlehem Nagar hill area in 4 th division. (EE3-3070/2006)	9.99	10.21	8.09	04-01-2006	20-4-2006	19-5-2006	30/10/2006
77	Providing 100mm dia AC water pipe lines in place of HSC's to the cross roads in Indira Nagar in 3 rd division. (EE3-3093/2006)	4.59	4.64	2.81	05-05-2006	31-5-2006	30-7-2006	20-10-06
78	Providing 150mm dia and 100mm dia AC pipe line in CTO colony eastern road in 2 nd division. (EE3-36662/2006)	3.00	3.06	2.57	28-6-2006	26-7-2006	25-9-2006	23-9-06
79	Providing 100mm dia AC pipeline in Nimmakayala Lakshmana Rao street, Ramireddy road, All Biksham road in 24 th division(EE3-36660/2006)	2.74	2.74	2.32	28-6-2006	24-7-2006	23-10-2006	23-11-06
80	Providing 100mm dia AC water pipe lines to the cross roads in Gulammohiddin Nagar in 6 th division.(EE3-33392/2006)	2.54	2.57	2.04	06-09-2006	25-7-2006	24-9-2006	10-12-2006
81	Providing 100mm dia AC water pipe line to Kasturibaipet employees colony in 19 th division. (EE3-37478/2006)	3.13	3.00	1.87	28-6-2006	25-7-2006	24-9-2006	30-10-06
82	Providing 80mm dia GI water pipeline to Yaramvari street quarry hill area in 4 th division.(EE3-36199/2006)	1.65	1.67	1.55	26-6-2006	26-7-2006	25-10-2006	11-10-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
83	Providing 150mm dia AC and 50mm dia GI water pipelines from 4 th road to Mallelavari street in Christurajapuram in 3 rd division.(EE3-49047/2006)	2.82	2.49	2.66	09-01-2006	15-9-2006	14-10-2006	14/10/2006
84	Providing 100mm dia pipeline in Aravinda Asramam roads in 9 th division.(EE3-33050/2006)	0.40	0.37	0.37	24-5-2006	31-5-2006	30-5-2006	20-6-2006
85	Providing 100mm dia AC pipe line in Krishna Nagar in lane opp. CTO Office. (EE3-3056/2006)	0.21	0.19	0.20	22-3-2006	04-10-2006	25-4-2006	21-4-2006
86	Providing water Hydrants in Krishnalanka Reservoir and Ranigarithota pump house. (EE3-26142/2006)	0.50	0.48	0.49	23-5-2006	26-5-2006	25-6-2006	30-6-2006
87	Providing inter connections with necessary CI pipes AC pipes and CI specials on existing distribution network at P & T colony. (EE3-3080/2006)	1.98	1.70	1.74	18-4-2006	20-5-2006	06-05-2006	06-03-2006
88	Providing 100mm AC line in Srinivasa Nagar Bank colony, 6th street in 2nd division.(EE3-35281/2006)	0.63	0.60	0.58	06-09-2006	14-6-2006	13-7-2006	07-08-2006
89	Providing 100mm dia AC pipe line in Timmarasu street in Srinagar in 2nd division(EE3-36667/2006)	1.00	0.96	0.97	19-6-2006	22-6-2006	21-7-2006	15-7-2006
90	Providing 100mm dia AC pipeline in Aravinda Ashramam road from Gurunanak main road to Aravinda Asramam in 9th division.(EE3-33047/2006)	0.69	0.66	0.61	19-6-2006	22-6-2006	21-7-2006	15-7-2006
91	Providing 100mm dia AC water pipe lines to Pinnalavari street, Gopala Krishnaiah street, Pattabhi Ramaiah street, Mandapativari steet, anjaneyaswamy temple street, Patibandalvari street in 21st division. (EDE3-3039/2006)	2.49	2.50	1.85	05-09-2006	22-6-2006	21-8-2006	21-8-06
92	Providing 100mm dia AC pipe line in Thotavari street in 11th division.(E3-3108/2006)	0.74	0.71	0.68	05-06-2006	22-6-2006	21-7-2006	09-04-2006
93	Providing water supply facilities to social welfare SC, BC Hostel area in Gangiredduladibba in 3rd division.(EE3-27745/2006)	0.99	0.97	0.98	05-09-2006	22-5-2006	21-6-2006	30-5-2006
94	Improvement of water supply facilities in Municipal School area in AE-V(WS) area)(EE3-32542/2006)	0.99	0.98	0.75	19-5-2006	22-5-2006	21-6-2006	08-03-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
95	Providing 100mm dia AC water pipe line to the 2nd and 3rd cross roads of Tadichetla bazar in 20th division. (EE3-3088/2006)	1.33	1.36	1.27	19-4-2006	31-5-2006	30-7-2006	30/09/2006
96	Providing 100mm dia A.C. pipe line in Gowhami nagar 2nd and 3rd cross roads, Nehru Nagar 1st cross road and Madham setty Seethaiah street in Krishnalanka. (EE3-3015/2006)	6.94	6.67	4.47	18-4-2006	20-5-2006	19-7-2006	07-10-2006
97	Providing 150mm dia AC water pipe line along Eluru road from Church road to Pitchamma Ashramam road in 4 th division.(EE3-33393/2006)	2.00	1.93	1.17	06-09-2006	25-7-2006	24-9-2006	16/08/2006
98	Providing 150mm dia AC and 80mm dia GI water pipe lines to Christurajapuram hill area in 3rd division.(EE3-33401/2006)	1.48	1.44	1.30	06-09-2006	09-12-2006	11-11-2006	31-10-2006
99	Providing 100mm dia AC pipeline in Vidyadhi School, Sanjay Gandhi nagar, Raghu gardens streets in 10th division. (EE3-44716/2006)	2.21	2.21	2.21	18-9-2006	11-02-2006	01-01-2007	01-01-2007
100	Providing 100mm dia AC water pipe lines to Lalithamba street and Somaiah street in 6th division. (EE3-27402/2006)	0.90	0.90	0.00	10-07-2006	31-10-06	31-12-06	30-12-06
101	Providing 100mm dia AC water pipe line to Pitchamma Ashramam road and Ch.Satyanarayana Street in Gunadala in 4th division.(EE3-3092/2006)	2.65	2.69	2.37	18-9-2006	17-10-2006	-	12-12-2006
102	Providing 100mm dia AC water pipe lines to the cross roads of Guntur Bapanaiah Nagar in 3rd division.(EE3-3094/2006)	3.95	4.01	3.74	18-9-2006	31-10-06	31-12-06	03-06-2007
103	Providing 250mm dia and 100mm dia AC water pipe lines to Gopala Reddy road, Bankapallivari street, Barister street, Srinivasa Rao street and Nethaji street in 19th division(EE3-37477/2006)	6.64	6.21	0.00	10-07-2006	21-12-06	20-02-07	31-03-2007

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
104	Providing HDPE pipe line for drinking water distribution system in Kamineni Nagar in 2nd division.(EE3-39738/2006)	6.27	6.40	0.00	-	-	-	-
105	Providing 160mm dia and 110mm dia OD HDPE pipe line in K.P.Nagar in 8 th division. (EE3-33049/2006)	7.40	0.00	0.00	10-07-2006	-	-	-
106	Providing 100mm dia AC water pipe line and 100mm thick CC pavement to Akkula Tataiah street in 5th division (EE3-29261/2006)	2.13	2.19	1.79	10-07-2006	20-11-06	19-1-07	20-04-07
107	Providing water supply facilities with HDPE pipe lines to the area north side of Eluru oad in 1st division. (EE3-32507/2006)	28.34	25.84	16.45	26-8-2006	10-07-2006	04-06-2007	-
108	Providing 355 to 200mm OD HDPE pipe line at existing 1500 KL RCC ELSR at J.D.Nagar. (EE3-33512/2006)	96.89	77.69	49.44	26-8-2006	29-11-06	28-8-07	-
109	Providing 160mm to 110mm OD HDPE distribution pipe line at J.D.Nagar 1500 KL RCC ELSR-2. (EE3-33513/2006)	55.22	49.41	13.25	26-8-2006	10-07-2006	04-06-2007	-
110	Providing and laying of 400mm to 200mm dia HDPE distribution line from Governorpet Reservoir to Police Control room in south and North side on M.G. road (Reach-1) (EE3-29974/2006)	63.69	51.87	34.08	26-8-2006	29-11-06	28-8-07	-
111	Providing and laying of 400 to 200mm HDPE distribution line from Governorpet Reservoir to Dornakal road to Red Circle North side of M.G. road (Reach-II)(EE3-29977/2006)	63.80	51.49	30.16	26-8-2006	10-07-2006	04-06-2007	-
112	Providing and laying of 250mm dia HDPE distribution line from Governorpet Reservoir to Tikkle road south side of M.G. road Reach-III(EE3-29981/2006)	53.32	45.68	31.95	28-9-2006	10-07-2006	04-06-2007	-
113	Providing and laying of 400 to 300 HDPE distribution line from Stadium Reservoir to Tikkle road North side of M.G. road (Reach-III)(EE3-29983/2006)	68.90	55.70	36.47	28-10-2006	29-11-06	28-8-07	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
114	Providing and laying of 400 to 250 dia HDPE distribution lines from Tikkle road to Benz Circle on Northand South side of M.g. road to K.J.Gupta Kalyanamandapam water tank along VMC colony (Reach-IV)(EE3-29987/2006)	54.01	46.80	28.60	26-8-2006	10-07-2006	04-06-2007	-
115	Providing and laying of HDPE distribution line at Veterinary Colony area from existing 1200 KL RCC ELSR.(EE3-2652/2005)	55.84	49.03	30.33	26-8-2006	10-07-2006	04-06-2007	-
116	Providing and laying of HDPE Distribution Line at Nelson Mandela Park area from existing 1000 KL RCC ELSR.(EE3-2265/2006)	60.45	50.75	30.19	28-10-2006	29-11-06	28-8-07	-
117	Providing 80mm dia GI water pipeline to quarry area cross road at Gangireddula dibba in 3rd division.(EE3-44168/2006)	0.60	0.56	0.88	18-9-2006	17-10-2006	16-12-2006	16-12-06
118	Providing 80mm dia G.I. water pipe line from Mogalrajpuram reservoir to hill top in 7th division. (EE3-2814/2005)	1.50	1.54	1.54	16.1.06	22.4.06	21.6.06	24/6/06
119	Replacement of 100mm dia damaged AC water pipe line by 100mm dia AC pipe line to Santhi Nagar 3rd cross road from A.S.Rama Rao road to end in 18th division. (EE3-2869/2005)	0.63	0.59	0.59	17.1.06	23.2.06	25.4.06	18/6/06
120	Replacement of 2" dia GI line (damaged) by 100mm dia AC line from Ramalayam to Bhagat Singh Nagar tank road(EE3-2549/2005)	1.04	0.98	1.00	11-11-2005	12-09-2005	01-08-2006	04-04-2006
121	Supply and delivery of G.I. Specials and materials to AE-1(WS) section for inter connection (EE3-1665/2005)	4.52	4.14	0.00	22/12/05	23/1/06	02-04-2006	19/5/06
122	Providing 100mm dia AC pipeline in Seetharama Nagar from Sri Chennupati Ramakotaiah street to Chaitanya college in 13th division. (EE3-2723/2005)	0.93	0.87	0.88	12-06-2005	02-08-2006	03-10-2006	03-09-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
123	Providing 200mm dia inter connection connecting the pumping main and LIC colony sump in 3rd division. (EE3-3050/2006)	0.96	0.94	0.00	16/3/06	17/3/06	30/3/06	06-04-2006
124	Providing 80mm dia GI water pipe line to Ramalayam street in Christurajapuram in 3rd division. (EE3-44167/2006)	2.39	2.19	2.25	10-07-2006	11-08-2006	01-07-2007	01-07-2007
125	Providing 100mm dia AC water pipe line opp. ESI hospital area in IInd division. (EE3-48986/2006)	0.62	0.59	0.60	24- 08-06	28- 08-06	27- 09-06	27- 09-06
126	Providing 100mm dia AC pipe line in Chinnigari street in 9th division.(E1-24832/2007)	0.36	0.35	0.34	04-04-2007	04-10-2007	05-09-2007	05-09-2007
127	Providing 100mm dia AC pipe line in Jayaprakash Nagar. (EE3-20709/2007)	0.83	0.82	0.83	03-08-2007	03-12-2007	04-11-2007	04-10-2007
128	Providing 100mm dia AC pipeline in Vijayalakshmi cut pieces lane in 8th division.(EE3-12006/2007)	0.76	0.72	0.72	26- 02-07	23- 03-07	22- 05-07	20- 05-07
129	Providing 100mm dia AC water pipe line to Kakani Nagar cross roads in 5th division. (EE3-57963/2006)	4.96	5.14	4.17	26- 10-06	20- 11-06	19- 02-07	29- 04-07
130	Providing 150mm dia AC pipe line in Y.Gowrangababi street in Srinagar in Srinivasa Nagar Bank colony in 2nd division. (EE3-40066/2006)	4.80	4.86	3.42	28- 11-06	02-03-2007	04-02-2007	14- 05-07
131	Providing 100mm dia AC pipe line to Chinna Rice mill side road in Gunadala in 3rd division. (EE3-19732/2007)	0.79	0.77	0.77	03-01-2007	03-05-2007	04-04-2007	04-03-2007
132	Providing water supply facilities to Venkateswara Nagar, Hanuman Nagar and Lenin Nagar in 1st division. (EE3(2868/2005)	17.14	17.28	8.31	21- 02-06	04-10-2006	07-10-2006	11-12-2006
133	Providing water supply distribution lines to Ambedkar street in 4th division. (EE3-65301/2006)	2.14	2.14	2.14	28- 11-06	22- 12-06	21- 03-07	21- 03-07
134	Improvement of water supply facilities at Maseed street hill area(EE3-2547/2005)	1.68	1.42	0.00	11-11-2005	12-09-2005	01-08-2006	26- 03-06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
135	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadrugamma Varadhi to Balaji Nagar in 15th and 16th division (E1-44593/2007)	67.80	0.00	0.00				
136	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma varadhi to Balaji Nagar in 15 & 16th division. (E1-44591/2007)	98.00	0.00	0.00				
137	Providing DI pumping main to Gangireddula dibba (Arul Nagar) & ODA and Mythri Nagar Reservoirs from existing PSC pumping main at Veterinary colony. (EE3-30959/2007)	44.45	0.00	0.00				
	Construction of ELSR's/GLSR's in the following localities				-	-	-	-
138	Construction of 1500 KL ELSR at Fish market, Gandhiji Mpl. School	93.19	75.77	15.53	28.07.06	16.09.06	15.06.07	-
139	Construction of 1000KL ELSR at Indira Gandhi Municipal Stadium	68.71	52.60	0.00	28.07.06	16.09.06	15.06.07	-
140	Construction of 1000KL ELSR at Arul Nagar and other connected works.	40.00	0.00	0.00	-	-	-	-
141	Construction of 2.0 lakh gallon capacity GLSR and retaining wall in hill area Scavengers colony. Rc.E6-25/04	49.00	48.90	26.49	13.02.05	05.03.05	30.09.06	-
142	Construction of 1500 KL ELSR at Singh nagar	93.19	82.55	16.91	28.07.06	11-03-2006	08-02-2007	-
143	Construction of 1500 KL ELSR at Kedareshwarapet	94.03	99.45	14.98	28.07.06	04-07-2007	01-06-2008	-
	Providing Pumping Mains							
144	Pumping main to the ELSR at Kedareshwarapet. (E11-787/06)	13.93	10.54	0.00	11-12-2006	30-12-06	29-3-07	-
145	Providing 500mm dia. DI K9 Pump main from 600 PSC main to Singh Nagar ELSR (E11-788/06)	13.93	10.54	8.14	11-12-2006	30-12-06	29-3-07	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
146	Providing 250 mm dia HDPE pipe line pipe line PE 80 grade 6 kg/cm gravity pipe line from ORRs reservoir to proposed booster pump house at Scavengers colony	28.76	23.85	9.97	02.09.06	07.10.06	06.04.07	
147	Providing 250 mm dia CI pumping line from booster pump house to GLSR at Scavengers colony hill area.	19.05	14.63	8.70	02.09.06	07.10.06	06.04.07	-
148	Construction of RCC roof booster pump house building at Scavengers colony hill area	2.24	1.98	2.02	22.08.06	13.09.06	12.12.06	12-10-2006
149	Supply and delivery and fixing of 2 numbers of centrifugal horizontal split casing pump sets each with a discharge of 36 LPS 45 m head at proposed booster pump house in Scavengers colony hill area	7.27	6.11	6.11	22.08.06	20.09.06	20.01.07	01-10-2007
150	Providing 400mm pumping main from existing pumping main to Arulnagar	44.45	0.00	0.00	-	-	-	-
151	Providing 300mm pumping main from existing puming main in BRP road to Gandhiji water tank. (From Brahmin Street to Fish Market reservoir)	27.20	27.11	0.00	19-02-07	03-12-2007	09-11-2007	-
152	Providing 500mm dia. DI K9 Pump main from 600 PSC main to Singh Nagar ELSR	13.93	10.54	0.00	11-12-2006	30-12-06	29-3-06	-
153	Replacement of existing 800mm dia. PSC Main with 800mm dia. DI K9 from Khuddus Nagar to Singh Nagar (E3-760/06)	269.10	195.15	58.30	20.11.06	12.2.07	11.8.07	-
154	Providing DI pumping main from Government Hospital to Ali Baig Street on M.G. road (Reach-I)(EE3-30016/2006)	55.22	46.58	29.56	10-06-2006	3.11.2006	2.5.2007	-
155	Providing DI pumping main from ali Baig street to PR Office on M.G. road (Reach-II) (EE3-30018/2006)	55.00	46.63	51.69	10-06-2006	3.11.2006	2.5.2007	-
156	Providing DI pumping main from PR Office to Vemula Syamala Devi Street on M.G. Road (Reach-III)(EE3-30019/2006)	55.15	46.55	60.31	10-06-2006	3.11.2006	2.5.2007	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
157	Providing DI pumping main from Vemula Syamala Devi Street to Stadium water tank on M.G. road (Reach-IV)(EE3-30020/2006)	34.93	29.47	35.90	10-06-2006	3.11.2006	2.5.2007	-
158	Improvements to the distribution network including replacement of distribution lines with new pipe lines.	105.00	0.00	0.00	-	-	-	-
159	Construction of 50 MLD capacity rapid gravity filtration plant	551.10	378.00	61.50	28.09.06	12-08-2006	05-07-2008	-
160	Construction of Ancillary works such as Pump house, Chlorine Room, Transformers, Electrical arrangements etc.							
	a) Construction of Intake well cum pump house	180.00	0.00	0.00	-	-	-	-
	b) Construction of clear water sump	33.01	32.30	0.00	19.5.07	15.6.07	14-12-07	-
	c) Construction of raw water and clear water pumping mains	0.00	0.00	0.00	-	-	-	-
	d) Construction of pump house	18.00	0.00	0.00	09-04-2007	-	-	-
	Providing Raw water and Clear water pump sets and Electrical arrangements at Head water works				-	-	-	-
161	Construction of double pole structure including fencing to 630 KVA transformer of 8 MGD plant at Head water works.E6- 35703/06	2.54	2.49	2.48	19.06.06	15.07.06	14.10.06	22-11-06
162	Supply and delivery and erection of 10 HP monoblock pump set at Labour Colony drainage pumping station. E6-35250/06	0.89	0.89	0.88	12.06.06	24.05.06	10.08.06	14-8-06
163	Supply and delivery and erection of 10 HP monoblock pump set at MIG Colony drainage pumping station. E6-35249/06	0.89	0.89	0.16	12.06.06	24.05.06	24.08.06	18-8-06
164	Supply and delivery of sludge pump sets for HWW. Rc.E6- 63058/05	3.33	3.30	3.30	19.06.06	15.07.06	14.10.06	10-12-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
165	Supply, Delivery of new 15 HP TEXMO/KIRLOSKAR pumpset with CI specials to fill the water tank of 16 MGD filter house.	2.98	2.59	2.54	04-04-2007	14-04-07	13-07-07	31-07-07
166	Supply, Delivery and erection of 15 HP TEXMO/KIRLOSKAR pumpset for 8 MGD plant at HWW.	1.80	1.57	1.54	04-04-2007	14-04-07	13-07-07	13-08-07
167	Supply, Delivery and erection of 5 HP TEXMO/KIRLOSKAR pumpset for 5 MGD plant at HWW.	0.83	0.71	0.71	04-09-2007	20-04-07	19-06-07	18-07-07
168	Supply, delivery, erection and trial running of raw water pump sets at HWW.	182.33	0.00	0.00	-	-	-	-
	Mechanization and Modernization of Head water works such as providing SCADA arrangements.				-	-	-	-
169	Supply and delivery and fixing of Kirlaskar / IVC / UPADHAYA make sluice valves for 16MGD No.1 filtration plant at Head water works.E6- 13444/06	8.18	8.15	8.15	22.02.06	18.03.06	15.07.06	26-7-06
170	Providing plastering 8 MGD clarifloculator and repairs to office room at HWW	2.35	1.78	1.82	07.02.06	24.02.06	23.04.06	14.04.06
171	Supply and fixing of energy meters and power factor meters at head water works	1.50	1.48	0.00	01-12-2007	02-06-2007	05-05-2007	05-04-2007
172	Providing flow measurement units at Head Water Works with SCADA arrangements and other improvements.	177.71	0.00	0.00	19-06-07	-	-	-
173	Supply, delivery, erection and trial running of clear water pump sets at HWW.				-	-	-	-
174	Supply, delivery, erection and trial running of transformers at HWW.				-	-	-	-
175	Supply, delivery, erection and trial running of panel boards suitable sizes of cables from APTRANSCO feeder to the proposed transformer yard and to the newly proposed components at HWW.				-	-	-	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
176	Providing 300mm dia. AC Distribution line main road, Vambay colony (E11-1166/2003)	1.29		1.29				
177	Providing 100mm AC line to Gunadala in 4 th Division			0.00				
178	Towards construction of 10 MGD Plant at Ramalingeswara Nagar			0.00				
179	Replacing of existing booster HB Colony phase-1 & 2 Reservoirs with new CI on lining Booster (E6-57555/06)			0.00				
180	Providing water supply in hill top areas in Devineni Nagar in Division No. 4 (EE3-56832/07)	4.00		4.00				
181	Providing water supply distribution lines in various places in 53 rd Division (E3-830/06)	4.52		4.52				
182	Providing 100mm AC Line to various roads in VAMBAY Colony, New RR pet	1.99		1.99				
183	Extension of distribution lines in Indiranaik Nagar in 52 nd Division	2.70		2.70				
184	Providing 100mm dia. AC line in Raghunadha Rao street in 53 rd Division	1.00		1.00				
185	Providing 100mm dia. AC Distribution line near Nagendra swamy temple in Prasanthi Nagar in 56 th Division (E3-78/06)	0.19		0.19				
186	Providing water supply distribution pipeline at High Level Reservoir level area 32 nd Division (EE3-19733/07)	1.54		1.54				
187	Providing 150mm & 100mm AC line for water supply distribution to 10 th Division (EE3-20708/07)	3.72	3.74	3.64	31.3.07	26.4.07	25.7.07	24.7.07
188	Replacing of existing booster in HB Colony (Rc.E6-57555/06)	3.13	3.28	3.09	31.10.06	7.11.06	6.2.07	6.5.07
189	Proposed 20 HP pump set @ Brahmamgari Matam GLSR.	1.80	1.80	1.88				

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
190	Construction of 10 MGD Plant at Ramalingeswara Nagar. Rc.EE3-2371/98	11.41		11.41				
	Towards advertisement charges			12.98				
	Towards consultancy charges			35.30				
	GRAND TOTAL	3742.52	2254.53	1053.86				