

Sl. No.	Circle No.	Name of the project & cost (in Cr.)	Name of work (Package wise)	Consitency	Admin. sanction file No. & Date & Amount	Admin. Sanction Amount Rs	T.S.No, Date & Amount	Agreement No. Date	Tender contract valve(TCV) & Agreement value Rs. in Lakhs	Tender % Less / More	Tender Process	Name of the Agency	Date of Commencement	Scheduled date of completion	Expected date of completion & Actual date of completion for completed work	Work slip / Deviation generated (Y/N) & date	Physical Progress Details & %	Total Value of work done In Rs	Date	BY	Date	By	EOT required	Stores issues / Permission	Yes	No	Bill Amount in Rs.	Payment made as on date	Payment pending with Account section in Rs.	Work done to be billed	Balance value of work to be done	Total amount Required for completion	Sanction With respect to DPR	Remarks		
1	4	Name of the Project: Rs. 7.43Cr Providing Sewerage System in Krishna Lanka Area (Sector-8)	Providing sewer line in Chalasani Nagar and Police Colony.Eg-70611/2006	VIJAYAWADA EAST	E9-70611/2006 15-08-2007	481.00	CE-108/07-08 17-08-07 Rs.481.00	47/07-08 24.11.07	470.21	4.99% Excess	e Procurment	V. Sanjeeva Reddy	15.11.07	23-11-08	26-07-10	Y 22.12.06	Y 22.12.06	100%	305.86	07.06.10	AE	08.06.10	DEE	-	-	Yes	-	313.00	313.00	-	-	-	Yes			
2	4		Construction of Sluice Valve chamber on Chalasani Nagar trunk main near Geeta Nagar bund. Eg-125609/10	VIJAYAWADA EAST	E9-125609/10 21-05-10	7.60	CE-4/10-11 21-5-10 Rs. 7.60	6/10-11 28.05.11	6.87	4.95% Excess	Open Bid	N. Gangadhara Rao	29.06.10	11/04/2010		Y 28.05.11	Y 28.05.11	100%	5.37	23.05.11	AE	24.05.11	DEE	-	-	Yes	-	5.37	5.37	-	-	-	Yes			
3	4		Manufacturing and Supply and Delivery fixing of M.S.Gates and Screen inlet chamber, Grit chamber of the Krishnalanka Pump cum Sumpouse. Eg-33047/07	VIJAYAWADA EAST	E9-33047/07 03-05-07	2.33	EE-4/07-08 02-06-07 Rs.2.33	9/07-08 30-07-07	2.21	0.20% Less	Open Bid	M/s. Lakshmi Engineering works	15.07.07	29-08-07		N	N	100%	2.25	12.07.07 29.07.07	AE	13.07.07	DEE	-	-	Yes	-	2.25	2.25	-	-	-	Yes			
4	4		Construction of Sump, Inlet, Screen & Grit chambers at Police Colony. Eg-25499/07	VIJAYAWADA EAST	E9-25499/07 09-04-07	178.00	CE-115/07-08 17-08-07 Rs. 178.00	63/07-08 02-02-08	175.07	175.07	9.99% Excess	e Procurment	V. Sanjeeva Reddy	02.08.08	09.10.08	09.10.08	31.1.11	Y 18.12.10	100%	168.04	28.09.10	AE	21.09.10	DEE	-	-	Yes	-	151.15	151.15	-	-	-	Yes		
5	4		Providing 600mm dia DI K9 pumping main in Sector-8 & Police Colony to S.T.P.R.L.Nagar. Eg-16415/2005.	VIJAYAWADA EAST	E9-16415/2005. 19-11-05	201.80	CE-1/06-07 06-05-06 Rs. 201.80	1/06-07 04-11-06	186.49	186.49	2.00% Excess	Open Bid	M/s. Viswa Infrastructure (p) Ltd.	06.08.08	05/03/2007	10/01/2008	Y 21.10.08	Y 21.10.08	100%	165.79	20.08.08	AE	21.08.08	DEE	-	-	Yes	-	165.80	165.80	-	-	-	Yes		
6			Design,Fabrication supply delivery and erection of 500KVA Transformer with DPStructure and all required accessories for chalasani Nagar East D.P.Station. Eg-148517/08	VIJAYAWADA EAST	E9-148517/08 14-12-06	12.74	SE-24/08-09 23-10-08 Rs.12.74	16/08-09 15-12-08	12.36	12.36	2.30 Excess	e Procurment	M/s. Maitreya Electrical (p) Ltd	02.12.08	14-03-09		Y 19.05.10	Y 19.05.10	100%	9.02	22.10.10	AE	23.10.10	DEE	-	-	Yes	-	9.02	9.02	-	-	-	Yes		
7	4		Supply & Erection of required capacity pumpsets with required specials to Ph.2, D.P Station with one year maintenance. Eg-138035/08	VIJAYAWADA EAST	E9-138035/08 17-10-08	88.98	CE-103-8-09 26-10-08 Rs. 88.98	79/08-09 11-02-09	74.83	74.83	6.36% Less	e Procurment	M/s. Ravi Enterprices	29.012.08	08/10/2009		Y 30.12.10	Y 30.12.10	100%	73.76	18.06.12	AE	19.06.12	DEE	-	-	-	73.76	68.95	-	4.81	-	4.81	-		Bill tobe prepared
8	4		Power connection charges to AP TRANCO	VIJAYAWADA EAST	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Yes	No	35.88	35.88	-	-	-	-	-	-		
			Totals																								756.23	756.23		4.81		4.81				