

ANNEXURE-I

BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
I	Providing Basic Services for the Urban Poor in Circle-II area.							
1	Prakash Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Prakash Nagar areas.	27.13	25.60	-	30-05-07	29-06-07	28-10-07	
b.	Construction of CC drains in Prakash Nagar, 57th Division (E11-222/07) (BSUP)	49.55	-	-	19.4.07	-	-	-
2	Kanakadurga Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Kanaka Durga Nagar, Andhra Prabha & Andhra Patrika Colony areas.	19.70	-	-	30-05-07	-	-	-
b.	Construction of CC drains in Kanakadurga Nagar in Division No. 55 (JNUURM) (E11-100/07)	28.82	-	-	18.4.07	-	-	-
3	Andhra Prabha Colony		-	-	-	-	-	-

a.	Construction of CC drains in Andhraprabha Colony in Division No. 55 (JNUURM) (E11-114/07)	30.94	-	-	3.4.07	-	-	-
4	Andhra Patrika Colony		-	-	-	-	-	-
a.	Construction of CC drains in Andhra Patrika Colony in Division No. 55 (JNUURM) (E11-115/07)	22.22	-	-	3.4.07	-	-	-
5	Nandamuri Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Nandamuri Nagar and Indira Naik Nagar area.	7.88	7.28	5.50	15-03-07	09-04-07	08-07-07	
b.	Construction of CC drains in Nandamuri Nagar area in 52nd division. (E11-223/07) BSUP	9.55	-	-	20.4.07	-	-	-
6	Indira Nayak Nagar		-	-	-	-	-	-
a.	Construction of CC drains in Indira Naik Nagar area in 52nd division. (E-224/07) BSUP	9.93	-	-	20.4.07	-	-	-
7	Kamsalipeta		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Kamsalipet area.	4.66	4.41	2.33	15-03-07	09-04-07	08-07-07	
b.	Construction of CC drains in Kamsalipet in (JNUURM) (E11-118/07)	3.86	3.86	-	4.4.07	24.4.07	23.7.07	-
8	Arunodaya Nagar		-	-	-	-	-	-

a.	Construction of CC drains in Arunodaya Nagar in (JNUURM) (E11-119/07)	9.03	-	-	8.3.07	-	-	-
9	Subbaraju Nagar		-	-	-	-	-	-
a.	Construction of CC drains in Subharaju Nagar in (JNUURM) (E11-120/07)	8.00	-	-	8.3.07	-	-	-
10	Kandrika		-	-	-	-	-	-
a.	Providing water supply distribution network in Kandrika and NSC Bose Nagar slum areas (E3-139/07) (BSUP)	21.62	-	-	30.5.07	-	-	-
b.	Construction of CC drains in Kundavari Kandrika village in Division No. 59 (JNUURM) (E11-116/07)	47.91	47.96	-	3.4.07	14.5.07	-	-
11	Ramakrishnapuram		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Ramakrishnapuram and Devi Nagar area.	13.00	-	-	30-05-07	-	-	-
b.	Construction of CC drains in Ramakrishna Puram & Devi Nagar in Division NO. 53 (JNUURM) (E11-117/07)	18.18	-	-	3.4.07	-	-	-
12	New RR Pet		-	-	-	-	-	-
a.	Providing Water Supply distribution network in New R.R.Pet area.	28.26	-	-	30-05-07	-	-	-
b.	Construction of CC drains in New RR Pet in (JNUURM) (E11-121/07)	31.71	-	-	3.4.07	-	-	-

c.	Construction of CC Drain from MR1 & MR9 in between MR9 & MR8 in New Rajarajeswaripet in 52nd Division (E11-303/05)	19.13	19.83	-	25.8.07	11.1.07	10.4.07	-
13	Old RR Pet		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Old R.R.Pet area.	30.00	-	-	30-05-07	-	-	-
b.	Construction of CC drains in Old RR Pet in (JNUURM) (E11-122/07)	41.63	-	-	3.4.07	-	-	-
14	Vambay Colony		-	-	-	-	-	-
a.	Providing under ground drainage collection net work in Vambay Colony	181.65	-	-	15.6.07	-	-	-
b.	Construction of CC drains in Vambay Colony 'A' Block, 56th Division (BSUP) (E11-225/07)	18.48	-	-	30.5.07	-	-	-
c.	Construction of CC drains in Vambay Colony 'C' Block, 56th Division (BSUP) (E11-226/07)	35.47	-	-	30.5.07	-	-	-
15	NSC Bose Nagar		-	-	-	-	-	-
a.	Construction of CC drains in NSC Bose Nagar 59th Division (BSUP) (E11-227/07)	27.20	-	-	19.4.07	-	-	-
16	New Payakapuram		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Payakapuram and Santhi Nagar areas.	13.40	-	-	30-05-07	-	-	-

b.	Construction of CC drains in New Payakapuram 57th Division Reach-I (BSUP) (E11-228/07)	32.55	-	-	19.4.07	-	-	-
c.	Construction of CC drains in New Payakapuram 57th Division Reach-II (BSUP) (E11-229/07)	26.32	-	-	19.4.07	-	-	-
17	Old Payakapuram		-	-	16-03-2007	-	-	-
a.	Providing Water Supply distribution network in Old Payakapuram area.	7.20	6.46	6.12	15-03-07	09-04-07	08-07-07	-
b.	Construction of CC drains in Old Payakapuram 56th Division (BSUP) (E11-230/07)	36.18	-	-	19.4.07	-	-	-
18	Singh Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in - Nagar area.	76.40	-	-	30-05-07			
b.	Providing under ground drainage collection net work in - Nagar	482.00	-	-	15.6.07	-	-	-
c.	Construction of CC drains in Azith - Nagar, Reach-III 53rd Division (BSUP) (E11-233/07)	46.70	-	-	19.4.07	-	-	-
d.	Construction of CC drains in Azith - Nagar, Reach-II 54th Division (BSUP) (E11-232/07)	36.07	-	-	19.4.07	-	-	-
e.	Construction of CC drains in Azith - Nagar, Reach-I 55th Division (BSUP) (E11-231/07)	42.66	-	-	19.4.07	-	-	-
f.	Providing WBM to Block No. 138. 139, 140 and 141 ground roads in Ajit-Nagar in 55th Division (E11-774/06)	5.04	-	-	20.10.06	22.12.06	-	-

	(Under BSUP)							
g.	Providing WBM Roads to the Block Nos. 141 to 143 in Ajit- Nagar in 55th Division (E11-809/06) (Under BSUP)	4.56	-	-	20.11.07	5.12.06	-	-
19	Old Rajiv Nagar		-	-	-	-	-	-
a.	Providing water supply distribution network in Old Rajeev Nagar slum area (E3-146/07) (BSUP)	19.61	-	-	30.5.07	-	-	-
b.	Construction of CC drains in Old Rajiva Nagar 58th Division (BSUP) (E11-234/07)	31.57	-	-	19.4.07	-	-	-
20	New Rajiv Nagar		-	-	-	-	-	-
a.	Providing water supply distribution network in New Rajeev Nagar slum area (E3-147/07) (BSUP)	18.16	-	-	30.5.07	-	-	-
b.	Construction of CC drains in New Rajiva Nagar 58th Division (BSUP) (E11- /07)	16.87	-	-	19.4.07	-	-	-
21	LBS Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in LBS Nagar area.	18.16	-	-	30-05-07	-	-	-
b.	Construction of CC drains in LBS Nagar 57th Division (BSUP) (E11-236/07)	32.70	-	-	19.4.07	-	-	-
22	Sundariah Nagar		-	-	-	-	-	-
a.	Providing water supply distribution network in Sundaraiah Nagar slum	25.85	-	-	30.5.07	-	-	-

	area (E3-149/07) (BSUP)							
b.	Construction of CC drains in Sundaraiah Nagar 58th Division (BSUP) (E11-237/07)	44.23	-	-	19.4.07	-	-	-
23	Radha Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Radha Nagar area.	15.72	-	-	30-05-07	-	-	-
b.	Construction of CC drains in Radha Nagar 58th Division (BSUP) (E11-238/07)	18.65	-	-	19.4.07	-	-	-
24	Prajasakthi Nagar		-	-	-	-	-	-
a.	Providing water supply distribution network in Prajasakti Nagar slum area (E3-150/07) (BSUP)	8.90	8.37	7.93	15.3.07	9.4.07	8.7.07	
b.	Construction of CC drains in Prajashakthi Nagar 59th Division (BSUP) (E11-239/07)	26.50	-	-	19.4.07	-	-	-
25	Madhura Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Madhura Nagar area.	12.27	-	-	30-05-07	-	-	-
b.	Construction of CC drains in Madhura Nagar in (JNUURM) (E11-124/07)	28.54	-	-	3.4.07	-	-	-
26	Kedareswarapet		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Kedareswarapet area.	51.00	-	-	30-05-07	-	-	-
b.	Construction of CC drains in Kedareswarapet area in 50th division.	15.41	-	-	19.4.07	-	-	-

	(E11-240/07) (BSUP)							
27	Ramalingeswarapet		-	-	-	-	-	-
a.	Construction of CC drains in Ramalingeswarapet area in 51st division. (E11-241/07) (BSUP)	8.21	-	-	20.4.07	-	-	-
28	Pusuputhota		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Pasuputhota area.	5.55	5.12	-	04-04-07	26-04-07	25-07-07	-
b.	Construction of CC drains in Pasuputhota in (JNUURM) (E11-126/07)	7.64	-	-	8.3.07	-	-	-
c.	Providing 100mm thick CC Pavement to Brahmaraju street, Pattabhiramaraju street, Vanapala vari street cross road in Mutyalampadu in 46th Division (E11-102/07) (BSUP_JNNURM) (Funds from Pasuputhota Slum)	2.93	-	-	2.3.07	23.3.07	-	-
d.	Providing 100mm thick CC Pavement to Harizanawada roads in Mutyalampadu of 46th Division (E11-101/07) (BSUP_JNNURM) (Funds from Pasuputhota Slum)	1.75	-	-	2.3.07	23.3.07	-	-
29	Bhanu Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Bhanu Nagar area.	4.00	3.96	-	15-03-07	09-04-07	08-07-07	
b.	Construction of CC drains in Bhanu Nagar in Division No. 44 (JNUURM) (E11-125/07)	7.24	-	-	3.4.07	-	-	-

30	Durga Puram		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Durgapuram area.	4.47	4.39	-	04-04-07	26-04-07	25-07-07	
b.	Construction of CC drains in Durgapuram in Division No. 43 (JNUURM) (E11-123/07)	11.31	-	-	3.4.07	-	-	-
c.	Providing 100mm thick CC Pavement to Ganapati Rao street in Durgapuram in 43rd Division (E11-61/07) (BSUP)	6.49	6.46	-	31.3.07	4.4.07	3.8.07	-
d.	Providing CC pavement 100mm thick to Foundary street Bhimaiah Street and Pardhasaradhi street in Durgapuram area in 43rd Division. (JNNURM) (E11-173/2007)	12.55	-	-	18.4.07	-	-	-
e.	Providing CC pavement 100mm thick to Vijaya Convent road, EP Laskhmana Rao street N. Narasimharao street in Durgapuram area in 43rd Division. (JNNURM) (E11-192/2007)	12.45	-	-	18.4.07	-	-	-
31	Gulabithota		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Gulabithota area.	3.40	3.44		15-03-07	09-04-07	08-07-07	
b.	Providing CC pavement and road side CC drain wall to Gulabithota main road from E.P.897/1 to Mohan Gandhi street in 44th division	11.17	-	-	10.4.07	-	-	-
c.	Providing 100mm thick CC pavement to Gulabithota internal road in 44th division. Rc.E11-207/2007	49.89	-	-	18.4.07	-	-	-

d.	Providing 100mm thick CC pavement and road side CC drain walls to Gulabithota main road in 44th division. Rc.E11-96/07	11.17	-	-	18.4.07	-	-	-
32	Ayodhya Nagar		-	-	-	-	-	-
a.	Providing Water Supply distribution network in Ayodhya Nagar area.	8.70	8.22		04-04-07	14-05-07	13-08-07	
b.	Construction of CC drains in Ayodhya Nagar area in 51st division.(BSUP) (E11-242/07)	43.11	-	-	19.4.07	-	-	-
33	Providing Water Supply, Drains, UGD and Road facilities in un-served areas.	3832.24	-	-	-	-	-	-
	Grand Total	5983.00	155.36	21.88				