

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Providing 100mm dia AC pipe line to Fishermen ghat in Vidyadharapuram	0.69	0.70	0.62	18.01.06	18.02.06	16.04.06	30.4.06
2	Providing 80mm dia GI pipe line from Nagarjuna street to Masjid road along Karakatta north	1.22	1.22	1.22	18.03.06	27.04.06	10.06.06	16.05.06
3	Replacement of RCC pipe line with 250mm AC pipe line at HB old tank road in Bhavanipuram	2.72	2.43	2.43	22.11.05	14.12.05	20.04.06	16.06.06
4	Providing 200 mm dia HDPE PIPE LINE FOR Ramarajya Nagar GLSR. Rc. E6-51409/05	1.00	0.96	0.92	20.1.06	15.02.06	14.04.06	27.7.06
5	Providing 100 mm Q AC pipe line to Repakulavari Street in 28 th division. E6-38124/06	0.53	0.52	0.51	12.7.06	12.07.06	11.08.06	10.8.06
6	Providing 100mm dia AC pipe line to cross roads of Harizanawada in Bhavanipuram. Rc.E6- 58063/05	2.82	2.88	1.69	18.03.06	27.04.06	26.06.06	6.7.06
7	Providing 100mm AC pipeline to Jojinagar road in Bhavanipuram. E6- 22013/06	0.98	1.00	0.93	04.04.06	25.04.06	24.06.06	21.06.06
8	Providing pumping main for the distribution net work proposed on hill top area along contour line (AC pipe line) from 4 pillar center to Kotteti Kotaiah street at Bhavanipuram. E6- 21581/06	14.00	14.00	13.13	07.05.06	27.07.06	26.11.06	20-3-07
9	Providing and extension of distribution net work for existing/ proposed ELSR & GLSRs in Bhavanipuram Opp. HWW GI pipe line	20.00	20.00	19.57	07.05.06	27.07.06	26.11.06	27-10-06
10	Providing 80 mm G.I. pipe line from Ambedkar road to Makka Maszid road Rc.E6-34227/06	0.61	0.51	0.61	10.08.06	11.09.06	10.11.06	11-06-2006
11	Providing 100mm, 50mm GI pipe line at Nehru Konda hill area in 33 rd division. Rc.E6- 14152/06	9.86	9.43	6.32	22.02.06	06.04.06	05.09.06	14.6.06
12	Providing 100mm AC pipeline at Cotton factory street and corss roads in Kothapet. E6-16124/06	1.37	1.39	0.77	02.05.06	25.05.06	24.08.06	11-10-2006
13	Providing and extension of distribution net work for existing ELSR at Tarapet (HDPE pipeline)	32.99	27.78	9.50	02.09.06	07.10.06	06.04.07	31/03/08

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
14	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Priyadharshini Colony) HDPE pipeline	45.27	38.70	18.72	02.09.06	07.10.06	06.04.07	31/03/08
15	Providing 125mm dia GI pipe line and inter connection from Ambedkar Booster pump house to Kamsalipet distribution line at Nizam gate junction	0.89	0.89	0.89	22.03.06	24.03.06	24.04.06	02.04.06
16	Providing 100mm AC pipeline to Kotamission road in 29 th division E6- 12644/06	0.84	0.88	0.85	22.02.06	13.03.06	12.05.06	07-06-2006
17	Providing 100 mm A C pipe line to Brahmaiah colony E6-13698/06	0.94	0.98	0.97	25.02.06	25.03.06	24.05.06	15.7.06
18	Providing 80mm and 50mm G.I. Pipe line at Tunnel side in 32th Div. E6- 28568/06	1.54	1.55	1.58	19.06.06	15.07.06	14.10.06	24.7.06
19	Providing 80mm G.I. Pipe line at Brahmamgari Mattam Reservoir hill area 32th Div. E6- 39100/06	1.16	1.04	1.16	10.08.06	11.09.06	10.11.06	11-08-2006
20	Providing AC pipeline to the road back side of Rakesh Public school in K.L.Rao Nagar	0.54	0.54	0.55	18.01.06	18.02.06	16.04.06	13.04.06
21	Providing 100mm dia AC pipeline in south side of Ambedkar nagar. E6-28179/06	0.99	0.96	0.99	08.05.06	26.05.06	15.07.06	15-11-06
22	Providing 50mm dia and 40mm dia GI pipe line to south side of Kondravari street	0.49	0.47	0.49	22.04.06	06.05.06	05.06.06	06-06-2006
23	Providing interconnections from nearly laid 200mm dia CI D/F distribution line to existing CI and GI piep lines at Sivakoti Narasimhachary GLSR in 34 th division. Rc.E6-15456/06	2.03	1.86	1.89	18.03.06	27.04.06	26.06.06	17.8.06
24	Supply and errection of 15 HP stand by pump set for Booster house at Gollapalem gattu. E6- 31389/06	1.21	1.19	1.19	19.06.06	15.07.06	14.10.06	14-9-06
25	Improvement of Water Supply in Bhimanavaripet in 30 th Division.	1.64	1.67	1.71	24-04-07	18-05-07	17-07-07	30-06-07
26	Providing distribution branch line with GI pipe, Rekapallivari Street 1& 2 Silpasalavari Street in 25 th division.	2.79	0.00	0.00	25-06-07	20-07-07	19-10-07	09-10-2007
27	Providing 100 mm dia AC pipe line to RCM Church road Bavajipet in 43 rd division E3-652/05	0.88	0.78	0.62	4.5.06	17.8.06	16.10.06	1.10.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
28	Providing 100mm dia A.C.Pipe line in Koduruvari Street. Rc.E3-111/2006	1.00	0.83	0.86	10.4.06	8.5.06	7.6.06	2.6.06
29	Providing 100mm dia AC line in between 4 th cross road and 5 th cross road in Bavajipet in 43 rd divn.Rc.E3-653/05	1.60	1.41	1.15	24.4.06	15.7.06	14.9.06	13.9.06
30	Providing 100mm dia AC distribution line in Internal road of Bhanunagar in 44 th Division Rc.E3-356/2006	0.78	0.70	0.71	21.7.06	11.9.06	10.10.06	8.10.06
31	Providing 150mm dia AC pipe line from Rajivnagar existing Trunk main to Sundaraiahnagar Rc.E3-633/05	1.33	1.11	0.65	9.5.06	9.5.06	8.6.06	7.6.06
32	Extension of 100mm dia. AC Distribuion pipe line of Donka road at Santhi Nagar and 2 nd cross road in 51 st Division (E3-416/06)	1.25	1.10	1.14	23.6.06	15.7.06	14.9.06	9.9.06
33	Providing Water supply distribution system in Vambay Colony at New Rajarajeswaripet in 52 nd Division Rc.E3-321/2006	19.99	17.84	0.00	15.5.06	19.6.06	18.9.06	30.9.07
34	Providing 100mm dia AC distribution pipe line to II line to Old Rajivnagar in 58 th Division Rc.E3-350/2006	0.52	0.45	0.38	14.8.06	11.9.06	10.10.06	02.10.06
35	Providing 100mm dia A.C.pipe line for water supply improvements in Allu Appalanarayana Nagar and 35 yards area in Old Rajarajeswaripet in 49 th division Rc.E3-292/2006	1.90	1.67	0.42	27.4.06	19.5.06	18.7.06	16.7.06
36	Providing 100MM dia AC pipe line in Gottumukkalavari street in Ramakrishnapuram in 53 rd Division Rc.E3-682/2005	0.92	0.80	0.82	4.5.06	26.5.06	25.6.06	2.6.06
37	Removing old distribution line and providing 150mm dia AC line in Lakshmana Rao street in 41 st Division Rc.E3-333/2006	4.35	3.85	3.55	23.6.06	15.8.06	14.10.06	9.10.06
38	Providing 100mm dia. Distribution lines in Ramakoti Maidanam, Bavajipet in 42 nd Division (E3-396/06)	0.82	0.68	0.70	2.5.06	16.5.06	15.7.06	14.7.06
39	Providing 100mm dia AC line in between 68 and 69 Blocks in Radha Nagar. Rc.E3-479/06	0.75	0.67	0.45	27.7.06	17.8.06	16.10.06	14.11.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
40	Providing inlet and outlet connections to VAMBAY Colony ELSR. Rc.E3-499/2006	3.43	3.90	3.81	21.7.06	7.8.06	6.10.06	25.10.06
41	Providing distribution lines in A.E.-IV Section. (E3-319/06)	6.20	6.22	3.55	06-03-2006	10-06-2006	12-05-2006	-
42	Providing 100mm dia AC pipe line in Old R.R.Pet Maszid road. (E3-569/06)	1.95	1.85	1.72	09-12-2006	10-07-2006	12-06-2006	12-06-2006
43	Providing water supply distribution line to the area between Sundaraiah Nagar and Rajiv Nagar in 58 th division. Rc.E3-62/2006	3.69	3.31	2.24	10-03-2006	28-10-2006	27-12-2006	26-01-07
44	Providing inter-connection 4" AC Line in Kedareshwarpet in David street, Pezzonipet along Railway Track in 41 st Division (E3-248/06)	0.92	0.78	0.78	10.4.06	8.5.06	7.6.06	6.6.06
45	Supply and delivery of 20mm HDPE Pipes and specials for House Service Connections for White Card Holders in AE-3 (WS & UGD) Section (E3-651/05)	1.61	1.27	1.28	9.2.05	12.1.06	11.3.06	23.1.06
46	Providing 100mm dia. AC pipe line to road beside Rajeev Nagar service Reservoir in New Rajiv Nagar (E3-563/05)	0.61	0.57	0.58	27.12.05	13.2.06	12.4.06	12.4.06
47	Providing 100mm dia. AC Pipe line to Block Nos 57 & 58 at Prakash Nagar in 57 th Division (E11-275/05)	0.91	0.89	0.89	10.11.05	3.12.05	30.5.06	22.5.06
48	Providing 100mm dia. AC pipe line at Ambedkar colony at Government Press in 26 th Division (E11-378/05)	2.47	2.21	2.14	30.9.05	31.10.05	30.12.05	25.03.06
49	Providing 100mm dia. AC Pipe line to Raghunadha Rao Street at Ramakrishnapuram (E3-2/2006)	1.37	1.30	0.69	23.1.06	24.4.06	23.6.06	25.6.06
50	Providing 100mm dia. Distribution pipe line in Devi Nagar 5 th Cross road in 53 rd division (E3-61/06)	0.91	0.77	0.79	18.3.06	10.4.06	9.5.06	8.5.06
51	Providing 100mm dia. AC Pipe line in Pasuputhota area in 45 th Division (E11-409/05)	1.33	1.12	1.09	30.9.05	3.2.06	2.5.06	1.5.06
52	Providing 100mm dia. AC Pipe line in Gulabithota 44 th division (E3-106/06)	1.57	1.39	1.39	27.2.06	12.4.06	11.6.06	3.7.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
53	Providing 100mm dia. AC pipe line to Kallepalli vari street at Ramakrishnapuram in 53 rd Division (E3-561/05)	0.99	0.88	0.89	22.2.06	6.3.06	5.4.06	3.4.06
54	Providing 100mm dia. AC Pipe line to Block Nos. 38 of Pakistan colony in Prakash Nagar (E3-562/05)	0.67	0.57	0.59	27.12.05	13.2.06	12.4.06	12.4.06
55	Providing 100mm dia. AC Distribution line to the road near Nagendra Swamy Temple in Prasanthi Nagar in 56 th Division (E3-78/06)	0.22	0.18	0.19	3.2.06	10.2.06	9.3.06	29.3.06
56	Providing 100mm dia. AC Line to Papatla vari street small lanes by the side of Market in Ramanagar in 42 nd Division (E3-43/06)	1.43	1.31	0.82	9.3.06	24.4.06	23.6.06	2.7.06
57	Providing 100mm dia. AC Pipe line at 35 Yards area in Old RR Pet in 49 th Division (E3-710/06)	3.49	3.56	2.60	12-05-2006	23-12-06	22-2-07	26.7.07
58	Providing Water Distribution Line in 58 th Division (E3-830/06)	8.03	7.37	4.74	22-12-06	18.01.2007	17.03.2007	15.03.2007
59	Providing for improving water supply distribution network at various places in 53 rd , 56 th , 57 th and 59 th Division (E3-780/06)	7.50	6.88	5.91	10.01.2007	03.02.2007	02.04.2007	23.4.07
60	Providing 350mm dia. AC Distribution pipeline from VAMBAY colony ELSR to Excel Plant road along Pipula Road	9.84	8.73	9.67	01-02-2007	7.1.07	16.4.07	21-05-07
61	Providing 100mm dia. AC Pipe line to Subba Raju Nagar and Arunodaya Nagar in 52nd Division (E3-733/06)	4.15	3.61	2.72	12.2.07	7.3.07	6.5.07	12.7.07
62	Providing water supply facilities to Sanjeevaiah Labour colony in Arandalpet in 20 th division.(EE3-44169/2006)	2.44	2.38	2.33	22-8-2006	20-9-2006	15-10-2006	19/10/2006
63	Improvement of water supply facilities to Bethlehem Nagar hill area in 4 th division. (EE3-3070/2006)	9.99	10.21	8.09	04-01-2006	20-4-2006	19-5-2006	30/10/2006
64	Providing 100mm dia AC water pipe lines in place of HSC's to the cross roads in Indira Nagar in 3 rd division. (EE3-3093/2006)	4.59	4.64	2.81	05-05-2006	31-5-2006	30-7-2006	20-10-06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
65	Providing 150mm dia and 100mm dia AC pipe line in CTO colony eastern road in 2 nd division. (EE3-36662/2006)	3.00	3.06	2.57	28-6-2006	26-7-2006	25-9-2006	23-9-06
66	Providing 100mm dia AC pipeline in Nimmakayala Lakshmana Rao street, Ramireddy road, All Biksham road in 24 th division(EE3-36660/2006)	2.74	2.74	2.33	28-6-2006	24-7-2006	23-10-2006	23-11-06
67	Providing 100mm dia AC water pipe lines to the cross roads in Gulammohiddin Nagar in 6 th division.(EE3-33392/2006)	2.54	2.57	2.04	06-09-2006	25-7-2006	24-9-2006	10-12-2006
68	Providing 100mm dia AC water pipe line to Kasturibaipet employees colony in 19 th division. (EE3-37478/2006)	3.13	3.00	1.87	28-6-2006	25-7-2006	24-9-2006	30-10-06
69	Providing 80mm dia GI water pipeline to Yaramvari street quarry hill area in 4 th division.(EE3-36199/2006)	1.65	1.67	1.55	26-6-2006	26-7-2006	25-10-2006	11-10-2006
70	Providing 150mm dia AC and 50mm dia GI water pipelines from 4 th road to Mallelavari street in Christurajapuram in 3 rd division.(EE3-49047/2006)	2.82	2.49	2.66	09-01-2006	15-9-2006	14-10-2006	14/10/2006
71	Providing 100mm dia pipeline in Aravinda Asramam roads in 9 th division.(EE3-33050/2006)	0.40	0.37	0.37	24-5-2006	31-5-2006	30-5-2006	20-6-2006
72	Providing 100mm dia AC pipe line in Krishna Nagar in lane opp. CTO Office. (EE3-3056/2006)	0.21	0.19	0.20	22-3-2006	04-10-2006	25-4-2006	21-4-2006
73	Providing water Hydrants in Krishnalanka Reservoir and Ranigarithota pump house. (EE3-26142/2006)	0.50	0.48	0.49	23-5-2006	26-5-2006	25-6-2006	30-6-2006
74	Providing inter connections with necessary CI pipes AC pipes and CI specials on existing distribution network at P & T colony. (EE3-3080/2006)	1.98	1.70	1.74	18-4-2006	20-5-2006	06-05-2006	06-03-2006
75	Providing 100mm AC line in Srinivasa Nagar Bank colony, 6th street in 2nd division.(EE3-35281/2006)	0.63	0.60	0.58	06-09-2006	14-6-2006	13-7-2006	07-08-2006
76	Providing 100mm dia AC pipe line in Timmarasu street in Srinagar in 2nd division(EE3-36667/2006)	1.00	0.96	0.97	19-6-2006	22-6-2006	21-7-2006	15-7-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
77	Providing 100mm dia AC pipeline in Aravinda Ashramam road from Gurunanak main road to Aravinda Asramam in 9th division.(EE3-33047/2006)	0.69	0.66	0.61	19-6-2006	22-6-2006	21-7-2006	15-7-2006
78	Providing 100mm dia AC water pipe lines to Pinnalavari street, Gopala Krishnaiah street, Pattabhi Ramaiah street, Mandapativari steet, anjaneyaswamy temple street, Patibandalvari street in 21st division. (EDE3-3039/2006)	2.49	2.50	1.85	05-09-2006	22-6-2006	21-8-2006	21-8-06
79	Providing 100mm dia AC pipe line in Thotavari street in 11th division.(E3-3108/2006)	0.74	0.71	0.68	05-06-2006	22-6-2006	21-7-2006	09-04-2006
80	Providing water supply facilities to social welfare SC, BC Hostel area in Gangiredduladibba in 3rd division.(EE3-27745/2006)	0.99	0.97	0.98	05-09-2006	22-5-2006	21-6-2006	30-5-2006
81	Improvement of water supply facilities in Municipal School area in AE-V(WS) area)(EE3-32542/2006)	0.99	0.98	0.75	19-5-2006	22-5-2006	21-6-2006	08-03-2006
82	Providing 100mm dia AC water pipe line to the 2nd and 3rd cross roads of Tadichetla bazar in 20th division. (EE3-3088/2006)	1.33	1.36	1.27	19-4-2006	31-5-2006	30-7-2006	30/09/2006
83	Providing 100mm dia A.C. pipe line in Gowhami nagar 2nd and 3rd cross roads, Nehru Nagar 1st cross road and Madham setty Seethaiah street in Krishnalanka. (EE3-3015/2006)	6.94	6.67	4.47	18-4-2006	20-5-2006	19-7-2006	07-10-2006
84	Providing 150mm dia AC water pipe line along Eluru road from Church road to Pitchamma Ashramam road in 4 th division.(EE3-33393/2006)	2.00	1.93	1.17	06-09-2006	25-7-2006	24-9-2006	16/08/2006
85	Providing 150mm dia AC and 80mm dia GI water pipe lines to Christurajapuram hill area in 3rd division.(EE3-33401/2006)	1.48	1.44	1.30	06-09-2006	09-12-2006	11-11-2006	31-10-2006
86	Providing 100mm dia AC pipeline in Vidyadhi School, Sanjay Gandhi nagar, Raghu gardens streets in 10th division. (EE3-44716/2006)	2.21	2.21	2.21	18-9-2006	11-02-2006	01-01-2007	01-01-2007

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
87	Providing 100mm dia AC water pipe line to Pitchamma Ashramam road and Ch.Satyanarayana Street in Gunadala in 4th division.(EE3-3092/2006)	2.65	2.69	2.37	18-9-2006	17-10-2006	-	12-12-2006
88	Providing 100mm dia AC water pipe lines to the cross roads of Guntur Bapanaiah Nagar in 3rd division.(EE3-3094/2006)	3.95	4.01	3.74	18-9-2006	31-10-06	31-12-06	03-06-2007
89	Providing 100mm dia AC water pipe line and 100mm thick CC pavement to Akkula Tataiah street in 5th division (EE3-29261/2006)	2.13	2.19	1.79	10-07-2006	20-11-06	19-1-07	20-04-07
90	Providing water supply facilities with HDPE pipe lines to the area north side of Eluru oad in 1st division. (EE3-32507/2006)	28.34	25.84	29.38	26-8-2006	10-07-2006	04-06-2007	-
91	Providing 160mm to 110mm OD HDPE distribution pipe line at J.D.Nagar 1500 KL RCC ELSR-2. (EE3-33513/2006)	55.22	49.41	13.25	26-8-2006	10-07-2006	04-06-2007	-
92	Providing and laying of 400mm to 200mm dia HDPE distribution line from Governorpet Reservoir to Police Control room in south and North side on M.G. road (Reach-I) (EE3-29974/2006)	63.69	51.87	34.08	26-8-2006	29-11-06	28-8-07	-
93	Providing and laying of 400 to 200mm HDPE distribution line from Governorpet Reservoir to Dornakal road to Red Circle North side of M.G. road (Reach-II)(EE3-29977/2006)	63.80	51.49	36.40	26-8-2006	10-07-2006	04-06-2007	-
94	Providing and laying of 250mm dia HDPE distribution line from Governorpet Reservoir to Tikkle road south side of M.G. road Reach-III(EE3-29981/2006)	53.32	45.68	47.43	28-9-2006	10-07-2006	04-06-2007	-
95	Providing and laying of 400 to 300 HDPE distribution line from Stadium Reservoir to Tikkle road North side of M.G. road (Reach-III)(EE3-29983/2006)	68.90	55.70	52.25	28-10-2006	29-11-06	28-8-07	-
96	Providing and laying of 400 to 250 dia HDPE distribution lines from Tikkle road to Benz Circle on Northhand South side of M.g. road to K.J.Gupta Kalyanamandapam water tank along VMC colony (Reach-IV)(EE3-29987/2006)	54.01	46.80	41.62	26-8-2006	10-07-2006	04-06-2007	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
97	Providing and laying of HDPE distribution line at Veterinary Colony area from existing 1200 KL RCC ELSR.(EE3-2652/2005)	55.84	60.00	60.01	26-8-2006	10-07-2006	04-06-2007	-
98	Providing and laying of HDPE Distribution Line at Nelson Mandela Park area from existing 1000 KL RCC ELSR.(EE3-2265/2006)	51.00	50.75	39.82	28-10-2006	29-11-06	28-8-07	-
99	Providing 80mm dia GI water pipeline to quarry area cross road at Gangireddula dibba in 3rd division.(EE3-44168/2006)	0.60	0.56	0.88	18-9-2006	17-10-2006	16-12-2006	16-12-06
100	Providing 80mm dia G.I. water pipe line from Mogalrajpuram reservoir to hill top in 7th division. (EE3-2814/2005)	1.50	1.54	1.54	16.1.06	22.4.06	21.6.06	24/6/06
101	Replacement of 100mm dia damaged AC water pipe line by 100mm dia AC pipe line to Santhi Nagar 3rd cross road from A.S.Rama Rao road to end in 18th division. (EE3-2869/2005)	0.63	0.59	0.59	17.1.06	23.2.06	25.4.06	18/6/06
102	Replacement of 2" dia GI line (damaged) by 100mm dia AC line from Ramalayam to Bhagat Singh Nagar tank road(EE3-2549/2005)	1.04	0.98	1.00	11-11-2005	12-09-2005	01-08-2006	04-04-2006
103	Providing 100mm dia AC pipeline in Seetharama Nagar from Sri Chennupati Ramakotaiah street to Chaitanya college in 13th division. (EE3-2723/2005)	0.93	0.87	0.88	12-06-2005	02-08-2006	03-10-2006	03-09-2006
104	Providing 80mm dia GI water pipe line to Ramalayam street in Christurajapuram in 3rd division. (EE3-44167/2006)	2.39	2.19	2.25	10-07-2006	11-08-2006	01-07-2007	01-07-2007
105	Providing 100mm dia AC water pipe line opp. ESI hospital area in IInd division. (EE3-48986/2006)	0.62	0.59	0.60	24- 08-06	28- 08-06	27- 09-06	27- 09-06
106	Providing 100mm dia AC pipe line in Chinnigari street in 9th division.(E1-24832/2007)	0.36	0.35	0.34	04-04-2007	04-10-2007	05-09-2007	05-09-2007
107	Providing 100mm dia AC pipe line in Jayaprakash Nagar. (EE3-20709/2007)	0.83	0.82	0.83	03-08-2007	03-12-2007	04-11-2007	04-10-2007
108	Providing 100mm dia AC pipeline in Vijayalakshmi cut pieces lane in 8th division.(EE3-12006/2007)	0.76	0.72	0.72	26- 02-07	23- 03-07	22- 05-07	20- 05-07

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
109	Providing 100mm dia AC water pipe line to Kakani Nagar cross roads in 5th division. (EE3-57963/2006)	4.96	5.14	4.17	26- 10-06	20- 11-06	19- 02-07	29- 04-07
110	Providing 150mm dia AC pipe line in Y.Gowrangababi street in Srinagar in Srinivasa Nagar Bank colony in 2nd division. (EE3-40066/2006)	4.80	4.86	3.42	28- 11-06	02-03-2007	04-02-2007	14- 05-07
111	Providing 100mm dia AC pipe line to Chinna Rice mill side road in Gunadala in 3rd division. (EE3-19732/2007)	0.79	0.77	0.77	03-01-2007	03-05-2007	04-04-2007	04-03-2007
112	Providing water supply facilities to Venkateswara Nagar, Hanuman Nagar and Lenin Nagar in 1st division. (EE3(2868/2005)	17.14	17.28	17.08	21- 02-06	04-10-2006	07-10-2006	11-12-2006
113	Providing water supply distribution lines to Ambedkar street in 4th division. (EE3-65301/2006)	2.14	2.14	2.14	28- 11-06	22- 12-06	21- 03-07	21- 03-07
114	Construction of 1500 KL ELSR at Fish market, Gandhiji Mpl. School E6-44745/06	93.19	75.77	65.05	28.07.06	16/09/06	15/06/07	-
115	Construction of 2.0 lakh gallon capacity GLSR and retaining wall in hill area Scavengers colony. Rc.E6-25/04	49.00	48.90	38.93	13.02.05	05.03.05	30.09.06	31/05/08
116	Construction of 1500 KL ELSR at Singh Nagar. E6-44787/06	93.19	82.55	48.99	28.07.06	11-03-2006	08-02-2007	-
117	Construction of 1500 KL ELSR at Kedareswarapet. E6-44790/06	94.03	99.45	63.61	28.07.06	04-07-2007	01-06-2008	-
118	Providing 500mm dia. DI K9 Pump main from 600 PSC main to Singh Nagar ELSR (E11-788/06)	13.93	10.54	15.22	11-12-2006	30-12-06	29-3-07	-
119	Providing 250 mm dia HDPE pipe line pipe line PE 80 grade 6 kg/cm gravity pipe line from ORRs reservoir to proposed booster pump house at Scavengers colony	28.76	23.85	18.99	02.09.06	07.10.06	06.04.07	03-12-2008
120	Providing 250 mm dia CI pumping line from booster pump house to GLSR at Scavengers colony hill area.	19.05	14.63	8.70	02.09.06	07.10.06	06.04.07	30/04/08
121	Construction of RCC roof booster pump house building at Scavengers colony hill area	2.24	1.98	2.03	22.08.06	13.09.06	12.12.06	12-10-2006
122	Replacement of existing 800mm dia. PSC Main with 800mm dia. DI K9 from Khuddus Nagar to Singh Nagar (E3-760/06)	269.10	195.15	199.74	20.11.06	12.2.07	11.8.07	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
123	Providing DI pumping main from Government Hospital to Ali Baig Street on M.G. road (Reach-I)(EE3-30016/2006)	55.22	46.58	59.83	10-06-2006	3.11.2006	2.5.2007	-
124	Providing DI pumping main from ali Baig street to PR Office on M.G. road (Reach-II) (EE3-30018/2006)	55.00	46.63	59.15	10-06-2006	3.11.2006	2.5.2007	-
125	Providing DI pumping main from PR Office to Vemula Syamala Devi Street on M.G. Road (Reach-III)(EE3-30019/2006)	55.15	46.55	54.57	10-06-2006	3.11.2006	2.5.2007	-
126	Providing DI pumping main from Vemula Syamala Devi Street to Stadium water tank on M.G. road (Reach-IV)(EE3-30020/2006)	34.93	29.47	27.76	10-06-2006	3.11.2006	2.5.2007	-
127	Construction of 50 MLD capacity rapid gravity filtration plant. E6-49563/06	551.10	378.00	140.42	28.09.06	12-08-2006	05-07-2008	-
128	Construction of double pole structure including fencing to 630 KVA transformer of 8 MGD plant at Head water works.E6- 35703/06	2.54	2.49	2.49	19.06.06	15.07.06	14.10.06	22-11-06
129	Supply and delivery and erection of 10 HP monoblock pump set at Labour Colony drainage pumping station. E6-35250/06	0.89	0.89	0.88	12.06.06	24.05.06	10.08.06	14-8-06
130	Supply and delivery and erection of 10 HP monoblock pump set at MIG Colony drainage pumping station. E6-35249/06	0.89	0.89	0.16	12.06.06	24.05.06	24.08.06	18-8-06
131	Supply and delivery of sludge pump sets for HWW. Rc.E6- 63058/05	3.33	3.30	3.30	19.06.06	15.07.06	14.10.06	10-12-2006
132	Supply, Delivery and erection of 15 HP TEXMO/KIRLOSKAR pumpset for 8 MGD plant at HWW.	1.80	1.57	1.54	04-04-2007	14-04-07	13-07-07	13-08-07
133	Supply, Delivery and erection of 5 HP TEXMO/KIRLOSKAR pumpset for 5 MGD plant at HWW.	0.83	0.71	0.71	04-09-2007	20-04-07	19-06-07	18-07-07
134	Supply and delivery and fixing of Kirlaskar / IVC / UPADHAYA make sluice valves for 16MGD No.1 filtration plant at Head water works.E6- 13444/06	8.18	8.15	8.15	22.02.06	18.03.06	15.07.06	26-7-06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
135	Providing plastering 8 MGD clarifloculator and repairs to office room at HWW	2.35	1.78	1.82	07.02.06	24.02.06	23.04.06	14.04.06
136	Supply and fixing of energy meters and power factor meters at head water works	1.50	1.48	1.48	01-12-2007	02-06-2007	05-05-2007	05-04-2007
137	Providing 300mm dia. AC Distribution line main road, Vambay colony (E11-1166/2003)	7.11	7.24	1.29	28.7.03	3.9.03	2.3.04	5.2.04
138	Providing water supply in hill top areas in Devineni Nagar in Division No. 4 (EE3-56832/07)	4.00	3.92	4.00	6.3.07	20.3.07	19.6.07	14.5.07
139	Providing water supply distribution lines in various places in 53 rd Division (E3-830/06)	4.52	7.70	4.52	2.1.07	18.1.07	17.3.07	16.3.07
140	Providing 100mm AC Line to various roads in VAMBAY Colony, New RR pet.	1.99	2.00	1.99				
141	Extension of distribution lines in Indira Naik Nagar in 52nd division. (E3-629/05)	5.45	4.66	2.70	10.7.06	28.7.06	27.9.06	28.9.06
142	Providing 100mm dia. AC Distribution line to Raghunadha Rao street cross road and opposite Library street in Ramakrishnapuram 53rd Division (E3-732/2006)	1.00	1.01	1.00	25.11.06	6.12.06	5.1.07	5.1.07
143	Providing water supply distribution pipeline at High Level Reservoir level area 32 nd Division (EE3-19733/07)	1.54	1.50	1.54	25.11.06	6.12.06	5.1.07	5.1.07
144	Providing 150mm & 100mm AC line for water supply distribution to 10 th Division (EE3-20708/07)	3.72	3.74	3.64	31.3.07	26.4.07	25.7.07	24.7.07
145	Replacing of existing booster in HB Colony (Rc.E6-57555/06)	3.13	3.28	3.09	31.10.06	7.11.06	6.2.07	6.5.07
146	Proposed 20 HP pump set @ Brahmamgari Matam GLSR.	1.80	1.80	1.88	06-03-2006	13/06/06	08-08-2006	11-11-2006
147	Construction of 10 MGD Plant at Ramalingeswara Nagar. Rc.EE3-2371/98	11.41	11.40	11.41	25.11.06	6.12.06	5.1.07	5.1.07

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
148	Providing 400mm dia. AC Pipe line and making inter connections to existing 400mm, 150mm and 100mm dia. AC Distribution net work along GS Raju road from Satyanarayanapuram ELSR to ASR Raju Road (E10-808/03)	2.15	2.15	2.15	3.1.07	1.3.07	30.5.07	14.8.07
149	1500KL capacity ELSR in Kedareshwarapeta (E3-17226/07)			15.71	03-02-2007	20-4-07	19-04-08	
150	Construction of 1500 KL RCC ELSR in Kanakadurga Nagar (Prakash Nagar) in Phase-II. (E3-17231/07)			19.49	03-02-2007	30-04-07	29-04-08	-
151	Construction of Clear water sump at K L Rao HWW (E6-28605/07)	33.01	32.30	8.73	19.5.07	15.6.07	14-12-07	-
152	Providing 300mm dia. DI K9 Pipeline from NSC Bose Nagar ELSR to Kandrika Village E3-388/07)			66.56	15.06.07	13.7.07	12.4.08	-
153	Construction of 1000 KL ELSR in Taraka Rama Nagar (Madhura Nagar)			12.65				
154	Construction of 1000 KL ELSR in Pasuputhota			14.61				
155	Providing water supply arranged at hill area from four pillar E6-27316/06	19.57	19.57	19.57	3.7.06	08-05-2006	15/11/06	11-04-2006
156	Aluminium Cable for DPST at HWW	0.47	0.47	0.47	16/01/07	27/01/07	03-05-2007	15/02/07
157	Providing 80mm G.I.Pipe line to Buddavari Street in 25th division. (E6-44493/06)	0.52	0.52	0.52	20.12.06	01-12-2007	02-11-2007	03-11-2007
158	Providing 50MM GI Pipe line at Nagulmeera Darga in 33rd division Rc.E6-13391/07	0.58	0.58	0.58	4.1.07	20/02/07	19/03/07	18/04/07
159	Providing 100 MM AC lines near Ramadevi school side road, 45 th Division RCE3-856/06	0.87	0.87	0.87	15.2.07	7.3.07	6.5.07	5.5.07
160	Providing Water Supply arrangement at hill area from four pillar centre to k.kotaiah street E6-27316/06	19.57	19.57	19.57	08-05-2006	15/11/06	08-10-2006	11-04-2006
161	Providing Water Supply distribution to Kaminani Nagar, Part-II E4-32033/07	1.85	1.85	1.85	25.11.06	6.12.06	5.1.07	5.1.07
162	Providing 100MM C linme in Rajiv Sarma Nagar in 30th division	0.54	0.54	0.54	25.11.06	6.12.06	5.1.07	5.1.07
163	Providing 250 C1 Pumping Line for Booster Pumping to GLSR at Scavengers colony RCE6-48591/06	12.07	12.07	12.07	15.12.06	10.1.07	10.7.07	
164	providing Water Supply distributions line to Kamineni nagar RCEE3/e4-32034/07	1.98	1.98	1.98		31/07/07	30/09/07	24/08/07
165	Providing AC pipe line at Canal Road RCE6-11525/07	8.64	8.64	8.64	10.6.07	20/07/07	19/10/07	27/09/07

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
166	Providing 80MM GIPIPE Line to Koteti Kotaiah Street in 33rd Division E6-41754/07	1.77	1.77	1.77	2.6.07	31.7.07	30.9.07	24.8.07
167	Providing 100mm dia AC Pipe line to T.Tayaramma Street (E6-34225/06)	2.04	2.04	2.04	13.6.07	20.7.07	19.10.07	29.9.07
168	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Lorry stand) HDPE pipeline	67.25	53.36	6.45	23.11.06	04-03-2007	10-02-2007	-
169	Providing distribution system at proposed GLSR at Scavengers Colony. E6-13616/07	53.35	49.71	27.03	20/07/07	19/10/07	25/09/07	18/10/07
170	Providing DI pumping main to Gangireddula dibba (Arul Nagar) & ODA and Mythri Nagar Reservoirs from existing PSC pumping main at Veterinary colony. (EE3-30959/2007)	44.45	48.67	0.00	9.8.07	8.11.07	7.3.08	
171	Construction of 1000KL ELSR at Indira Gandhi Municipal Stadium (Balance Work). Rc.EE3-44789/2006	77.30	69.04	0.00	-	-	-	-
172	Construction of 1000KL ELSR at Indira Gandhi Municipal Stadium (Cancelled Work). Rc.EE3-44789/2006	13.00	0.00	0.00	-	-	-	-
173	Construction of 1000KL ELSR at Arul Nagar and other connected works.	38.94	0.00	0.00	-	-	-	-
174	Pumping main to the ELSR at Kedareshwarapet. (E11-787/06)	13.93	10.54	0.00	11-12-2006	30-12-06	29-3-07	--
175	Providing 400mm pumping main from existing pumping main to Arulnagar	44.45	0.00	0.00	-	-	-	-
176	Providing 300mm pumping main from existing puming main in BRP road to Gandhiji water tank. (From Brahmin Street to Fish Market reservoir)	27.20	27.11	0.00	19-02-07	03-12-2007	09-11-2007	-
177	Improvements to the distribution network including replacement of distribution lines with new pipe lines.	105.00	0.00	0.00	-	-	-	-
178	Construction of Intake well cum pump house	136.00	0.00	0.00	-	-	-	-
179	Construction of pump house	18.00	0.00	0.00	09-04-2007	-	-	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
180	Supply, delivery, erection and trial running of raw water pump sets at HWW.	75.00	0.00	0.00	-	-	-	-
181	Providing flow measurement units at Head Water Works with SCADA arrangements and other improvements.	177.71	0.00	0.00	19-06-07	-	-	-
182	Providing 100MMQ AC pipe line in Pulla rao st in 8th division E3-20711/07	1.12	1.15	1.17	31-05-2007	06-06-2007	05-08-2007	07-12-2007
183	Providing 500mm dia. DI Feeder main from Nunna Road to the newly proposed ELSR in Ajitsingh (E11-748/2006)	13.93	10.54	7.08	15.12.06	30.12.06	29.3.07	29.3.07
184	Replacement of 150MM AC Pipe line in 14th Division (EE3-103702/07)	3.23	3.11	2.93	31-01-2008	20-02-2008	19-05-2008	15-03-2008
185	Providing HDPE distribution at J D Nagar 1500KL ELSR (EE3-33512/06)	96.89	77.69	26.07	07-07-2006	29-11-2006	28-05-2007	
186	Providing 400 to 300 dia DI distribution feeder mains under p & t colony 1500 KL ELSR in patamata lanka road EE3-56734/07			11.00	24-12-2007	19-03-2008	18-09-2008	
187	Construction of pump house Dr.K.L.Rao HWW. Rc.E6-28606/07	18.00	16.57	8.08	06.9.07	22.10.07	21.4.08	31.7.08
188	Providing Clear water pump sets to 50 MLD Water Treatment Plant.	67.00						
189	Providing Transformers to 50 MLD Water Treatment Plant.	25.00						
190	Towards advertisement charges			12.98				
191	Towards consultancy charges			28.22				
	Total	3552.59	2408.42	1793.71				

COMMISSIONER

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Interconnections at Existing Head Water Works		-	-	-	-	-	-
1	Providing DI pumping mains from 900 MM dia 10 MGD pumping main at skav Bridge to Ravigari thota 1500 KL capacity ELSR at Ravigari thota CC st Part Bill) RCEE3-12380/07	98.39	75.00	72.81	19.2.07	9.4.07	9.10.07	
2	S & D of 15 H Kirloskar make pumpset to 16 MGD filter House at Head Water Works RCE6-13725/07	3.75	2.50	2.53	04-04-2007	14/04/07	13/07/07	29/05/07
3	Providing 30 HP Stand by Pipeset for booster House at Wynelipet RCE6-31393/06	3.50	2.25	2.61	07-02-2006	15/07/06	14/09/06	10-08-2006
4	S & D fixing 2 Nos of Pump Sets with a discharge at 36 LPs at Sivanagar colony RCE6-48571/06	6.75	5.25	6.11	18/09/06	20/08/06	20/01/07	19/08/07
5	Providing 200mm dia 6 Kgs HDPE line from Kedareshwara Pet ELSR to Lotus Land Mark. (E3-888/06)	3.35	3.08	1.25	31.1.07	21.2.07	20.4.07	18.9.07
6	Providing 100 MM Pipe Line and 80 MM GI Pipeline to Upparavagu hill area 25 th Division E6-37199/07	3.75	2.25	2.00	15.6.07	24/07/07	23/10/07	23/08/07
7	Providing 100MM GIPIPE Line Four Pillers centre GLSR to Nagendra Nagar E6-19182/07	2.85	0.57	1.67	8.6.07	20.7.07	19.10.07	18.10.07
8	Providing 450mm Dia DI Pipe line from 600mm dia psc pipe line at Payakapuram Police station to NSC Bose Nagar (E3-757/07)	70.00	70.00	66.68	6.12.07	15.5.07	14.11.07	9.1.08
9	Providing Water Supply distribution network with 360/355 mm Dia HDPE line at NSC Bose Nagar ELSR to Radha Nagar.(E3-283/07)	44.00	44.00	43.19	5.12.07	28.9.07	28.3.08	--
10	Providing 80 MM GI Pump line to Hill area RamalayamUppara Bhavi RCE6-34166/07	3.79	2.25	2.44	8.6.07	07-09-2007	10-08-2007	30/09/07
11	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10MGD road. (E1-44596/2007)	70.80	61.07	17.44	10.9.07	7.11.07	6.5.08	-
12	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ramalingeswara Nagar from 10MGD road to community hall junction in 14th division (E1-44592/2007)	98.88	81.73	30.74	10.9.07	7.11.07	6.5.08	-

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
13	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma Varadhi to Balaji Nagar in 15th and 16th division (E1-44593/2007)	67.80	54.43	10.02	10.9.07	7.11.07	6.5.08	-
14	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma varadhi to Balaji Nagar in 15 & 16th division. (E1-44591/2007)	98.00	82.62	19.24	20.3.07	7.11.07	6.5.08	-
15	1200mm dia. BWSP. Gravity main 8.5 km. from barrage to proposed intake well at Gunadala	1458.70	0.00	0.00	-	-	-	-
16	Collection well cum pump house for	39.52	0.00	0.00	-	-	-	-
17	350 KVA transformer at collection well site on Ryves canal bund.	13.67	0.00	0.00	-	-	-	-
18	800 mm dia DI pumping main from collection well to WTP at Gunadala – 0.75 km.	102.15	0.00	0.00	-	-	-	-
19	46 MLD rapid gravity filtration plant at Gunadala	495.20	0.00	0.00	-	-	-	-
20	Clear water reservoir for 92 MLD at new WTPs at Gunadala	30.95	0.00	0.00	-	-	-	-
21	Pump house at new WTP at Gunadala	11.65	0.00	0.00	-	-	-	-
22	Raw water pump sets for 46 MLD filtration plant (3 no.s 100HP.)	49.85	0.00	0.00	-	-	-	-
23	Clear water pump sets for 46MLD filtration plant (3 no.s 300 HP.)	110.55	0.00	0.00	-	-	-	-
24	Transformer at proposed WTP(1 no. 630 KVA.)	21.81	0.00	0.00	-	-	-	-
25	Dedicated electrical lines for collection well and proposed WTP AT Gunadala	75.00	0.00	0.00	-	-	-	-
26	Construction of box culverts for railway crossings for transmission mains.	150.00	0.00	0.00	-	-	-	-
27	Purchase and fixing of electronic -l.c.d./ digital bulk water meters for installation at all reservoirs pumping mains including for the components at head water works 800 mm dia to 250 mm dia 66 nos.	175.00	0.00	0.00	-	-	-	-
28	Replacement of Pump Sets	356.28	0.00	0.00	-	-	-	-

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
29	Providing 300mm dia. DI K9 Pipeline from NSC Bose Nagar ELSR to Kandrika Village E3-388/07)	132.50	120.14	12.48	15.06.07	13.7.07	12.4.08	-
30	Providing 400mm dia DI K9 pipe line from Gandhi Nagar to Pasuputhota ELSR (E3-308/07)	160.00	138.92	13.60	15.06.07	17.7.07	16.4.08	-
31	Providing 400mm dia DI K9 pumping main from Nuaiveedu road to proposed ELSR at Kanaka Durga Nagar (Prakash Nagar) (E3-325/2007)	20.35	17.19	0.00	8.06.07	7.7.07	6.10.07	-
32	Providing 400mm dia DI K9 pipe line from Nunna Road to Prakash Nagar ELSR (E3-	20.00	0.00	0.00	-	-	-	-
33	Providing 350mm dia AC pipe line from NSC Bose Nagar ELSR to Radha Nagar	26.00	0.00	0.00	30-6-07	-	-	-
34	Providing D.I. Pumping main under new 50 MLD Filtration plant 700mm dia to 300mm dia from Four pillars center to Sithara junction to Housing Board Reach-II.	240.00	165.54	25.88	07-02-2007	09-06-2007	09-05-2008	-
35	Providing 800 mm dia to 300 mm dia D.I pumping main from 11 MGD filtration plant to K.L.Rao HWW to four pillar center Reach-I.	170.00	118.53	11.00	07-02-2007	09-06-2007	09-05-2008	-
36	D.I. Pumping main under new filtration plant-700 to 300mm dia branch line from Sithara Junction to Chittinagar junction Reach-III.	192.00	130.09	0.00	07-02-2007	-	-	-
37	D.I. Pumping main under new filtration plant-300 mm dia branch pumping main to lorry stand tannerpeta GLSR Reach-IV.	118.00	75.34	0.00	07-02-2007	09-06-07	09-05-08	-
38	1500KL capacity ELSR in Kedareshwarapeta (E3-17226/07)	94.70	92.98	45.07	03-02-2007	20-4-07	19-04-08	
39	Construction of 1000 KL ELSR in Ramakrishnapuram (E3-17236/07)	67.57	66.10	46.02	03-02-2007	20-04-07	19-04-08	-
40	Construction of 1000 KL ELSR in Pasuputhota. E6-17237/07	72.10	70.58	26.84	13-04-2007	24-05-07	23-05-08	-
41	Construction of 1000 KL ELSR in Kandrika Village. E6-17235/07	72.10	70.58	10.43	13-04-2007	24-05-07	23-05-07	-
42	Construction of 1500 KL RCC ELSR in Kanakadurga Nagar (Prakash Nagar) in Phase-II. (E3-17231/07)	94.70	84.43	35.98	03-02-2007	30-04-07	29-04-08	-

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
43	Construction of 1000 KL ELSR in Taraka Rama Nagar (Madhura Nagar). Rc.E6-17239/07	72.10	70.91	12.31	19-05-2007	20-06-07	19-06-08	-
44	200KL Capacity Master Balancing Reservoir at Frizerpet	36.00	0.00	0.00	-	-	-	-
45	1000KL capacity ELSR in Carmel Nagar	67.57	0.00	0.00	03-02-2007	-	-	-
46	1000KL capacity GLSR in Tanner Pet	48.00	0.00	0.00	23-06-2007	-	-	-
47	1000KL capacity ELSR in Nagarjuna Nagar	67.57	70.20	0.00	31-05-2007	20-06-2007	19-06-2008	-
48	1500KL capacity ELSR in Krishna Lanka	94.70	86.93	0.00	17-03-2007	28-04-07	28-04-08	-
49	Construction of 1500KL capacity ELSR in Ranigari Thota (Balance work). Rc.E6-48864/2006.	108.78	99.84	0.00	-	-	-	-
50	200KL capacity master balancing reservoir at hill area above Masid Road	35.96	0.00	0.00	-	-	-	-
51	Providing 80MM GI Pipe line to balabhaskar nagar in 27th division E6-22198/07	3.11	2.85	2.81	8.6.07	20/07/07	19/10/07	20/09/07
52	Providing 80MM pipe line to Kotaiah st in 33rd division E6-31389/07	7.00	7.00	6.94	8.6.07	25/08/07	24/11/07	18/10/07
53	Providing 160MM To 110MM Q HDPE distribution net work 1500KL capacity ELSR at ramalingawara nagar 14th division E3-44594/07	55.91	45.64	11.25	10-09-2007	12-10-2007	10-02-2008	
54	Providing distribution net work to hill top area from gamganamma temple to padawala rao st E6-64181/06	9.00	9.00	8.57	8.6.07	25/08/07	24/11/07	18/10/07
55	Providing 300mm QD1k9 distribution pipe line for 1500kl rccElse in singh nagar E3-324/07	65.00	52.83	30.64	15.6.07	17.7.07	16.01.08	1.3.08
56	Providing 800 mm Dia DI K9 gravity main from Karnataka Building to Payakapuram Police Station along Nuzvid road E3 649/07	224.00	196.62	151.11	11.1.08	16.2.08	15.8.08	
57	Supply and erection of Kirloskar make 25 HP Motor and Pump sets 2 Nos at Kundavari Kandrika and 1 No at Srinagar Service Reservoir (E3-209/07)	8.67	8.50	2.63	5.9.07	14.5.07	13.8.07	27.2.08
58	Providing 800mm dia D1 pumping main for 11MGD FILTRATION Plant E6-31242/07	170.00	118.53	21.45	5.7.07	6.9.07	5.9.08	
59	Replacement of exiting 800mm PSC gravity main from santhi nagar junction to nunna road including budameru crossing with 800mm D1 pipe E11-760/06	269.10	195.15	37.59	20.11.06	12.2.07	11.8.07	--

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
60	Fabrication of MS pipe line for 25 hp pump sets to kundhavari kandrika NSC Bose nagar ELSR E3-80/08	1.60	1.60	1.59	5.3.08	10.3.08	9.4.08	9.4.08
61	Providing CC road to old Police Station Road from Ramakrishnaiah road to Kodandarama Ghat in 23rd division.(E4-92894/2007)	6.55	6.43	6.42	14-12-2007	01-01-2008	30-03-2008	
62	Construction of pump house and store room for accommodation clear water pump set in the premises of ELSR at NSC bosc nagar E3-518/07	5.50	5.50	5.40	29.8.07	6.9.07	5.12.07	31.1.08
63	Providing 355mm dia HDPE distribution pipe line from Kedareswarapet New ELSR to Khuddus Nagar (E3-92/08)	47.74				21.5.08	20.8.08	
64	Providing 350mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10 MGD road. (E1-44590/2007)	49.80	0.00	0.00	01-03-08	29-03-08		
65	Providing 400 to 300 dia DI distribution feeder mains under p & t colony 1500 KL ELSR in patamata lanka road EE3-56734/07	152.60	115.17		24-12-2007	19-03-2008	18-09-2008	
66	Rationalization of water supply distribution network by providing 400mm to 110mm HDPE pipelines under 1500 KL capacity Gupta Kalyanamandapam ELSR in Gayatri Nagar and SBI Colony 8 th division.	63.00						
67	Rationalization of water supply distribution network by providing 400mm to 110mm HDPE pipelines under 1500 KL capacity Gupta Kalyanamandapam ELSR in Siddardha Nagar and SBI Colony in 18 th division.	35.00						
68	Rationalization of Distribution Network under 1500 KL Capacity K.J Gupta Kalyanamandapam ELSR with 400 mm dia to 110 mm dia HDPE in Municipal Employees colony Reach 1 in 13th Division	98.00						
69	Rationalization of Distribution Network under 1500 KL Capacity K.J Gupta Kalyanamandapam ELSR with 400 mm dia to 110 mm dia HDPE in Sri Ram Nagar,Chandra Mouli Puram and Pakeer Gudem areas in 13th Division	98.00						

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
70	Rationalization of Water Supply Distribution Lines at Srinivasanagar Bank Colony area from Existing 1000 kl RCC ELSR with 160 mm to 110 mm dia HDPE Pipes in 2nd division	142.00						
71	Rationalization of Water Supply Distribution Lines at Srinivasanagar Bank Colony area from Existing 1000 kl RCC ELSR with 315 mm to 200 mm dia HDPE Pipes in 2nd division	64.00						
72	Providing Interconnection with 500 mm dia AC Pipe Line Connecting Proposed 50 MLD to Existing 36 MLD & 73 MLD Filtration Plant at Dr K.L. Rao Head Water Works.	15.00						
73	Providing CI distribution in Tanerpet hill area in 31st division.	61.06						
74	Providing CI distribution in Tanerpet hill area in 32nd division.	50.54						
75	Providing CI distribution in Tanerpet hill area in 32nd division.	54.87						
76	Providing CI distribution in Sithara hill area in 33rd division.	48.23						
77	Construction of 1500KL capacity GLSR in Tanner Pet	69.00						
78	Construction of 1500KL capacity ELSR in Ranigari Thota (Cancelled work). Rc.E6-48864/2006.	13.00						
79	200KL capacity master balancing reservoir at hill area above Masid Road (Sri lanka). Rc.EE3-29889/07	39.05						
80	Construction of 1000KL capacity ELSR in Nagarjuna Nagar.	72.10						
81	Construction of 1500KL capacity ELSR in Krishna Lanka	94.70						
82	Construction of 1000KL capacity ELSR in Mpl. Colony	70.00						
83	Providing distribution pipe line in Gangireddula Dibba Hill area (reach-I) Rc.E4-96615/07	42.23						
84	Providing distribution pipe line in Gangireddula Dibba Hill area (reach-II) Rc.E4-101459/08	39.57						

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
85	Providing distribution pipe line in Gangireddula Dibba Hill area (reach-III) Rc.E4-101455/08	31.42						
86	Providing distribution network to Srilanka Reservoir in 6th Division. Rc.E4-101460/08	24.44						
87	Providing 400 mm dia DI pumping main to Ranigarithota ELSR from 10 MGD filtration plant to Police Colony in Ramalingeswara nagar 14th division. (Rc.EE3-79079/07)	27.02						
88	“Providing 150 mm dia D.I Pumping main from 10 MGD 900 mm dia PSC at Patama Lanka Fish market Junction to Pamata and Patamata Lanka Balancing tanks”	17.28						
89	Providing 150 MM dia DI Pumping main to Sri lanka Reservoir in 6th division Rc.E4-96619/07	17.83						
90	450mm dia to 150mm dia DI pumping mains at Ramalingeswara Nagar.	8.00						
91	Towards Quality Constrol testing Charges			2.37				
92	submission of project report E6-12917/07			2.18				
	TOTAL	8047.56	2730.12	809.27				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Patamata Under Ground Drainage							
1	Protection works and site filling and diversion of sullage water to Ramalingeswara Nagar pumping station (Section-9) (E9-28610/2006)	9.92	8.86	8.97	05-06-2006	19-06-06	19-10-06	19-10-06
2	Protection work to pump cum sump house in Section 5B at New RTC colony. (E9-11867/2006)	4.02	3.33	3.32	05-06-2006	20-06-06	19-09-06	19-09-06
3	Providing 8" dia sewer line to Veersavarkar roadeast side and south side cross roads in Ayyappanagar in 10th division. (EE3-2768/2005)	2.25	2.20	2.24	17-12-2005	03-07-06	05-06-06	05-06-06
4	Providing 8" dia sewer line to Veersavarka roads in Ayyappanagar in 10th division. (EE3-57474/2005)	2.29	2.19	2.03	17-12-2005	03-07-06	05-06-06	05-06-06
5	Construction of retaining wall on canal side to Sector-5A drainage pumping station in Patamata Lanka (E9-28609/2006)	12.75	13.10	12.90	-	-	-	-
6	Providing sluice gates, ladders in intel and Grit chambers, providing sewage screen grills and providing top cover grills over inlet, screen and grit chambers and levelling of site with red earth in Sector-6 drainage pumping station at Pandaripuram. (E9-2	4.22	0.00	0.00	-	-	-	-
7	Providing sluice gates, ladders in inlet and grit chambers and providing top cover grills over inlet, screen and gril chambe to Sector-5B drainage pumping station at new RTC colony. (E9-28611/2006)	1.88	0.00	0.00	-	-	-	-
8	Providing sluice gates, ladders in inlet and grit chambers and providing top cover grills over inlet, screet and grit chambers to Sector-5A drainage pumping station at Patamatalanka. (E9-28613/2006)	2.33	0.00	0.00	-	-	-	-
9	Providing under ground drainage facilities to uncovered areas in Sector-5B i.e. under Electricity colony drainage pumping station.(EE3-37925/2006)	25.00	24.20	22.00	26-8-2006	10-10-06	04-09-07	13-04-07
10	Providing 8" dia sewer line to Karivepakuthota cross roads in Raghu Gardens in 10th division. (EE3-2764/2005)	2.19	2.15	2.15	17-12-2005	7.-3-2006	05-06-06	05-06-06
11	Providing 200mm dia sewer lines to various roads in 10th division. E1-11036/07	9.97	10.44	10.17	15-03-07	23-03-07	22-06-07	06-09-07
12	Providing 8" dia sewer line to Gurunanak Colony main road in 9th division. (EE3-2794/2005)	3.17	3.11	3.15	27-02-2006	19-4-2006	18-7-2006	15-7-2006

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
13	U.G.D. lines to Raghava Nagar road, Ramalingeswara Nagar road and veterinary hospital road.(EE3-1572/05)	4.53	3.54	3.45	21/5/05	17-06-05	16/7/05	25-07-06
14	Providing 8" dia sewer line to South side crossroads of Pandaripuram main road in 10th division. (EE3-2771/2005)	1.18	1.13	1.16	17-12-2005	03-07-06	05-06-06	05-06-06
15	Providing 8" dia sewer line to scavengers colony road and RR gardens three cross roads in division No.9.(EE3-45615/2006)	2.39	2.41	2.48	22-08-06	19-09-06	18-11-06	18-11-06
16	Supply of RCC NP3 Class pipes for providing trunk sewer main from Currency Nagar to Nagarjuna Nagar. (EE3-70581/2006)	9.50	8.79	9.68	26-12-06	19-01-07	18-05-07	18-03-07
17	Providing Non-Plog submersible pumpsets to Nagarjuna Nagar sump-cum-pump house (EE3-11018/2007)	20.35	17.24	18.41	01-05-2007	21-02-07	04-08-07	08-06-07
18	Providing UGD facilities to C.T.O. colony cross roads in 2nd division. (EE3-69595/2006)	1.95	1.90	1.71	26-12-06	13-02-07	04-12-07	19-08-07
19	Providing additional motors in Vijaya Nagar colony sump-cum-pump house.	32.00	0.00	0.00				
20	Replacement of UGD sewer line network in APIIC (Autonagar) colony in 2nd division. (EE3-31235/2007)	32.72	32.78	51.51	19-05-07	25-06-07	24-12-07	1.2.08
21	Providing under ground drainage facilities to uncovered area in Sector-5A in Patamata and Patamata Lanka area. (EE3-12311/2007)	23.63	25.00	46.56	5.10.07	22.10.07	21.1.08	
	a) Krishnalanka Under Ground Drainage Scheme EE3-29470/07							
22	i) Collection Net work, Pumping main and	428.50	434.79	458.91	12-02-2004	04-04-05	04-03-06	-
23	Sump cum Pump house							
24	ii) Pump sets	37.00	37.91	33.72	05-08-2006	10-02-06	02-02-07	15-06-07
25	Transformer (E9-13056/07)	7.50	6.50	6.46	-	-	-	-
	b) Under Ground Drainage facilities to Nagarjuna Nagar, Kamineni Nagar, Currency Nagar.							
26	i) Collection Net work, Pumping main and Sump cum Pump house	296.20	300.00	194.72	20.11.2007	20.1.2007	31-03-2007	
27	ii) Pump sets to Nagarjuna Nagar	20.46	19.85	0.00	22-12-06	20-01-07	20-04-07	15-07-2007
28	iii) Pump sets to Kamineni Nagar	20.46	20.25	17.74	22-12-06	20-01-07	15-03-07	15-07-07

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Block-VI Central areas.							
	Central Area Under Ground Drainage Scheme covering SBI Colony, Mogalarajapuram, PPC Road, VMC Colony, Tickle Road, Revenue Colony, etc.							
29	i) Collection Net Work	580.00	570.00	309.29	30.11.2006	9.01.2007	9.01.08	
30	ii) Providing Pumping Main	220.00	0.00	0.00	08-10-2007	-		
31	iii) Construction of Sump cum Pumping Station near Green Lands Hotel. (E9-23868/07)	126.00	0.00	15.18	16-07-07	-	-	-
32	iv) Pump Sets	40.00	0.00	0.00	-	-	-	-
33	Providing 6" dia SWG line near Y.V.Rao Hospital in 17th division. (EE3-2929/2006)	0.73	0.71	0.66	05-06-2006	07-11-06	09-10-06	31-10-06
34	Providing 9" dia SWG line in place of 6" dia SWG in Vishnuvardhana Rao street from Surya Electrical to Pitchaiah street in 17th division. (EE3-2930/2006)	1.16	1.16	0.98	18-4-2006	27-6-2006	26-08-06	10-12-06
35	Replacement of 6" dia SWG pipe line by 9" dia SWG pipe line to Maddulapallivari street in 21st division. (EE3-3036/2006)	1.60	1.64	1.27	05-09-2006	19-4-2006	18-05-06	08-03-06
36	Replacement of 9" dia Sewer line by 12" dia SWG line along Narasimha Rao Naidu street from Ramachandra Rao road to Tadepallivari street in 21st division. (EE3-3038/2006)	4.58	4.20	4.16	05-09-2006	06-06-06	08-05-06	30-10-2006
37	Providing 9" dia SWG pipeline in IGMS new building to M.G. road in 17th division. (EE3-31960/2006)	0.72	0.72	0.72	17-5-2006	22-5-2006	21-06-06	21-6-06
38	Providing RCC manhole frame and cover to the existing manholes in 6 th division. (EE3-3034/2006)	0.65	0.66	0.64	04-12-2006	05-05-06	06-04-06	15-9-2006
39	Providing 9" dia SWG pipeline in place of 6" dia SWG pipe line in Mullapudi Venkateswara Rao Street in 17 th division. (EE3-3114/2006)	1.47	1.44	1.45	05-09-2006	31-5-2006	30-7-2006	10-09-06
40	Providing 230mm to 500mm dia SWG sewer lines from Tickle road to Stadium road and Dornakal road to Stadium road south side (EE3-29481/2006)	46.87	41.34	41.20	10-06-2006	28-10-2006	27-4-07	
41	Providing 400mm, 450mm and 500mm dia RCC sewer line from Rajagopalachari street to Dornakal road junction and Kaleswara Rao road. (EE3-36671/06)	71.64	68.48	86.52	10-06-2006	18-12-06	17-9-07	
42	Replacement of 6" dia SWG pipe line by 9" dia SWG pipe line to Katragaddavari street in 21 st division. (EE3-3040/2006)	1.00	0.90	0.90	18-9-2006	31-10-06	31-12-06	31-12-06

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
43	Providing 6" dia SWG pipeline to Naparalla bazar and Mogalrajpuram RCM church road in 7th division. (EE3-49532/2006)	5.00	4.87	3.60	10-07-2006	20-11-06	19-3-07	16-03-07
44	Providing under ground drainage facilities to Ejjada Appala Naidustreet and cross roads in 19th division.(EE3-37487/2006)	9.56	9.29	12.80	27-7-2006	11-06-06	02-05-07	29-11-07
45	Providing 300mm dia to 400mm dia sewer lines in place of existing sewer line in Ratnamamba street from Ravi chettu center to Ch.Rajeswara Rao road and A.S.Rama Rao road junction in 7th division. (EE3-49538/06)	9.80	9.35	9.20	10-07-2006	20-11-06	19-3-07	30-08-07
46	Providing 300mm dia to 400mm dia sewer lines from Atluri Paramatma Street to Jammichettu center in Boyapati Madhava Rao street in 7th division(EE3-49536/06)	9.80	9.35	9.20	10-07-2006	20-11-06	19-3-07	21-09-07
47	Providing 300mm to 400mm dia UGD pipe line in place of 230mm dia UGD line in Boyapati Madhava Rao road from CSI church to Atluri Paramatma street junction in 7th division.(EE3-49534/06)	9.80	8.89	8.51	10-07-2006	20-11-06	19-3-07	06-08-07
48	Providing 9" dia UGD pipe line in place of 6" dia UGD line in Atluri Paramatma street, Gummadi thota street, Babu Abraham street, Pedarlavari street and Sivalayam street in 7 th division. (EE3-49533/06)	9.60	9.07	8.97	10-07-2006	20-11-06	19-3-07	21-09-07
49	Providing 6" dia sewerline to C.S.I. School road top. (EE3-2819/2005)	0.72	0.69	0.60	23/2/06	23/3/06	25/4/06	25/6/06
50	Replacement of 6" dia sewer line by 9" dia sewer line to the side of Lavanya apartments in 7th division. (EE3-2818/2005)	0.67	0.64	0.60	17/1/06	23/2/06	25/4/06	20/7/06
51	Providing 6" dia sewer line to back side of Jelly Wilson house in 7th division. (EE3-2821/2005)	0.98	0.96	0.90	17/1/06	23/2/06	25/4/06	07-10-06
52	Providing 6" dia SWG line to Pabbathi Prasad street in Kasturibaipet in 19th division.(EE3-3008/2006)	0.60	0.60	0.60	21/2/06	23/2/06	25/3/06	03-06-06
53	Replacement of old 6" dia SWG line by 9" dia SWG line from Prakasam road to J.D. Hospital road. (EE3-20202/2007)	1.55	1.55	1.48	03-05-2007	03-07-07	04-06-07	15-05-07
54	Providing 6" dia SWG line to hill area from E.P. No.148/53 to D.No.32-11-34A back side of CSI Church in 7th division. (EE3-17001/2007)	0.99	0.99	0.97	14-02-07	23-02-07	22-04-07	20-04-07

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
55	Replacement of old 6" dia SWG line by 10" dia SWG line from J.D. Hospital road to Gopala Reddy road. (EE3-20203/2007)	1.45	1.45	1.34	03-05-2007	03-07-07	04-06-07	30-05-07
56	Replacement of 6" dia Sewer line by 9" dia Sewer line to Isack Street in Woodpet.(EE3-1904/04)	1.38	1.15	1.06	25-09-04	11-03-04	17-12-04	17-12-04
57	Re-alignment of sewer lines with 150mm dia SWG pipes in Dandamudi Rajagopala Rao Indoor Stadium to Montessori college road junction.(EE3-57474/2006)	1.40	1.37	1.31	26-10-06	20-11-06	19-01-07	01-11-07
58	Providing 250mm dia SWG sewer line in Raghuram street in 13th division.(EE3-55203/2006)	8.50	8.65	6.70	28-09-06	11-02-06	01-01-07	24-02-07
59	Providing 230mm dia SW line in place of 150mm dia line in Maseed street in 17th division. (EE3-2939/2006)	4.58	4.43	3.24	25-01-06	14-03-06	13-05-06	
60	Replacement of 6" dia sewer lines by 9" dia sewer pipes in Kasturibaipet employees colony in 19th division(EE3-37484/2006)	4.26	4.36	4.29	28-06-06	26-07-06	25-10-06	25-10-06
61	Providing 9" dia SWG pipeline in place of 6" dia SWG pipe line in Mullapudi Venkateswara Rao Street in 17th division. (EE3-3114/2006)	1.47	1.44	1.40	05-09-2006	31-05-06	30-07-06	27-07-06
62	Replacement of 9" dia SWG lines with 10" SWG line at Peesapativari street and Tadepallivari street in 21st division. (EE3-65298/2006)	8.68	8.50	7.89	01-11-2007	14-09-07	13-12-07	10-12-07
63	Replacement of 9" dia SWG with 10" SWG line at Venkatratnam street, Vishnuvardhan Rao street and Madi Reddy vari street in 21st division. (EE3-65300/2006)	6.37	6.33	6.37	15-05-07	14-09-07	13-12-07	25-01-08
64	Replacement of 6" dia SWG lines to Barister street, Balaji street and Suryanarayana street in 19th division. (EE3-37482/2006)	7.85	7.74	6.38	07-07-2006	14-09-07	13-12-07	15-12-07
65	Restoration of UGD trenches and construction of steps in Ijjada Appala Naidu street, Gulammohiddin Nagar balance roads in 19th division. (E4-44177/2007)	4.29	4.18	3.70	08-08-2007	25-08-07	24-10-07	
66	Providing UGD facilities to balance roads of Ejjada Appala Naidu street hill area in 19th division. (E4-32032/2007)	6.62	6.84	6.89	24-06-07	19-07-07	18-10-07	09-03-07
67	Restoration of UGD trench in Gopala Reddy road from Kaleswara Rao road via Dornakal road to Museum road. (EE3-42994/2007)	35.25	33.36	34.14	19-08-07	28-09-07	27-12-07	

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Central Area Under Ground Drainage Scheme Part-II covering LIC Colony, Film Nagar, Jaiprakash Nagar, Christurajapuram etc., (EE9-62270/06)							
68	i) Collection Net Work	148.00	128.00	107.89	30-11-07	01-09-06	01-09-08	-
69	Providing 300mm dia D.I pumping main from jayaprakash nagar sump to main hole in collection net work E9-93096/07	9.70	10.00	0.00	17-12-07	01-03-08	30-09-08	-
70	Construction of sump cum pump house at Jayaprakash Nagar in Block 6(B) E9-17366/07	55.00	36.91	24.46	13-08-07	29-09-07	28-03-08	-
71	iv) Pump Sets	20.00	0.00	0.00	-	-	-	-
	Block – III Extended areas							
	a) Madhuranagar Under Ground Drainage Scheme							
72	i) Providing under ground drainge facility madhura nagar E9-67665/06	184.00	187.00	152.32	19.12.2006	06.02.2007	02-05-08	-
73	ii) Providing Pumping Main to Mutyalampadu Pumping Station	120.00	0.00	0.00	10.08.02007	-	-	-
74	iii) Construction of Sump cum Pumping Station in Madhura Nagar	65.00	0.00	0.00	16-07-07	-	-	-
75	iv) Pump Sets	20.00	0.00	0.00	-	-	-	-
76	Laying 6” sewer line Punnaiah House to Vadapati vari street in 42nd Division (E3-48/2006)	0.88	0.92	0.91	27.7.06	17.9.06	8.10.06	8.10.06
77	Supply and erection of Kirloskar make 50 HP mixed flow pump sets 2 Nos of Old DP Station and Kandrika Station (E3-375/06)	7.85	7.69	7.68	9.6.06	28.6.06	27.8.06	30.3.07
78	Providing 8" dia sewer line to 3rd cross road of Vanapalavari street Mutyalampadu in 46th division Rc.E3-280/2006	0.75	0.67	0.65	27.4.06	19.5.06	10.7.06	10.7.06
79	Providing 8" dia sewer line to Brahmaraju" veedhi from D.No.21-6-19 to Penumasta vari street in 46th division Rc.E3-281/2006	0.77	0.69	0.66	27.4.06	19.5.06	18.6.06	10.7.06
80	Providing 8" dia sewer line to I and Iind cross road of Vanapala vari street, Mutyalampadu in 46th division. Rc.E3-282/2006	0.84	0.77	0.76	27.4.06	19.5.06	15-7-06	10.7.06
81	Providing 8" dia sewer line to Pattabhiramaiah street from Vanapala vari street to Penumats vari street in 46th division.Rc.E3-283/2006	0.78	0.71	0.71	27.4.06	19.5.06	7.7.06	7.7.06
82	Removing 6” sewer line and providing 8” sewer line to Tirumalasettivari Street from G.S.Raju road to Tadankivari street in 47 th division.(E3-275/06)	1.95	1.95	1.95	9.6.06	15.7.06	12.9.06	12.9.06

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
83	Removal of 6" sewerline and providing 9" sewer line to Lankavari street from Donepudi vari street cross roads to 4 th cross in Bavajipet (E3-397/06)	1.00	0.95	0.85	20.5.06	16.6.06	14.7.06	14.7.06
84	Removal of 6" dia. Sewer line and providing 9" sewer line to Meesala vari street cross roads in Seethannapet 42 nd Division (E3-109/06)	1.11	1.23	1.23	27-11-06	23-12-06	22-2-07	06-01-07
85	Providing Intermediate manholes in Challapalli vari street, Potturi vari street and Tadanki vari street in Satyanarayanapuram in 47 th Division (E3-218/06)	1.81	1.67	1.67	6.3.06	19.4.06	1.6.06	1.6.06
86	Providing 9" dia. Sewer line at Donepudi vari street in 29 th Division (E11-859/04)	1.36	1.29	1.29	7.5.05	10.2.06	2.4.06	7.4.06
87	Removing of 4" dia. Sewer line and providing 8" dia. Sewer line to Thota Ratnamma street in 43rd Division (E3-790/06)	1.08	1.04	1.00	20.10.06	13.11.06	12.1.07	10.1.07
88	Providing intermediate manholes in Sumanam vari street, Ranapratap street, NRP Road and Hanuman street in 47th division (E3-627/2006)	2.20	2.20	2.10	5.10.06	8.11.06	7.1.07	24.2.07
89	Providing 8" dia. Sewer lines to Joseph street, Peter's street cross road and Elisha street in Pezzonipet in 48th Division (E3-112/07)	1.50	1.46	1.50	6.3.07	7.3.07	6.5.07	4.5.07
90	Construction of CC Drains to Alluri Appalanarayana Nagar Society and Judicial Colony and Providing steps to Errakatta (Bye-pass road) in Old RR Pet in 49th Division (E11-288/06)	13.76	13.80	12.90	6.5.06	6.6.06	5.8.06	28.10.06
	b) Ramakrishna Puram Under Ground Drainage Scheme E9-52867/07							
91	i) Collection Net Work	120.00	120.00	54.71	18-7-2007			
92	ii) Providing Pumping Main to Mutyalampadu Pumping Station							
93	iii) Construction of Sump cum Pumping Station in Ramakrishnapuram							
94	iv) Pump Sets							
	c) Ayodhya Nagar, Kedareshwarapet etc.							
95	Providing unde ground drainge facilities in ayodya nagar E9-63632/06	149.00	129.18	104.88	19.12.2006	06.02.2007	05.02.08	-
96	ii) Pump Sets	30.00	0.00	0.00	-	-	-	-
97	iii) Sump cum Pump House	50.00	0.00	0.00	16-07-07	-	-	-

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
98	Replacement of 6" dia SWG line by 8" dia SWG line in between the cross roads of Maseed street and Dasuvari street in 20th division. (E4-25808/2007)	1.75	1.75	1.77	11-04-2007	01-05-07	30-07-07	20-06-07
99	Raising of manholes in Ramalingeswara Nagar area in AE-X section. (EE3-59026/2006)	1.42	1.40	1.35	10-01-2007	17-01-07	16-03-07	08-08-07
100	Restoration of high school for mosque street to old police station road.	5.28	5.40	5.40				
101	Providing 8" sewer line to G.S.Raju Street. Rc.E3-160/07	0.80		0.75				
102	Providing RCC pipe line out let at Sewarage Treatment Plant in Ajith Singh Nagar. Rc.E11-448/06	1.63	1.67	1.68	9.6.06	28.6.06	27.8.06	2.1.07
103	Construction of compound wall on east side and north side of R.L.Nagar STP. Rc.E9-71399/06	2.00		0.00				
104	Laying Branch Sewer Line in Ambedkar Nagar. Rc.E9-53431/04	2.50	2.50	0.90				
105	Providing UGD facilities to unserved area in Sector-5B block electricity Colony.	12.00	12.00	10.68				
106	Replacement of 6"Q SWA Line by 10"Q SWA lin in 19th division EE3-3742/06	8.00	8.00	7.85				
107	Restoration of UGD tranches in film nagar lic colony, IIT main road E9-43023/07	8.00	8.00	7.77				
108	Supply & erection of 2no Bohp pump set, pannel board at mutyalampadu E3-924/06	4.20	4.20	4.07				
109	Providing UGD Collection net work treasury colony	9.00	9.00	8.78				
110	Towards Replacement of Damaged Ugd line and manholes in 17th division (E1-56645/07)	3.50	3.50	3.46				
111	Replacement of 6" UGD pipe to 8" UGD pipe in 19th division (EE3-103704/08)	1.99	1.94	1.97	31-01-2008	20-02-2008	19-04-2008	27-03-2008
112	Restoration of UGD tranches Siddhardha Nagar, SBI Colony (E9-45024/07)	8.00	8.00	7.89				
113	Providing UGD facilities in Ranigari Thotha chalachani nagar sector-8 (E9-70611/06)			46.92				
114	Providing Replacement of 10" SWG pipe line in 20th division EE3-77097/07	3.60	3.50	3.23				
115	Providing collection of net work and construction of pump station in Zone I E9-10670/08			8.00				

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
116	Providing 300mm dia D.I pumping main from jayaprakash nagar sump to main hole in collection net work E9-93096/07	9.70	10.00	5.07	17-12-07	01-03-08	30-09-08	
117	Supply and erection of 125 KVA Generator to krishna lanka pump station E9-44099/07	9.85	10.21	10.26	18-12-07	28-01-08	22-03-08	
118	Providing net work pumping station Zone-IV. Rc.E9-106704/08	586.00	590.23	59.00	13-02-08	21-03-08	20-03-09	
119	Supply and delivery and construction of AC sheet shed to K.Lanka UGD Pumping station E9-87240/07	2.01	1.97	1.90	10-12-07	03-01-08	10-02-08	
120	Providing D.I. Pumping Main from from Ayodhya Nagar drainage Pumping station to Manhole in Ramakrishna Puram Collection network	30.00						
121	Providing Centrifugal Pump Sets to I-Town U.G.D Scheme.	200.00						
122	Providing D.I. Pumping Mains to I-Town U.G.D Scheme.	500.00						
123	Providing Centrifugal Pump Sets to Madhura Nagar drainagar pumping station.	30.00						
124	Providing Collection Net work and Pumping station in Zone - V, One Town covering Market area. (Package-4)	622.00						
125	Construction of 40 MLD S.T.P. at Jakkam Pudi for I-Town U.G.D Scheme	1000.00						
126	Providing Collection Net work and Pumping station in Zone - II, Karakatta Area. (Package-2)	280.00	245.22	0.00	10-02-08	21-03-08	20-03-09	
127	Consultancy Charges			49.70				
128	AP Transco Charges			5.90				
129	Advertisement Charges			45.60				
	Total	6617.52	3395.59	2298.59				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.7.43 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Collection Network in Chalasani Nagar. Rc.E9-70611/2006	481.10	481.10		13-08-2007	15-03-2008	31-12-2008	-
2	Providing 600mm dia DI K9 pumping main in Sector-8 & Police Colony to S.T.P.R.L.Nagar. E9-16415/2005.	185.00	186.49	147.46	20-08-2006	20-09-06	19-03-07	15-06-07
3	Providing Pumpsets & Transformer to Chalasani Nagar Pumping Stations (Sector-8)	40.00	-		-	-	-	-
4	Construction of compound wall at Sector-5B in New RTC Colony	3.00	3.00	2.90	24-6-07	07-01-2007	30-9-07	25-9-07
5	Manufacturing and Supply and Delivery fixing of M.S.Gates and Screen inlet chamber, Grit chamber of the Krishnalanka Pump cum Sumphouse (E9-33047/07)	2.50	2.26	2.25	24-6-07	07-01-2007	30-9-07	25-9-07
6	Construction of Compound wall to Krishna lanka Drinage pumping station in sector7	5.80	5.15	5.10	08-12-2007	22-8-07	21-10-07	18-10-07
7	Replacement of 9 " Q.S.W.G lines with 10" SWG line at peesapati vari street and tadepally vari street in 21 st Division RCE4/65298/06	9.00	8.65	8.65	08-12-2007	22-8-07	21-10-07	18-10-07
8	Restoration of UGD Trenches in 22nd Division Krishnalanka. (E9-38655/07)	10.20	10.18	10.16	24-6-07	07-01-2007	30-9-07	25-9-07
9	Construction of inlet chamber scree grit chalasai magar sector -8 E9-25499/07	178.00	175.00	17.50	01-12-07	27-12-2007	26-12-2008	
10	AP Transco Charges			1.34				
	Total	914.60	871.83	195.36				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.9.49 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Construction of 40 MLD Sewage Treatment Plant at Singh Nagar	949.00	0.00	0.00	-	-	-	-
2	Construction of compound wall to treatment plant in A.S.nagar in 56 th Division RCE11-313/07	27.00	27.00	26.10	09-08-2007	26-9-07	25-11-07	20-11-07
3	Replacement of Drainage outlet RCC pipes at sewerage Treatment Plant Ajith Singh Nagar. (E3-750/06)	1.50	1.50	1.50	15/10/2007	23-11-07	25-12-07	18-12-07
	Total	977.50	28.50	27.60				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.19.85 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Providing UGD facilities at Kedareshwarapet & Khuddus Nagar	42.58	-	0.00	-	-	-	-
2	Providing 300mm and 400mm Sewerline s in place of existing sewerlines from Raavichettu centre to Ch.Rajeswara rao road in 7th Division (EE3-49538/06)	6.30	6.30	6.26	30-9-07	15-10-07	14-11-07	24-11-07
3	Sewer line collection net work in Devi Nagar block 3D E9-45789/07	286.00	288.00	60.29	11-01-2008	25-01-08	24-01-09	
4	Providing UGD net work connection in gunadala veterinary colony E9-46736/07	726.50	681.33	89.94	01-11-07	13-12-07	12-12-07	
5	Collection net work and pumping station in zone-I zone-III Bhavani puram area (E9-106699/08)	996.00	1005.00	122.25	14-03-2008	21-03-08	20-09-09	
6	Providing Branch and lateral Sewer lines for UGD scheme at Kedareshwarapeta E9-100642/08	45.50	45.53	30.47	18-01-08	01-03-08	30-09-08	
7	Providing D.I. Pumping Main from from H.B.Colony draiange Pumping station to S.T.P at Jakkampudi.	300.00						

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.19.85 Cr.)

8	Providing Centrifugal Pump Sets to H.B.Colony drainage pumping station.	70.00						
9	Providing Sewer Line Network at Khudush Nagar (Rc.E9-23863/07)	48.00						
10	Providing Centrifugal Pump Sets to Devi Nagar drainage pumping station.	40.00						
11	Providing Centrifugal Pump Sets to Veterinary colony drainage pumping station.	70.00						
	Total	2630.88	2026.16	309.21				

28.16

20.76

COMMISSIONER

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Construction of Out Fall Drain on either side of Asramam road from NH - 9 to Teachers Colony Road (7-b) (from ch: 0.00 to ch: 490.00)	37.20	0.00	0.00		-	-	-
2	Construction of Out Fall Drain on either side of Asramam road from NH - 9 to Teachers Colony Road (7-a) (from ch: 0.00 to ch:490.00)	30.10	25.90	0.00	08-02-07	21-09-07	20-01-08	-
3	Storm Water Drains from Bye-Pass road to Kabela Road (Ekalavya Nagar main road) (from ch: 0.00 to ch: 979.00) Rc.E6-11092/2007	95.34	98.96	0.00	01-05-07	03-01-07	28-02-07	-
4	Strom Water Drains at Crombay Road from NH- 9 to Sivalayam Street. (From CH: 0.00 to CH:730)	101.02	0.00	0.00		-	-	-
5	Providing Strom Water Drains at Crombay Road from NH- 9 to Sivalayam Street. (from ch: 0.00 to ch:675) Rc.E6-11081/07	58.40	58.00	50.81	01-05-07	02-12-07	08-11-07	20/12/07
6	Construction Of Outfall Drain at Kalyana Mandapam Road junction to Bye-Pass Road. Rc.E6-11203/07	90.43	91.34	81.95	01-05-07	03-01-07	03-11-08	18/01/08
7	Construction of Out Fall Drain at Kalyana Mandapam Road from HB Colony to Crombay Road. (9-a)	35.50	16.24	0.00	01-05-07	02-08-07	08-07-07	-
8	Construction of Out Fall Drain at Kalyana Mandapam Road from HB Colony to Crombay Road. (9-b)	23.64	15.98	0.00	01-05-07	02-08-07	08-07-07	-
9	Construction of Out Fall Drain at Kalyanamandapam Road from HB Colony to Crombay Road. (9-c)	18.21	0.00	0.00		-	-	-
10	Construction of Out Fall Drain at Kalyanamandapam Road from HB Colony to Crombay Road. (9-d)	38.38	0.00	0.00		-	-	-
11	Construction of Out Fall Drain from K.L. Rao Nagar to Budameru Culvert near Milk Project along Railway Yard area (reach-1 and 2).	196.20	0.00	0.00		-	-	-

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
12	Providing Storm Water Drains at Sivalayam street to Bye-pass road.(From CH: 675.00 to CH: 1425.00) Rc.E6-11090/07	67.75	0.00	0.00		-	-	-
13	Construction of outfall drain from Urmila Subbarao Nagar culvert to Budameru. E6-11196/07	91.40	0.00	0.00		-	-	-
14	Construction of box culvert across Bye-pass road at Urmila Subbarao Nagar and outfall drain from Sivalayam street to Bye-pass road along Crombay road (East side) in 28th division	98.06	93.34	0.00	08-10-07	23/10/07	22/10/08	-
15	Construction of outfall drain from Nagamma Satram to Milk project culvert along K.T road in 30th division. E6-31031/07	58.86	0.00	0.00		-	-	-
16	Construction of outfall drain from Isak street culvert to Deenadayal nagar outfall drain along Scavengers colony. (E6-47510/07)	31.20	30.19	31.92	09-04-07	12-11-07	06-10-08	-
17	Providing CC drains to Suphala Building road from NH-9 to PRK building road in 28th division. E6-54292/06	8.58	8.54	8.58	11-10-06	27-11-06	26-03-07	26-05-07
18	Providing side drains to Bajibaba Mandiram road from NH-9 to PRK building road in 28th division. Rc.E6-30898/06	7.56	7.67	7.81	14-08-06	20-09-06	20-01-07	04-08-2007
19	Providing side drains and Quarry Rubbish filling to 1st cross road in between Maszid road and Nethagi Public School road in Police Colony, 28th division	2.99	2.97	0.00	20-03-07	14-04-07	13-07-07	18/09/07
20	Providing CC drain to 2nd cross road in Teachers colony in 28th division.	1.96	2.03	2.05	04-03-07	25-04-07	24-07-07	19/10/07
21	Providing CC drains to 2nd main road in Teachers Colony at 28th division	2.00	2.02	2.03	20-03-07	14-04-07	13-07-07	19/10/07

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
22	Providing side drains and quarry rubbish road to Nethaji Public school side road and cross roads in 28th division. Rc.E6-29268/07.	6.94	6.79	6.51	24-05-07	18-06-07	17-09-07	-
23	Construction of C.C drains to Andamani Brahmaiah st. and Jonnavithulavari st.(from Goreela Doddi to K. Ramulu st.) in 26th division.Rc.E6-35666/07	4.00	3.99	3.91	07-05-07	28-07-07	27-10-07	14/11/07
24	Construction of C.C drains to Thullurivari st. west side from N.H.9 to Goreela Doddi in 26th division.E6-35663/07	3.70	3.69	3.79	07-05-07	28-07-07	27-10-07	19/11/07
25	Providing 12" C.C. drain from Cheruvu Centre to Vibhu Sweets along Ambedkar road in 29th division.E6-36474/07	3.92	3.84	0.00	08-02-07	09-05-07	12-04-07	16/12/07
26	Construction of C.C drains to Tpresident st. East side 1st bit from N.H.9 and cross road inbetween President st. and Maszid st. in 27th division.E6-36320/07	2.18	2.08	2.09	08-02-07	30-08-07	29-11-07	-
27	Construction of C.C drains to Rangoon Saheb st. and cross road from Rangoon Saheb st. to Nabe Saheb st. in 27th division..E6-36319/07	3.10	3.12	2.72	08-02-07	11-01-07	08-12-07	-
28	Providing C.C drains to Post office road, cross roads in between Sanjay Gandhi colony road and R.K.Public school south side in 26th division Rc.E6-34492/07	3.89	4.23	4.36	08-02-07	22/09/07	21/1/05	27/2/08
29	Providing C.C drains to R.K.Public school north side cross roads and Jamaiah street cross roads in 26th division Rc.E6-34493/07	9.00	8.73	3.03	08-02-07	13/09/07	18/1/08	-
30	Construction of 18" size and 12" size cc drains from Guptha center to Kanyaka parameswari Kalyanamandapam	3.80	3.67	0.00	08-10-07	09-05-07	04-012-07	-

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
31	Construction of outfall drains to Church Road, Water Tank Road and Main Road in H.B.Colony in 28 th division.	38.64	37.53	0.00	25-09-07	11-05-07	05-04-08	-
32	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards eluru canal – 1) (ch: 0.00 – 710.00 m) Rc.E11-1/2007.	171.00	172.00	0.00	20/6/07	07-11-07	10-10-07	
33	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 1) Rc.E11-9/2007.			25.00				
34	Construction of outfall drain on either side of Satyanarayanapuram Railway Track (towards Eluru canal – 3) (ch: 0.00 – 260.00 m) Rc.E11-10/2007	38.10	39.25	25.17	03-01-07	25-3-07	30-9-07	23.2.08
35	Construction of outfall drain from on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 2) Rc.E11-11/2007.			25.00				
36	Construction of outfall drain from Bio – Methanation plant to Budameru (East reach) Rc.E11-12/2007.	445.74	0.00	0.00				
37	Construction of outfall drain from Bio-Methanation plant to Budameru. (West Reach) Rc.E11-13/2007.	61.43	0.00	0.00				
38	Construction of outfall drain from Pipula Road to Budameru. Rc.E11-14/2007.	124.02	0.00	0.00				
39	Construction Of Outfall Drain from old Rajarajeswaripet Beeruvala company to Budameru. Rc.E11-15/2007.	122.58	115.07	0.00	20-03-2007	16.2.08	15.2.09	-
40	Construction of CC drain beside Venkeswara Theatre (east side) from M.G. road to Bandar canal (Reach-II) (EE3-2904/2006)	14.12	11.77	11.72	03-01-06	18-03-06	16-05-06	15-03-07

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
41	Construction of CC drain in VMC guest house from M.G. road to canal (Reach-I) (EE3-2903/2006)	13.10	8.16	4.96	03-01-06	18-03-06	16-05-06	03-10-2007
42	Construction of CC drain on south side of M.G. road from VMC guest house to Veterinary Hospital road (Reach-II South side) (EE3-2896/2006)	49.98	44.00	16.90	03-01-06	14-03-06	13-07-06	08-01-2007
43	Construction of CC drain on north side of M.G. road from V.M.C. guest house to Veterinary Hospital road (Reach-II, north side)(EE3-2897/2006)	49.72	41.80	37.65	03-01-06	14-03-06	13-07-06	30-08-07
44	Construction of CC drain on south side of M.G. road from Veterinary Hospital road to nandamuri main road (Reach-III south side)(EE3-2898/2006)	48.21	34.71	35.76	03-01-06	14-03-06	13-07-06	06-01-2007
45	Construction of CC drain on South side of M.G. road from Nandamuri road to Benz circle (Reach-III, north side) (EE3-2899/2006)	44.77	34.26	45.03	03-01-06	18-03-07	16-07-06	20-09-07
46	Construction of CC drain on north side of M.G. road from Veterinary Hospital road to Khandhari Hotel road (Reach-III, north side) (EE3-2900/2006)	49.91	37.39	25.58	03-01-06	18-03-07	16-07-06	08-01-2007
47	Construction of CC drain on north side of M.G. road from Khandhari hotel road to Benz circle (Reach-III, north side) (EE3-2901/2006)	47.12	32.52	36.81	03-01-06	18-03-07	16-07-06	15-08-07
48	Construction of CC drain on east side of Adhikar Hotel road from M.G. road to Pakeergudem booster (Reach-III, east side) (EE3-2902/2006)	56.20	48.09	52.35	15-03-07	20-04-07	19-08-07	-
49	Construction of CC drain on south side of M.G. road from Police Control room to V.M.C. guest house (Reach-I, south side) (EE3-2892/2006)	64.55	58.00	0.00	23-07-07	29-08-07	31-12-07	-

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
50	Construction of CC drain on western side of Patel road from M.G. road to Bandar canal in 10th division. (EE3-17629/2007)	50.23	47.88	40.32	15-03-07	20-04-07	19-07-07	-
51	Construction of CC drain to eastern side of Patel road from M.G. road to bandar canal (EE3-17630/2007)	50.23	47.88	45.28	15-03-07	20-04-07	19-07-07	-
52	Providing CC drain to the western side of donka road (Andhra Jyothi road) from M.G. road to opposite J.D. Nagar connecting road. (EE3-31217/2007)	31.77	30.14	0.00	07-12-08	04-01-08	03-05-08	-
53	Providing CC drain to the western side of donka road (Andhra Jyothi road) from opposite J.D. Nagar connecting road to Bandar canal. (EE3-31218/2007)	32.96	30.42	18.38	07-12-08	04-01-08	03-05-08	-
54	Construction of CC drain to Donka road (Andhra Jyothi road) east side from M.G. road to J.D.Nagar connecting road in 11th division. (EE3-31219/2007)	31.77	30.14	0.00	07-12-08	04-01-08	03-05-08	-
55	Providing CC drain to the eastern side of donka road (Andhra Jyothi road) from J.D.Nagar connecting road to Bandar Canal. (EE3-31215/2007)	32.96	0.00	0.00	07-12-08	04-01-08	03-05-08	-
56	Providing footpaths on outfall drain in Eluru road south side from Old bus stand to Vijaya Talkies center (Karl Marx road)(EE3-31224/2007)	50.30	0.00	0.00	-	-	-	-
57	Providing footpaths on outfall drain in Eluru road north side from Old bus stand to Vijaya Talkies center (Karl Marx road) (EE3-29650/2007)	51.32	45.00	0.00	05-10-07	08-11-07	07-05-08	-
58	Providing footpath on outfall drain in Karl marx road North side from Vijaya Talkies junction to Chuttugunta Junction. (EE3-31220/2007)	40.20	0.00	0.00	-	-	-	-

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
59	Providing footpath on outfall drain in Karl marx road South side from old bus stand to Vijaya Talkies Junction to Chuttugunta Junction. (EE3-31225/2007)	40.38	0.00	0.00	-	-	-	-
60	Constructin of CC drain to north side of Eluru road from Padavalarevu center to Ramavarappadu ring in 1st division. (EE3-17605/2007)	49.98	47.71	0.00	15-10-2007	07-12-2007	06-03-2008	-
61	Constructin of CC drain to south side of Eluru road from Padavalarevu center to Ramavarappadu ring in 1st division. (EE3-17603/2007)	52.52	49.52	0.00	26-12-2007	04-01-2008	03-04-2008	-
62	Construction of CC drain to Chandra Rajeswara Rao road from Nimmathota center to A.S. Rama Rao road (both sides) (E1-17618/2007)	16.63	16.52	12.67	24-03-07	20-04-07	15-07-07	20-09-07
63	Construction of CC drain to Chandra Rajeswara Rao road west side from Nimmathota center to existing drain and repairs to the existing outfall drain. (EE3-17634/2007)	13.96	13.80	11.17	24-03-07	20-04-07	15-07-07	19-07-07
64	Construction CC drain to Chandra Rajeswara Rao road from Sikhamani Center to A.S. Rama Rao road and balance bit opposite water tank. (EE3-17610/2007)	14.35	15.00	10.90	24-03-07	20-04-07	15-07-07	07-10-2007
65	Construction of outfall drain from Currency Nagar 60' road to Prasadampadu culvert. (EE3-10269/2006)	136.80	0.00	0.00	-	-	-	-
66	Construction of outfall drain from Pantakalava road to Mahanadu road. (EE3-10271/2006)	214.97	212.82	61.63	25-01-08	28-02-08	27-02-09	-
67	Construction of outfall drain from Mahanadu road to Currency Nagar 60' road.(EE3-10273/2006)	135.00	125.43	9.34	03-03-08	21-03-08	22-03-09	-
68	Construction of outfall drain from Autonagar STP to Prasadampadu culvert. Rc.EE3-10267/07	441.10	443.67	170.86	27-01-07	03-06-07	08-05-08	

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
69	Construction of 9” and 18” CC Drains to Pasuputhota 2 nd cross road in 45 th Division (E3-639/06)	3.00	3.00	2.70	27-01-07	03-06-07	08-05-08	
70	Reconstruction of Damaged drains in Veeraiah st. (15 CC Drains) 3 rd Cross Road 35th Div RCE6-25929/07	1.35	1.35	0.00	27-01-07	03-06-07	08-05-08	
71	Construction of CC.Drain in Karl Marks Road in Road widening portion from sira departmental stores to DBRK street North Side RCEE3/012871/07	4.34	4.29	3.76	22-01-07	13-02-07	12-05-07	19-08-2007
72	Repairs to drains in srinivasa nagar Bank colony in 2 nd Dvn. RCEE-111-e1/027497/07	3.80	3.81	3.90	07-04-07	27-04-07	27-04-07	16-09-2007
73	Providing Side drains and quarry Rubbish filling to I st cross road to nethaji public school road in milk colony in 28 th Dvn RCE6-11780/07	3.00	3.00	3.07	27-01-07	03-06-07	08-05-08	
74	Construction of Outfall Drain along with Venkateswara fuondary from from NH-9 to Apna Bazar Road, E6-24584/07	32.12	14.00	13.93	27-01-07	03-06-07	08-05-08	
75	Restoration of UGD trench in gopala reddy road from kaleswara rao road (via) dornakal road to musium road Rc.EE3/42994/07	35.25	33.36	34.13	20-08-2007	28-09-2007	27-12-2007	20-03-2008
76	Construction of CC drains to cross roads no 1&2 in city central colony in 17th division EE3-20381/07	14.78	13.23	11.61	04-08-2007	03-10-2007	02-01-2008	
77	Construction of CC Drains at lambadi pet 30th division E6-34904/07	1.10	1.10	1.05	04-08-2007	03-10-2007	02-01-2008	
78	construction of out fall drain from NH 9 to appana bazar road	5.60	5.60	5.60	04-08-2007	03-10-2007	02-01-2008	
79	Construction of CC drain to north side of eluru road in 1st division EE 56173/07	49.98	47.71	44.33	15-10-2007	07-12-2007	06-03-2008	

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
80	Providing CC drains to MG Road on south side from bandar lakulu to police control room EE3-57361/07	45.31	39.52	24.20	07-11-2007	13-11-2007	12-02-2008	
81	Providing side drains to subbaiah road to gunturi vari st in 28th division E6-34435/07	1.75	1.75	1.73	07-11-2007	13-11-2007	12-02-2008	
82	Providing CC drain to MG road on south side from Guest house to bandar rocks EE2-57363/07	35.04	32.68	28.17	07-11-2007	13-11-2007	12-02-2008	
83	Construction of CC Drain to Tikkile road in 13th division (EE3-80354/07)	16.43	16.02	16.17	15-12-2007	04-01-2008	03-05-2008	
84	Construction of CC Drain from Mothertherisa Junction to Syam Nagar junction in 13 Division (EE3-102455/08)	9.15	9.30	6.87		20-02-08		
85	Construction of CC Culvent and drains at samvida vidyapeetha Tikkile Road in 13th Division (EE3-E4-102457/08)	4.85	4.94	2.62		20-02-08		
86	Construction of CC Drain from Mothertherisa Junction to Syam Nagar junction in 13 Division (EE3-102455/08)	9.15	9.30	6.87		20-02-08		
87	Construction of CC Culvent and drains at samvida vidyapeetha Tikkile Road in 13th Division (EE3-E4-10245/08)	4.85	4.94	2.62		20-02-08		
88	Constraction of 12inch CC drains to Jonavithula vari st in 26th division E6-18157/07	5.60	5.72	4.99	2.8.2007	29.8.07	28.12.07	30.1.08
89	Construction of drains on either side from NH 9 to teachers colony E6-11202/07	30.10	25.97	8.73	5.8.07	21.9.07	20.01.08	30.7.08
90	Providing CC drain to Karl Marx Road on South side from Gunadala Vanthana Center to Ramavarappadu Ring road. (EE3 79039/2007)	52.32	49.40	18.26	07-12-2007	04-01-2008	03-05-2008	
91	Providing CC drains to M.G.Road on North side from Benz Circle to NTR Circle, patamata. (Rc.E4-55756/07	18.82						

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
92	Providing Foot paths to South side of M.G.Road from Municipal Guest House to Veterinary Hospital Junction. (Rc.E1-94831/07	31.00						
93	Providing Foot paths to South side of M.G.Road from Veterinary Hospital Junction to Benz Circle. (Rc.E1-94832/07	41.80						
94	Towards consultancy and advertisement charges			25.80				
	Total	4522.42	2693.79	1205.16	-	-	-	-

COMMISSIONER

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Providing Bus Rapid Transit System in Vijayawada City.	12266.65	-	0.00	20-07-07	-	-	-
2	Shifting charges for existing 3nos distribution transforms and connected HT/LT LINES E3-45/08	4.50	4.50	4.23				
3	Construction of out fall drains on either side of sn puram railway track E11-9/07	267.00	260.05	121.11	29.11.07	7.12.07	6.3.09	--
4	Construction of out fall drain on either side of satyanarayan puram railway track E11-11/07	259.85	254.74	36.72	29.11.2007	7.12.07	6.3.09	--
5	Construction of four lane bridge across Eluru Canal in Seethannapet, Vijayawada City (Rc.EE6/96603/07)	866.00	824.00		31-12-07	27-03-08	26-09-09	
6	Construction of four lane bridge across Ryves Canal near Madhuranagar Railway gate,Vijayawada City (Rc.EE6/96601/07)	1600.00			31-12-07			
7	Consultancy charges for implementation of BRTS E9-34735/07			12.90				
	Total	15264.00	1343.29	174.96				

COMMISSIONER

ANNEXURE-I

PROJECT FOR FORMATION OF INNER RING ROAD (IRR) - 74.24 CR.

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Project for formation of Inner Ring Road (IRR) connecting NH9 & NH5 in between the Fly overs at Milk Project and Ramavarappadu to a length of 10 Kms. with necessary ROBs at Gunadala and Ramavarappadu in Vijayawada City.	7424.00	0.00	0.00	-	-	-	-
	Total	7424.00	0.00	0.00				

**VICE-CHAIRMAN
VGTM-UDA**