

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Providing 100mm dia AC pipe line to Fishermen ghat in Vidyadharapuram	0.69	0.70	0.62	18.01.06	18.02.06	16.04.06	30.4.06
2	Providing 80mm dia GI pipe line from Nagarjuna street to Masjid road along Karakatta north	1.22	1.22	1.22	18.03.06	27.04.06	10.06.06	16.05.06
3	Replacement of RCC pipe line with 250mm AC pipe line at HB old tank road in Bhavanipuram	2.72	2.43	2.43	22.11.05	14.12.05	20.04.06	16.06.06
4	Providing 200 mm dia HDPE PIPE LINE FOR Ramarajya Nagar GLSR. Rc. E6-51409/05	1.00	0.96	0.92	20.1.06	15.02.06	14.04.06	27.7.06
5	Providing 100 mm Q AC pipe line to Repakulavari Street in 28 th division. E6-38124/06	0.53	0.52	0.51	12.7.06	12.07.06	11.08.06	10.8.06
6	Providing 100mm dia AC pipe line to cross roads of Harizanawada in Bhavanipuram. Rc.E6- 58063/05	2.82	2.88	1.69	18.03.06	27.04.06	26.06.06	6.7.06
7	Providing 100mm AC pipeline to Jojinagar road in Bhavanipuram. E6-22013/06	0.98	1.00	0.93	04.04.06	25.04.06	24.06.06	21.06.06
8	Providing pumping main for the distribution net work proposed on hill top area along contour line (AC pipe line) from 4 pillar center to Kotteti Kotaiah street at Bhavanipuram. E6- 21581/06	14.00	14.00	13.13	07.05.06	27.07.06	26.11.06	20-3-07
9	Providing and extension of distribution net work for existing/ proposed ELSR & GLSRs in Bhavanipuram Opp. HWW GI pipe line	20.00	20.00	19.57	07.05.06	27.07.06	26.11.06	27-10-06
10	Providing 80 mm G.I. pipe line from Ambedkar road to Makka Maszid road Rc.E6-34227/06	0.61	0.51	0.61	10.08.06	11.09.06	10.11.06	11-06-2006
11	Providing 100mm, 50mm GI pipe line at Nehru Konda hill area in 33 rd division. Rc.E6- 14152/06	9.86	9.43	6.32	22.02.06	06.04.06	05.09.06	14.6.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
12	Providing 100mm AC pipeline at Cotton factory street and corss roads in Kothapet. E6-16124/06	1.37	1.39	0.77	02.05.06	25.05.06	24.08.06	11-10-2006
13	Providing and extension of distribution net work for existing ELSR at Tarapet (HDPE pipeline)	32.99	27.78	9.50	02.09.06	07.10.06	06.04.07	31/03/08
14	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Priyadharshini Colony) HDPE pipeline	45.27	38.70	18.72	02.09.06	07.10.06	06.04.07	31/03/08
15	Providing 125mm dia GI pipe line and inter connection from Ambedkar Booster pump house to Kamsalipet distribution line at Nizam gate junction	0.89	0.89	0.89	22.03.06	24.03.06	24.04.06	02.04.06
16	Providing 100mm AC pipeline to Kotamission road in 29 th division E6-12644/06	0.84	0.88	0.85	22.02.06	13.03.06	12.05.06	07-06-2006
17	Providing 100 mm A C pipe line to Brahmaiah colony E6-13698/06	0.94	0.98	0.97	25.02.06	25.03.06	24.05.06	15.7.06
18	Providing 80mm and 50mm G.I. Pipe line at Tunnel side in 32th Div. E6-28568/06	1.54	1.55	1.58	19.06.06	15.07.06	14.10.06	24.7.06
19	Providing 80mm G.I. Pipe line at Brahmamgari Mattam Reservoir hill area 32th Div. E6- 39100/06	1.16	1.04	1.16	10.08.06	11.09.06	10.11.06	11-08-2006
20	Providing AC pipeline to the road back side of Rakesh Public school in K.L.Rao Nagar	0.54	0.54	0.55	18.01.06	18.02.06	16.04.06	13.04.06
21	Providing 100mm dia AC pipeline in south side of Ambedkar nagar. E6-28179/06	0.99	0.96	0.99	08.05.06	26.05.06	15.07.06	15-11-06
22	Providing 50mm dia and 40mm dia GI pipe line to south side of Kondravari street	0.49	0.47	0.49	22.04.06	06.05.06	05.06.06	06-06-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
23	Providing interconnections from nearly laid 200mm dia CI D/F distribution line to existing CI and GI piep lines at Sivakoti Narasimhachary GLSR in 34 th division. Rc.E6- 15456/06	2.03	1.86	1.89	18.03.06	27.04.06	26.06.06	17.8.06
24	Supply and erection of 15 HP stand by pump set for Booster house at Gollapalem gattu. E6- 31389/06	1.21	1.19	1.19	19.06.06	15.07.06	14.10.06	14-9-06
25	Improvement of Water Supply in Bhimanavaripet in 30 th Division.	1.64	1.67	1.71	24-04-07	18-05-07	17-07-07	30-06-07
26	Providing 100 mm dia AC pipe line to RCM Church road Bavajipet in 43 rd division E3-652/05	0.88	0.78	0.62	4.5.06	17.8.06	16.10.06	1.10.06
27	Providing 100mm dia A.C.Pipe line in Koduruvari Street. Rc.E3-111/2006	1.00	0.83	0.86	10.4.06	8.5.06	7.6.06	2.6.06
28	Providing 100mm dia AC line in between 4 th cross road and 5 th cross road in Bavajipet in 43 rd dvn.Rc.E3-653/05	1.60	1.41	1.15	24.4.06	15.7.06	14.9.06	13.9.06
29	Providing 100mm dia AC distribution line in Internal road of Bhanunagar in 44 th Division Rc.E3-356/2006	0.78	0.70	0.71	21.7.06	11.9.06	10.10.06	8.10.06
30	Providing 150mm dia AC pipe line from Rajivnagar existing Trunk main to Sundaraiahnagar Rc.E3-633/05	1.33	1.11	0.65	9.5.06	9.5.06	8.6.06	7.6.06
31	Extension of 100mm dia. AC Distribuion pipe line of Donka road at Santhi Nagar and 2 nd cross road in 51 st Division (E3-416/06)	1.25	1.10	1.14	23.6.06	15.7.06	14.9.06	9.9.06
32	Providing 100mm dia AC distribution pipe line to II line to Old Rajivnagar in 58 th Division Rc.E3-350/2006	0.52	0.45	0.38	14.8.06	11.9.06	10.10.06	02.10.06
33	Providing 100mm dia A.C.pipe line for water supply improvements in Allu Appalanarayana Nagar and 35 yards area in Old Rajarajeswaripet in 49 th division Rc.E3-292/2006	1.90	1.67	0.42	27.4.06	19.5.06	18.7.06	16.7.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
34	Providing 100MM dia AC pipe line in Gottumukkalavari street in Ramakrishnapuram in 53 rd Division Rc.E3-682/2005	0.92	0.80	0.82	4.5.06	26.5.06	25.6.06	2.6.06
35	Removing old distribution line and providing 150mm dia AC line in Lakshmana Rao street in 41 st Division Rc.E3-333/2006	4.35	3.85	3.55	23.6.06	15.8.06	14.10.06	9.10.06
36	Providing 100mm dia. Distribution lines in Ramakoti Maidanam, Bavajipet in 42 nd Division (E3-396/06)	0.82	0.68	0.70	2.5.06	16.5.06	15.7.06	14.7.06
37	Providing 100mm dia AC line in between 68 and 69 Blocks in Radha Nagar. Rc.E3-479/06	0.75	0.67	0.45	27.7.06	17.8.06	16.10.06	14.11.06
38	Providing inlet and outlet connections to VAMBAY Colony ELSR. Rc.E3-499/2006	3.43	3.90	3.81	21.7.06	7.8.06	6.10.06	25.10.06
39	Providing distribution lines in A.E.-IV Section. (E3-319/06)	6.20	6.22	3.55	06-03-2006	10-06-2006	12-05-2006	17-01-07
40	Providing 100mm dia AC pipe line in Old R.R.Pet Maszid road. (E3-569/06)	1.95	1.85	1.72	09-12-2006	10-07-2006	12-06-2006	12-06-2006
41	Providing water supply distribution line to the area between Sundaraiah Nagar and Rajiv Nagar in 58 th division. Rc.E3-62/2006	3.69	3.31	2.24	10-03-2006	28-10-2006	27-12-2006	26-01-07
42	Providing inter-connection 4" AC Line in Kedareshwarapet in David street, Pezzonipet along Railway Track in 41 st Division (E3-248/06)	0.92	0.78	0.78	10.4.06	8.5.06	7.6.06	6.6.06
43	Supply and delivery of 20mm HDPE Pipes and specials for House Service Connections for White Card Holders in AE-3 (WS & UGD) Section (E3-651/05)	1.61	1.27	1.28	9.2.05	12.1.06	11.3.06	23.1.06
44	Providing 100mm dia. AC pipe line to road beside Rajeev Nagar service Reservoir in New Rajiv Nagar (E3-563/05)	0.61	0.57	0.58	27.12.05	13.2.06	12.4.06	12.4.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
45	Providing 100mm dia. AC Pipe line to Block Nos 57 & 58 at Prakash Nagar in 57 th Division (E11-275/05)	0.91	0.89	0.89	10.11.05	3.12.05	30.5.06	22.5.06
46	Providing 100mm dia. AC pipe line at Ambedkar colony at Government Press in 26 th Division (E11-378/05)	2.47	2.21	2.14	30.9.05	31.10.05	30.12.05	25.03.06
47	Providing 100mm dia. AC Pipe line to Raghunadha Rao Street at Ramakrishnapuram (E3-2/2006)	1.37	1.30	0.69	23.1.06	24.4.06	23.6.06	25.6.06
48	Providing 100mm dia. Distribution pipe line in Devi Nagar 5 th Cross road in 53 rd division (E3-61/06)	0.91	0.77	0.79	18.3.06	10.4.06	9.5.06	8.5.06
49	Providing 100mm dia. AC Pipe line in Pasuputhota area in 45 th Division (E11-409/05)	1.33	1.12	1.09	30.9.05	3.2.06	2.5.06	1.5.06
50	Providing 100mm dia. AC Pipe line in Gulabithota 44 th division (E3-106/06)	1.57	1.39	1.39	27.2.06	12.4.06	11.6.06	3.7.06
51	Providing 100mm dia. AC pipe line to Kallepalli vari street at Ramakrishnapuram in 53 rd Division (E3-561/05)	0.99	0.88	0.89	22.2.06	6.3.06	5.4.06	3.4.06
52	Providing 100mm dia. AC Pipe line to Block Nos. 38 of Pakistan colony in Prakash Nagar (E3-562/05)	0.67	0.57	0.59	27.12.05	13.2.06	12.4.06	12.4.06
53	Providing 100mm dia. AC Distribution line to the road near Nagendra Swamy Temple in Prasanthi Nagar in 56 th Division (E3-78/06)	0.22	0.18	0.19	3.2.06	10.2.06	9.3.06	29.3.06
54	Providing 100mm dia. AC Line to Papatla vari street small lanes by the side of Market in Ramanagar in 42 nd Division (E3-43/06)	1.43	1.31	0.82	9.3.06	24.4.06	23.6.06	2.7.06
55	Providing 100mm dia. AC Pipe line at 35 Yards area in Old RR Pet in 49 th Division (E3-710/06)	3.49	3.56	2.60	12-05-2006	23-12-06	22-2-07	26.7.07

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
56	Providing for improving water supply distribution network at various places in 53 rd , 56 th , 57 th and 59 th Division (E3-780/06)	7.50	6.88	5.91	10.01.2007	03.02.2007	02.04.2007	23.4.07
57	Providing 350mm dia. AC Distribution pipeline from VAMBAY colony ELSR to Excel Plant road along Pipula Road	9.84	8.73	9.67	01-02-2007	7.1.07	16.4.07	21-05-07
58	Providing 100mm dia. AC Pipe line to Subba Raju Nagar and Arunodaya Nagar in 52nd Division (E3-733/06)	4.15	3.61	2.72	12.2.07	7.3.07	6.5.07	12.7.07
59	Providing water supply facilities to Sanjeevaiah Labour colony in Arandalpet in 20 th division.(EE3-44169/2006)	2.44	2.38	2.33	22-8-2006	20-9-2006	15-10-2006	19/10/2006
60	Improvement of water supply facilities to Bethlehem Nagar hill area in 4 th division. (EE3-3070/2006)	9.99	10.21	8.09	04-01-2006	20-4-2006	19-5-2006	30/10/2006
61	Providing 100mm dia AC water pipe lines in place of HSC's to the cross roads in Indira Nagar in 3 rd division. (EE3-3093/2006)	4.59	4.64	2.81	05-05-2006	31-5-2006	30-7-2006	20-10-06
62	Providing 150mm dia and 100mm dia AC pipe line in CTO colony eastern road in 2 nd division. (EE3-36662/2006)	3.00	3.06	2.57	28-6-2006	26-7-2006	25-9-2006	23-9-06
63	Providing 100mm dia AC pipeline in Nimmakayala Lakshmana Rao street, Ramireddy road, All Biksham road in 24 th division(EE3-36660/2006)	2.74	2.74	2.33	28-6-2006	24-7-2006	23-10-2006	23-11-06
64	Providing 100mm dia AC water pipe lines to the cross roads in Gulammohiddin Nagar in 6 th division.(EE3-33392/2006)	2.54	2.57	2.04	06-09-2006	25-7-2006	24-9-2006	10-12-2006
65	Providing 100mm dia AC water pipe line to Kasturibaipet employees colony in 19 th division. (EE3-37478/2006)	3.13	3.00	1.87	28-6-2006	25-7-2006	24-9-2006	30-10-06
66	Providing 80mm dia GI water pipeline to Yaramvari street quarry hill area in 4 th division.(EE3-36199/2006)	1.65	1.67	1.55	26-6-2006	26-7-2006	25-10-2006	11-10-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
67	Providing 150mm dia AC and 50mm dia GI water pipelines from 4 th road to Mallelavari street in Christurajapuram in 3 rd division.(EE3-49047/2006)	2.82	2.49	2.66	09-01-2006	15-9-2006	14-10-2006	14/10/2006
68	Providing 100mm dia pipeline in Aravinda Asramam roads in 9 th division.(EE3-33050/2006)	0.40	0.37	0.37	24-5-2006	31-5-2006	30-5-2006	20-6-2006
69	Providing 100mm dia AC pipe line in Krishna Nagar in lane opp. CTO Office. (EE3-3056/2006)	0.21	0.19	0.20	22-3-2006	04-10-2006	25-4-2006	21-4-2006
70	Providing water Hydrants in Krishnalanka Reservoir and Ranigarithota pump house. (EE3-26142/2006)	0.50	0.48	0.49	23-5-2006	26-5-2006	25-6-2006	30-6-2006
71	Providing inter connections with necessary CI pipes AC pipes and CI specials on existing distribution network at P & T colony. (EE3-3080/2006)	1.98	1.70	1.74	18-4-2006	20-5-2006	06-05-2006	06-03-2006
72	Providing 100mm AC line in Srinivasa Nagar Bank colony, 6th street in 2nd division.(EE3-35281/2006)	0.63	0.60	0.58	06-09-2006	14-6-2006	13-7-2006	07-08-2006
73	Providing 100mm dia AC pipe line in Timmarasu street in Srinagar in 2nd division(EE3-36667/2006)	1.00	0.96	0.97	19-6-2006	22-6-2006	21-7-2006	15-7-2006
74	Providing 100mm dia AC pipeline in Aravinda Ashramam road from Gurunanak main road to Aravinda Asramam in 9th division.(EE3-33047/2006)	0.69	0.66	0.61	19-6-2006	22-6-2006	21-7-2006	15-7-2006
75	Providing 100mm dia AC water pipe lines to Pinnalavari street, Gopala Krishnaiah street, Pattabhi Ramaiah street, Mandapativari steet, anjaneyaswamy temple street, Patibandalvari street in 21st division.	2.49	2.50	1.85	05-09-2006	22-6-2006	21-8-2006	21-8-06
76	Providing 100mm dia AC pipe line in Thotavari street in 11th division.(E3-3108/2006)	0.74	0.71	0.68	05-06-2006	22-6-2006	21-7-2006	09-04-2006
77	Providing water supply facilities to social welfare SC, BC Hostel area in Gangiredduladibba in 3rd division.(EE3-27745/2006)	0.99	0.97	0.98	05-09-2006	22-5-2006	21-6-2006	30-5-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
78	Improvement of water supply facilities in Municipal School area in AE-V(W.S) area)(EE3-32542/2006)	0.99	0.98	0.75	19-5-2006	22-5-2006	21-6-2006	08-03-2006
79	Providing 100mm dia AC water pipe line to the 2nd and 3rd cross roads of Tadichetla bazar in 20th division. (EE3-3088/2006)	1.33	1.36	1.27	19-4-2006	31-5-2006	30-7-2006	30/09/2006
80	Providing 100mm dia A.C. pipe line in Gowhami nagar 2nd and 3rd cross roads, Nehru Nagar 1st cross road and Madham setty Seethaiah street in Krishnalanka. (EE3-3015/2006)	6.94	6.67	4.47	18-4-2006	20-5-2006	19-7-2006	07-10-2006
81	Providing 150mm dia AC water pipe line along Eluru road from Church road to Pitchamma Ashramam road in 4 th division.(EE3-33393/2006)	2.00	1.93	1.17	06-09-2006	25-7-2006	24-9-2006	16/08/2006
82	Providing 150mm dia AC and 80mm dia GI water pipe lines to Christurajapuram hill area in 3rd division.(EE3-33401/2006)	1.48	1.44	1.30	06-09-2006	09-12-2006	11-11-2006	31-10-2006
83	Providing 100mm dia AC pipeline in Vidyadhi School, Sanjay Gandhi nagar, Raghu gardens streets in 10th division. (EE3-44716/2006)	2.21	2.21	2.21	18-9-2006	11-02-2006	01-01-2007	01-01-2007
84	Providing 100mm dia AC water pipe line to Pitchamma Ashramam road and Ch.Satyanarayana Street in Gunadala in 4th division.(EE3-3092/2006)	2.65	2.69	2.37	18-9-2006	17-10-2006	-	12-12-2006
85	Providing 100mm dia AC water pipe lines to the cross roads of Guntur Bapanaiah Nagar in 3rd division.(EE3-3094/2006)	3.95	4.01	3.74	18-9-2006	31-10-06	31-12-06	03-06-2007
86	Providing 100mm dia AC water pipe line and 100mm thick CC pavement to Akkula Tataiah street in 5th division (EE3-29261/2006)	2.13	2.19	1.79	10-07-2006	20-11-06	19-1-07	20-04-07
87	Providing water supply facilities with HDPE pipe lines to the area north side of Eluru oad in 1st division. (EE3-32507/2006)	28.34	25.84	29.38	26-8-2006	10-07-2006	04-06-2007	-
88	Providing 160mm to 110mm OD HDPE distribution pipe line at J.D.Nagar 1500 KL RCC ELSR-2. (EE3-33513/2006)	55.22	49.41	13.25	26-8-2006	10-07-2006	04-06-2007	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
89	Providing and laying of 400mm to 200mm dia HDPE distribution line from Governorpet Reservoir to Police Control room in south and North side on M.G. road (Reach-I) (EE3-29974/2006)	63.69	51.87	34.08	26-8-2006	29-11-06	28-8-07	-
90	Providing and laying of 400 to 200mm HDPE distribution line from Governorpet Reservoir to Dornakal road to Red Circle North side of M.G. road (Reach-II)(EE3-29977/2006)	63.80	51.49	47.53	26-8-2006	10-07-2006	04-06-2007	-
91	Providing and laying of 250mm dia HDPE distribution line from Governorpet Reservoir to Tikkle road south side of M.G. road Reach-III(EE3-29981/2006)	53.32	45.68	47.43	28-9-2006	10-07-2006	04-06-2007	-
92	Providing and laying of 400 to 300 HDPE distribution line from Stadium Reservoir to Tikkle road North side of M.G. road (Reach-III)(EE3-29983/2006)	68.90	55.70	52.25	28-10-2006	29-11-06	28-8-07	-
93	Providing and laying of 400 to 250 dia HDPE distribution lines from Tikkle road to Benz Circle on North and South side of M.G. road to K.J.Gupta Kalyanamandapam water tank along VMC colony (Reach-	54.01	46.80	41.62	26-8-2006	10-07-2006	04-06-2007	-
94	Providing and laying of HDPE distribution line at Veterinary Colony area from existing 1200 KL RCC ELSR.(EE3-2652/2005)	55.84	60.00	60.01	26-8-2006	10-07-2006	04-06-2007	-
95	Providing and laying of HDPE Distribution Line at Nelson Mandela Park area from existing 1000 KL RCC ELSR.(EE3-2265/2006)	51.00	50.75	39.82	28-10-2006	29-11-06	28-8-07	-
96	Providing 80mm dia GI water pipeline to quarry area cross road at Gangireddula dibba in 3rd division.(EE3-44168/2006)	0.60	0.56	0.88	18-9-2006	17-10-2006	16-12-2006	16-12-06
97	Providing 80mm dia G.I. water pipe line from Mogalrajpuram reservoir to hill top in 7th division. (EE3-2814/2005)	1.50	1.54	1.54	16.1.06	22.4.06	21.6.06	24/6/06
98	Replacement of 100mm dia damaged AC water pipe line by 100mm dia AC pipe line to Santhi Nagar 3rd cross road from A.S.Rama Rao road to end in 18th division. (EE3-2869/2005)	0.63	0.59	0.59	17.1.06	23.2.06	25.4.06	18/6/06
99	Replacement of 2" dia GI line (damaged) by 100mm dia AC line from Ramalayam to Bhagat Singh Nagar tank road(EE3-2549/2005)	1.04	0.98	1.00	11-11-2005	12-09-2005	01-08-2006	04-04-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
100	Providing 100mm dia AC pipeline in Seetharama Nagar from Sri Chennupati Ramakotaiah street to Chaitanya college in 13th division. (EE3-2723/2005)	0.93	0.87	0.88	12-06-2005	02-08-2006	03-10-2006	03-09-2006
101	Providing 80mm dia GI water pipe line to Ramalayam street in Christurajapuram in 3rd division. (EE3-44167/2006)	2.39	2.19	2.25	10-07-2006	11-08-2006	01-07-2007	01-07-2007
102	Providing 100mm dia AC water pipe line opp. ESI hospital area in IInd division. (EE3-48986/2006)	0.62	0.59	0.60	24- 08-06	28- 08-06	27- 09-06	27- 09-06
103	Providing 100mm dia AC pipe line in Chinnigari street in 9th division.(E1-24832/2007)	0.36	0.35	0.34	04-04-2007	04-10-2007	05-09-2007	05-09-2007
104	Providing 100mm dia AC pipe line in Jayaprakash Nagar. (EE3-20709/2007)	0.83	0.82	0.83	03-08-2007	03-12-2007	04-11-2007	04-10-2007
105	Providing 100mm dia AC pipeline in Vijayalakshmi cut pieces lane in 8th division.(EE3-12006/2007)	0.76	0.72	0.72	26- 02-07	23- 03-07	22- 05-07	20- 05-07
106	Providing 100mm dia AC water pipe line to Kakani Nagar cross roads in 5th division. (EE3-57963/2006)	4.96	5.14	4.17	26- 10-06	20- 11-06	19- 02-07	29- 04-07
107	Providing 150mm dia AC pipe line in Y.Gowrangababi street in Srinagar in Srinivasa Nagar Bank colony in 2nd division. (EE3-40066/2006)	4.80	4.86	3.42	28- 11-06	02-03-2007	04-02-2007	14- 05-07
108	Providing 100mm dia AC pipe line to Chinna Rice mill side road in Gunadala in 3rd division. (EE3-19732/2007)	0.79	0.77	0.77	03-01-2007	03-05-2007	04-04-2007	04-03-2007
109	Providing water supply facilities to Venkateswara Nagar, Hanuman Nagar and Lenin Nagar in 1st division. (EE3(2868/2005)	17.14	17.28	17.08	21- 02-06	04-10-2006	07-10-2006	11-12-2006
110	Providing water supply distribution lines to Ambedkar street in 4th division. (EE3-65301/2006)	2.14	2.14	2.14	28- 11-06	22- 12-06	21- 03-07	21- 03-07

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
111	Construction of 1500 KL ELSR at Fish market, Gandhiji Mpl. School E6-44745/06	93.19	75.77	73.38	28.07.06	16/09/06	15/06/07	-
112	Construction of 2.0 lakh gallon capacity GLSR and retaining wall in hill area Scavengers colony. Rc.E6-25/04	49.00	48.90	48.49	13.02.05	05.03.05	30.09.06	31/05/08
113	Construction of 1500 KL ELSR at Singh Nagar. E6-44787/06	93.19	82.55	129.25	28.07.06	11-03-2006	08-02-2007	-
114	Construction of 1500 KL ELSR at Kedareshwarpet. E6-44790/06	94.03	99.45	76.37	28.07.06	04-07-2007	01-06-2008	-
115	Providing 500mm dia. DI K9 Pump main from 600 PSC main to Singh Nagar ELSR (E11-788/06)	13.93	10.54	15.22	11-12-2006	30-12-06	29-3-07	-
116	Providing 250 mm dia HDPE pipe line pipe line PE 80 grade 6 kg/cm gravity pipe line from ORRs reservoir to proposed booster pump house at Scavengers colony	28.76	23.85	18.99	02.09.06	07.10.06	06.04.07	03-12-2008
117	Providing 250 mm dia CI pumping line from booster pump house to GLSR at Scavengers colony hill area.	19.05	14.63	8.70	02.09.06	07.10.06	06.04.07	30/04/08
118	Construction of RCC roof booster pump house building at Scavengers colony hill area	2.24	1.98	2.03	22.08.06	13.09.06	12.12.06	12-10-2006
119	Replacement of existing 800mm dia. PSC Main with 800mm dia. DI K9 from Khuddus Nagar to Singh Nagar (E3-760/06)	269.10	195.15	237.68	20.11.06	12.2.07	11.8.07	-
120	Providing DI pumping main from Government Hospital to Ali Baig Street on M.G. road (Reach-I)(EE3-30016/2006)	55.22	46.58	69.65	10-06-2006	3.11.2006	2.5.2007	-
121	Providing DI pumping main from ali Baig street to PR Office on M.G. road (Reach-II) (EE3-30018/2006)	55.00	46.63	63.86	10-06-2006	3.11.2006	2.5.2007	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
122	Providing DI pumping main from PR Office to Vemula Syamala Devi Street on M.G. Road (Reach-III)(EE3-30019/2006)	55.15	46.55	60.74	10-06-2006	3.11.2006	2.5.2007	-
123	Providing DI pumping main from Vemula Syamala Devi Street to Stadium water tank on M.G. road (Reach-IV)(EE3-30020/2006)	34.93	29.47	33.89	10-06-2006	3.11.2006	2.5.2007	-
124	Construction of 50 MLD capacity rapid gravity filtration plant. E6-49563/06	551.10	378.00	304.12	28.09.06	12-08-2006	05-07-2008	-
125	Construction of double pole structure including fencing to 630 KVA transformer of 8 MGD plant at Head water works.E6- 35703/06	2.54	2.49	2.49	19.06.06	15.07.06	14.10.06	22-11-06
126	Supply and delivery and erection of 10 HP monoblock pump set at Labour Colony drainage pumping station. E6- 35250/06	0.89	0.89	0.88	12.06.06	24.05.06	10.08.06	14-8-06
127	Supply and delivery and erection of 10 HP monoblock pump set at MIG Colony drainage pumping station. E6- 35249/06	0.89	0.89	0.16	12.06.06	24.05.06	24.08.06	18-8-06
128	Supply and delivery of sludge pump sets for HWW. Rc.E6- 63058/05	3.33	3.30	3.30	19.06.06	15.07.06	14.10.06	10-12-2006
129	Supply, Delivery and erection of 15 HP TEXMO/KIRLOSKAR pumpset for 8 MGD plant at HWW.	1.80	1.57	1.54	04-04-2007	14-04-07	13-07-07	13-08-07
130	Supply, Delivery and erection of 5 HP TEXMO/KIRLOSKAR pumpset for 5 MGD plant at HWW.	0.83	0.71	0.71	04-09-2007	20-04-07	19-06-07	18-07-07
131	Supply and delivery and fixing of Kirlaskar / IVC / UPADHAYA make sluice valves for 16MGD No.1 filtration plant at Head water works.E6-13444/06	8.18	8.15	8.15	22.02.06	18.03.06	15.07.06	26-7-06
132	Providing plastering 8 MGD clarifloculator and repairs to office room at HWW	2.35	1.78	1.82	07.02.06	24.02.06	23.04.06	14.04.06

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
133	Supply and fixing of energy meters and power factor meters at head water works	1.50	1.48	1.48	01-12-2007	02-06-2007	05-05-2007	05-04-2007
134	Providing 300mm dia. AC Distribution line main road, Vambay colony (E11-1166/2003)	7.11	7.24	1.29	28.7.03	3.9.03	2.3.04	5.2.04
135	Providing water supply in hill top areas in Devineni Nagar in Division No. 4 (EE3-56832/07)	4.00	3.92	4.00	6.3.07	20.3.07	19.6.07	14.5.07
136	Providing water supply distribution lines in various places in 53 rd Division (E3-830/06)	4.52	7.70	9.26	2.1.07	18.1.07	17.3.07	16.3.07
137	Providing 100mm AC Line to various roads in VAMBAY Colony, New RR pet.	1.99	2.00	1.99				
138	Extension of distribution lines in Indira Naik Nagar in 52nd division. (E3-629/05)	5.45	4.66	2.70	10.7.06	28.7.06	27.9.06	28.9.06
139	Providing 100mm dia. AC Distribution line to Raghunadha Rao street cross road and opposite Library street in Ramakrishnapuram 53 rd Division (E3-732/2006)	1.00	1.01	1.00	25.11.06	6.12.06	5.1.07	5.1.07
140	Providing water supply distribution pipeline at High Level Reservoir level area 32 nd Division (EE3-19733/07)	1.54	1.50	1.54	25.11.06	6.12.06	5.1.07	5.1.07
141	Providing 150mm & 100mm AC line for water supply distribution to 10 th Division (EE3-20708/07)	3.72	3.74	3.64	31.3.07	26.4.07	25.7.07	24.7.07
142	Replacing of existing booster in HB Colony (Rc.E6-57555/06)	3.13	3.28	3.09	31.10.06	7.11.06	6.2.07	6.5.07
143	Proposed 20 HP pump set @ Brahmanagari Matam GLSR.	1.80	1.80	1.88	06-03-2006	13/06/06	08-08-2006	11-11-2006

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
144	Construction of 10 MGD Plant at Ramalingeswara Nagar. Rc.EE3-2371/98	11.41	11.40	11.41	25.11.06	6.12.06	5.1.07	5.1.07
145	Providing 400mm dia. AC Pipe line and making inter connections to existing 400mm, 150mm and 100mm dia. AC Distribution net work along GS Raju road from Satyanarayanapuram ELSR to ASR Raju Road	2.15	2.15	2.15	3.1.07	1.3.07	30.5.07	14.8.07
146	1500KL capacity ELSR in Kedareshwarapeta (E3-17226/07)	16.00	16.00	15.71	03-02-2007	20-4-07	19-04-08	
147	Construction of 1500 KL RCC ELSR in Kanakadurga Nagar (Prakash Nagar) in Phase-II. (E3-17231/07)	20.00	20.00	19.49	03-02-2007	30-04-07	29-04-08	-
148	Construction of Clear water sump at K L Rao HWW (E6-28605/07)	33.01	32.30	8.73	19.5.07	15.6.07	14-12-07	-
149	Providing 300mm dia. DI K9 Pipeline from NSC Bose Nagar ELSR to Kandrika Village E3-388/07)	6.00	6.00	5.19	15.06.07	13.7.07	12.4.08	-
150	Construction of 1000 KL ELSR in Taraka Rama Nagar (Madhura Nagar)	13.00	13.00	12.65	19.5.07	15.6.07	14-12-07	
151	Construction of 1000 KL ELSR in Pasuputhota	15.00	15.00	14.61	19.5.07	15.6.07	14-12-07	
152	Providing water supply arranged at hill area from four pillar E6-27316/06	19.57	19.57	19.57	3.7.06	08-05-2006	15/11/06	11-04-2006
153	Aluminium Cable for DPST at HWW	0.47	0.47	0.47	16/01/07	27/01/07	03-05-2007	15/02/07
154	Providing 80mm G.I.Pipe line to Buddavari Street in 25th division. (E6-44493/06)	0.52	0.52	0.52	20.12.06	01-12-2007	02-11-2007	03-11-2007

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
155	Providing 50MM GI Pipe line at Nagulmeera Darga in 33rd division Rc.E6-13391/07	0.58	0.58	0.58	4.1.07	20/02/07	19/03/07	18/04/07
156	Providing 100 MM AC lines near Ramadevi school side road, 45 th Division RCE3-856/06	0.87	0.87	0.87	15.2.07	7.3.07	6.5.07	5.5.07
157	Providing Water Supply arrangement at hill area from four pillar centre to k.kotaiah street E6-27316/06	19.57	19.57	19.57	08-05-2006	15/11/06	08-10-2006	11-04-2006
158	Providing Water Supply distribution to Kaminani Nagar, Part-II E4-32033/07	1.85	1.85	1.85	25.11.06	6.12.06	5.1.07	5.1.07
159	Providing 100MM C linme in Rajiv Sarma Nagar in 30th division	0.54	0.54	0.54	25.11.06	6.12.06	5.1.07	5.1.07
160	Providing 250 C1 Pumping Line for Booster Pumping to GLSR at Scavengers colony RCE6-48591/06	12.07	12.07	13.87	15.12.06	10.1.07	10.7.07	
161	providing Water Supply distributions line to Kamineni nagar RCEE3/e4-32034/07	1.98	1.98	1.98		31/07/07	30/09/07	24/08/07
162	Providing AC pipe line at Canal Road RCE6-11525/07	8.64	8.64	15.27	10.6.07	20/07/07	19/10/07	27/09/07
163	Providing 80MM GIPIPE Line to Koteti Kotaiah Street in 33rd Division E6-41754/07	1.77	1.77	1.77	2.6.07	31.7.07	30.9.07	24.8.07
164	Providing 100mm dia AC Pipe line to T.Tayaramma Street (E6-34225/06)	2.04	2.04	2.04	13.6.07	20.7.07	19.10.07	29.9.07
165	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Lorry stand) HDPE pipeline	67.25	53.36	6.45	23.11.06	04-03-2007	10-02-2007	-

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
166	Providing distribution system at proposed GLSR at Scavengers Colony. E6-13616/07	53.35	49.71	27.03	20/07/07	19/10/07	25/09/07	18/10/07
167	Providing DI pumping main to Gangireddula dibba (Arul Nagar) & ODA and Mythri Nagar Reservoirs from existing PSC pumping main at Veterinary colony. (EE3-30959/2007)	44.45	48.67	9.00	9.8.07	8.11.07	7.3.08	
168	Construction of 1000KL ELSR at Indira Gandhi Municipal Stadium (Balance Work). Rc.EE3-44789/2006	77.30	69.04	53.29	-	-	-	-
169	Pumping main to the ELSR at Kedareshwarapet. (E11-787/06)	13.93	10.54	8.76	11-12-2006	30-12-06	29-3-07	--
170	Providing 100MMQ AC pipe line in Pulla rao st in 8th division E3-20711/07	1.12	1.15	1.17	31-05-2007	06-06-2007	05-08-2007	07-12-2007
171	Providing 500mm dia. DI Feeder main from Nunna Road to the newly proposed ELSR in Ajitsingh (E11-748/2006)	13.93	10.54	7.08	15.12.06	30.12.06	29.3.07	29.3.07
172	Replacement of 150MM AC Pipe line in 14th Division (EE3-103702/07)	3.23	3.11	2.93	31-01-2008	20-02-2008	19-05-2008	15-03-2008
173	Providing HDPE distribution at J D Nagar 1500KL ELSR (EE3-33512/06)	96.89	77.69	26.07	07-07-2006	29-11-2006	28-05-2007	
174	Providing 400 to 300 dia DI distribution feeder mains under p & t colony 1500 KL ELSR in patamata lanka road EE3-56734/07	13.00	12.00	11.00	24-12-2007	19-03-2008	18-09-2008	
175	Construction of pump house Dr.K.L.Rao HWW. Rc.E6- 28606/07	18.00	16.57	15.70	06.9.07	22.10.07	21.4.08	31.7.08
176	Supply, delivery and erection of ultra sonic level transitter along with I stalation and commssioning E6-47992/07	0.70	0.69	0.62	20.12.07	24.12.07	23.01.08	11.07.08

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
177	Supply, delivery and erection of ultra sonic level transitter along with Installation and commissioning E6-47993/07	3.45	3.29	3.02	29.03.08	11.04.08	10.06.08	21.04.08
178	supply and installation of IED measure flow and water level in reservation E6-53341/07	2.08	1.96	1.95	29.03.08	11.04.08	10.06.08	21.04.08
179	Extention of distribution net work to existing ELSR at bhavani puram E6-29620/06	67.25	53.36	30.97	20.11.06	03.04.07	02.10.07	Progress
180	Providing 250 mm dia HDPE pipe line from ORRs Reservoir to scavengers colony proposed booster pump house E6-53823/05	28.76	23.82	12.17	05.06.06	07.10.06	06.04.09	02.03.08
181	Providing 250 mm, 160 mm HDPE lines at gandiji reserviour to tarapet and brahmaiah st E6-51403/06	32.99	27.78	18.45	02.09.06	07.10.06	06.04.07	28.04.08
182	Extention of distribution net work to existing ELSR at bhavani puram E6-29619/06	45.27	38.70	24.67	07.05.06	04.01.07	05.07.07	28.04.08
183	Construction of in take well to 50 MLD filtration in head water works E6-93920/07	136.00	111.00	78.70	18.12.07	11.02.08	10.11.08	Progress
184	Construction of 1500KL Capacity ELSR at Ranigari thota from ground level E6-48864/06			16.41				
185	Providing flowlevel chorine etc measurements and supervisory control data acquisition system for water supply E6-35193/07	560.00	554.85	148.77	30.01.08	20.09.08	19.09.12	Progress
186	Providing 200 dia HDPE pipe line from NH5 road to padavala revu in dunadal eluru road south side EE3-149081/08			14.31				
187	Supply of erection of transformers with four PDE structure with facing for new 50 mld plant E6-118417/08	24.00	22.88	10.84	02.06.08	02.07.08	01.11.08	Progress

ANNEXURE-I
WATER SUPPLY (Rs.35.48 Cr.)

Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
188	supply and errection cw pump sets for new 50MLD plant E6-120365/08	67.24	56.83	30.68	02.06.08	21.07.08	27.12.08	Progress
189	supply and errection cw pump sets for new 50MLD plant E6-120366/08	74.00	56.27	30.04	02.06.08	21.07.08	27.12.08	Progress
190	Providing 315 mmq HDPE pipe line from madhura nagar ELSR to existing 250 mmq HEPE pipe line including inter connection E3-73/09	2.00	1.87	1.94	20.9.08	12.10.08	11.2.09	11.2.09
191	Construction of compound wall to alround the singh nagar reserivior in 54th div E11-516/08	9.05	8.95	7.52	25.11.08	15.12.08	16.2.09	9.3.09
192	Providing 315mm dia HDPE pipe line from Maraiah Hotel to Masid Road along Karakatta Road in Bhavanipuram. (Rc.E6-132528/2009)	62.40						Tender Stage
193	Providing 250mm dia CI DF pumping main for Brahmamgari Matam Booster to Reservoir. (Rc.E6-132550/2009)	43.55						Tender Stage
194	Construction of 1000 KL capacity ELSR at Chuttugunta in 5th division.(E4-155321/2008)	105.00						Tender Stage
195	Providing 300mm dia DI K9 pumping main from the existing 450mm dia PSC pumping main to the proposed ELSR at Machavaram.(Chuttugunta)	22.00						Tender Stage
196	Providing Inter connections to proposed ELSR from pumping main and existing ELSR pumping main line in IGMCI stadium, with MS pipe. (E4-148586/2008)	20.70						Tender Stage
197	A&OE Charges debited by APUFIDC			17.76				
198	Towards advertisement charges			12.98				
199	Towards consultancy charges			28.22				
	Total	4183.92	3400.35	2622.01				

COMMISSIONER

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Interconnections at Existing Head Water Works		-	-	-	-	-	-
1	Providing DI pumping mains from 900 MM dia 10 MGD pumping main at skav Bridge to Ravigari thota 1500 KL capacity ELSR at Ravigari thota CC st Part Bill) RCEE3-12380/07	98.39	75.00	72.81	19.2.07	9.4.07	9.10.07	
2	S & D of 15 H Kirloskar make pumpset to 16 MGD filter House at Head Water Works RCE6-13725/07	3.75	2.50	2.53	04-04-2007	14/04/07	13/07/07	29/05/07
3	Providing 30 HP Stand by Pipeset for booster House at Wynchipet RCE6-31393/06	3.50	2.25	2.61	07-02-2006	15/07/06	14/09/06	10-08-2006
4	S & D fixing 2 Nos of Pump Sets with a discharge at 36 LPs at Sivanagar colony RCE6-48571/06	6.75	5.25	6.11	18/09/06	20/08/06	20/01/07	19/08/07
5	Providing 200mm dia 6 Kgs HDPE line from Kedareshwara Pet ELSR to Lotus Land Mark. (E3-888/06)	3.35	3.08	1.25	31.1.07	21.2.07	20.4.07	18.9.07
6	Providing 100 MM Pipe Line and 80 MM GI Pipeline to Upparavagu hill area 25 th Division E6-37199/07	3.75	2.25	2.00	15.6.07	24/07/07	23/10/07	23/08/07
7	Providing 100MM GIPIPE Line Four Pillers centre GLSR to Nagendra Nagar E6-19182/07	2.85	0.57	1.67	8.6.07	20.7.07	19.10.07	18.10.07
8	Providing 450mm Dia DI Pipe line from 600mm dia psc pipe line at Payakapuram Police station to NSC Bose Nagar (E3-757/07)	70.00	70.00	66.68	6.12.07	15.5.07	14.11.07	9.1.08
9	Providing Water Supply distribution network with 360/355 mm Dia HDPE line at NSC Bose Nagar ELSR to Radha Nagar.(E3-283/07)	44.00	44.00	43.19	5.12.07	28.9.07	28.3.08	--
10	Providing 80 MM GI Pump line to Hill area RamalayamUppara Bhavi RCE6-34166/07	3.79	2.25	2.44	8.6.07	07-09-2007	10-08-2007	30/09/07
11	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10MGD road. (E1-44596/2007)	70.80	61.07	34.04	10.9.07	7.11.07	6.5.08	-

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
12	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ramalingeswara Nagar from 10MGD road to community hall junction in 14th division (E1-44592/2007)	98.88	81.73	30.74	10.9.07	7.11.07	6.5.08	-
13	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma Varadhi to Balaji Nagar in 15th and 16th division (E1-44593/2007)	67.80	54.43	36.80	10.9.07	7.11.07	6.5.08	-
14	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma varadhi to Balaji Nagar in 15 & 16th division. (E1-44591/2007)	98.00	82.62	52.90	20.3.07	7.11.07	6.5.08	-
15	Providing 300mm dia. DI K9 Pipeline from NSC Bose Nagar ELSR to Kandrika Village E3-388/07)	132.50	120.14	29.88	15.06.07	13.7.07	12.4.08	-
16	Providing 400mm dia DI K9 pipe line from Gandhi Nagar to Pasuputhota ELSR (E3-308/07)	160.00	138.92	168.70	15.06.07	17.7.07	16.4.08	-
17	Providing 400mm dia DI K9 pumping main from Nuaiveedu road to proposed ELSR at Kanaka Durga Nagar (Prakash Nagar) (E3-325/2007)	20.35	17.19	15.07	8.06.07	7.7.07	6.10.07	-
18	Providing D.I. Pumping main under new 50 MLD Filtration plant 700mm dia to 300mm dia from Four pillars center to Sithara junction to Housing Board Reach-II.	240.00	165.54	25.88	07-02-2007	09-06-2007	09-05-2008	-
19	Providing 800 mm dia to 300 mm dia D.I pumping main from 11 MGD filtration plant to K.L.Rao HWW to four pillar center Reach-I.	170.00	118.53	11.00	07-02-2007	09-06-2007	09-05-2008	-
20	1500KL capacity ELSR in Kedareshwarapeta (E3-17226/07)	94.70	92.98	66.12	03-02-2007	20-4-07	19-04-08	
21	Construction of 1000 KL ELSR in Ramakrishnapuram (E3-17236/07)	67.57	66.10	68.47	03-02-2007	20-04-07	19-04-08	-
22	Construction of 1000 KL ELSR in Pasuputhota. E6-17237/07	72.10	70.58	44.84	13-04-2007	24-05-07	23-05-08	-

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
23	Construction of 1000 KL ELSR in Kandrika Village. E6-17235/07	72.10	70.58	10.43	13-04-2007	24-05-07	23-05-07	-
24	Construction of 1500 KL RCC ELSR in Kanakadurga Nagar (Prakash Nagar) in Phase-II. (E3-17231/07)	94.70	84.43	59.87	03-02-2007	30-04-07	29-04-08	-
25	Construction of 1000 KL ELSR in Taraka Rama Nagar (Madhura Nagar). Rc.E6-17239/07	72.10	70.91	43.07	19-05-2007	20-06-07	19-06-08	-
26	Construction of 1500KL capacity ELSR in Ranigari Thota (Balance work). Rc.E6-48864/2006.	108.78	99.84	19.87	-	-	-	-
27	Providing 80MM GI Pipe line to balabhaskar nagar in 27th division E6-22198/07	3.11	2.85	2.81	8.6.07	20/07/07	19/10/07	20/09/07
28	Providing 80MM pipe line to Kotaiah st in 33rd division E6-31389/07	7.00	7.00	6.94	8.6.07	25/08/07	24/11/07	18/10/07
29	Providing 160MM To 110MM Q HDPE distribution net work 1500KL capacity ELSR at ramalingawara nagar 14th division E3-44594/07	55.91	45.64	11.25	10-09-2007	12-10-2007	10-02-2008	
30	Providing distribution net work to hill top area from gamganamma temple to padawala rao st E6-64181/06	20.00	20.00	18.15	8.6.07	25/08/07	24/11/07	18/10/07
31	Providing 300mm QD1k9 distribution pipe line for 1500kl rccElse in singh nagar E3-324/07	65.00	52.83	46.91	15.6.07	17.7.07	16.01.08	1.3.08
32	Providing 800 mm Dia DI K9 gravity main from Karnataka Building to Payakapuram Police Station along Nuzvid road E3 649/07	224.00	196.62	221.85	11.1.08	16.2.08	15.8.08	
33	Supply and erection of Kirloskar make 25 HP Motor and Pump sets 2 Nos at Kundavari Kandrika and 1 No at Srinagar Service Reservoir (E3-209/07)	8.67	8.50	2.63	5.9.07	14.5.07	13.8.07	27.2.08
34	Providing 800mm dia D1 pumping main for 11MGD FILTRATION Plant E6-31242/07	170.00	118.53	118.45	5.7.07	6.9.07	5.9.08	
35	Replacement of exiting 800mm PSC gravity main from santhi nagar junction to nunna road including budameru crossing with 800mm D1 pipe E11-760/06	269.10	195.15	37.59	20.11.06	12.2.07	11.8.07	--
36	Fabrication of MS pipe line for 25 hp pump sets to kundhavari kandrika NSC Bose nagar ELSR E3-80/08	4.00	4.00	3.57	5.3.08	10.3.08	9.4.08	9.4.08

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
37	Providing CC road to old Police Station Road from Ramakrishnaiah road to Kodandarama Ghat in 23rd division.(E4-92894/2007)	6.55	6.43	6.42	14-12-2007	01-01-2008	30-03-2008	
38	Construction of pump house and store room for accommodation clear water pump set in the premises of ELSR at NSC bose nagar E3-518/07	5.50	5.50	5.40	29.8.07	6.9.07	5.12.07	31.1.08
39	Providing 355mm dia HDPE distribution pipe line from Kedareshwarapet New ELSR to Khuddus Nagar (E3-92/08)	47.74	39.02	41.55	14.4.08	21.5.08	20.8.08	--
40	Providing 350mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10 MGD road. (E1-44590/2007)	49.80	0.00	18.33	01-03-08	29-03-08		
41	Providing 400 to 300 dia DI distribution feeder mains under p & t colony 1500 KL ELSR in patamata lanka road EE3-56734/07	152.60	115.17	121.72	24-12-2007	19-03-2008	18-09-2008	
42	Providing DI pumping main under new 50 MLD filtration plant 700 mm dia to 300 from pillar centre to sitara junction housing E6-36613/07	240.00	165.54	118.59	05.07.07	06.09.07	05.09.08	05.09.08
43	Providing 300 mm Q DI and 400 mmQ pumping main near BRTS bridge gallery at seethanna pet old rly gate g.s raju road EE3-125/08	15.00	12.18	12.52	20.4.08	4.5.08	13.6.08	13.6.08
44	Providing alternative 315 mm dia OD HDPE distribution from feeder road old police station road junction to APSRM high school at krishna lanka EE3-63650/06	34.22	29.68	25.24	11-12-2006	16-01-2007	15-06-2007	
45	Providing distribution net work in unserved areas from sithara junction to hill areas E6-16064/07	45.00	45.72	18.64	20.01.07	31.03.07	30.09.07	30.09.07
46	Providing 315 mm Q to 110 MM Q HDPE distribution net work under proposed 1500kl capacity ELSR at fish market E6-38117/07	150.00	143.41	45.61	08.11.07	09.01.08	08.01.09	
47	Providing 315 mm Q to 110 MM Q HDPE distribution net work at gandhiji mpl high school E6-39947/07	50.00	55.00	23.54	25.09.07	16.11.07	15.11.08	15.11.08

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
48	Providing 700 mm, 600 mm, 300 mm D1 pumping main from sitara centre to chitti nagar junction E6-36615/07	192.00	130.08	109.83	05.07.07	06.09.07	05.09.08	05.09.08
49	Providing water supply gandhi hil west side hill area in 40th division E6-80158/08	3.82	3.33	3.73	16.05.08	03.06.08	02.08.08	02.08.08
50	Providing and laying of 160mm and 110mm dia OD HDPE Distribution Pipe line KP Nagar 8th Division (Rc.EE3-33049/06)	8.40	8.67	4.56	09-01-2008	31-01-2008	30-04-2008	
51	Providing 250 mm to 100 mm dia HDPE pipe line in under 1500kl capacity P&T colony ELSR in 9 th division EE3-56706/07	115.71	88.42	34.64		05-02-2008	04-06-2008	
52	Providing 250 mm to 100 mm dia HDPE pipe line in under 1500kl capacity P&T colony ELSR in 9 th division EE3-56712/07	121.77	67.97	30.33		05-02-2008	04-06-2008	
53	Providing DI pumping main under new filtration plant 300mm Q branch pumping main to lorry stand and tara pet GLSR E6-36616/07	118.00	153.39	47.26	05.07.07	22.10.07	21.10.08	
54	Construction of 300lakhs gallon capacity ELSR in new rr pet E3-161654/05	10.00	9.00	8.48	09-01-2008	31-01-2008	30-04-2008	
55	Providing and laying of 315 mm and 200 mm Q HDPE distribution net work under 1500 kl ELSR at RL nagar from 10 mgd road to community hall road junction in 14th division EE3-44582/07	26.00	26.00	25.24	20.4.08	4.5.08	13.6.08	13.6.08
56	Construction of compound wall to kedareswara pet twin reserovirs in 50th division E3-370/08	11.00	10.50	12.92	1.10.05	1.12.05	3.1.07	Progress
57	Providing 300mmQ pumping main from existing 10 mgd pumping main in ITI road to 1000 kl GLSR at mogal raja puram EE3-147380/08	9.00	8.00	7.58	1.10.05	1.12.05	3.1.07	Progress
58	Replacement of Damaged water distribtution line with HDPE pipes inpitchaiah street s v r s	4.00	3.80	3.87	1.10.05	1.12.05	3.1.07	Progress
59	Construction of 300lakhs gallon capacity ELSR in New Rajarajeswaripet (E3-16165/05)	5.50	5.40	5.37	1.10.05	1.12.05	3.1.07	Progress

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
60	Rationalisation of water supply distribution net work under 1000kl capacity in srinivasas nagar bank colony ELSR EE3-148569/08	60.00	62.00	42.28	07.11.08	29.12.08	28.12.09	Progress
61	Retionalization of Water supply distribution line at siddhartha Nagar and SBI Colony are with HDPE pipes under 1500KL Capacity ELSR., Gupta Kalyanamandapam EE3-139222/08	9.00	8.00	7.25	07.11.08	29.12.08	28.12.09	Progress
62	Providing 1000 mm dia D1 kg water pumping main from in take well at main canal t padavala revu intake well for drawl of water in summer period E6-152175/08	538.83	435.25	43.52	07.11.08	29.12.08	28.12.09	Progress
63	Replacement of old transformer and renovation of existing transformer yard at head water works E6-142744/08	13.50	12.90	9.54	27.09.08	16.12.08	15.04.09	Progress
64	Providing distribution net work sri lanka reservoir in 6th div EE3-101460/08	25.00	24.00	23.13	30.01.08	20.09.08	19.09.12	Progress
65	Providing Flowlevel chorine etc measurements and 'SCADA' for water supply system of VMC E6-35193/07	560.00	554.85	81.73	30.01.08	20.09.08	19.09.12	Progress
66	Construction of compound wall to watch man shed to prakash nagar reservior compound at 57th div E11-399/08	8.27	8.17	6.11	5.10.08	28.10.08	29.12.08	--
67	Construction of Compound Wall to New Raja Rajeswari Pet new ELSR Compound E3-612/08	9.75	8.84	5.66	15.1.09	5.2.09	4.4.09	--
68	Replacement of the 5MGD Raw Water VI Pumpsets Head Water Works E6-134912/08	56.64	37.90	20.76	18.09.08	22.10.08	21.02.09	Progress
69	Replacement of the 8MGD Raw Water VT Pump sets Head water works E6-134911/08	72.00	48.98	26.53	18.09.08	22.10.08	21.02.09	Progress
70	Providing 1000MM Dia DI KI pumping main from intake well at main canal to padavalareru intade well for drawl of water in summer period (from padavalrevu bridge to intake well point on ryves canal E6-152092/08	543.21	393.78	318.74	01.12.08	29.12.08	28.12.09	Progress
71	Providing 800mm dia DI K9 Raw water pumping main from intake well at padavala revu to proposed water treatment plant at Gangireddula dibba, Gunadala E6-146128/08	160.00	165.00	126.64	01.12.08	29.12.08	28.12.09	Progress

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
72	Providing 1000 mmQ DIKG water pumping from intake water in summer period from Govt hospital beack side to kothavanthana EE3-152088/08	569.98	465.74	140.44	1.12.08	29.12.08	28.12.09	
73	providing inlet, outlet scour, overflow and slvice valve to Ramalingeswara nagar 1500kl ELSR EE3-158174/2008	18.50	15.60	8.85	18.12.08	19.1.09	18.5.09	
74	Providing 150mm D.I pumping main to patamata and patamata Lanka Balancing Tanky form to MGD 900mm P& C Pumping main EE3-115356/2008	20.00	15.18	10.46	20.8.08	27.9.08	26.12.08	
75	Providing Repair and Renovation Cr Karmel Building oat Durgapuram in 43rd Div. E3-573/2008	1.42	1.15	1.16	1.2.09	7.2.09	8.3.09	5.3.09
76	Rationalisaton obcerten supply distribution liners at Goyathri Nagar and SBI Colony with HDPE pipes under 150KC ELSR at K.J.Gupta Kalyanamandapam EE3-139216/08	63.54	53.58	19.77	29.9.08	18.11.08	31.3.09	
77	Replacement of Old pump sets in 5 MGD clear water pump house in head water works E6-146409/08			30.76				
78	46 MLD rapid gravity filtration plant at Gunadala. Rc.E6-114706/2008	877.32	628.77					Progress
79	Providing 800mm, 400mm & 350mm dia DI Pumping main at HWW, Aravinda road and H.B.Colony	36.86						Tenders Stage
80	1000KL capacity GLSR in Tanner Pet	69.00						Tenders Stage
81	Construction of 10M Raw Water intake well at Krishna main canal during canal closure period. (E6-158897/2008)	133.00						Tenders Stage
82	Providing Stand bye pump set and common control bus bar panel boards to existing Taner pet and Brahmamgari Mattam booster pump houses Rc.E6-109983/09	7.81						Estimate Stage
83	200KL Capacity Master Balancing Reservoir at Frizerpet	36.00						Estimate Stage
84	350 KVA transformer at collection well site on Ryves canal bund.	13.67						Estimate Stage

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
85	Clear water reservoir for 92 MLD at new WTPs at Gunadala	30.95						Estimate Stage
86	Pump house at new WTP at Gunadala	11.65						Estimate Stage
87	Raw water pump sets for 46 MLD filtration plant (3 no.s 100HP.)	49.85						Estimate Stage
88	Clear water pump sets for 46MLD filtration plant (3 no.s 300 HP.)	110.55						Estimate Stage
89	Transformer at proposed WTP(1 no. 630 KVA.)	21.81						Estimate Stage
90	Dedicated electrical lines & collection well and proposed WTP AT Gunadala	75.00						Estimate Stage
91	Towards Quality Control testing Charges			2.37				
92	submission of project report E6-12917/07			2.18				
	TOTAL	8332.02	6325.76	3048.35				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Patamata Under Ground Drainage							
1	Protection works and site filling and diversion of sullage water to Ramalingeswara Nagar pumping station (Section-9) (E9-28610/2006)	9.92	8.86	8.97	05-06-2006	19-06-06	19-10-06	19-10-06
2	Protection work to pump cum sump house in Section 5B at New RTC colony. (E9-11867/2006)	4.02	3.33	3.32	05-06-2006	20-06-06	19-09-06	19-09-06
3	Providing 8" dia sewer line to Veersavarkar roadeast side and south side cross roads in Ayyappanagar in 10th division. (EE3-2768/2005)	2.25	2.20	2.24	17-12-2005	03-07-06	05-06-06	05-06-06
4	Providing 8" dia sewer line to Veersavarka roads in Ayyappanagar in 10th division. (EE3-57474/2005)	2.29	2.19	2.03	17-12-2005	03-07-06	05-06-06	05-06-06
5	Construction of retaining wall on canal side to Sector-5A drainage pumping station in Patamata Lanka (E9-28609/2006)	12.75	13.10	12.90	-	-	-	-
6	Providing under ground drainage facilities to uncovered areas in Sector-5B i.e. under Electricity colony drainage pumping station.(EE3-37925/2006)	25.00	24.20	22.00	26-8-2006	10-10-06	04-09-07	13-04-07
7	Providing 8" dia sewer line to Karivepakuthota cross roads in Raghu Gardens in 10th division. (EE3-2764/2005)	2.19	2.15	2.15	17-12-2005	7-3-2006	05-06-06	05-06-06
8	Providing 200mm dia sewer lines to various roads in 10th division. E1-11036/07	9.97	10.44	10.17	15-03-07	23-03-07	22-06-07	06-09-07
9	Providing 8" dia sewer line to Gurunanak Colony main road in 9th division. (EE3-2794/2005)	3.17	3.11	3.15	27-02-2006	19-4-2006	18-7-2006	15-7-2006
10	U.G.D. lines to Raghava Nagar road, Ramalingeswara Nagar road and veterinary hospital road.(EE3-1572/05)	4.53	3.54	3.45	21/5/05	17-06-05	16/7/05	25-07-06
11	Providing 8" dia sewer line to South side crossroads of Pandaripuram main road in 10th division. (EE3-2771/2005)	1.18	1.13	1.16	17-12-2005	03-07-06	05-06-06	05-06-06
12	Providing 8" dia sewer line to scavengers colony road and RR gardens three cross roads in division No.9.(EE3-45615/2006)	2.39	2.41	2.48	22-08-06	19-09-06	18-11-06	18-11-06
13	Supply of RCC NP3 Class pipes for proiding trunk sewer main from Currency Nagar to Nagarjuna Nagar. (EE3-70581/2006)	9.50	8.79	9.68	26-12-06	19-01-07	18-05-07	18-03-07
14	Providing Non-Plog submersible pumpsets to Nagarjuna Nagar sump-cum-pump house (EE3-11018/2007)	20.35	17.24	18.41	01-05-2007	21-02-07	04-08-07	08-06-07

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
15	Providing UGD facilities to C.T.O. colony cross roads in 2nd division. (EE3-69595/2006)	1.95	1.90	1.71	26-12-06	13-02-07	04-12-07	19-08-07
16	Replacement of UGD sewer line network in APIIC (Autonagar) colony in 2nd division. (EE3-31235/2007)	32.72	32.78	51.51	19-05-07	25-06-07	24-12-07	1.2.08
17	Providing under ground drainage facilities to uncovered area in Sector-5A in Patamata and Patamata Lanka area. (EE3-12311/2007)	23.63	25.00	46.56	5.10.07	22.10.07	21.1.08	
18	i) Collection Net work, Pumping main and Sump cum Pump house at Krishna lanka.	428.50	434.79	458.91	12-02-2004	04-04-05	04-03-06	17-04-08
19	ii) Pump sets at Krishna lanka.	37.00	37.91	33.72	05-08-2006	10-02-06	02-02-07	15-06-07
20	Transformer at Krishna lanka. (E9-13056/07)	7.50	6.50	6.46	-	-	-	-
21	i) Collection Net work, Pumping main and Sump cum Pump house at Nagarjuna Nagar, Kamineni Nagar, Currency Nagar.	296.20	300.00	194.72	20.11.2007	20.1.2007	31-03-2007	
22	iii) Pump sets to Kamineni Nagar	20.46	20.25	17.74	22-12-06	20-01-07	15-03-07	15-07-07
23	i) Collection Net Work at SBI Colony, Mogalarajapuram, PPC Road, VMC Colony, Tickle Road, Revenue Colony, etc.	580.00	570.00	309.29	30.11.2006	9.01.2007	9.01.08	
24	iii) Construction of Sump cum Pumping Station near Green Lands Hotel. (E9-23868/07)	126.00	0.00	69.83	16-07-07	02-01-2008		02-01-2009
25	Providing 6" dia SWG line near Y.V.Rao Hospital in 17th division. (EE3-2929/2006)	0.73	0.71	0.66	05-06-2006	07-11-06	09-10-06	31-10-06
26	Providing 9" dia SWG line in place of 6" dia SWG in Vishnuvardhana Rao street from Surya Electrical to Pitchaiah street in 17th division. (EE3-2930/2006)	1.16	1.16	0.98	18-4-2006	27-6-2006	26-08-06	10-12-06
27	Replacement of 6" dia SWG pipe line by 9" dia SWG pipe line to Maddulapallivari street in 21st division. (EE3-3036/2006)	1.60	1.64	1.27	05-09-2006	19-4-2006	18-05-06	08-03-06
28	Replacement of 9" dia Sewer line by 12" dia SWG line along Narasimha Rao Naidu street from Ramachandra Rao road to Tadepallivari street in 21st division. (EE3-3038/2006)	4.58	4.20	4.16	05-09-2006	06-06-06	08-05-06	30-10-2006
29	Providing 9" dia SWG pipeline in IGMS new building to M.G. road in 17th division. (EE3-31960/2006)	0.72	0.72	0.72	17-5-2006	22-5-2006	21-06-06	21-6-06
30	Providing RCC manhole frame and cover to the existing manholes in 6 th division. (EE3-3034/2006)	0.65	0.66	0.64	04-12-2006	05-05-06	06-04-06	15-9-2006

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
31	Providing 9" dia SWG pipeline in place of 6" dia SWG pipe line in Mullapudi Venkateswara Rao Street in 17 th division. (EE3-3114/2006)	2.90	2.90	2.85	05-09-2006	31-5-2006	30-7-2006	10-09-06
32	Providing 230mm to 500mm dia SWG sewer lines from Tikkle road to Stadium road and Dornakal road to Stadium road south side(EE3-29481/2006)	46.87	41.34	42.26	10-06-2006	28-10-2006	27-4-07	
33	Providing 400mm, 450mm and 500mm dia RCC sewer line from Rajagopalachari stree to Dornakal road junction and Kaleswara Rao road. (EE3-36671/06)	71.64	68.48	89.02	10-06-2006	18-12-06	17-9-07	22-10-08
34	Replacement of 6" dia SWG pipe line by 9" SWG pipe line to Katragaddavari street in 21 st division. (EE3-3040/2006)	1.00	0.90	0.90	18-9-2006	31-10-06	31-12-06	31-12-06
35	Proiding 6" dia SWG pipeline to Naparalla bazar and Mogalrajpurm RCM church road in 7th division. (EE3-49532/2006)	5.00	4.87	3.60	10-07-2006	20-11-06	19-3-07	16-03-07
36	Providing under ground drainage facilities to Ejjada Appala Naidustreet and cross roads in 19th division.(EE3-37487/2006)	9.56	9.29	12.80	27-7-2006	11-06-06	02-05-07	29-11-07
37	Providing 300mm dia to 400mm dia sewer lines in place of existing sewer line in Ratnamamba street from Ravi chettu center to Ch.Rajeswara Rao road and A.S.Rama Rao road junction in 7th division. (EE3-49538/06)	9.80	9.35	9.20	10-07-2006	20-11-06	19-3-07	30-08-07
38	Providing 300mm dia to 400mm dia sewer lines from Atluri Paramatma Street to Jammichettu center in Boyapati Madhava Rao street in 7th division(EE3-49536/06)	9.80	9.35	9.20	10-07-2006	20-11-06	19-3-07	21-09-07
39	Providing 300mm to 400mm dia UGD pipe line in place of 230mm dia UGD line in Boyapati Madhava Rao road from CSI church to Atluri Paramatma street junction in 7th division.(EE3-49534/06)	9.80	8.89	8.51	10-07-2006	20-11-06	19-3-07	06-08-07
40	Providing 9" dia UGD pipe line in place of 6" dia UGD line in Atluri Paramatma street, Gummadi thota street, Babu Abraham street, Pedarlavari street and Sivalayam street in 7 th division. (EE3-49533/06)	9.60	9.07	8.97	10-07-2006	20-11-06	19-3-07	21-09-07
41	Providing 6" dia sewerline to C.S.I. School road top. (EE3-2819/2005)	0.72	0.69	0.60	23/2/06	23/3/06	25/4/06	25/6/06

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
42	Replacement of 6" dia sewer line by 9" dia sewer line to the side of Lavanya apartments in 7th division. (EE3-2818/2005)	0.67	0.64	0.60	17/1/06	23/2/06	25/4/06	20/7/06
43	Providing 6" dia sewer line to back side of Jelly Wilson house in 7th division. (EE3-2821/2005)	0.98	0.96	0.90	17/1/06	23/2/06	25/4/06	07-10-06
44	Providing 6" dia SWG line to Pabbathi Prasad street in Kasturibaipet in 19th division.(EE3-3008/2006)	0.60	0.60	0.60	21/2/06	23/2/06	25/3/06	03-06-06
45	Replacement of old 6" dia SWG line by 9" dia SWG line from Prakasam road to J.D. Hospital road. (EE3-20202/2007)	1.55	1.55	1.48	03-05-2007	03-07-07	04-06-07	15-05-07
46	Providing 6" dia SWG line to hill area from E.P. No.148/53 to D.No.32-11-34A back side of CSI Church in 7th division. (EE3-17001/2007)	0.99	0.99	0.97	14-02-07	23-02-07	22-04-07	20-04-07
47	Replacement of old 6" dia SWG line by 10" dia SWG line from J.D. Hospital road to Gopala Reddy road. (EE3-20203/2007)	1.45	1.45	1.34	03-05-2007	03-07-07	04-06-07	30-05-07
48	Replacement of 6" dia Sewer line by 9" dia Sewer line to Isack Street in Woodpet.(EE3-1904/04)	1.38	1.15	1.06	25-09-04	11-03-04	17-12-04	17-12-04
49	Re-alignment of sewer lines with 150mm dia SWG pipes in Dandamudi Rajagopala Rao Indoor Stadium to Montessori college road junction.(EE3-57474/2006)	1.40	1.37	1.31	26-10-06	20-11-06	19-01-07	01-11-07
50	Providing 250mm dia SWG sewer line in Raghuram street in 13th division.(EE3-55203/2006)	8.50	8.65	6.70	28-09-06	11-02-06	01-01-07	24-02-07
51	Providing 230mm dia SW line in place of 150mm dia line in Maseed street in 17th division. (EE3-2939/2006)	4.58	4.43	3.24	25-01-06	14-03-06	13-05-06	17-06-06
52	Replacement of 6" dia sewer lines by 9" dia sewer pipes in Kasturibaipet employees colony in 19th division(EE3-37484/2006)	4.26	4.36	4.29	28-06-06	26-07-06	25-10-06	25-10-06
53	Replacement of 9" dia SWG lines with 10" SWG line at Peesapativari street and Tadepallivari street in 21st division. (EE3-65298/2006)	8.68	8.50	7.89	01-11-2007	14-09-07	13-12-07	10-12-07
54	Replacement of 9" dia SWG with 10" SWG line at Venkatratnam street, Vishnuvardhan Rao street and Madi Reddy vari street in 21st division. (EE3-65300/2006)	6.37	6.33	6.37	15-05-07	14-09-07	13-12-07	25-01-08

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
55	Replacement of 6" dia SWG lines to Barister street, Balaji street and Suryanarayana street in 19th division. (EE3-37482/2006)	7.85	7.74	6.38	07-07-2006	14-09-07	13-12-07	15-12-07
56	Restoration of UGD trenches and construction of steps in Ijjada Appala Naidu street, Gulammohiddin Nagar balance roads in 19th division. (E4-44177/2007)	4.29	4.18	3.70	08-08-2007	25-08-07	24-10-07	17-12-07
57	Providing UGD facilities to balance roads of Ejjada Appala Naidu street hill area in 19th division. (E4-32032/2007)	6.62	6.84	6.89	24-06-07	19-07-07	18-10-07	09-03-07
58	Restoration of UGD trench in Gopala Reddy road from Kaleswara Rao road via Dornakal road to Museum road. (EE3-42994/2007)	35.25	33.36	34.14	19-08-07	28-09-07	27-12-07	03-02-08
59	i) Collection Net Work at LIC Colony, Film Nagar, Jaiprakash Nagar, Christurajapuram etc., (EE9-62270/06)	148.00	128.00	144.54	30-11-07	01-09-06	01-09-08	-
60	Construction of sump cum pump house at Jayaprakash Nagar in Block 6(B) E9-17366/07	55.00	36.91	43.97	13-08-07	29-09-07	28-03-08	-
61	i) Providing under ground drainge facility madhura nagar E9-67665/06	184.00	187.00	181.56	19.12.2006	06.02.2007	02-05-08	-
62	iii) Construction of Sump cum Pumping Station in Madhura Nagar	60.40	58.68	29.81		25-01-2008		
63	Laying 6" sewer line Punnaiah House to Vadapati vari street in 42nd Division (E3-48/2006)	0.88	0.92	0.91	27.7.06	17.9.06	8.10.06	8.10.06
64	Supply and erection of Kirloskar make 50 HP mixed flow pump sets 2 Nos of Old DP Station and Kandrika Station (E3-375/06)	7.85	7.69	7.68	9.6.06	28.6.06	27.8.06	30.3.07
65	Providing 8" dia sewer line to 3rd cross road of Vanapalavari street Mutyalampadu in 46th division Rc.E3-280/2006	0.75	0.67	0.65	27.4.06	19.5.06	10.7.06	10.7.06
66	Providing 8" dia sewer line to Brahmaraju" veedhi from D.No.21-6-19 to Penumasta vari street in 46th division Rc.E3-281/2006	0.77	0.69	0.66	27.4.06	19.5.06	18.6.06	10.7.06
67	Providing 8" dia sewer line to I and Iind cross road of Vanapala vari street, Mutyalampadu in 46th division. Rc.E3-282/2006	0.84	0.77	0.76	27.4.06	19.5.06	15-7-06	10.7.06

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
68	Providing 8" dia sewer line to Pattabhiramaiah street from Vanapala vari street to Penumats vari street in 46th division.Rc.E3-283/2006	0.78	0.71	0.71	27.4.06	19.5.06	7.7.06	7.7.06
69	Removing 6" sewer line and providing 8" sewer line to Tirumalasettivari Street from G.S.Raju road to Tadankivari street in 47 th division.(E3-275/06)	1.95	1.95	1.95	9.6.06	15.7.06	12.9.06	12.9.06
70	Removal of 6" sewerline and providing 9" sewer line to Lankavari street from Donepudi vari street cross roads to 4 th cross in Bavajipet (E3-397/06)	1.00	0.95	0.85	20.5.06	16.6.06	14.7.06	14.7.06
71	Removal of 6" dia. Sewer line and providing 9" sewer line to Meesala vari street cross roads in Seethannapet 42 nd Division (E3-109/06)	1.11	1.23	1.23	27-11-06	23-12-06	22-2-07	06-01-07
72	Providing Intermediate manholes in Challapalli vari street, Potturi vari street and Tadanki vari street in Satyanarayanapuram in 47 th Division (E3-218/06)	1.81	1.67	1.67	6.3.06	19.4.06	1.6.06	1.6.06
73	Providing 9" dia. Sewer line at Donepudi vari street in 29 th Division (E11-859/04)	1.36	1.29	1.29	7.5.05	10.2.06	2.4.06	7.4.06
74	Removing of 4" dia. Sewer line and providing 8" dia. Sewer line to Thota Ratnamma street in 43rd Division (E3-790/06)	1.08	1.04	1.00	20.10.06	13.11.06	12.1.07	10.1.07
75	Providing intermediate manholes in Sumanam vari street, Ranapratap street, NRP Road and Hanuman street in 47th division (E3-627/2006)	2.20	2.20	2.10	5.10.06	8.11.06	7.1.07	24.2.07
76	Providing 8" dia. Sewer lines to Joseph street, Peter's street cross road and Elisha street in Pezzonipet in 48th Division (E3-112/07)	1.50	1.46	1.50	6.3.07	7.3.07	6.5.07	4.5.07
77	Construction of CC Drains to Alluri Appalanarayana Nagar Society and Judicial Colony and Providing steps to Errakatta (Bye-pass road) in Old RR Pet in 49th Division (E11-288/06)	13.76	13.80	12.90	6.5.06	6.6.06	5.8.06	28.10.06
78	i) Collection Net Work at Ramakrishna Puram. E9-52867/07	120.00	120.00	103.07	18-7-2007			
79	ii) Providing Pumping Main to Mutyalampadu Pumping Station							
80	iii) Construction of Sump cum Pumping Station in Ramakrishnapuram							

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
81	iv) Pump Sets at Ramakrishna Puram.							
82	Providing unde ground drainge facilities in ayodya nagar E9-63632/06	149.00	129.18	139.67	19.12.2006	06.02.2007	05.02.08	-
83	Replacement of 6" dia SWG line by 8" dia SWG line in between the cross roads of Maseed street and Dasuvari street in 20th division. (E4-25808/2007)	1.75	1.75	1.77	11-04-2007	01-05-07	30-07-07	20-06-07
84	Raising of manholes in Ramalingeswara Nagar area in AE-X section. (EE3-59026/2006)	1.42	1.40	1.35	10-01-2007	17-01-07	16-03-07	08-08-07
85	Restoration of high school for mosque street to old police station road.	5.28	5.40	5.40	01-11-2008	15-11-2008	14-12-2008	14-12-2008
86	Providing 8" sewer line to G.S.Raju Street. Rc.E3-160/07	0.80	0.80	0.75	01-11-2008	15-11-2008	14-12-2008	14-12-2008
87	Providing RCC pipe line out let at Sewarage Treatment Plant in Ajith Singh Nagar. Rc.E11-448/06	1.63	1.67	1.68	9.6.06	28.6.06	27.8.06	2.1.07
88	Laying Branch Sewer Line in Ambedkar Nagar. Rc.E9-53431/04	2.50	2.50	0.90	01-11-2008	15-11-2008	14-12-2008	14-12-2008
89	Providing UGD facilities to unserved area in Sector-5B block electricity Colony.	12.00	12.00	10.68	01-11-2008	15-11-2008	14-12-2008	14-12-2008
90	Replacement of 6"Q SWA Line by 10"Q SWA lin in 19th division EE3-3742/06	8.00	8.00	7.85	01-11-2008	15-11-2008	14-12-2008	14-12-2008
91	Restoration of UGD tranches in film nagar lic colony, IIT main road E9-43023/07	8.00	8.00	7.77	01-11-2008	15-11-2008	14-12-2008	14-12-2008
92	Supply & erection of 2no Bohp pump set, pannel board at mutyalampadu E3-924/06	4.20	4.20	7.63	01-11-2008	15-11-2008	14-12-2008	14-12-2008
93	Providing UGD Collection net work treasury colony	9.00	9.00	8.78	01-11-2008	15-11-2008	14-12-2008	14-12-2008
94	Towards Replacement of Damaged Ugd line and manholes in 17th division (E1-56645/07)	3.50	3.50	3.46	01-11-2008	15-11-2008	14-12-2008	14-12-2008
95	Replacement of 6" UGD pipe to 8" UGD pipe in 19th division (EE3-103704/08)	1.99	1.94	1.97	31-01-2008	20-02-2008	19-04-2008	27-03-2008
96	Restoration of UGD tranches Siddhardha Nagar, SBI Colony (E9-45024/07)	8.00	8.00	7.89	01-11-2008	15-11-2008	14-12-2008	14-12-2008
97	Providing Replacement of 10" SWG pipe line in 20th division EE3-77097/07	3.60	3.50	3.23	01-11-2008	15-11-2008	14-12-2008	
98	Providing collection of net work and construction of pump station in Zone I E9-10670/08	8.00	8.00	8.00	01-11-2008	15-11-2008	14-12-2008	14-12-2008

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
99	Providing 300mm dia D.I pumping main from jayaprakash nagar sump to main hole in collection net work E9-93096/07	9.70	10.00	5.07	17-12-07	01-03-08	30-09-08	
100	Supply and erection of 125 KVA Generator to krishna lanka pump station E9-44099/07	9.85	10.21	10.26	18-12-07	28-01-08	22-03-08	
101	Providing net work pumping station Zone-IV. Rc.E9-106704/08	586.00	590.23	366.15	13-02-08	21-03-08	20-03-09	
102	Supply and delivery and construction of AC sheet shed to K.Lanka UGD Pumping station E9-87240/07	2.01	1.97	1.90	10-12-07	03-01-08	10-02-08	
103	Laying of sewer lines and construction of manholes in uncovered area of krishna lanka E9-100217/08	25.50	24.54	27.38	10-02-08	20-02-2008	19-08-2008	19-08-2008
104	Providing sewer line collection net work pumping station zone-II package-II E9-106701/08	130.00	130.00	140.89	10-02-08	20-02-2008	19-08-2008	
105	Restoration UGD trenches at siddhartha nagar sbi colony gayatri nagar E9-43024/07	3.00	2.50	2.03	10-02-08	20-02-2008	19-08-2008	19-08-2008
106	Providing 230MM dia sewer line in place of 150 mm dia line in mosque st 17th division EE3-2938/06	1.00	1.00	0.16	10-02-08	20-02-2008	19-08-2008	19-08-2008
107	Providing CC road to peddi vari st from high school road to vmr school road in 23rd division road EE3-47483/07	4.00	3.50	3.15	10-02-08	20-02-2008	19-08-2008	19-08-2008
108	Providing and laying of 160MM 110 mm Q HDPE distribution pipe line at JD nagar 1500LD RCC ELSR EE3-33512/06	25.00	24.00	22.92	10-02-08	20-02-2008	19-08-2008	19-08-2008
109	Construction of sump cumpumping station at ayodhya nagar E9-19068/07	59.50	58.10	26.79	01-11-2008	15-11-2008	31-01-2009	
110	Providing UGD collection net work in sector 6 extended area convering trasuary colony E9-2873/07	3.50	3.50	3.10	01-11-2008	15-11-2008	14-12-2008	14-12-2008
111	Manufacture, supply, laying jointors and commissing of sewer main with SWG pipes RCC NP3 class pipes 450mm dai DI pumping main and construction of sump cum pump house in krishna lanka E9-23177/07	35.00	34.50	31.43	10-02-08	21-03-08	20-06-2008	20-06-2008
112	Providing 600 mm dia DI pumping main from block 6(a) sump to ramalingeswara nagar STP E9-45671/07	350.00	348.00	294.82	10-02-08	21-03-08	20-03-09	
113	Providing UGD facilities in gangi reddula diabba poor settlement in 3rd division EE3-124840/08	45.00	45.50	51.65	10-02-08	21-03-08	20-06-2008	20-06-2008

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
114	Providing 300mm dia DI pumping main from ayodhya nagar sump to manhole in the collection net work of rama krishna puram on the road west side of singh nagar flyover E9-111207/08	20.00	20.00	22.10	10-02-08	21-03-08	20-06-2008	20-06-2008
115	Replacement of existing 5" dia sewer line with 12" dia swg line in Dasarivari street in 19th Division EEIII-113855/08	6.00	5.00	4.99	10-02-08	21-03-08	20-06-2008	20-06-2008
116	Supply, delivery and filling of CI pipe at newly constructed ELSR in new RR Pet E11-371/08	50.00	54.00	12.29	10-02-08	21-03-08	20-06-2008	20-06-2008
117	Providing collection net work & pumping station in Zone V market area E9-106705/08	260.00	259.00	211.64	10-02-08	21-03-08	20-06-2008	20-06-2008
118	Providing 300mm dia DI pumping main from madhura nagar sump to mutyalam padu sump E9-45672/07	32.00	30.00	74.43	10-02-08	21-03-08	20-06-2008	20-06-2008
119	Providing UGD facilities to arul nagar area of 3rd division EE3-136648/08	9.95	9.86	42.74	29.05.08	19.06.08	03.09.09	03.09.09
120	Providing UGD facilities to balance lances in 23rd div E9-123516/08	10.00	9.50	9.14	29.05.08	19.06.08	03.09.09	03.09.09
121	Providing additional sewage submersible pumpsets in vijayanagar colony pumping EE3-107787/08	25.00	24.00	24.74	29.05.08	19.06.08	03.09.09	03.09.09
122	Supply of delivery oand erection of pump sets under UGD E9-125043/08	40.00	35.00	93.35	29.05.08	19.06.08	03.09.09	03.09.09
123	Providing CC Roads to G.Lakshmana Rao st. (from Dwaraka Nagar 1st Cross roads to G.Kameswara Rao road) in 22nd Division EE3-149305/08	22.00	24.00	18.93	29.05.08	19.06.08	03.09.09	03.09.09
124	Providing 300MM dia UGD Line with SWG pipe to Chistraja puram main road from sunnapu Battelu center to Film Colony 3rd Division EE3-154572/08	12.00	12.50	8.64	29.05.08	19.06.08	03.09.09	03.09.09
125	Providing 300MM dia UGD Line with SWG pipe to Chistraja puram main road from sunnapu Battelu center to Film Colony 3rd Division EE3-154568/08	18.00	18.50	15.43	29.05.08	19.06.08	03.09.09	03.09.09
126	supply of deleny and errection of required capacity pump sets with required specials t phase I DP Stations E9-147935/08	60.00	62.00	21.43				
127	Providing 450 MM dia DIK9 Pumping Main from Kabela pumping station to STP at Jakkampudi E9-131612/08	125.00	127.00	84.63				
128	Providing 300 mm Dia D.I pumping main from Karakatta sweep to Manhole in the collection network of Bhavanipuram area in Crombay Road E9-129954/2008	18.00	20.00	8.57				

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
129	Providing Pumping main from Market area to Jakkampudi STP.	598.00						Tenders Stage
130	Supply and Erection of Pumpsets to Sump at Market area (Gandhiji Municipal High School)	175.00						Tenders Stage
131	Supply and Erection of Transformer at Market area (Gandhiji Municipal High School)	16.00						Tenders Stage
132	Providing 300mm dia D.I K7 Pumping for balance length in Budameru left side bund road.	7.50						Tenders Stage
133	Payable to DEE/O/T/VJA/APSPDC Ltd. Towards service line charges to Ayodhyanager D.P.Station E9-148515/08			40.48				
134	A&OE Charges debited by APUFIDC			28.28				
135	Towards Publication of VMC Tenders (JNNURM UGD Works) in News for the month of Jan,09 C6-20512/2001			7.81				
136	Consultancy Charges			30.78				
137	AP Transco Charges			5.90				
138	Advertisement Charges			45.60				
	Total	5572.24	4573.52	4133.97				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.7.43 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Collection Network in Chalasani Nagar. Rc.E9-70611/2006	481.10	470.20	241.13	13-08-2007	15-03-2008	31-12-2008	
2	Providing 600mm dia DI K9 pumping main in Sector-8 & Police Colony to S.T.P.R.L.Nagar. E9-16415/2005.	185.00	186.49	152.14	20-08-2006	20-09-06	19-03-07	15-06-07
3	Providing Pumpsets & Transformer to Chalasani Nagar Pumping Stations (Sector-8)	40.00	-		-	-	-	-
4	Pumpsets	88.98	74.82	--	27.11.08	29.12.08	28.06.09	
5	Transformers	12.74	12.35	--	19.11.08	01.12.08	30.06.09	
6	Construction of compound wall at Sector-5B in New RTC Colony	3.00	3.00	2.90	24-6-07	07-01-2007	30-9-07	25-9-07
7	Manufacturing and Supply and Delivery fixing of M.S.Gates and Screen inlet chamber, Grit chamber of the Krishnalanka Pump cum Sumphouse (E9-33047/07)	2.50	2.26	2.25	24-6-07	07-01-2007	30-9-07	25-9-07
8	Construction of Compound wall to Krishna lanka Drainage pumping station in sector7	5.80	5.15	5.10	08-12-2007	22-8-07	21-10-07	18-10-07
9	Replacement of 9 " Q.S.W.G lines with 10" SWG line at peesapati vari street and tadepally vari street in 21 st Division RCE4/65298/06	9.00	8.65	8.65	08-12-2007	22-8-07	21-10-07	18-10-07
10	Restoration of UGD Trenches in 22nd Division Krishnalanka. (E9-38655/07)	10.20	10.18	10.16	24-6-07	07-01-2007	30-9-07	25-9-07
11	Construction of inlet chamber scree grit chalasani magar sector -8 E9-25499/07	178.00	175.00	112.99	01-12-07	27-12-2007	26-12-2008	
12	Design,Fabrication supply delivery and erection of 500KVA Transformer with DPStructure and all required accessouires for chalasani Nagar East D.P.Station E9-148517/08	12.74	12.35	4.96		12-02-2008	05-02-2009	04-03-2009
13	S&Erection of required capacity pumpsets with required specials to Ph:2, D.P Station with one year maintenance. E9-138035/08	26.00	27.00	24.95				
14	Towards HT service line charges for Chalacani nagar DP station E9-148515/08			6.53				
15	AP Transco Charges			1.34				
	Total	1055.06	987.45	573.10				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.9.49 Cr.)

List of tender packages proposed for the		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Construction of 40 MLD Sewage Treatment Plant at Singh Nagar. E9-64037/06	2405.00	2206.00	912.89	27.11.08	06.12.08	05.03.2010	
2	Construction of compound wall to treatment plant in A.S.nagar in 56 th Division RCE11-313/07	27.00	27.00	26.10	09-08-2007	26-9-07	25-11-07	20-11-07
3	Replacement of Drainage outlet RCC pipes at sewerage Treatment Plant Ajith Singh Nagar. (E3-750/06)	1.50	1.50	1.50	15/10/2007	23-11-07	25-12-07	18-12-07
	Total	2433.50	2234.50	940.49				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.19.85 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Providing 300mm and 400mm Sewerline s in place of existing sewerlines from Raavichettu centre to Ch.Rajeswara rao road in 7th Division. (EE3-49538/06)	6.30	6.30	6.26	30-9-07	15-10-07	14-11-07	24-11-07
2	Sewer line collection net work in Devi Nagar block 3D E9-45789/07	286.00	288.00	143.37	11-01-2008	25-01-08	24-01-09	
3	Providing UGD net work connection in gunadala veterinary colony E9-46736/07	726.50	681.33	488.10	01-11-07	13-12-07	12-12-07	
4	Collection net work and pumping station in zone-I zone-III Bhavani puram area (E9-106699/08)	996.00	1005.00	333.73	14-03-2008	21-03-08	20-09-09	
5	Providing Branch and lateral Sewer lines for UGD scheme at Kedareshwarapeta E9-100642/08	45.50	45.53	42.12	18-01-08	01-03-08	30-09-08	
6	Providing Sewer Line Network at Khudush Nagar (Rc.E9-23863/07)	48.00	48.00	47.64	18-01-08	01-03-08	30-09-08	
7	Providing branch and lateral lines for UGD at kedareshwara peta area E9-100641/08	41.30	39.37	35.46		01-03-08		30-09-08

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.19.85 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
8	Design fabrication supply delivery erection of 160KVA transformer with dp structure and required accessories for veterinary devi nagar and hb colony dp station E9-148516/08	25.00	24.38	19.71		02-12-08	02-05-09	02-05-09
9	S& Erection & required capacity pump sets with required secilas for PH-2, DP Stations with one gear maintainance E9-147937/2008	35.00	36.00	33.79				
10	Towards HT service line charges for veterinary colony DP station E9-148515/08	14.00	14.00	13.02	18-01-08	01-03-08	30-09-08	
	Total	2223.60	2187.91	1163.20				

COMMISSIONER

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Providing Strom Water Drains at Crombay Road from NH-9 to Sivalayam Street. (from ch: 0.00 to ch:675) Rc.E6-11081/07	58.40	58.00	50.81	01-05-07	02-12-07	08-11-07	20/12/07
2	Construction Of Outfall Drain at Kalyana Mandapam Road junction to Bye-Pass Road. Rc.E6-11203/07	90.43	91.34	81.95	01-05-07	03-01-07	03-11-08	18/01/08
3	Providing Storm Water Drains at Sivalayam street to Bye-pass road.(From CH: 675.00 to CH: 1425.00) Rc.E6-11090/07	67.75	0.00	65.88		-	-	-
4	Construction of outfall drain from Isak street culvert to Deenadayal nagar outfall drain along Scavengers colony. (E6-47510/07)	31.20	30.19	31.92	09-04-07	12-11-07	06-10-08	-
5	Providing CC drains to Suphala Building road from NH-9 to PRK building road in 28th division. E6-54292/06	8.58	8.54	8.58	11-10-06	27-11-06	26-03-07	26-05-07
6	Providing side drains to Bajibaba Mandiram road from NH-9 to PRK building road in 28th division. Rc.E6-30898/06	7.56	7.67	7.81	14-08-06	20-09-06	20-01-07	04-08-2007
7	Providing CC drain to 2nd cross road in Teachers colony in 28th divison.	1.96	2.03	2.05	04-03-07	25-04-07	24-07-07	19/10/07
8	Providing CC drains to 2nd main road in Teachers Colony at 28th division	2.00	2.02	2.03	20-03-07	14-04-07	13-07-07	19/10/07
9	Providing side drains and quarry rubbish road to Nethaji Public school side road and cross roads in 28th division. Rc.E6-29268/07.	6.94	6.79	7.11	24-05-07	18-06-07	17-09-07	-
10	Construction of C.C drains to Andamani Brahmaiah st. and Jonnavithulavari st.(from Goreela Doddi to K. Ramulu st.) in 26th division.Rc.E6-35666/07	4.00	3.99	3.91	07-05-07	28-07-07	27-10-07	14/11/07
11	Construction of C.C drains to Thullurivari st. west side from N.H.9 to Goreela Doddi in 26th division.E6-35663/07	3.70	3.69	3.79	07-05-07	28-07-07	27-10-07	19/11/07

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
12	Construction of C.C drains to Tpresident st. East side 1st bit from N.H.9 and cross road inbetween President st. and Maszid st. in 27th division.E6-36320/07	2.18	2.08	2.09	08-02-07	30-08-07	29-11-07	-
13	Construction of C.C drains to Rangoon Saheb st. and cross road from Rangoon Saheb st. to Nabe Saheb st. in 27th division..E6-36319/07	3.10	3.12	2.72	08-02-07	11-01-07	08-12-07	-
14	Providing C.C drains to Post office road, cross roads in between Sanjay Gandhi colony road and R.K.Public school south side in 26th division Rc.E6-34492/07	3.89	4.23	4.36	08-02-07	22/09/07	21/1/05	27/2/08
15	Providing C.C drains to R.K.Public school north side cross roads and Jamaiah street cross roads in 26th division Rc.E6-34493/07	9.00	8.73	4.26	08-02-07	13/09/07	18/1/08	-
16	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 1) Rc.E11-9/2007.	25.00	25.00	25.00	25-09-07	11-05-07	05-04-08	
17	Construction of outfall drain on either side of Satyanarayanapuram Railway Track (towards Eluru canal – 3) (ch: 0.00 – 260.00 m) Rc.E11-10/2007	38.10	39.25	25.17	03-01-07	25-3-07	30-9-07	23.2.08
18	Construction of outfall drain from on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 2) Rc.E11-11/2007.	25.00	25.00	25.00	25-09-07	11-05-07	05-04-08	
19	Construction of outfall drain from Bio – Methanation plant to Budameru (East reach) Rc.E11-12/2007.	445.74	0.00	16.44				
20	Construction of outfall drain from Bio-Methanation plant to Budameru. (West Reach) Rc.E11-13/2007.	61.43	0.00	42.38				
21	Construction of CC drain beside Venkeswara Theatre (east side) from M.G. road to Bandar canal (Reach-II) (EE3-2904/2006)	14.12	11.77	11.72	03-01-06	18-03-06	16-05-06	15-03-07

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
22	Construction of CC drain in VMC guest house from M.G. road to canal (Reach-I) (EE3-2903/2006)	13.10	8.16	4.96	03-01-06	18-03-06	16-05-06	03-10-2007
23	Construction of CC drain on south side of M.G. road from VMC guest house to Veterinary Hospital road (Reach-II South side) (EE3-2896/2006)	49.98	44.00	16.90	03-01-06	14-03-06	13-07-06	08-01-2007
24	Construction of CC drain on north side of M.G. road from V.M.C. guest house to Veterinary Hospital road (Reach-II, north side)(EE3-2897/2006)	49.72	41.80	37.65	03-01-06	14-03-06	13-07-06	30-08-07
25	Construction of CC drain on south side of M.G. road from Veterinary Hospital road to nandamuri main road (Reach-III south side)(EE3-2898/2006)	48.21	34.71	35.76	03-01-06	14-03-06	13-07-06	06-01-2007
26	Construction of CC drain on South side of M.G. road from Nandamuri road to Benz circle (Reach-III, north side) (EE3-2899/2006)	44.77	34.26	45.03	03-01-06	18-03-07	16-07-06	20-09-07
27	Construction of CC drain on north side of M.G. road from Veterinary Hospital road to Khandhari Hotel road (Reach-III, north side) (EE3-2900/2006)	49.91	37.39	25.58	03-01-06	18-03-07	16-07-06	08-01-2007
28	Construction of CC drain on north side of M.G. road from Khandhari hotel road to Benz circle (Reach-III, north side) (EE3-2901/2006)	47.12	32.52	36.81	03-01-06	18-03-07	16-07-06	15-08-07
29	Construction of CC drain on east side of Adhikar Hotel road from M.G. road to Pakeergudem booster (Reach-III, east side) (EE3-2902/2006)	56.20	48.09	52.35	15-03-07	20-04-07	19-08-07	-
30	Construction of CC drain on western side of Patel road from M.G. road to Bandar canal in 10th division. (EE3-17629/2007)	50.23	47.88	40.32	15-03-07	20-04-07	19-07-07	-
31	Construction of CC drain to eastern side of Patel road from M.G. road to bandar canal (EE3-17630/2007)	50.23	47.88	51.84	15-03-07	20-04-07	19-07-07	-

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
32	Providing CC drain to the western side of donka road (Andhra Jyothi road) from M.G. road to opposite J.D. Nagar connecting road. (EE3-31217/2007)	31.77	30.14	31.50	07-12-08	04-01-08	03-05-08	-
33	Providing CC drain to the western side of donka road (Andhra Jyothi road) from opposite J.D. Nagar connecting road to Bandar canal. (EE3-31218/2007)	32.96	30.42	24.05	07-12-08	04-01-08	03-05-08	-
34	Construction of CC drain to Donka road (Andhra Jyothi road) east side from M.G. road to J.D.Nagar connecting road in 11th division. (EE3-31219/2007)	31.77	30.14	31.54	07-12-08	04-01-08	03-05-08	-
35	Providing CC drain to the eastern side of donka road (Andhra Jyothi road) from J.D.Nagar connecting road to Bandar Canal. (EE3-31215/2007)	32.96	33.00	35.86	07-12-08	04-01-08	03-05-08	-
36	Construction of CC drain to Chandra Rajeswara Rao road from Nimmathota center to A.S. Rama Rao road (both sides) (E1-17618/2007)	16.63	16.52	12.67	24-03-07	20-04-07	15-07-07	20-09-07
37	Construction of CC drain to Chandra Rajeswara Rao road west side from Nimmathota center to existing drain and repairs to the existing outfall drain. (EE3-17634/2007)	13.96	13.80	11.17	24-03-07	20-04-07	15-07-07	19-07-07
38	Construction CC drain to Chandra Rajeswara Rao road from Sikhamani Center to A.S. Rama Rao road and balance bit opposite water tank. (EE3-17610/2007)	14.35	15.00	10.90	24-03-07	20-04-07	15-07-07	07-10-2007
39	Construction of outfall drain from Currency Nagar 60' road to Prasadampadu culvert. (EE3-10269/2006)	136.80	0.00	12.45	-	-	-	-
40	Construction of outfall drain from Pantakalava road to Mahanadu road. (EE3-10271/2006)	214.97	212.82	292.87	25-01-08	28-02-08	27-02-09	-
41	Construction of outfall drain from Mahanadu road to Currency Nagar 60' road.(EE3-10273/2006)	135.00	125.43	142.83	03-03-08	21-03-08	22-03-09	-

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
42	Construction of outfall drain from Autonagar STP to Prasadampadu culvert. Rc.EE3-10267/07	441.10	443.67	257.76	27-01-07	03-06-07	08-05-08	
43	Construction of 9" and 18" CC Drains to Pasuputhota 2 nd cross road in 45 th Division (E3-639/06)	3.00	3.00	2.70	27-01-07	03-06-07	08-05-08	
44	Construction of CC.Drain in Karl Marks Road in Road widening portion from sira departmental stores to DBRK street North Side RCEE3/012871/07	4.34	4.29	3.76	22-01-07	13-02-07	12-05-07	19-08-2007
45	Repairs to drains in srinivasa nagar Bank colony in 2 nd Dvn. RCEE-111-e1/027497/07	3.80	3.81	3.90	07-04-07	27-04-07	27-04-07	16-09-2007
46	Providing Side drains and quarry Rubbish filling to 1 st cross road to nethaji public school road in milk colony in 28 th Dvn RCE6-11780/07	3.00	3.00	3.07	27-01-07	03-06-07	08-05-08	
47	Construction of Outfall Drain along with Venkateswara fuondary from from NH-9 to Apna Bazar Road, E6-24584/07	32.12	14.00	13.93	27-01-07	03-06-07	08-05-08	
48	Restoration of UGD trench in gopala reddy road from kaleswara rao road (via) dornakal road to musium road Rc.EE3/42994/07	35.25	33.36	34.13	20-08-2007	28-09-2007	27-12-2007	20-03-2008
49	Construction of CC drains to cross roads no 1&2 in city central colony in 17th division EE3-20381/07	14.78	13.23	11.61	04-08-2007	03-10-2007	02-01-2008	
50	Construction of CC Drains at lambadi pet 30th division E6-34904/07	1.10	1.10	1.05	04-08-2007	03-10-2007	02-01-2008	
51	construction of out fall drain from NH 9 to appana bazar road	5.60	5.60	5.60	04-08-2007	03-10-2007	02-01-2008	
52	Construction of CC drain to north side of eluru road in 1st division EE 56173/07	52.00	51.00	50.36	15-10-2007	07-12-2007	06-03-2008	
53	Providing CC drains to MG Road on south side from bandar lakulu to police control room EE3-57361/07	45.31	39.52	26.13	07-11-2007	13-11-2007	12-02-2008	

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
54	Providing side drains to subbaiah road to gunturi vari st in 28th division E6-34435/07	1.75	1.75	1.73	07-11-2007	13-11-2007	12-02-2008	
55	Providing CC drain to MG road on south side from Guest house to bandar rocks EE2-57363/07	35.04	32.68	31.94	07-11-2007	13-11-2007	12-02-2008	
56	Construction of CC Drain to Tikkile road in 13th division (EE3-80354/07)	16.43	16.02	16.17	15-12-2007	04-01-2008	03-05-2008	
57	Construction of CC Drain from Mothertherisa Junction to Syam Nagar junction in 13 Division (EE3-102455/08)	9.15	9.30	16.55	31-01-2008	20-02-2008	19-05-2008	15-06-2008
58	Construction of CC Culvent and drains at samvida vidyapeetha Tikkile Road in 13th Division (EE3-E4-102457/08)	4.85	4.94	5.09	31-01-2008	20-02-08		
59	Construction of CC Culvent and drains at samvida vidyapeetha Tikkile Road in 13th Division (EE3-E4-10245/08)	4.85	4.94	2.62		20-02-08		
60	Constraction of 12inch CC drains to Jonavithula vari st in 26th division E6-18157/07	5.60	5.72	4.99	2.8.2007	29.8.07	28.12.07	30.1.08
61	Construction of drains on either side from NH 9 to teachers colony E6-11202/07	30.10	25.97	23.13	5.8.07	21.9.07	20.01.08	30.7.08
62	Providing CC drain to Karl Marx Road on South side from Gunadala Vanthana Center to Ramavarappadu Ring road. (EE3-79039/2007)	52.32	49.40	40.71	07-12-2007	04-01-2008	03-05-2008	
63	Providing CC drains to M.G.Road on North side from Benz Circle to NTR Circle, patamata. (Rc.E4-55756/07	18.82	19.00	10.29	07-12-2007	04-01-2008	03-05-2008	
64	Construction of 18" and 12" size CC drain from Gupta centre to kanaka parmeswari In 26th division E6-18163/07	3.80	3.66	3.37	10.8.07	05.09.07	04.12.07	09.06.08
65	Construction of CC drains north side MG road from police control room to bundar lakulu EE3-91799/07	45.21	43.34	27.61	10-02-2008	12-03-2008	11-09-2008	

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
66	Providing CC drains to north side of karal max road from padavala centre to gunadala vantena centre EE3-56169/07	47.46	44.73	28.39	07-12-2007	04-01-2008	03-04-2008	
67	Construction of out fall drain from church road water tank road and main road in HB Colony phase I 28th division E6 38291/07	60.00	62.00	56.59	26.9.07	5.11.07	4.5.08	Progress
68	Construction of drain from jammi chettu junction to mother theressas statue along siddhartha pulblic school in 13th division EE3-101469/08	21.00	18.00	16.65	27-02-2008	14-03-2008	13-07-2008	
69	Construction of box culverts across bye pass road at uamila subba rao nagar and out fall drain along crombay road E6-17413/07	98.06	93.83	57.99	10.08.07	22.10.07	21.10.08	Progress
70	Providing cc drain to MG Road on south side from benz circle to NTR circle patamata EE3-56163/07	19.65	18.50	16.63	27-02-2008	14-03-2008	13-07-2008	
71	Construction of of cc drain in east side 2nd & 3rd cross road in high school road in RR Gardens in 9th Division EE3/E1-113954/08	3.80	3.84	2.55	30-04-2008	04-06-2008	03-09-2008	28-08-2008
72	providing cc drains to in babu rao house road in RR garden in 9th division EE3-/E1/113958/08	3.95	3.89	2.32	27-03-2008	04-06-2008	03-09-2008	28-08-2008
73	Construction of outfall drain from D.no1-1-176 AE-I section office to ambedkar road east side of NHC E6-95498/07	6.66	5.67	5.05	08.04.08	29.04.08	28.07.08	09.09.08
74	Construction of out fall drain from Isak st to deenadayal nagar out fall drain along scavenger colony main road E6-475110/07	8.00	7.00	6.99	10-01-2008	15-10-08	14-12-08	28-12-08
75	Providing 9" CC drain in g.purnachandra rao st in 9th division EE3-113952/08	2.00	1.50	1.08	15-10-08	30-10-08	29-12-08	

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
76	Construction of CC drain to Karlamas road from south side fo Eluru Road from Padavalareru center to Gunadala vantana in1st Division EE3-77039/2007	30.00	30.00	68.19	10-01-2008	15-10-08	14-12-08	28-12-08
77	Construction of cc dringe on vemula syamala devi road from as rama rao road to karlmax road EE3-94826/07	24.66	22.87	21.63	22-12-2007	29-01-2008	28-04-2008	
78	Construction of outfall drain at kalyana madapam road from hb colony to dambag road E6-11205/07	43.64	39.85	36.85	21.07.08	23.08.08	29.12.08	Progress
79	Construction of cc drains on vemula syamal devi road from as rama rao road to karl marx road EE3-56160/07	24.46	23.37	24.46	27-02-2008	25-03-2008	24-07-2008	
80	Construction of CC Drains on northside of MG Road from Bunder Locks to VMC Guest House EE3-91801/07	31.02	28.23	9.45	27-02-2008	12-03-2008	11-07-2008	
81	Providing CC Drain to Ramachandra Rao Road State Guest House road and pingali Venkaiah road E3-56147/08	12.00	11.00	10.58	27-02-2008	12-03-2008	11-07-2008	
82	Constrution of CC Drains along south side of ITI Road from LIC Colony EE3-159353/08	18.00	17.00	16.73	27-02-2008	12-03-2008	11-07-2008	
83	Towards Mobilization Advance for Construction of outfall drain from new RR Pet Railway Track to Budameru. E11-533/08	18.00	20.00	13.63				
84	Construction of out fall drain west side of K.T.Road from Kanakadurga Nagar to Pipula Road junction in 55th Div. E11-532/2008	32.00	32.00	29.12				
85	Providing outfall drain from Urmila Nagar Culvert to Budameru. Rc.E6-11196/2007	109.00						Tender Stage
86	Providing outfall drain along Kabela Road from Ambedkar Road to Urmila Nagar. Rc.E6-133151/2009	99.00						Tender Stage
87	Providing outfall drain along Ambedkar Road from Sitara Centre Box Culvert to Kabela Road. Rc.E6-133149/2009	149.00						Tender Stage

ANNEXURE-I
STORM WATER DRAINS (Rs.49.12 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
88	Providing outfall drain along RTC Colony Sump Road (West side) from Manava mandiram Road to Bye-pass Road. Rc.E6-133148/2009	88.00						Tender Stage
89	Construction of Storm Water Drain in Ayodhya Nagar. Rc.E11-244/2009	31.55						Tender Stage
90	Construction of outfall drain from Santhi Nagar to Disney Land. (E11-226/09)	122.27						Tender Stage
91	Construciton of box culvert across Mahanadu road connection of Reach-I & Reach-II outfall drain (Rc.E4-130371/2009)	40.74						Tender Stage
92	Construciton of CC drain in Venkateswara Nagar in 3rd division. Rc.EE3-132606/2009	19.60						Tender Stage
93	Construction of CC drains in Vivekananda Road.	49.00						Tender Stage
94	Construction of CC drains in Nagarjuna Nagar	48.46						Tender Stage
95	Construction of CC drains from Prasadampadu culvert to NH5 and Ryves Canal. (Rc.EE3-132627/2009)	0.00						Tender Stage
96	Construction of Storm Water Drain in S.N.Puram	50.00						Estimate Stage
97	Towards publication of vmc tender in news paper (swd) works for the month of dec 08 C6-20512/01			3.63				
98	Towards consultancy and advertisement charges	0.00	0.00	25.80				
	Total	4211.02	2532.98	2430.53	-	-	-	-

COMMISSIONER

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Shifting charges for existing 3nos distribution transforms and connected HT/LT LINES E3-45/08	4.50	4.50	4.23				
2	Construction of out fall drains on either side of sn puram railway track E11-9/07	267.00	260.05	161.73	29.11.07	7.12.07	6.3.09	6.3.09
3	Construction of out fall drain on either side of satyanarayan puram railway track E11-11/07	259.85	254.74	210.42	29.11.2007	7.12.07	6.3.09	6.3.09
4	Construction of four lane bridge across Eluru Canal in Seethannapet, Vijayawada City (Rc.EE6/96603/07)	866.00	824.00	547.96	31-12-07	27-03-08	26-09-09	
5	Construction of Green corridor EE4-92777/07	1500.00	1366.00	1537.91	31-12-07	27-03-08	29-1-09	
6	Providing foot paths to north side of MG Road from victoria museum to veterinary hospital EE6-94829/07	28.00	27.00	26.48	31-12-07	27-03-08	29-1-09	
7	Towards consultancy service for implementation of BRTS system in vijayawada city E9-34735/07	155.75	155.75	42.16	25-5-07	02-06-2008	30-9-2011	
8	Providing existions drains raising from chainage 11/675 to 12/350 from maduranagar junction to music college road EE5-140722/08	9.87	10.32	9.59	30-09-2008	10.12.08	09.02.09	31.12.08
9	Electrical pole lines and trasformers shifting E3-402/08	3.56	3.56	3.56	30-09-2008	10.12.08	09.02.09	31.12.08

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
10	Providing s/s existing drain raising from chainage 13/450 to 13/150 from nrp road to gs raju road E5-140720/08	9.80	10.33	9.82	30-09-2008	22.11.08	21.02.09	31.01.09
11	Shifting of distn trasportation and connected HT/LT lines from the existing location to new location at punnaiah colony and music college road E3-011/09	1.95	1.95	1.95	30-09-2008	10.12.08	09.02.09	31.12.08
12	Providing BT road with hot mix process to labipet reservari road from mg road to sikhmani centre in 18th div EE3-149295	10.21	7.66	6.10	24-10-2008	24.11.2008	23.2.2009	
13	Providing BT road with hot mix process to AS rama rao road from pushpa hotel centre to jammi chattu centre EE3-149330/08	40.71	29.76	29.76	24-10-2008	24.11.2008	23.2.2009	
14	Providing BT road with hot mix process to major road in Ae10& 12 area EE3-149242/08	45.20	34.70	28.26	24-10-2008	24.11.2008	23.3.2009	
15	Towards Improvement to old Madras to Calcutta Roads from KM 6.075 to 6.975 and 5.600 to 6.075 EEVI-92777/07	305.00	305.00	175.00	30.10.08	24-12-08	23-6-2010	23-6-2010
16	Providing kerb wall south side from NRP road junction to towards east upto music college road junction EE6-9277/07	9.98	9.36	8.71	01-03-2009	01-10-2009	04-09-2009	18-2-09
17	Providing barricading in MG road for traffic EE6-92777/07	1.75	1.75	1.73	30-1-09	30-1-09	02-02-2009	02-03-2009

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
18	Providing 150 mmQ HDPE pipe line through RCC Pipes for BRTS road crossing E3-27/09	2.00	1.00	0.68	30-1-09	30-1-09	02-02-2009	02-03-2009
19	Providing Foot Paths to South side of M G Road from Municipal Guest House to Veterinary Hospital Junction EEIII/94831/07	39.92	38.03	12.41	20-08-2008	27-09-2008	26-03-2009	
20	Raising the existing drain wall in road side in south side from ryves canal to madhura nagar junction from chainage EE5-102130/09	9.50	9.19	7.11	22-11-08	17.02.09	16.05.09	04.03.09
21	Providing existing drains raising from chainage 10/650 to 11/615 from ryves canal to madhura nagar junction EE5-140721/08	9.92	9.64	9.92	30-09-2008	17.02.09	16.05.09	04.03.09
22	Construction of Culvent on pullem drain to widening portion of karl marks road EE3-163890/08	15.10	13.97	15.13		31-01-2009	30-05-2009	
23	Construction of outfall drain from chainge 12/400 to 13/07 on north side of the BRTS Road EE5-150640/08	47.00	43.05	5.40	11-01-08	18.11.08	17.02.09	30.04.09
24	Construction of outfall drain from chainge 13/100 to 13/450 on north side of the BRTS Road EE5-150642/08	25.00	22.73	13.24	11-01-08	18.11.08	17.02.09	30.04.09
25	Providing foot parts to southside of MG Road from Municipal Guest House to veterinary Hospital junction EE3-94832/07	45.43	43.59	9.28	28-01-2009	27-09-2008	26-03-2009	

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
26	Construction of Two Lane Bridge Across Eluru Canel Near Pipula Company in Madhura Nagar. EEV-164034/08	1435.00	1430.00	146.81				
27	Construction of Two Lane Bridge Across Budameru Riulet in Devi nagar EEV-164036/08	785.00	785.00	40.66				
28	Construction of Four lane Bridge across Riyvas canal near Madhura Nagar Railway gate . EEVI-96597/07	525.00	525.00	639.84				
30	Providing Barricading from Veterinary Hospital Jn to Benz Circle Jn along MG Road EE6/92777/07	1.70	1.70	1.70				
31	Providing partition and other amaintnes provied to circle-7 EE7-124808/09	1.90	1.90	1.90				
33	Consultane service for implementation of Bus Rapid Transit System in Vijayawada city. E9-134735/07	19.20	19.20	19.20				
34	modification of Examination Chamber of Circle-5 adjustment to Examinar Chamber in VMC main office EE4-124969/09	1.99	1.99	1.99				
35	Providing partition arrangement modification and supply of furniture to circle-5. EE5-124967/09	1.19	1.19	1.19				
36	Formation of road from Machavaram down to Padavalarevu junction along Ryves Canal Bund.	500.00						Tenders Stage
37	Construction of Retaining wall along Ryves canal Bund from Machavaram down to Padavalarevu Junction.	325.00						Tenders Stage

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
38	Lighting in S.N.Puram Road.	200.00						Tenders Stage
39	Foot paths on Eluru Road.	530.00						Tenders Stage
40	Construction of sub way at fire station on NH-9	300.00						Tenders Stage
41	Providing footpaths on outfall drain in Eluru road south side from Old bus stand to Vijaya Talkies center (Karl Marx road)(EE3-31224/2007)	50.30						Estimate Stage
42	Providing footpath on outfall drain in Karl marx road North side from Vijaya Talkies junction to Chuttugunta Junction. (EE3-31220/2007)	40.20						Estimate Stage
43	Providing footpath on outfall drain in Karl marx road South side from old bus stand to Vijaya Talkies Junction to Chuttugunta Junction. (EE3-31225/2007)	40.38						Estimate Stage
44	Providing footpaths on North side of Karl Marx road from RCM Church to Ramavarappadu Ring. (E4-110459/2009)	49.75						Estimate Stage
45	Providing footpaths on South side of Karl Marx road from RCM Church to Ramavarappadu Ring. (E4-110465/2009)	49.75						Estimate Stage

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
46	Formation of road from Madhuranagar Budameru Bridge to Pipual Road Junction.	350.00						Estimate Stage
47	Construction of Drain from Madhuranagar Bridge to Pipula Road Junction	200.00						Estimate Stage
48	Construction of dividers and fencing for BRT.	250.00						Estimate Stage
49	Construction of Drain from Madhuranagar Bridge to Padavalarevu Junction	200.00						Estimate Stage
50	Junction Improvements	200.00						Estimate Stage
51	Road Furniture and signage	500.00						Estimate Stage
52	Improvements of Roads, Providing BT surface at Machavaram down road, G.S.Raju road side of Government Hospital etc.	800.00						Estimate Stage
53	Foot over bridges	125.00						Estimate Stage
54	Construction of BRTS bus workshop at lorry stand with maintenance equipment	600.00						Estimate Stage
55	Construction of BRTS bus Terminal	500.00						Estimate Stage
56	Land scaping along BRTS road	200.00						Estimate Stage

ANNEXURE-I
BUS RAPID TRANSIT SYSTEM (Rs.152.64 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
57	Construction of RUB at Madhura Nagar Railway Station.	500.00						Estimate Stage
58	Construction of RUB in Singh Nagar.	700.00						Estimate Stage
59	Construction of Benz Circle Fly-over.	2000.00						Estimate Stage
	Total	15694.36	6253.61	3731.83				

COMMISSIONER

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.178.15 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Restortaion of major trunk roads in Ajitsingh Nagar	905.85						Tenders Stage
2	Restoration of UGD trenches and providing BT Roads in Circle-II area.	650.00						Tenders Stage
3	Providng DI Pumping mains from Prakash Nagar to Singh Nagar	326.45						Tenders Stage
4	Providng DI Pumping mains from New RR Pet to Singh Nagar	229.00						Tenders Stage
5	Providng DI Pumping mains from Rajiv Nagar to Prakash Nagar	96.20						Tenders Stage
6	Providng DI Pumping mains from NSC Bose Nagar to Prakash Nagar	75.80						Tenders Stage

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.178.15 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
7	Construction of sump in Prakash Nagar, Rajiv Nagar and NSC Bose Nagar	280.00						Tenders Stage
8	Providing collection network in Kanakadurga Nagar, Indira Nayak Nagar,	405.00						Tenders Stage
9	Providing CC roads and drains in Andhra Prabha, Andhra Patrika Colonies,	557.00						Estimate stage
10	Construction of sump in Kanakadurga Nagar, UDA Colony	145.00						Estimate stage
	Total	3670.30	0.00	0.00				

COMMISSIONER

ANNEXURE-I
RESTORATION OF ROADS (Rs.36.25 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Restoration of UGD trenches with BT hot mix process to Govindarajula Naidu street in 19th division under 6A sector.(EE3-106392/2009)	9.63	9.50	6.79				
2	Restoration of UGD trenches with BT hot mix process to Dasari vari Veedhi in 19th division under 6A sector.(EE3-106386/2009)	9.32	9.20	6.34				
3	Restoration of UGD trenches with BT hot mix process to Chandramoulipuram in 13th division under 6A sector. (EE3-106366/2009)	51.36						Tenders Stage
4	Restoration of UGD trenches with BT hot mix process to Jaya Prakash Nagar in 3rd division under 6B sector. (EE3-106376/2009)	51.08						Tenders Stage
5	Restoration of UGD trenches with CC surface in 14, 15, 16 & 22 divisions.	592.80						Tenders Stage
6	Restoration of UGD trenches with BT surface in 14, 15, 16 & 22 divisions.	255.00						Tenders Stage
7	Restoration of UGD trenches with CC surface in 3rd division.	42.00						Tenders Stage

ANNEXURE-I
RESTORATION OF ROADS (Rs.36.25 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
8	Restoration of UGD trenches with BT hot mix process to various roads in 12th division under 6A sector. (EE3-106330/2009)	5.91						Tenders Stage
9	Widening of road with hot mix process opposite to Adhikar hotel in 13th division. (E1-107466/2009)	7.80						Tenders Stage
	Total	1024.90	18.70	13.13				

COMMISSIONER

ANNEXURE-I
MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)

List of tender packages proposed for the		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Widening and Improvement to Disney land Road from pipula road to disney land E11-31/2009	200.00	200.00	209.89				
2	Providing B.T.Road with hotmix process to dumping yard road form Bund to Pamula Kalava (OM to 1500) 1st roads in 59th division under JNNURM E11-28/08	85.00	85.00	72.02				
3	Providing B.T. Road with hot mix process to Dumping yard road form pamulakalava to K.T.Road of K.Kandrika 59th div E11-29/2008	90.00	90.00	70.30				
4	Providing B.T Road Hot Mix process to Nandakuri nagar main road from Nunna Raod to K.T.Road in 55th Div. E11-566/2008	65.00	65.00	47.70				
5	Supply and delivery of 10 Nos Dumper phcer Vichiles with 2 bins V1-124846/08	130.00	130.00	125.35				
6	Supply and delivery of 3 Nos wheel loaders	135.43						Tenders Stage
7	Supply and delivery 2 Nos Garbage compactor truck with turbo charged & water cooled – 10 cum capacity	80.00						Tenders Stage
8	Supply and delivery of 50,000 Nos of twin plastic bins green and blue colors of ISI make 10 liters capacity.	12.17						Tenders Stage

ANNEXURE-I
MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)

List of tender packages proposed for the		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
9	Supply and delivery of 3,50,000 Nos. of twin plastic bins green and blue colors of ISI make 10 liters capacity.	12.16						Tenders Stage
10	Providing CC (1:1.5:3) flooring and ceiling, Plastering to the Transfer Station Buildings in Singhnagar. (Rc.V1-128282/09)	9.90						Tenders Stage
11	Supply and delivery of Compressor (Kirloskar make) welding machine and accessories, Grinding and drilling machine gas cutter equipment and Lathe machine to the vehicle depot.	6.08						Tenders Stage
12	Construction of Security Room, Toilets, Providing additional room for CMOH including toilets in SI Office and Providing Ceiling Plastering, Old Napa slabs in old Godown and remodeling of service station in Vehicle Depot	5.00						Tenders Stage
13	Supply and delivery of BOSCH diagnostics (BOSCH GERMANY MAKE) to vehicle depot.	1.79						Tenders Stage

ANNEXURE-I
MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)

List of tender packages proposed for the		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
14	Rehabilitation of Existing Dump site at Excel Plant Location on west side of Sri Ram Energy Plant from South side Transfer Station to North side Vambay colony Road.	49.50						Tenders Stage
15	Rehabilitation of Existing Dump site at Excel Plant Location South side of Sri Ram Energy Plant opp. Vambay Colony Gate to nearest Transfer Station.	38.72						Tenders Stage
16	Construction of RCC shed along existing East side AC Sheet Shed in Vehicle Depot.	31.43						Tenders Stage
17	Supply and delivery of Wheel aligner, wheel balancer, tyre changer (full automatic), tyre changer and computerized wheel balancer	19.30						Tenders Stage
18	Providing CC Road and East Side CC Drain from Rly. Station Road to South Side Drainage Pumping Station in Vehicle Depot.	16.90						Tenders Stage
19	Construction of RCC Godown along office building (west side) in vehicle depot.	14.78						Tenders Stage
20	Construction of Weigh Bridge at Singhnagar Transfer Station	14.71						Tenders Stage

ANNEXURE-I
MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)

List of tender packages proposed for the		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
21	Rehabilitation of Existing Dump site at Excel Plant Locations North side of Sri Ram Energy Plant from water tanks “E” side compound wall to Sri Ram Energy “W” side boundary.	65.36						Tenders Stage
22	Rehabilitation of existing dump site by laying of gravel layer 300mm thick at Ramalingeswaranagar chainage pumping station west side and south side up to Krishna River Bund.	59.55						Tenders Stage
23	Construction of 150 M Tons capacity compost plant for 5 years life period including compost pad equipments rotary equipments with electrical transformers and vehicles etc.	746.00						Tenders Stage
24	Providing 200 tons capacity sanitary land fill with 5 years capacity including leachate collection well drainage collection system with land fill vehicles and equipment including safety apparatus and fire fighting equipments.	1565.00						Tenders Stage

ANNEXURE-I
MUNICIPAL SOLID WASTE (Rs.58.05 Cr.)

List of tender packages proposed for the		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
25	Providing Adminstrative Block, Yard lightening, drainage, water supply arrangements, toilets, fencing, laboratory etc.	139.00						Tenders Stage
26	Construction of Transfor Station at Bhavanipuram D.P. Station	230.00						Estimate Stage
27	Construction of Transfor Station at K.L Nagar D.P. Station	230.00						Estimate Stage
	Total	4052.78	570.00	525.26				

COMMISSIONER

ANNEXURE-I

PROJECT FOR FORMATION OF INNER RING ROAD (IRR) - 74.24 CR.

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Formation of IRR from Ch.0.450 Km. to Ch.3.900 Km.	1976.78	1976.78	662.62	22-07-08	20-12-08	-	-
2	Construction of ROBs at Ramavarapadu and Gunadala.	4008.61	0.00	0.00				
3	Formation of IRR from Ch.5.100 Km. to Ch.7.940 Km.	1438.61	0.00	0.00				
	Total	7424.00	1976.78	662.62				

COMMISSIONER

ANNEXURE-I
STORM WATER DRAINS (Rs.30.16 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Nil							
	Total	0.00	0.00	0.00				

COMMISSIONER