

ANNEXURE-I
WATER SUPPLY

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
I	Rationalization and distribution of network in various un-served areas and existing areas							
1	Providing 100mm dia AC pipe line to Fishermen ghat in Vidyadharapuram	0.69	0.70	0.62	18.01.06	18.02.06	16.04.06	30.4.06
2	Providing 80mm dia GI pipe line from Nagarjuna street to Masjid road along Karakatta north	1.22	1.22	1.22	18.03.06	27.04.06	10.06.06	16.05.06
3	Replacement of RCC pipe line with 250mm AC pipe line at HB old tank road in Bhavanipuram	2.72	2.43	2.43	22.11.05	14.12.05	20.04.06	16.06.06
4	Providing 200 mm dia HDPE PIPE LINE FOR Ramarajya Nagar GLSR. Rc. E6-51409/05	1.00	0.96	0.92	20.1.06	15.02.06	14.04.06	27.7.06
5	Providing 100 mm Q AC pipe line to Repakulavari Street in 28 th division. E6-38124/06	0.53	0.52	0.51	12.7.06	12.07.06	11.08.06	10.8.06
6	Providing 100mm dia AC pipe line to cross roads of Harizanawada in Bhavanipuram. Rc.E6- 58063/05	2.82	2.88	1.69	18.03.06	27.04.06	26.06.06	6.7.06

7	Providing 100mm AC pipeline to Jojinagar road in Bhavanipuram. E6-22013/06	0.98	1.00	0.93	04.04.06	25.04.06	24.06.06	21.06.06
8	Providing pumping main for the distribution net work proposed on hill top area along contour line (AC pipe line) from 4 pillar center to Kotteti Kotaiah street at Bhavanipuram. E6-21581/06	8.20	8.17	2.75	07.05.06	27.07.06	26.11.06	20-3-07
9	Providing and extension of distribution net work for existing/ proposed ELSR & GLSRs in Bhavanipuram Opp. HWW GI pipe line	19.42	17.35	16.40	07.05.06	27.07.06	26.11.06	27-10-06
10	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Lorry stand) HDPE pipeline	67.25	0.00	0.00	23.11.06	3-4-07	2-10-07	-
11	Providing 80 mm G.I. pipe line from Ambedkar road to Makka Maszid road Rc.E6-34227/06	0.61	0.51	0.60	10.08.06	11.09.06	10.11.06	06-11-06
12	Providing 100mm, 50mm GI pipe line at Nehru Konda hill area in 33 rd division. Rc.E6- 14152/06	9.86	9.43	9.74	22.02.06	06.04.06	05.09.06	14.6.06
13	Providing 100mm AC pipeline at Cotton factory street and corss roads in Kothapet. E6-16124/06	1.37	1.39	1.33	02.05.06	25.05.06	24.08.06	10-11-06
14	Providing and extension of distribution net work for existing ELSR at Tarapet (HDPE pipeline)	32.99	27.78	0.00	02.09.06	07.10.06	06.04.07	-
15	Providing and extension of distribution network for existing ELSR at Bhavanipuram (Priyadharshini Colony)	45.27	38.70	0.00	02.09.06	07.10.06	06.04.07	-

	HDPE pipeline							
16	Providing 125mm dia GI pipe line and inter connection from Ambedkar Booster pump house to Kamsalipet distribution line at Nizam gate junction	0.89	0.89	0.85	22.03.06	24.03.06	24.04.06	02.04.06
17	Providing distribution system at proposed GLSR at Scavengers Colony.	53.35	49.71	0.00	2-2-07	12-3-07	11-9-07	-
18	Providing 100mm AC pipeline to Kotamission road in 29 th division E6-12644/06	0.84	0.88	0.85	22.02.06	13.03.06	12.05.06	06-07-06
19	Providing 100 mm A C pipe line to Brahmaiah colony E6-13698/06	0.94	0.98	0.97	25.02.06	25.03.06	24.05.06	15.7.06
20	Providing 80mm and 50mm G.I. Pipe line at Tunnel side in 32th Div. E6-28568/06	1.54	1.55	1.58	19.06.06	15.07.06	14.10.06	24.7.06
21	Providing 80mm G.I. Pipe line at Brahmamgari Mattam Reservoir hill area 32th Div. E6- 39100/06	1.16	1.04	1.04	10.08.06	11.09.06	10.11.06	8-11-06
22	Providing AC pipeline to the road back side of Rakesh Public school in K.L.Rao Nagar	0.54	0.54	0.55	18.01.06	18.02.06	16.04.06	13.04.06
23	Providing 100mm dia AC pipeline in south side of Ambedkar nagar. E6-28179/06	0.99	0.96	0.68	08.05.06	26.05.06	15.07.06	15-11-06
24	Providing 50mm dia and 40mm dia GI pipe line to south side of Kondravari street	0.49	0.47	0.49	22.04.06	06.05.06	05.06.06	06-6-06
25	Providing interconnections from nearly laid 200mm dia CI D/F distribution line to existing CI and GI piep lines at Sivakoti Narasimhachary GLSR in 34 th division. Rc.E6- 15456/06	2.03	1.86	1.88	18.03.06	27.04.06	26.06.06	17.8.06

26	Providing of 30 HP stand by pump set for Booster House at Wynchipet. E6-31393/06	2.65	2.61	2.61	19.06.06	15.07.06	14.09.06	1-10-06
27	Supply and erection of 15 HP stand by pump set for Booster house at Gollapalem gattu. E6- 31389/06	1.21	1.19	1.06	19.06.06	15.07.06	14.10.06	14-9-06
28	Providing 100 mm dia AC pipe line to RCM Church road Bavajipet in 43 rd division E3-652/05	0.88	0.78	0.62	4.5.06	17.8.06	16.10.06	1.10.06
29	Providing inter connection between 12" AC line central ware house road Kedareshwarapet to 12" AC line at Nadar street along CK Reddy road in 48 th division Rc.E3-279/2006	3.16	2.62	0.00	23.6.06	15.8.06	14.10.06	13.10.06
30	Providing internal distribution lines in Khuddus Nagar. Rc.E3-107/2006	2.52	2.22	2.25	24.3.06	28.4.06	27.6.06	1.6.06
31	Providing 100mm dia A.C.Pipe line in Koduruvari Street. Rc.E3-111/2006	1.00	0.83	0.86	10.4.06	8.5.06	7.6.06	2.6.06
32	Providing 100mm dia AC line in between 4 th cross road and 5 th cross road in Bavajipet in 43 rd dvn.Rc.E3-653/05	1.60	1.41	1.15	24.4.06	15.7.06	14.9.06	13.9.06
33	Providing new distribution lines in Punnaiah Colony cross road and replacing road crossings AC pipes with CI pipes in Dharmapuram Donka road in 44 th division. Rc.E3-355/06	2.23	1.82	0.00	23.6.06	15.7.06	14.9.06	13.9.06
34	Providing 100mm dia AC distribution line in Internal road of Bhanunagar in 44 th Division Rc.E3-356/2006	0.78	0.70	0.71	21.7.06	11.9.06	10.10.06	8.10.06

35	Extension of 150mm dia. AC distribution line from Rajeev Nagar to Radha Nagar (E3-634/05)	2.15	1.86	1.88	27.2.06	4.4.06	3.6.06	26.5.06
36	Providing 150mm dia AC pipe line from Rajivnagar existing Trunk main to Sundaraiahnagar Rc.E3-633/05	1.33	1.11	0.65	9.5.06	9.5.06	8.6.06	7.6.06
37	Extension of 100mm dia. AC Distribuion pipe line of Donka road at Santhi Nagar and 2 nd cross road in 51 st Division (E3-416/06)	1.25	1.10	0.98	23.6.06	15.7.06	14.9.06	9.9.06
38	Providing Water supply distribution system in Vambay Colony at New Rajarajeswaripet in 52 nd Division Rc.E3-321/2006	19.99	17.84	0.00	15.5.06	19.6.06	18.9.06	--
39	Providing 100mm dia AC distribution pipe line to II line to Old Rajivnagar in 58 th Division Rc.E3-350/2006	0.52	0.45	0.38	14.8.06	11.9.06	10.10.06	02.10.06
40	Providing 100mm dia A.C.pipe line for water supply improvements in Allu Appalanarayana Nagar and 35 yards area in Old Rajarajeswaripet in 49 th division Rc.E3-292/2006	1.90	1.67	1.40	27.4.06	19.5.06	18.7.06	16.7.06
41	Providing 100MM dia AC pipe line in Gottumukkalavari street in Ramakrishnapuram in 53 rd Division Rc.E3-682/2005	0.92	0.80	0.82	4.5.06	26.5.06	25.6.06	2.6.06
42	Removing old distribution line and providing 150mm dia AC line in Lakshmana Rao street in 41 st Division Rc.E3-333/2006	4.35	3.85	0.00	23.6.06	15.8.06	14.10.06	6.10.06
43	Providing 100mm dia. Distribution lines in Ramakoti Maidanam, Bavajipet in 42 nd Division (E3-396/06)	0.82	0.68	0.70	2.5.06	16.5.06	15.7.06	14.7.06

44	Providing 100mm dia AC line in between 68 and 69 Blocks in Radha Nagar. Rc.E3-479/06	0.75	0.67	0.45	27.7.06	17.8.06	16.10.06	14.11.06
45	Providing inlet and outlet connections to VAMBAY Colony ELSR. Rc.E3-499/2006	3.43	3.90	3.81	21.7.06	7.8.06	6.10.06	25.10.06
46	Providing distribution lines in A.E.-IV Section. (E3-319/06)	6.20	6.22	5.00	03-06-2006	6-10-2006	5-12-2006	31.3.07
47	Providing 100mm dia AC pipe line in Old R.R.Pet Maszid road. (E3-569/06)	1.95	1.85	1.72	12-9-2006	7-10-2006	6-12-2006	6-12-06
48	Providing water supply distribution line to the area between Sundaraiah Nagar and Rajiv Nagar in 58 th division. Rc.E3-62/2006	3.63	3.31	0.00	3-10-2006	28-10-2006	27-12-2006	--
49	Providing inter-connection 4" AC Line in Kedareshwarpet in David street, Pezzonipet along Railway Track in 41 st Division (E3-248/06)	0.92	0.78	0.78	10.4.06	8.5.06	7.6.06	6.6.06
50	Supply and delivery of 20mm HDPE Pipes and specials for House Service Connections for White Card Holders in AE-3 (WS & UGD) Section (E3-651/05)	1.61	1.27	1.28	9.2.05	12.1.06	11.3.06	23.1.06
51	Providing 100mm dia. AC pipe line to road beside Rajeev Nagar service Reservoir in New Rajiv Nagar (E3-563/05)	0.61	0.57	0.58	27.12.05	13.2.06	12.4.06	12.4.06
52	Providing 100mm dia. AC Pipe line to Block Nos 57 & 58 at Prakash Nagar in 57 th Division (E11-275/05)	0.91	0.89	0.89	10.11.05	3.12.05	30.5.06	22.5.06
53	Providing 100mm dia. AC pipe line at Ambedkar colony at Government Press in 26 th Division (E11-378/05)	2.47	2.21	2.14	30.9.05	31.10.05	30.12.05	25.03.06

54	Providing 100mm dia. AC Pipe line to Raghunadha Rao Street at Ramakrishnapuram (E3-2/2006)	1.37	1.30	0.69	23.1.06	24.4.06	23.6.06	25.6.06
55	Providing 100mm dia. Distribution pipe line in Devi Nagar 5 th Cross road in 53 rd division (E3-61/06)	0.91	0.77	0.79	18.3.06	10.4.06	9.5.06	8.5.06
56	Providing 100mm dia. AC Pipe line in Pasuputhota area in 45 th Division (E11-409/05)	1.33	1.12	1.09	30.9.05	3.2.06	2.5.06	1.5.06
57	Providing 100mm dia. AC Pipe line in Gulabithota 44 th division (E3-106/06)	1.57	1.39	1.39	27.2.06	12.4.06	11.6.06	3.7.06
58	Providing 100mm dia. AC pipe line to Kallepalli vari street at Ramakrishnapuram in 53 rd Division (E3-561/05)	0.99	0.88	0.89	22.2.06	6.3.06	5.4.06	3.4.06
59	Providing 100mm dia. AC Pipe line to Block Nos. 38 of Pakistan colony in Prakash Nagar (E3-562/05)	0.67	0.57	0.59	27.12.05	13.2.06	12.4.06	12.4.06
60	Providing 100mm dia. AC Distribution line to the road near Nagendra Swamy Temple in Prasanthi Nagar in 56 th Division (E3-78/06)	0.22	0.18	0.19	3.2.06	10.2.06	9.3.06	29.3.06
61	Providing 100mm dia. AC Line to Papatla vari street small lanes by the side of Market in Ramanagar in 42 nd Division (E3-43/06)	1.43	1.31	0.82	9.3.06	24.4.06	23.6.06	2.7.06
62	Providing 100mm dia. AC Pipe line at 35 Yards area in Old RR Pet in 49 th Division (E3-710/06)	3.49	3.56	0.00	5-12-06	23-12-06	22-2-07	
63	Providing Water Distribution Line in 58 th Division (E3-830/06)	8.03	7.37	6.00	22-12-06	18.01.2007	17.03.2007	15.03.2007

64	Providing for improving water supply distribution network at various places in 53rd, 56th, 57th and 59th Division (E3-780/06)	7.50	6.88	6.00	10.01.2007	03.02.2007	02.04.2007	31.03.2007
65	Providing 350mm dia. AC Distribution pipeline from VAMBAY colony ELSR to Excel Plant road along Pipula Road	9.84	8.73	0.00	2-1-07	7.1.07	16.4.07	-
66	Providing 100mm dia. AC Water supply internal distribution pipelines in Kanakadurga colony, Andhra Prabha, Andhra Patrika Colony in 55th Division	4.95	4.94	4.94	12-12-06	2-1-07	1-3-07	27.2.07
67	Providing 100mm dia. AC Pipe line to Subba Raju Nagar and Arunodaya Nagar in 52nd Division (E3-733/06)	4.15	3.61	0.00	12.2.07	7.3.07	6.5.07	
68	Providing 160 & 110mm dia. HDPE pipe line in VAMBAY Colony ABD & E Blocks near Ajitsingh Nagar (E3-615/2005)	19.60	16.44	13.56	13.12.05	6.1.06	5.3.06	8.9.06
69	Providing water supply facilities to Sanjeevaiah Labour colony in Arandalpet in 20 th division.(EE3-44169/2006)	2.44	2.38	2.38	22-8-2006	20-9-2006	15-10-2006	19/10/2006
70	Improvement of water supply facilities to Bethlehem Nagar hill area in 4 th division. (EE3-3070/2006)	9.99	10.21	8.99	1-4-2006	20-4-2006	19-5-2006	30/10/2006
71	Providing 100mm dia AC water pipe lines in place of HSC's to the cross roads in Indira Nagar in 3 rd division. (EE3-3093/2006)	4.59	4.64	3.21	5-5-2006	31-5-2006	30-7-2006	20-10-06
72	Providing 150mm dia and 100mm dia AC pipe line in CTO colony eastern road in 2 nd division. (EE3-36662/2006)	3.00	3.06	2.40	28-6-2006	26-7-2006	25-9-2006	23-9-06
73	Providing 100mm dia AC pipeline in	2.74	2.74	2.74	28-6-2006	24-7-2006	23-10-2006	23-11-06

	Nimmakayala Lakshmana Rao street, Ramireddy road, All Biksham road in 24 th division.(EE3-36660/2006)							
74	Providing 100mm dia AC water pipe lines to the cross roads in Gulammohiddin Nagar in 6 th division.(EE3-33392/2006)	2.54	2.57	2.04	9-6-2006	25-7-2006	24-9-2006	12/10/2006
75	Providing 100mm dia AC water pipe line to Kasturibaipet employees colony in 19 th division. (EE3-37478/2006)	3.13	3.00	2.19	28-6-2006	25-7-2006	24-9-2006	30-10-06
76	Providing 80mm dia GI water pipeline to Yaramvari street quarry hill area in 4 th division.(EE3-36199/2006)	1.65	1.67	0.82	26-6-2006	26-7-2006	25-10-2006	10/11/2006
77	Providing 150mm dia AC and 50mm dia GI water pipelines from 4 th road to Mallelavari street in Christurajapuram in 3 rd division.(EE3-49047/2006)	2.82	2.49	2.49	1-9-2006	15-9-2006	14-10-2006	14/10/2006
78	Providing 100mm dia pipeline in Aravinda Asramam roads in 9 th division.(EE3-33050/2006)	0.40	0.37	0.37	24-5-2006	31-5-2006	30-5-2006	20-6-2006
79	Providing 100mm dia AC pipe line in Krishna Nagar in lane opp. CTO Office. (EE3-3056/2006)	0.21	0.19	0.20	22-3-2006	10-4-2006	25-4-2006	21-4-2006
80	Providing water Hydrants in Krishnalanka Reservoir and Ranigarithota pump house. (EE3-26142/2006)	0.50	0.48	0.49	23-5-2006	26-5-2006	25-6-2006	30-6-2006
81	Providing inter connections with necessary CI pipes AC pipes and CI specials on existing distribution network at P & T colony. (EE3-3080/2006)	1.98	1.70	1.74	18-4-2006	20-5-2006	5-6-2006	3-6-2006
82	Providing 100mm AC line in Srinivasa Nagar Bank colony, 6th street in 2nd division.(EE3-35281/2006)	0.63	0.60	0.58	9-6-2006	14-6-2006	13-7-2006	8-7-2006

83	Providing 100mm dia AC pipe line in Timmarasu street in Srinagar in 2nd division.(EE3-36667/2006)	1.00	0.96	0.97	19-6-2006	22-6-2006	21-7-2006	15-7-2006
84	Providing 100mm dia AC pipeline in Aravinda Ashramam road from Gurunanak main road to Aravinda Asramam in 9th division.(EE3-33047/2006)	0.69	0.66	0.61	19-6-2006	22-6-2006	21-7-2006	15-7-2006
85	Providing 100mm dia AC water pipe lines to Pinnalavari street, Gopala Krishnaiah street, Pattabhi Ramaiah street, Mandapativari steet, anjaneyaswamy temple street, Patibandalvari street in 21st division. (EDE3-3039/2006)	2.49	2.50	1.51	9-5-2006	22-6-2006	21-8-2006	21-8-06
86	Providing 100mm dia AC pipe line in Thotavari street in 11th division.(E3-3108/2006)	0.74	0.71	0.68	6-5-2006	22-6-2006	21-7-2006	4-9-2006
87	Providing water supply facilities to social welfare SC, BC Hostel area in Gangiredduladibba in 3rd division.(EE3-27745/2006)	0.99	0.97	0.85	9-5-2006	22-5-2006	21-6-2006	30-5-2006
88	Improvement of water supply facilities in Municipal School area in AE-V(WS) area)(EE3-32542/2006)	0.99	0.98	0.62	19-5-2006	22-5-2006	21-6-2006	3-8-2006
89	Providing 100mm dia AC water pipe line to the 2nd and 3rd cross roads of Tadichetla bazar in 20th division. (EE3-3088/2006)	1.33	1.36	1.09	19-4-2006	31-5-2006	30-7-2006	30/09/2006
90	Providing 100mm dia A.C. pipe line in Gowhami nagar 2nd and 3rd cross roads, Nehru Nagar 1st cross road and Madham setty Seethaiah street in Krishnalanka. (EE3-3015/2006)	6.94	6.67	4.47	18-4-2006	20-5-2006	19-7-2006	10-7-2006

91	Providing 150mm dia AC water pipe line along Eluru road from Church road to Pitchamma Ashramam road in 4 th division.(EE3-33393/2006)	2.00	1.93	1.20	9-6-2006	25-7-2006	24-9-2006	16/08/2006
92	Providing 150mm dia AC and 80mm dia GI water pipe lines to Christurajapuram hill area in 3rd division.(EE3-33401/2006)	1.48	1.44	1.30	9-6-2006	12-9-2006	11-11-2006	31-10-2006
93	Providing 100mm dia AC pipeline in Vidyadhi School, Sanjay Gandhi nagar, Raghu gardens streets in 10th division. (EE3-44716/2006)	2.21	2.21	2.21	18-9-2006	2-11-06	1-1-07	1-1-07
94	Providing 100mm dia AC water pipe lines to Lalithamba street and Somaiah street in 6th division. (EE3-27402/2006)	0.90	0.90	0.90	7-10-2006	31-10-06	31-12-06	30-12-06
95	Providing 100mm dia AC water pipe line to Pitchamma Ashramam road and Ch.Satyanarayana Street in Gunadala in 4th division.(EE3-3092/2006)	2.65	2.69	0.00	18-9-2006	17-10-2006	-	-
96	Providing 100mm dia AC water pipe lines to the cross roads of Guntur Bapanaiah Nagar in 3rd division.(EE3-3094/2006)	3.95	4.01	0.00	18-9-2006	31-10-06	31-12-06	-
97	Providing 250mm dia and 100mm dia AC water pipe lines to Gopala Reddy road, Bankapallivari street, Barister street, Srinivasa Rao street and Nethaji street in 19th division(EE3-37477/2006)	6.64	6.21	0.00	7-10-2006	21-12-06	20-02-07	-
98	Providing HDPE pipe line for drinking water distribution system in Kamineni Nagar in 2nd division.(EE3-39738/2006)	6.27	6.40	0.00	-	-	-	-
99	Providing 160mm dia and 110mm dia OD HDPE pipe line in K.P.Nagar in 8 th	7.40	0.00	0.00	7-10-2006	-	-	-

	division. (EE3-33049/2006)							
100	Providing 100mm dia AC water pipe line and 100mm thick CC pavement to Akkula Tataiah street in 5th division (EE3-29261/2006)	2.13	2.19	0.00	7-10-2006	20-11-06	19-1-07	-
101	Providing water supply facilities with HDPE pipe lines to the area north side of Eluru oad in 1st division. (EE3-32507/2006)	28.34	25.84	0.00	26-8-2006	7-10-2006	6-4-07	-
102	Providing 355 to 200mm OD HDPE pipe line at existing 1500 KL RCC ELSR at J.D.Nagar. (EE3-33512/2006)	96.89	77.69	0.00	26-8-2006	29-11-06	28-8-07	-
103	Providing 160mm to 110mm OD HDPE distribution pipe line at J.D.Nagar 1500 KL RCC ELSR-2. (EE3-33513/2006)	55.22	49.41	0.00	26-8-2006	7-10-2006	6-4-07	-
104	Providing and laying of 400mm to 200mm dia HDPE distribution line from Governorpet Reservoir to Police Control room in south and North side on M.G. road (Reach-1) (EE3-29974/2006)	63.69	51.87	0.00	26-8-2006	29-11-06	28-8-07	-
105	Providing and laying of 400 to 200mm HDPE distribution line from Governorpet Reservoir to Dornakal road to Red Circle North side of M.G. road (Reach-II)(EE3-29977/2006)	63.80	51.49	0.00	26-8-2006	7-10-2006	6-4-07	-
106	Providing and laying of 250mm dia HDPE distribution line from Governorpet Reservoir to Tikkle road south side of M.G. road Reach-III(EE3-29981/2006)	53.32	45.68	0.00	28-9-2006	7-10-2006	6-4-07	-
107	Providing and laying of 400 to 300 HDPE distribution line from Stadium Reservoir to Tikkle road North side of M.G. road (Reach-III)(EE3-29983/2006)	68.90	55.70	0.00	28-10-2006	29-11-06	28-8-07	-

108	Providing and laying of 400 to 250 dia HDPE distribution lines from Tikkle road to Benz Circle on North and South side of M.G. road to K.J. Gupta Kalyanamandapam water tank along VMC colony (Reach-IV)(EE3-29987/2006)	54.01	46.80	0.00	26-8-2006	7-10-2006	6-4-07	-
109	Providing and laying of HDPE distribution line at Veterinary Colony area from existing 1200 KL RCC ELSR.(EE3-2652/2005)	55.84	49.03	0.00	26-8-2006	7-10-2006	6-4-07	-
110	Providing and laying of HDPE Distribution Line at Nelson Mandela Park area from existing 1000 KL RCC ELSR.(EE3-2265/2006)	60.45	50.75	0.00	28-10-2006	29-11-06	28-8-07	-
111	Providing 80mm dia GI water pipeline to quarry area cross road at Gangireddula dibba in 3rd division.(EE3-44168/2006)	0.60	0.56	0.56	18-9-2006	17-10-2006	16-12-2006	16-12-06
112	Providing 80mm dia G.I. water pipe line from Mogalrajpuram reservoir to hill top in 7th division. (EE3-2814/2005)	1.50	1.54	1.54	16.1.06	22.4.06	21.6.06	24/6/06
113	Replacement of 100mm dia damaged AC water pipe line by 100mm dia AC pipe line to Santhi Nagar 3rd cross road from A.S.Rama Rao road to end in 18th division. (EE3-2869/2005)	0.63	0.59	0.59	17.1.06	23.2.06	25.4.06	18/6/06
114	Replacement of 2" dia GI line (damaged) by 100mm dia AC line from Ramalayam to Bhagat Singh Nagar tank road(EE3-2549/2005)	1.04	0.98	1.00	11/11/05	9/12/05	8/1/06	4/4/06
115	Supply and delivery of G.I. Specials and materials to AE-1(WS) section for inter connection (EE3-1665/2005)	4.52	4.14	4.51	22/12/05	23/1/06	4/2/06	19/5/06

116	Providing 100mm dia AC pipeline in Seetharama Nagar from Sri Chennupati Ramakotaiah street to Chaitanya college in 13th division. (EE3-2723/2005)	0.93	0.87	0.88	6/12/05	8/2/06	10/3/06	9-3-06
117	Providing 200mm dia inter connection connecting the pumping main and LIC colony sump in 3rd division. (EE3-3050/2006)	0.96	0.94	0.95	16/3/06	17/3/06	30/3/06	4/6/06
118	Providing distribution systems under the newly constructed at Ranigari thotha	80.00	0.00	0.00	-	-	-	-
119	Providing distribution system in unserved areas	250.00	0.00	0.00	-	-	-	-
	Total	1423.55	888.95	155.63	-	-	-	-
II	Construction of ELSR's/GLSR's in the following localities				-	-	-	-
120	Construction of 1500 KL ELSR at Fish market, Gandhiji Mpl. School	93.19	75.77	0.00	28.07.06	16.09.06	15.06.07	-
121	Construction of 1000KL ELSR at Indira Gandhi Municipal Stadium	68.71	52.60	0.00	28.07.06	16.09.06	15.06.07	-
122	Construction of 1000KL ELSR at Arul Nagar and other connected works.	40.00	0.00	0.00	-	-	-	-
123	Construction of 2.0 lakh gallon capacity GLSR and retaining wall in hill area Scavengers colony. Rc.E6-25/04	49.00	48.90	0.00	13.02.05	05.03.05	30.09.06	-
124	Construction of 1500 KL ELSR at Singh nagar	93.19	82.55	0.00	28.07.06	3-11-06	2-8-07	-
125	Construction of 1500 KL ELSR at Kedareshwarapet	94.03	0.00	0.00	28.07.06	7-4-07	6-1-08	-
	Total	438.12	259.82	0.00				
III	Providing Pumping Mains							
126	Pumping main to the ELSR at Kedareshwarapet. (E11-787/06)	13.93	10.54	0.00	12-11-06	30-12-06	29-3-07	-
127	Providing 500mm dia. DI K9 Pump	13.93	10.54	0.00	12-11-06	30-12-06	29-3-07	-

	main from 600 PSC main to Singh Nagar ELSR (E11-748/06)							
C	Providing 400mm pumping main to scavengers colony from existing 600 pumping main	0.00	0.00	0.00	-	-	-	
128	Providing 250 mm dia HDPE pipe line pipe line PE 80 grade 6 kg/cm gravity pipe line from ORRs reservoir to proposed booster pump house at Scavengers colony	28.76	23.85	0.00	02.09.06	07.10.06	06.04.07	
129	Providing 250 mm dia CI pumping line from booster pump house to GLSR at Scavengers colony hill area.	19.05	14.63	0.00	02.09.06	07.10.06	06.04.07	-
130	Construction of RCC roof booster pump house building at Scavengers colony hill area	2.24	1.98	1.98	22.08.06	13.09.06	12.12.06	10-12-06
131	Supply and delivery and fixing of 2 numbers of centrifugal horizontal split casing pump sets each with a discharge of 36 LPS 45 m head at proposed booster pump house in Scavengers colony hill area	7.27	6.11	6.11	22.08.06	20.09.06	20.01.07	10-1-07
132	Providing 400mm pumping main from existing pumping main at Skew Bridge to Arulnagar	80.00	0.00	0.00	-	-	-	-
133	Providing 300mm pumping main from existing puming main in BRP road to Gandhiji water tank.	30.00	0.00	0.00	-	-	-	-
134	Providing 500mm dia. DI K9 Pump main from 600 PSC main to Singh Nagar ELSR	13.93	10.54	0.00	12-11-06	30-12-06	29-3-06	-
	Total	209.11	78.19	8.09				

IV A 135	Replacement of existing 800mm dia. PSC Main with 800mm dia. DI K9 from Khuddus Nagar to Singh Nagar (E3-760/06)	269.10	195.15	0.00	20.11.06	12.2.07	11.8.07	-
B	Providing 400mm main from Control room to Benz Circle in Bandar road Rs.3.54 crores	0.00	0.00	0.00	-	-	-	-
136	Providing DI pumping main from Government Hospital to Ali Baig Street on M.G. road (Reach-I)(EE3-30016/2006)	55.22	46.58	0.00	6-10-2006	3.11.2006	2.5.2007	-
137	Providing DI pumping main from ali Baig street to PR Office on M.G. road (Reach-II) (EE3-30018/2006)	55.00	46.63	0.00	6-10-2006	3.11.2006	2.5.2007	-
138	Providing DI pumping main from PR Office to Vemula Syamala Devi Street on M.G. Road (Reach-III)(EE3-30019/2006)	55.15	46.55	0.00	6-10-2006	3.11.2006	2.5.2007	-
139	Providing DI pumping main from Vemula Syamala Devi Street to Stadium water tank on M.G. road (Reach-IV)(EE3-30020/2006)	34.93	29.47	0.00	6-10-2006	3.11.2006	2.5.2007	-
	Total	469.40	364.38	0.00				
V 140	Improvements to the distribution network including replacement of distribution lines with new pipe lines.	105.00	0.00	0.00	-	-	-	-
	Total	105.00	0.00	0.00				
VI 141	Construction of 50 MLD capacity rapid gravity filtration plant	551.10	378.00	0.00	28.09.06	8-12-06	7-5-08	-
	Total	551.10	378.00	0.00				

VII	Construction of Ancillary works such as Pump house, Chlorine Room, Transformers, Electrical arrangements etc.	180.00	0.00	0.00	-	-	-	-
142	a) Construction of Intake well cum pump house				-	-	-	-
	b) Construction of clear water sump				-	-	-	-
	c) Construction of raw water and clear water pumping mains				-	-	-	-
	d) Construction of pump house				-	-	-	-
	Total	180.00	0.00	0.00				
VIII	Providing Raw water and Clear water pump sets and Electrical arrangements at Head water works				-	-	-	-
143	Construction of double pole structure including fencing to 630 KVA transformer of 8 MGD plant at Head water works.E6- 35703/06	2.54	2.49	2.48	19.06.06	15.07.06	14.10.06	22-11-06
144	Supply and delivery and erection of 10 HP monoblock pump set at Labour Colony drainage pumping station. E6- 35250/06	0.89	0.89	0.88	12.06.06	24.05.06	10.08.06	14-8-06
145	Supply and delivery and erection of 10 HP monoblock pump set at MIG Colony drainage pumping station. E6- 35249/06	0.89	0.89	0.58	12.06.06	24.05.06	24.08.06	18-8-06
146	Supply and delivery of sludge pump sets for HWW. Rc.E6- 63058/05	3.33	3.30	3.30	19.06.06	15.07.06	14.10.06	12-10-06
147	Supply, delivery, erection and trial running of raw water pump sets at HWW.	182.33	0.00	0.00	-	-	-	-
	Supply, delivery, erection and trial running of clear water pump sets at HWW.				-	-	-	-

	Supply, delivery, erection and trial running of transformers at HWW.				-	-	-	-
	Supply, delivery, erection and trial running of panel boards suitable sizes of cables from APTRANSCO feeder to the proposed transformer yard and to the newly proposed components at HWW.				-	-	-	-
	Total	189.98	7.57	7.24				
IX	Mechanization and Modernization of Head water works such as providing SCADA arrangements.				-	-	-	-
148	Supply and delivery and fixing of Kirlaskar / IVC / UPADHAYA make sluice valves for 16MGD No.1 filtration plant at Head water works.E6-13444/06	8.18	8.15	7.26	22.02.06	18.03.06	15.07.06	26-7-06
149	Providing plastering 8 MGD clarifloculator and repairs to office room at HWW	2.35	1.78	1.82	07.02.06	24.02.06	23.04.06	14.04.06
150	Providing flow measurement units at Head Water Works with SCADA arrangements and other improvements.	169.47	0.00	0.00	-	-	-	-
	Total	180.00	9.93	9.08				
	GRAND TOTAL	3746.26	1986.84	180.04				

COMMISSIONER