

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR - HOUSING (Rs.258.74 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Construction of 15,000 Houses for the rehabilitation of flood victims of river Krishna & Budameru Vagu along with infrastructure development in VMC area.							
1	Sector "H" Disney Land (512 Houses)	675.84	673.41		25-01-07	15-03-07	14-09-08	
2	Sector "H" Disney Land (640 Blocks)	844.8	841.76		25-01-07	15-03-07	14-09-08	
3	Sector "H" Disney Land (384 Blocks)	506.88	503.69		25-01-07	15-03-07	14-09-08	
4	Sector "C" Disney Land (672 Blocks)	887.04	883.85		25-01-07	15-03-07	14-09-08	
5	Construction of Housing Scheme at Disneyland Sector-C (21 Blocks x 32 = 672 Houses)	1142.40	-	-	08-08-07	-	-	-
6	Construction of Housing Scheme Package -1 at New R.R. Pet (19 Blocks x 32 = 608 Houses)	1033.60	-	-	08-08-07	-	-	-
7	Construction of Housing Scheme Package -2 at New R.R. Pet (18 Blocks x 32 = 576 Houses)	979.20	-	-	08-08-07	-	-	-
8	Construction of Housing Scheme at Machavaram (14 Blocks x 32 = 448 Houses)	761.60	-	-	08-08-07	-	-	-
9	Construction of Housing Scheme at Radha Nagar, Payakapuram & Sundaraiah Nagar (11 Blocks x 32 = 352 Houses)	598.40	-	-	08-08-07	-	-	-
10	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR - HOUSING (Rs.258.74 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
11	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
12	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
13	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
14	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
15	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
16	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
17	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
18	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
19	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
20	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
21	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
22	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
23	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR - HOUSING (Rs.258.74 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
24	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
25	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
26	Construction of Housing Scheme Package -1 at Jakkampudi (18 Blocks x 32 = 576 Houses)	979.20	-	-	17-09-07	-	-	-
27	Construction of Housing Scheme Package -18 at Jakkampudi (10 Blocks x 32 = 320 Houses)	544.00	-	-	17-09-07	-	-	-
	Total	24620.16	2902.71	0.00				

COMMISSIONER