

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1	Construction of Out Fall Drain on either side of Asramam road from NH - 9 to Teachers Colony Road (7-b) (from ch: 0.00 to ch: 490.00)	37.20	0.00	0.00	04-02-07	-	-	-
2	Construction of Out Fall Drain on either side of Asramam road from NH - 9 to Teachers Colony Road (7-a) (from ch: 0.00 to ch:490.00)	30.10	25.90	0.00	08-02-07	21-09-07	20-01-08	-
3	Storm Water Drains from Bye-Pass road to Kabela Road (Ekalavya Nagar main road) (from ch: 0.00 to ch: 979.00) Rc.E6-11092/2007	95.34	98.96	0.00	01-05-07	03-01-07	28-02-07	-
4	Strom Water Drains at Crombay Road from NH- 9 to Sivalayam Street. (From CH: 0.00 to CH:730)	101.02	0.00		04-02-07	-	-	-
5	Providing Strom Water Drains at Crombay Road from NH- 9 to Sivalayam Street. (from ch: 0.00 to ch:675) Rc.E6-11081/07	58.40	40.00	30.63	01-05-07	02-12-07	08-11-07	-
6	Construction Of Outfall Drain at Kalyana Mandapam Road junction to Bye-Pass Road.	90.43	91.34	21.30	01-05-07	03-01-07	03-11-08	-
7	Construction of Out Fall Drain at Kalyana Mandapam Road from HB Colony to Crombay Road. (9-a)	35.50	16.24	0.00	01-05-07	02-08-07	08-07-07	-
8	Construction of Out Fall Drain at Kalyana Mandapam Road from HB Colony to Crombay Road. (9-b)	23.64	15.98	0.00	01-05-07	02-08-07	08-07-07	-
9	Construction of Out Fall Drain at Kalyanamandapam Road from HB Colony to Crombay Road. (9-c)	18.21	0.00	0.00	04-02-07	-	-	-
10	Construction of Out Fall Drain at Kalyanamandapam Road from HB Colony to Crombay Road. (9-d)	38.38	0.00	0.00	04-02-07	-	-	-
11	Construction of Out Fall Drain from K.L. Rao Nagar to Budameru Culvert near Milk Project along Railway Yard area (reach-1 and 2).	196.20	0.00	0.00	04-02-07	-	-	-

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
12	Providing Storm Water Drains at Sivalayam street to Bye-pass road.(From CH: 675.00 to CH: 1425.00)	67.75	0.00	0.00	04-02-07	-	-	-
13	Construction of Outfall Drain from Urmila Subba Rao Nagar Culvert to Budameru. (From CH: 0.00 to CH: 427.00)	91.40	0.00	0.00	04-02-07	-	-	-
14	Construction of box culvert across Bye-pass road at Urmila Subbarao Nagar and outfall drain from Sivalayam street to Bye-pass road along Crombay road (East side) in 28th division	98.06	0.00	0.00	08-10-07	-	-	-
15	Construction of outfall drain from Nagamma Satram to Milk project culvert in 30th division	58.86	0.00	0.00	09-04-07	-	-	-
16	Construction of outfall drain from Isak street culvert to Deenadayal nagar outfall drain along Scavengers colony	31.20	0.00	0.00	09-04-07	-	-	-
17	Construction of outfall drain along Venkateswara Foundry from NH-9 to Apnabazar road	18.12	18.35	0.00	06-08-07	07-07-07	11-06-07	-
18	Providing CC drains to Suphala Building road from NH-9 to PRK building road in 28th division	8.58	8.54	8.57	11-10-06	27-11-06	26-03-07	26-05-07
19	Providing side drains to Bajibaba Mandiram road from NH-9 to PRK building road in 28th division	7.56	7.67	7.81	14-08-06	20-09-06	20-01-07	04-08-2007
20	Providing side drains and Quarry Rubbish filling to 1st cross road in between Maszid road and Nethagi Public School road in Police Colony, 28th division	2.99	2.97	0.00	20-03-07	14-04-07	13-07-07	-
21	Providing CC drain to 2nd cross road in Teachers colony in 28th division.	1.96	2.18	0.00	04-03-07	25-04-07	24-07-07	-

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
22	Providing CC drains to 2nd main road in Teachers Colony at 28th division	2.00	2.02	0.00	20-03-07	14-04-07	13-07-07	-
23	Providing side drains and quarry rubbish road to Nethaji Public school side road and cross roads in 28th division. Rc.E6-29268/07.	6.94	6.79	0.00	24-05-07	18-06-07	17-09-07	-
24	Construction of C.C drains to Andamani Brahmaiah st. and Jonnavithulavari st.(from Goreela Doddi to K. Ramulu st. ) in 26th division.Rc.E6-35666/07	4.00	3.99	0.00	07-05-07	28-07-07	27-10-07	-
25	Construction of C.C drains to Thullurivari st. west side from N.H.9 to Goreela Doddi in 26th division.E6-35663/07	3.70	3.69	0.00	07-05-07	28-07-07	27-10-07	-
26	Providing 12" C.C. drain from Cheruvu Centre to Vibhu Sweets along Ambedkar road in 29th division.E6-36474/07	3.92	3.84	0.00	08-02-07	09-05-07	12-04-07	-
27	Construction of C.C drains to Tpresident st. East side 1st bit from N.H.9 and cross road inbetween President st. and Maszid st. in 27th division.E6-36320/07	2.18	2.08	0.00	08-02-07	30-08-07	29-11-07	-
28	Construction of C.C drains to Rangoon Saheb st. and cross road from Rangoon Saheb st. to Nabe Saheb st. in 27th division..E6-36319/07	3.10	0.00	0.00	20-09-07	-	-	-
29	Providing C.C drains to Post office road, cross roads in between Sanjay Gandhi colony road and R.K.Public school south side in 26th division Rc.E6-34492/07	4.53	0.00	0.00	20-09-07	-	-	-
30	Providing C.C drains to R.K.Public school north side cross roads and Jamaiah street cross roads in 26th division Rc.E6-34493/07	9.00	0.00	0.00	20-09-07	-	-	-

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
31	Construction of 18" size and 12" size cc drains from Guptha center to Kanyaka parameswari Kalyanamandapam	3.80	3.67	0.00	08-10-07	09-05-07	04-012-07	-
32	Construction of outfall drains to Church Road, Water Tank Road and Main Road in H.B.Colony in 28 <sup>th</sup> division.	38.64	0.00	0.00	25-09-07	-	-	-
33	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards eluru canal – 1) (ch: 0.00 – 710.00 m) Rc.E11-1/2007.	96.94	0.00	0.00	20-03-07	-	-	-
34	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Eluru canal – 1) (ch: 0.00 – 730.00 m) Rc.E11-8/2007.	87.51	0.00	0.00	20-03-2007	-	-	-
35	Construction of outfall drain on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 1) Rc.E11-9/2007.	213.53	0.00	0.00	20-03-2007	-	-	-
36	Construction of outfall drain on either side of Satyanarayanapuram Railway Track (towards Eluru canal – 3) (ch: 0.00 – 260.00 m) Rc.E11-10/2007	38.10	39.25	0.00	03-01-07	25-3-07	30-9-07	-
37	Construction of outfall drain from on either sides of Satyanarayanapuram Railway Track (towards Ryves canal – 2) Rc.E11-11/2007.	207.80	0.00	0.00	20-03-2007	-	-	-
38	Construction of outfall drain from Bio – Methanation plant to Budameru (East reach) Rc.E11-12/2007.	445.74	0.00	0.00	20-03-2007	-	-	-
39	Construction of outfall drain from Bio-Methanation plant to Budameru. (West Reach) Rc.E11-13/2007.	61.43	0.00	0.00	20-03-2007	-	-	-
40	Construction of outfall drain from Pipula Road to Budameru. Rc.E11-14/2007.	124.02	0.00	0.00	20-03-2007	-	-	-

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
41	Construction Of Outfall Drain from old Rajarajeswaripet Beeruvala company to Budameru. Rc.E11-15/2007.	98.70	0.00	0.00	20-03-2007	-	-	-
42	Construction of CC drain beside Venkeswara Theatre (east side) from M.G. road to Bandar canal (Reach-II) (EE3-2904/2006)	14.12	11.77	11.72	03-01-06	18-03-06	16-05-06	15-03-07
43	Construction of CC drain in VMC guest house from M.G. road to canal (Reach-I) (EE3-2903/2006)	13.10	8.16	3.99	03-01-06	18-03-06	16-05-06	03-10-2007
44	Construction of CC drain on south side of M.G. road from VMC guest house to Veterinary Hospital road (Reach-II South side) (EE3-2896/2006)	49.98	44.00	43.54	03-01-06	14-03-06	13-07-06	08-01-2007
45	Construction of CC drain on north side of M.G. road from V.M.C. guest house to Veterinary Hospital road (Reach-II, north side)(EE3-2897/2006)	49.72	41.80	37.77	03-01-06	14-03-06	13-07-06	30-08-07
46	Construction of CC drain on south side of M.G. road from Veterinary Hospital road to nandamuri main road (Reach-III south side)(EE3-2898/2006)	48.21	34.71	25.16	03-01-06	14-03-06	13-07-06	06-01-2007
47	Construction of CC drain on South side of M.G. road from Nandamuri road to Benz circle (Reach-III, north side) (EE3-2899/2006)	44.77	34.26	20.50	03-01-06	18-03-07	16-07-06	20-09-07
48	Construction of CC drain on north side of M.G. road from Veterinary Hospital road to Khandhari Hotel road (Reach-III, north side) (EE3-2900/2006)	49.91	37.39	23.04	03-01-06	18-03-07	16-07-06	08-01-2007
49	Construction of CC drain on north side of M.G. road from Khandhari hotel road to Benz circle (Reach-III, north side) (EE3-2901/2006)	47.12	32.52	34.17	03-01-06	18-03-07	16-07-06	15-08-07

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
50	Construction of CC drain on east side of Adhikar Hotel road from M.G. road to Pakeergudem booster (Reach-III, east side) (EE3-2902/2006)	56.20	48.09	20.95	15-03-07	20-04-07	19-08-07	-
51	Construction of CC drain on south side of M.G. road from Police Control room to V.M.C. guest house (Reach-1,south side) (EE3-2892/2006)	64.55	58.00	0.00	23-07-07	29-08-07	31-12-07	-
52	Construction of CC drain on western side of Patel road from M.G. road to Bandar canal in 10th division. (EE3-17629/2007)	50.23	47.88	0.00	15-03-07	20-04-07	19-07-07	-
53	Construction of CC drain to eastern side of Patel road from M.G. road to bandar canal (EE3-17630/2007)	50.23	47.88	0.00	15-03-07	20-04-07	19-07-07	-
54	Providing CC drain to the western side of donka road (Andhra Jyothi road) from M.G. road to opposite J.D. Nagar connecting road. (EE3-31217/2007)	31.77	0.00	0.00	-	-	-	-
55	Providing CC drain to the western side of donka road (Andhra Jyothi road) from opposite J.D. Nagar connecting road to Bandar canal. (EE3-31218/2007)	32.96	0.00	0.00	-	-	-	-
56	Construction of CC drain to Donka road (Andhra Jyothi road) east side from M.G. road to J.D.Nagar connecting road in 11th division. (EE3-31219/2007)	31.77	0.00	0.00	-	-	-	-
57	Providing CC drain to the eastern side of donka road (Andhra Jyothi road) from J.D.Nagar connecting road to Bandar Canal. (EE3-31215/2007)	32.96	0.00	0.00	-	-	-	-

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
58	Providing footpaths on outfall drain in Eluru road south side from Old bus stand to Vijaya Talkies center (Karl Marx road)(EE3-31224/2007)	50.30	0.00	0.00	-	-	-	-
59	Providing footpaths on outfall drain in Eluru road north side from Old bus stand to Vijaya Talkies center (Karl Marx road) (EE3-29650/2007)	51.32	0.00	0.00	-	-	-	-
60	Providing footpath on outfall drain in Karl marx road North side from Vijaya Talkies junction to Chuttugunta Junction. (EE3-31220/2007)	40.20	0.00	0.00	-	-	-	-
61	Providing footpath on outfall drain in Karl marx road South side from old bus stand to Vijaya Talkies Junction to Chuttugunta Junction. (EE3-31225/2007)	40.38	0.00	0.00	-	-	-	-
62	Constructin of CC drain to north side of Eluru road from Padavalarevu center to Ramavarappadu ring in 1st division. (EE3-17605/2007)	89.46	0.00	0.00	-	-	-	-
63	Constructin of CC drain to south side of Eluru road from Padavalarevu center to Ramavarappadu ring in 1st division. (EE3-17603/2007)	91.58	0.00	0.00	-	-	-	-
64	Construction of CC drain to Chandra Rajeswara Rao road from Nimmathota center to A.S. Rama Rao road (both sides) (E1-17618/2007)	16.63	16.52	10.38	24-03-07	20-04-07	15-07-07	20-09-07
65	Construction of CC drain to Chandra Rajeswara Rao road west side from Nimmathota center to existing drain and repairs to the existing outfall drain. (EE3-17634/2007)	13.96	13.80	11.17	24-03-07	20-04-07	15-07-07	19-07-07

**ANNEXURE-I**  
**STORM WATER DRAINS (Rs.49.12 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
66	Construction CC drain to Chandra Rajeswara Rao road from Sikhamani Center to A.S. Rama Rao road and balance bit opposite water tank. (EE3-17610/2007)	14.35	15.00	9.99	24-03-07	20-04-07	15-07-07	07-10-2007
67	Construction of outfall drain from Currency Nagar 60' road to Prasadampadu culvert. (EE3-10269/2006)	136.80	0.00	32.59	-	-	-	-
68	Construction of outfall drain from Pantakalava road to Mahanadu road. (EE3-10271/2006)	195.20	0.00	0.00	-	-	-	-
69	Construction of outfall drain from Mahanadu road to Currency Nagar 60' road.(EE3-10273/2006)	115.20	0.00	0.00	-	-	-	-
70	Construction of outfall drain from Autonagar STP to Prasadampadu culvert.	441.10	443.67	42.00	27-01-07	03-06-07	08-05-08	
71	Construction of 9" and 18" CC Drains to Pasuputhota 2 <sup>nd</sup> cross road in 45 <sup>th</sup> Division (E3-639/06)			2.70				
72	Reconstruction of Damaged drains in Veeraiah st. (15 CC Drains) 3 rd Cross Road 35th Div RCE6-25929/07			1.35				
73	Construction of out fall drains in un-served areas.	381.44	0.00	0.00	-	-	-	-
	<b>Towards consultancy and advertisement charges</b>			<b>25.79</b>				
	<b>Total</b>	<b>4912.00</b>	<b>1328.91</b>	<b>425.12</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>

**COMMISSIONER**