

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	<b>Patamata Under Ground Drainage</b>							
1	Protection works and site filling and diversion of sullage water to Ramalingeswara Nagar pumping station (Section-9) (E9-28610/2006)	9.92	8.86	8.97	05-06-2006	19-06-06	19-10-06	19-10-06
2	Protection work to pump cum sump house in Section 5B at New RTC colony. (E9-11867/2006)	4.02	3.33	0.00	05-06-2006	20-06-06	19-09-06	19-09-06
3	Providing 8" dia sewer line to Veersavarkar roadeast side and south side cross roads in Ayyappanagar in 10th division. (EE3-2768/2005)	2.25	2.20	2.24	17-12-2005	03-07-06	05-06-06	05-06-06
4	Providing 8" dia sewer line to Veersavarka roads in Ayyappanagar in 10th division. (EE3-57474/2005)	2.29	2.19	2.03	17-12-2005	03-07-06	05-06-06	05-06-06
5	Construction of retaining wall on canal side to Sector-5A drainage pumping station in Patamata Lanka (E9-28609/2006)	12.75	0.00	0.00	-	-	-	-
6	Providing sluice gates, ladders in intel and Grit chambers, providing sewage screen grills and providing top cover grills over inlet, screen and grit chambers and levelling of site with red earth in Sector-6 drainage pumping station at Pandaripuram. (E9-28612/2006)	4.22	0.00	0.00	-	-	-	-
7	Providing sluice gates, ladders in inlet and grit chambers and providing top cover grills over inlet, screen and gril chambes to Sector-5B drainage pumping station at new RTC colony. (E9-28611/2006)	1.88	0.00	0.00	-	-	-	-

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
8	Providing sluice gates, ladders in inlet and grit chambers and providing top cover grills over inlet, sreet and grit chambers to Sector-5A drainage pumping station at Patamatalanka. (E9-28613/2006)	2.33	0.00	0.00	-	-	-	-
9	Providing under ground drainage facilities to uncovered areas in Sector-5B i.e. under Electricity colony drainage pumping station.(EE3-37925/2006)	25.00	24.20	13.65	26-8-2006	10-10-06	04-09-07	13-04-07
10	Providing 8" dia sewer line to Karivepakuthota cross roads in Raghu Gardens in 10th division. (EE3-2764/2005)	2.19	2.15	2.15	17-12-2005	7.-3-2006	05-06-06	05-06-06
11	Providing 200mm dia sewer lines to various roads in 10th division. E1-11036/07	9.97	10.44	10.17	15-03-07	23-03-07	22-06-07	06-09-07
12	Providing 8" dia sewer line to Gurunanak Colony main road in 9th division. (EE3-2794/2005)	3.17	3.11	0.00	27-02-2006	19-4-2006	18-7-2006	15-7-2006
13	U.G.D. lines to Raghava Nagar road, Ramalingeswara Nagar road and vetermary hospital road.(EE3-1572/05)	4.53	3.54	0.00	21/5/05	17-06-05	16/7/05	25-07-06
14	Providing 8" dia sewer line to South side crossroads of Pandaripuram main road in 10th division. (EE3-2771/2005)	1.18	1.13	1.16	17-12-2005	03-07-06	05-06-06	05-06-06
15	Providing 8" dia sewer line to scavengers colony road and RR gardens three cross roads in division No.9.(EE3-45615/2006)	2.39	2.41	2.48	22-08-06	19-09-06	18-11-06	18-11-06
16	Supply of RCC NP3 Class pipes for proiding trunk sewer main from Currency Nagar to Nagarjuna Nagar. (EE3-70581/2006)	9.50	8.79	9.68	26-12-06	19-01-07	18-05-07	18-03-07
17	Providing Non-Plog submersible pumpsets to Nagarjuna Nagar sump-cum-pump house (EE3-11018/2007)	20.35	17.24	17.32	01-05-2007	21-02-07	04-08-07	08-06-07

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
18	Providing UGD facilities to C.T.O. colony cross roads in 2nd division. (EE3-69595/2006)	1.95	1.90	1.71	26-12-06	13-02-07	04-12-07	19-08-07
19	Providing additional motors in Vijaya Nagar colony sump-cum-pump house.	32.00	0.00	0.00				
20	Replacement of UGD sewer line network in APIIC (Autonagar) colony in 2nd division. (EE3-31235/2007)	32.72	32.78	16.16	19-05-07	25-06-07	24-12-07	
21	Providing under ground drainage facilities to uncovered area in Sector-5A in Patamata and Patamata Lanka area. (EE3-12311/2007)	23.63	0.00	0.00				
	<b>a) Krishnalanka Under Ground Drainage Scheme</b>							
22	i) Collection Net work, Pumping main and	428.50	434.79	391.85	12-02-2004	04-04-05	04-03-06	-
23	Sump cum Pump house							
24	ii) Pump sets	37.00	37.91	33.72	05-08-2006	10-02-06	02-02-07	15-06-07
25	Transformer (E9-13056/07)	7.50	6.50	6.46	-	-	-	-
	<b>b) Under Ground Drainage facilities to Nagarjuna Nagar, Kamineni Nagar, Currency Nagar.</b>							
26	i) Collection Net work, Pumping main and Sump cum Pump house	296.20	300.00	194.72	20.11.2007	20.1.2007	31-03-2007	
27	ii) Pump sets to Nagarjuna Nagar	20.46	19.85	0.00	22-12-06	20-01-07	20-04-07	15-07-2007
28	iii) Pump sets to Kamineni Nagar	20.46	20.25	17.74	22-12-06	20-01-07	15-03-07	15-07-07
	<b>Block-VI Central areas.</b>							
	<b>Central Area Under Ground Drainage Scheme covering SBI Colony, Mogalarajapuram, PPC Road, VMC Colony, Tickle Road, Revenue Colony, etc.</b>							
29	i) Collection Net Work	580.00	570.00	236.84	30.11.2006	9.01.2007	9.01.08	
30	ii) Providing Pumping Main	120.00	0.00	0.00	08-10-2007	-		

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
31	iii) Construction of Sump cum Pumping Station near Green Lands Hotel	126.00	0.00	0.00	16-07-07	-	-	-
32	iv) Pump Sets	0.00	0.00	0.00	-	-	-	-
33	Providing 6" dia SWG line near Y.V.Rao Hospital in 17th division. (EE3-2929/2006)	0.73	0.71	0.66	05-06-2006	07-11-06	09-10-06	31-10-06
34	Providing 9" dia SWG line in place of 6" dia SWG in Vishnuvardhana Rao street from Surya Electrical to Pitchaiah street in 17th division. (EE3-2930/2006)	1.16	1.16	0.98	18-4-2006	27-6-2006	26-08-06	10-12-06
35	Replacement of 6" dia SWG pipe line by 9" dia SWG pipe line to Maddulapallivari street in 21st division. (EE3-3036/2006)	1.60	1.64	1.27	05-09-2006	19-4-2006	18-05-06	08-03-06
36	Replacement of 9" dia Sewer line by 12" dia SWG line along Narasimha Rao Naidu street from Ramachandra Rao road to Tadepallivari street in 21st division. (EE3-3038/2006)	4.58	0.98	4.16	05-09-2006	06-06-06	08-05-06	30-10-2006
37	Providing 9" dia SWG pipeline in IGMS new building to M.G. road in 17th division. (EE3-31960/2006)	0.72	0.72	0.72	17-5-2006	22-5-2006	21-06-06	21-6-06
38	Providing RCC manhole frame and cover to the existing manholes in 6 <sup>th</sup> division. (EE3-3034/2006)	0.65	0.66	0.64	04-12-2006	05-05-06	06-04-06	15-9-2006
39	Providing 9" dia SWG pipeline in place of 6" dia SWG pipe line in Mullapudi Venkateswara Rao Street in 17 <sup>th</sup> division. (EE3-3114/2006)	1.47	1.44	1.45	05-09-2006	31-5-2006	30-7-2006	10-09-06
40	Providing 230mm to 500mm dia SWG sewer lines from Tikkle road to Stadium road and Dornakal road to Stadium road south side (EE3-29481/2006)	46.87	41.34	0.00	10-06-2006	28-10-2006	27-4-07	

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
41	Providing 400mm, 450mm and 500mm dia RCC sewer line from Rajagopalachari stree to Dornakal road junction and Kaleswara Rao road. (EE3-36671/06	71.64	68.48	9.58	10-06-2006	18-12-06	17-9-07	
42	Replacement of 6" dia SWG pipe line by 9" SWG pipe line to Katragaddavari street in 21 <sup>st</sup> division. (EE3-3040/2006)	1.00	0.90	0.90	18-9-2006	31-10-06	31-12-06	31-12-06
43	Providing 6" dia SWG pipeline to Naparalla bazar and Mogalrajpurm RCM church road in 7th division. (EE3-49532/2006)	5.00	4.87	3.60	10-07-2006	20-11-06	19-3-07	
44	Providing under ground drainage facilities to Ejjada Appala Naidustreet and cross roads in 19th division.(EE3-37487/2006)	9.56	9.29	3.06	27-7-2006	11-06-06	02-05-07	
45	Providing 300mm dia to 400mm dia sewer lines in place of existing sewer line in Ratnamamba street from Ravi chettu center to Ch.Rajeswara Rao road and A.S.Rama Rao road junction in 7th division. (EE3-49538/06)	9.80	9.35	3.33	10-07-2006	20-11-06	19-3-07	
46	Providing 300mm dia to 400mm dia sewer lines from Atluri Paramatma Street to Jammichettu center in Boyapati Madhava Rao street in 7th division(EE3-49536/06)	9.80	9.35	0.00	10-07-2006	20-11-06	19-3-07	
47	Providing 300mm to 400mm dia UGD pipe line in place of 230mm dia UGD line in Boyapati Madhava Rao road from CSI church to Atluri Paramatma street junction in 7th division.(EE3-49534/06)	9.80	8.89	8.51	10-07-2006	20-11-06	19-3-07	

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
48	Providing 9" dia UGD pipe line in place of 6" dia UGD line in Atluri Paramatma street, Gummadi thota street, Babu Abraham street, Pedarlavari street and Sivalayam street in 7 <sup>th</sup> division. (EE3-49533/06)	9.60	9.07	0.00	10-07-2006	20-11-06	19-3-07	
49	Providing 6" dia sewerline to C.S.I. School road top. (EE3-2819/2005)	0.72	0.69	0.00	23/2/06	23/3/06	25/4/06	25/6/06
50	Replacement of 6" dia sewer line by 9" dia sewer line to the side of Lavanya apartments in 7th division. (EE3-2818/2005)	0.67	0.64	0.00	17/1/06	23/2/06	25/4/06	20/7/06
51	Providing 6" dia sewer line to back side of Jelly Wilson house in 7th division. (EE3-2821/2005)	0.98	0.96	0.00	17/1/06	23/2/06	25/4/06	07-10-06
52	Providing 6" dia SWG line to Pabbathi Prasad street in Kasturibaipet in 19th division.(EE3-3008/2006)	0.60	0.60	0.60	21/2/06	23/2/06	25/3/06	03-06-06
53	Replacement of old 6" dia SWG line by 9" dia SWG line from Prakasam road to J.D. Hospital road. (EE3-20202/2007)	1.55	1.55	1.48	03-05-2007	03-07-07	04-06-07	15-05-07
54	Providing 6" dia SWG line to hill area from E.P. No.148/53 to D.No.32-11-34A back side of CSI Church in 7th division. (EE3-17001/2007)	0.99	0.99	0.97	14-02-07	23-02-07	22-04-07	20-04-07
55	Replacement of old 6" dia SWG line by 10" dia SWG line from J.D. Hospital road to Gopala Reddy road. (EE3-20203/2007)	1.45	1.45	1.34	03-05-2007	03-07-07	04-06-07	30-05-07
56	Replacement of 6" dia Sewer line by 9" dia Sewer line to Isack Street in Woodpet.(EE3-1904/04)	1.38	1.15	1.06	25-09-04	11-03-04	17-12-04	17-12-04

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
57	Re-alignment of sewer lines with 150mm dia SWG pipes in Dandamudi Rajagopala Rao Indoor Stadium to Montessori college road junction.(EE3-57474/2006)	1.40	1.37	1.31	26-10-06	20-11-06	19-01-07	01-11-07
58	Providing 250mm dia SWG sewer line in Raghuram street in 13th division.(EE3-55203/2006)	8.50	8.65	6.70	28-09-06	11-02-06	01-01-07	24-02-07
59	Providing 230mm dia SW line in place of 150mm dia line in Maseed street in 17th division. (EE3-2939/2006)	4.58	4.43	3.24	25-01-06	14-03-06	13-05-06	
60	Replacement of 6" dia sewer lines by 9" dia sewer pipes in Kasturibaipet employees colony in 19th division(EE3-37484/2006)	4.26	4.36	4.29	28-06-06	26-07-06	25-10-06	25-10-06
61	Providing 9" dia SWG pipeline in place of 6" dia SWG pipe line in Mullapudi Venkateswara Rao Street in 17th division. (EE3-3114/2006)	1.47	1.44	0.00	05-09-2006	31-05-06	30-07-06	27-07-06
62	Replacement of 9" dia SWG lines with 10" SWG line at Peesapativari street and Tadepallivari street in 21st division. (EE3-65298/2006)	8.68	8.50	0.00	01-11-2007	14-09-07	13-12-07	
63	Replacement of 9" dia SWG with 10" SWG line at Venkatratnam street, Vishnuvardhan Rao street and Madi Reddy vari street in 21st division. (EE3-65300/2006)	6.37	6.33	0.00	15-05-07	14-09-07	13-12-07	
64	Replacement of 6" dia SWG lines to Barister street, Balaji street and Suryanarayana street in 19th division. (EE3-37482/2006)	7.85	7.74	0.00	07-07-2006	14-09-07	13-12-07	
65	Restoration of UGD trenches and construction of steps in Ijjada Appala Naidu street, Gulammohiddin Nagar balance roads in 19th division. (E4-44177/2007)	4.29	4.18	0.00	08-08-2007	25-08-07	24-10-07	

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
66	Providing UGD facilities to balance roads of Ejjada Appala Naidu street hill area in 19th division. (E4-32032/2007)	6.62	6.84	6.89	24-06-07	19-07-07	18-10-07	09-03-07
67	Restoration of UGD trench in Gopala Reddy road from Kaleswara Rao road via Dornakal road to Museum road. (EE3-42994/2007)	35.25	33.36	0.00	19-08-07	28-09-07	27-12-07	
	<b>Central Area Under Ground Drainage Scheme Part-II covering LIC Colony, Film Nagar, Jaiprakash Nagar, Christurajapuram etc.,</b>							
68	i) Collection Net Work	148.00	128.00	39.85	30-11-07	01-09-06	01-09-08	-
69	ii) Providing Pumping Main	0.00	0.00	0.00	-	-	-	-
70	iii) Construction of Sump cum Pumping Station in Film Nagar	32.00	0.00	0.00	16-07-2007	-	-	-
71	iv) Pump Sets	0.00	0.00	0.00	-	-	-	-
	<b>Block – III Extended areas</b>							
	<b>a) Madhuranagar Under Ground Drainage Scheme</b>							
72	i) Collection Net Work	184.00	187.00	51.15	19.12.2006	06.02.2007	02-05-08	-
73	ii) Providing Pumping Main to Mutyalampadu Pumping Station	120.00	0.00	0.00	10.08.02007	-	-	-
74	iii) Construction of Sump cum Pumping Station in Madhura Nagar	38.00	0.00	0.00	16-07-07	-	-	-
75	iv) Pump Sets	0.00	0.00	0.00	-	-	-	-
76	Laying 6” sewer line Punnaiah House to Vadapati vari street in 42nd Division (E3-48/2006)	0.88	0.92	0.91	27.7.06	17.9.06	8.10.06	8.10.06
77	Supply and erection of Kirloskar make 50 HP mixed flow pump sets 2 Nos of Old DP Station and Kandrika Station (E3-375/06)	7.85	7.69	5.98	9.6.06	28.6.06	27.8.06	30.3.07



**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
78	Providing 8" dia sewer line to 3rd cross road of Vanapalavari street Mutyalampadu in 46th division Rc.E3-280/2006	0.75	0.67	0.60	27.4.06	19.5.06	10.7.06	10.7.06
79	Providing 8" dia sewer line to Brahmaraju" veeidhi from D.No.21-6-19 to Penumasta vari street in 46th division Rc.E3-281/2006	0.77	0.69	0.66	27.4.06	19.5.06	18.6.06	10.7.06
80	Providing 8" dia sewer line to I and Iind cross road of Vanapala vari street, Mutyalampadu in 46th division. Rc.E3-282/2006	0.84	0.77	0.37	27.4.06	19.5.06	15-7-06	10.7.06
81	Providing 8" dia sewer line to Pattabhiramaiah street from Vanapala vari street to Penumats vari street in 46th division.Rc.E3-283/2006	0.78	0.71	0.48	27.4.06	19.5.06	7.7.06	7.7.06
82	Removing 6" sewer line and providing 8" sewer line to Tirumalasettivari Street from G.S.Raju road to Tadankivari street in 47 <sup>th</sup> division.(E3-275/06)	1.95	1.95	1.95	9.6.06	15.7.06	12.9.06	12.9.06
83	Removal of 6" sewerline and providing 9" sewer line to Lankavari street from Donepudi vari street cross roads to 4 <sup>th</sup> cross in Bavajipet (E3-397/06)	1.00	0.95	0.85	20.5.06	16.6.06	14.7.06	14.7.06
84	Removal of 6" dia. Sewer line and providing 9" sewer line to Meesala vari street cross roads in Seethannapet 42 <sup>nd</sup> Division (E3-109/06)	1.11	1.23	0.00	27-11-06	23-12-06	22-2-07	06-01-07
85	Providing Intermediate manholes in Challapalli vari street, Potturi vari street and Tadanki vari street in Satyanarayanapuram in 47 <sup>th</sup> Division (E3-218/06)	1.81	1.67	0.00	6.3.06	19.4.06	1.6.06	1.6.06
86	Providing 9" dia. Sewer line at Donepudi vari street in 29 <sup>th</sup> Division (E11-859/04)	1.36	1.29	0.92	7.5.05	10.2.06	2.4.06	7.4.06

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
87	Removing of 4" dia. Sewer line and providing 8" dia. Sewer line to Thota Ratnamma street in 43rd Division (E3-790/06)	1.08	1.04	0.87	20.10.06	13.11.06	12.1.07	10.1.07
88	Providing intermediate manholes in Sumanam vari street, Ranapratap street, NRP Road and Hanuman street in 47th division (E3-627/2006)	2.20	2.20	1.89	5.10.06	8.11.06	7.1.07	24.2.07
89	Providing 8" dia. Sewer lines to Joseph street, Peter's street cross road and Elisha street in Pezzonipet in 48th Division (E3-112/07)	1.50	1.46	1.50	6.3.07	7.3.07	6.5.07	4.5.07
90	Construction of CC Drains to Alluri Appalanarayana Nagar Society and Judicial Colony and Providing steps to Errakatta (Bye-pass road) in Old RR Pet in 49th Division (E11-288/06)	13.76	13.80	0.00	6.5.06	6.6.06	5.8.06	28.10.06
	<b>b) Ramakrishna Puram Under Ground Drainage Scheme</b>							
91	i) Collection Net Work	80.00	0.00	0.00	18-7-2007			
92	ii) Providing Pumping Main to Mutyalampadu Pumping Station							
93	iii) Construction of Sump cum Pumping Station in Ramakrishnapuram							
94	iv) Pump Sets							
	<b>c) Ayodhya Nagar, Kedareshwarapet etc.</b>							
95	i) Collection Net Work	200.00	200.00	55.36	19.12.2006	06.02.2007	05.02.08	-
96	ii) Pump Sets	30.00	0.00	0.00	-	-	-	-
97	iii) Sump cum Pump House	50.00	0.00	0.00	16-07-07	-	-	-
98	Replacement of 6" dia SWG line by 8" dia SWG line in between the cross roads of Maseed street and Dasuvari street in 20th division. (E4-25808/2007)	1.75	1.75	1.77	11-04-2007	01-05-07	30-07-07	20-06-07
99	Raising of manholes in Ramalingeswara Nagar area in AE-X section. (EE3-59026/2006)	1.42	1.40	1.10	10-01-2007	17-01-07	16-03-07	08-08-07

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.56.56 Cr.)**

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
100	Restoration of G.Kameswara Rao Road in 22 <sup>nd</sup> Division. Rc.EE3-31467/07	1.24	1.29	1.29				
101	Restoration of high school for mosque street to old police station road.	5.28	5.40	5.40				
102	<b>One Town Area Under Ground Drainage</b>	3027.55	0.00	0.00	31-08-07			
103	Providing 8" sewer line to G.S.Raju Street. Rc.E3-160/07			0.75				
104	Providing RCC pipe line out let at Sewarage Treatment Plant in Ajith Singh Nagar. Rc.E11-448/06			1.68				
105	Construction of compound wall on east side and north side of R.L.Nagar STP. Rc.E9-71399/06			0.00				
106	Laying Branch Sewer Line in Ambedkar Nagar. Rc.E9-53431/04			0.90				
107	Providing UGD facilities to unserved area in Sector-5B block electricity Colony.			10.68				
	Consultancy Charges			38.01				
	<b>AP Transco Charges</b>			2.05				
	Advertisement Charges			37.64				
	<b>Total</b>	<b>6082.83</b>	<b>2339.53</b>	<b>1300.40</b>				

**COMMISSIONER**