

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Interconnections at Existing Head Water Works		-	-	-	-	-	-
1	Providing DI pumping mains from 900 MM dia 10 MGD pumping main at skav Bridge to Ravigari thota 1500 KL capacity ELSR at Ravigari thota CC st Part Bill) RCEE3-12380/07	50.25	44.25	48.74	19.2.07	9.4.07	9.10.07	
2	S & D of 15 H Kirloskar make pumpset to 16 MGD filter House at Head Water Works RCE6-13725/07	3.75	2.50	2.53	4/4/2007	14/04/07	13/07/07	29/05/07
3	Providing 30 HP Stand by Pipeset for booster House at Wynelipet RCE6-31393/06	3.50	2.25	2.61	2/7/2006	15/07/06	14/09/06	8/10/2006
4	S & D fixing 2 Nos of Pump Sets with a discharge at 36 LPs at Sivanagar colony RCE6-48571/06	6.75	5.25	6.11	18/09/06	20/08/06	20/01/07	19/08/07
5	Providing 200mm dia 6 Kgs HDPE line from Kedareshwara Pet ELSR to Lotus Land Mark. (E3-888/06)	3.35	3.08	1.25	31.1.07	21.2.07	20.4.07	18.9.07
6	V.R.Siddhartha Engineering College, Vja Towards third party quality control testing charges for construction of 1500 kl capacity ELSR at kedareshwari pet E6-44790/06	1.75	0.50	0.79				
7	Towards third party quality control testing charges for construction of 1500 kl capacity ELSR at Kedareshwari pet E6-17226/06	1.65	0.65	0.71				
8	Providing 100 MM Pipe Line and 80 MM GI Pipeline to Upparavagu hill area 25 th Division E6-37199/07	3.75	2.25	2.00	15.6.07	24/07/07	23/10/07	23/08/07
9	Providing 100MM GIPIPE Line Four Pillers centre GLSR to Nagendra Nagar E6-19182/07	2.85	0.57	1.67	8.6.07	20.7.07	19.10.07	18.10.07
10	Providing 450mm Dia DI Pipe line from 600mm dia psc pipe line at Payakapuram Police station to NSC Bose Nagar (E3-757/07)	53.25	42.25	66.68	6.12.07	15.5.07	14.11.07	9.1.08
11	Providing Water Supply distribution network with 360/355 mm Dia HDPE line at NSC Bose Nagar ELSR to Radha Nagar.(E3-283/07)	30.00	30.00	29.28	5.12.07	28.9.07	28.3.08	--
12	Providing 80 MM G1 Pump line to Hill area RamalayamUppara Bhavi RCE6-34166/07	3.79	2.25	2.44	8.6.07	9/7/2007	8/10/2007	30/09/07

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
13	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10MGD road. (E1-44596/2007)	70.80	61.07	2.28	10.9.07	7.11.07	6.5.08	-
14	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ramalingeswara Nagar from 10MGD road to community hall junction in 14th division (E1-44592/2007)	98.88	81.73	0.00	10.9.07	7.11.07	6.5.08	-
15	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota and Ramalingeswara Nagar from Balaji Nagar main road to 10MGD road. (E1-44596/2007)	70.80	0.00	0.00	-	-	-	-
16	Providing 315mm dia to 200mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma Varadhi to Balaji Nagar in 15th and 16th division (E1-44593/2007)	67.80	54.43	0.00	10.9.07	7.11.07	6.5.08	-
17	Providing 160mm dia to 110mm dia HDPE distribution network under 1500 KL capacity ELSR at Ranigarithota from Kanakadurgamma varadhi to Balaji Nagar in 15 & 16th division. (E1-44591/2007)	98.00	82.62	0.00	20.3.07	7.11.07	6.5.08	-
18	1200mm dia. BWSP. Gravity main 8.5 km. from barrage to proposed intake well at Gunadala	1458.70	0.00	0.00	-	-	-	-
19	Collection well cum pump house for	39.52	0.00	0.00	-	-	-	-
20	350 KVA transformer at collection well site on Ryves canal bund.	13.67	0.00	0.00	-	-	-	-
21	800 mm dia DI pumping main from collection well to WTP at Gunadala – 0.75 km.	102.15	0.00	0.00	-	-	-	-
22	46 MLD rapid gravity filtration plant at Gunadala	495.20	0.00	0.00	-	-	-	-
23	Clear water reservoir for 92 MLD at new WTPs at Gunadala	30.95	0.00	0.00	-	-	-	-
24	Pump house at new WTP at Gunadala	11.65	0.00	0.00	-	-	-	-
25	Raw water pump sets for 46 MLD filtration plant (3 no.s 100HP.)	49.85	0.00	0.00	-	-	-	-

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
26	Clear water pump sets for 46MLD filtration plant (3 no.s 300 HP.)	110.55	0.00	0.00	-	-	-	-
27	Transformer at proposed WTP(1 no. 630 KVA.)	21.81	0.00	0.00	-	-	-	-
28	Dedicated electrical lines for collection well and proposed WTP AT Gunadala	75.00	0.00	0.00	-	-	-	-
29	Construction of box culverts for railway crossings for transmission mains.	150.00	0.00	0.00	-	-	-	-
30	Purchase and fixing of electronic -l.c.d./ digital bulk water meters for installation at all reservoirs pumping mains including for the components at head water works 800 mm dia to 250 mm dia 66 nos.	175.00	0.00	0.00	-	-	-	-
31	Replacement of Pump Sets	356.28	0.00	0.00	-	-	-	-
32	Providing 300mm dia. DI K9 Pipeline from NSC Bose Nagar ELSR to Kandrika Village E3-388/07)	132.50	120.14	12.48	15.06.07	13.7.07	12.4.08	-
33	Providing 400mm dia DI K9 pipe line from Gandhi Nagar to Pasuputhota ELSR (E3-308/07)	160.00	138.92	13.60	15.06.07	17.7.07	16.4.08	-
34	Providing 400mm dia DI K9 pumping main from Nuaiveedu road to proposed ELSR at Kanaka Durga Nagar (Prakash Nagar) (E3-325/2007)	20.35	17.19	0.00	8.06.07	7.7.07	6.10.07	-
35	Providing 400mm dia DI K9 pipe line from Nunna Road to Prakash Nagar ELSR (E3-	20.00	0.00	0.00	-	-	-	-
36	Providing 350mm dia AC pipe line from NSC Bose Nagar ELSR to Radha Nagar	26.00	0.00	0.00	30-6-07	-	-	-
37	Providing D.I. Pumping main under new 50 MLD Filtration plant 700mm dia to 300mm dia from Four pillars center to Sithara junction to Housing Board Reach-II.	240.00	165.54	25.88	2/7/2007	6/9/2007	5/9/2008	-
38	Providing 800 mm dia to 300 mm dia D.I pumping main from 11 MGD filtration plant to K.L.Rao HWW to four pillar center Reach-I.	170.00	118.53	11.00	2/7/2007	6/9/2007	5/9/2008	-
39	D.I. Pumping main under new filtration plant-700 to 300mm dia branch line from Sithara Junction to Chittinagar junction Reach-III.	192.00	130.09	0.00	2/7/2007	-	-	-

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
40	D.I. Pumping main under new filtration plant-300 mm dia branch pumping main to lorry stand tannerpeta GLSR Reach-IV.	118.00	75.34	0.00	2/7/2007	09/06/07	09/05/08	-
41	1500KL capacity ELSR in Kedareshwarapeta (E3-17226/07)	94.70	92.98	22.92	2/3/2007	20-4-07	19/04/08	
42	Construction of 1000 KL ELSR in Ramakrishnapuram (E3-17236/07)	67.57	66.10	46.02	2/3/2007	20-04-07	19-04-08	-
43	Construction of 1000 KL ELSR in Pasuputhota	72.10	70.58	0.00	13-04-2007	24-05-07	23-05-08	-
44	Construction of 1000 KL ELSR in Kandrika Village. E6-17235/07	72.10	70.58	0.12	13-04-2007	24-05-07	23-05-07	-
45	Construction of 1500 KL RCC ELSR in Kanakadurga Nagar (Prakash Nagar) in Phase-II. (E3-17231/07)	94.70	84.43	13.46	2/3/2007	30-04-07	29-04-08	-
46	Construction of 1000 KL ELSR in Taraka Rama Nagar (Madhura Nagar)	72.10	70.91	0.00	19-05-2007	20-06-07	19-06-08	-
47	200KL Capacity Master Balancing Reservoir at Frizerpet	36.00	0.00	0.00	-	-	-	-
48	1000KL capacity ELSR in Carmel Nagar	67.57	0.00	0.00	2/3/2007	-	-	-
49	1000KL capacity GLSR in Tanner Pet	48.00	0.00	0.00	23-06-2007	-	-	-
50	1000KL capacity ELSR in Nagarjuna Nagar	67.57	70.20	0.00	31-05-2007	20-06-2007	19-06-2008	-
51	1500KL capacity ELSR in Krishna Lanka	94.70	86.93	0.00	17-03-2007	28-04-07	28-04-08	-
52	1500KL capacity ELSR in Ranigari Thota	91.47	0.00	0.00	-	-	-	-
53	200KL capacity master balancing reservoir at hill area above Masid Road	35.96	0.00	0.00	-	-	-	-
54	Providing 80MM GI Pipe line to balabhaskar nagar in 27th division E6-22198/07	3.11	2.85	2.81	8.6.07	20/07/07	19/10/07	20/09/07
55	Providing 80MM pipe line to Kotaiah st in 33rd division E6-31389/07	7.00	7.00	6.94	8.6.07	25/08/07	24/11/07	18/10/07
56	Providing 160MM To 110MM Q HDPE distribution net work 1500KL capacity ELSR at ramalingawara nagar 14th division E3-44594/07	55.91	45.64	17.69	9/10/2007	10/12/2007	2/10/2008	
57	Providing distribution net work to hill top area from gamganamma temple to padawala rao st E6-64181/06	9.00	9.00	8.57	8.6.07	25/08/07	24/11/07	18/10/07
58	Providing 300mm QD1k9 distribution pipe line for 1500kl rccElse in singh nagar E3-324/07	65.00	52.83	30.64	15.6.07	17.7.07	16.01.08	1.3.08

ANNEXURE-I
WATER SUPPLY (Rs.72.31 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
59	Providing 800 mm Dia DI K9 gravity main from Karnataka Building to Payakapuram Police Station along Nuzvid road E3-649/07	224.00	196.62	33.69	11.1.08	16.2.08	15.8.08	14.8.08
60	Supply and erection of Kirloskar make 25 HP Motor and Pump sets 2 Nos at Kundavari Kandrika and 1 No at Srinagar Service Reservoir (E3-209/07)	8.67	8.50	2.63	5.9.07	14.5.07	13.8.07	27.2.08
61	Towards Quality Constrol testing Charges			0.87				
62	submission of project report E6-12917/07			2.18				
63	Providing water supply facilities in un-served areas.	1203.67	0.00	0.00	-	-	-	-
	TOTAL	7231.00	2116.55	418.58				

COMMISSIONER