

**ANNEXURE-I**  
**UNDER GROUND DRAINAGE (Rs.7.43 Cr.)**

| List of tender packages proposed for the project |   | Cost (in Rs. Lakhs) |               |               | Project Start       |                   | Completion     |                        |
|--|---|---------------------|---------------|---------------|---------------------|-------------------|----------------|------------------------|
| Package No                                       | Brief Title of Tender package   | Estimate            | Awarded       | On completion | Tender Release date | Tender Award date | Scheduled date | Actual completion date |
| 1  | Collection Network  | 400.00              | -             | -             | 13-08-2007          | -                 | -              | -                      |
| 2  | Pumping Station   | 118.00              | -             | -             | 24-08-2007          | -                 | -              | -                      |
| 3  | Providing 600mm dia DI K9 pumping main in Sector-8 & Police Colony to S.T.P.R.L.Nagar. E9-16415/2005.   | 185.00              | 186.49        | 147.46        | 20-08-2006          | 20-09-06          | 19-03-07       | 15-06-07               |
| 4  | Pump Sets   | 40.00               | -             | -             | -                   | -                 | -              | -                      |
| 5  | Construction of compound wall at Sector-5B in New RTC Colony  | 3.00                | 3.00          | 2.90          | 24-6-07             | 07/01/2007        | 30-9-07        | 25-9-07                |
| 6  | Manufacturing and Supply and Delivery fixing of M.S.Gates and Screen inlet chamber, Grit chamber of the Krishnalanka Pump cum Sumphouse (E9-33047/07) | 2.50                | 2.26          | 2.25          | 24-6-07             | 07/01/2007        | 30-9-07        | 25-9-07                |
| 7  | Construction of Compound wall to Krishna lanka Drainage pumping station in sector7  | 5.20                | 5.15          | 5.10          | 08/12/2007          | 22-8-07           | 21-10-07       | 18-10-07               |
| 8  | Replacement of 9 " Q.S.W.G lines with 10" SWG line at peesapati vari street and tadepally vari street in 21 st Division RCE4/65298/06                 | 9.00                | 8.65          | 8.65          | 08/12/2007          | 22-8-07           | 21-10-07       | 18-10-07               |
| 9  | Restoration of UGD Tracks in 22nd Division Krishnalanka (E9-38655/07)   | 10.20               | 10.18         | 10.16         | 24-6-07             | 07/01/2007        | 30-9-07        | 25-9-07                |
| 10   | AP Transco Charges  |                     |               | 1.34          |                     |                   |                |                        |
|  | <b>Total</b>  | <b>772.90</b>       | <b>215.73</b> | <b>177.86</b> |                     |                   |                |                        |

**COMMISSIONER**