

VIJAYAWADA MUNICIPAL CORPORATION
(FIRE PREVENTION WING)
PROFORMA FOR ISSUANCE OF FIRE NOC (SCHOOLS).

S. No.	Item	Particulars to be furnished by the owner / Builder	Remarks to be filled by the Inspecting Officer.
1	2	3	4
1.	Name & Address of the owner / occupier and Telephone No.		
2.	Location & Address of the Building		
3.	Area of the Site (in Sq Mtrs)		
4.	Type of Occupancy		
5.	Height of the Building		
6.	Total No. of Floors in the building		
7.	Details of the Recognition of the School		
8.	Total Built up area of the building		
9.	Particulars of Fire precautionary fee paid with date.		
10.	Approximate No. of inhabitants		
11.	Details of No. of blocks and inter distance.		
12.	Open Spaces Provided around the building.		
	North :		
	East :		
	West :		
	South :		
13.	Width of the Street abutting the School Building.		
14.	Width of the Main Entrance Gate		
15.	Means of Escape a) No. of Internal Staircases. b) Width of the Internal Staircases. c) No. of External Staircases. d) Width of External Staircases.		

(Contd...2p)

16.	<p><u>Fire Fighting Systems :-</u> <u>(if the building height is more than 15 Mtrs)</u></p> <p>a) No. of Extinguishers Provided b) No. of Hose reels provided c) No. of Wet risers provided d) No. of Down comers provided e) No. of Yard Hydrants provided f) Whether Automatic Sprinklers Provided. g) Whether 20,000 Ltrs Capacity Terrace tank provided. h) Whether 1,00,000 Ltrs Underground tank provided i) Whether 2850 LPM One electrical & One Diesel pump provided j) Whether Booster Pump of 900 LPM at Terrace level.</p> <p><u>If the building height is less than 15 Mtrs</u></p> <p>a) No. of Extinguishers provided. b) No. of Hose reels provided. c) No. of Down Comers provided. d) Whether Underground Static Water Storage tank of capacity 50,000 Ltrs is provided. e) Whether 10,000 Ltrs Capacity Terrace tank provided. f) Whether Booster Pump of 900 LPM at Terrace level. g) Whether 1620 LPM One electrical & One Diesel pump Provided.</p>		
17.	Whether Transformer is protected.		
18.	Whether Lighting conductor is provided.		
19.	Whether Fire dampers are installed in the A/C duct system if the school building has A/C System.		
20.	Whether Miniature Circuit Breakers (MCB) are provided.		
21.	Whether laboratories are located in separate blocks.		

//3//

22.	Whether Emergency Lighting with 2 hrs Battery backup is provided in the escape routes and staircases.		
23.	Whether Auto glow exit signages are provided.		
24.	Whether Emergency evacuation plan is prepared.		
25.	Whether all the working staff, Teachers, Students are trained in Emergency evacuation procedures.		

Date :

Place :

(Signature)
Owner / Management.