

ANNEXURE-I
UNDER GROUND DRAINAGE (Rs.56.56 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
	Patamata Under Ground Drainage							
1.	Protection works and site filling and diversion of sullage water to Ramalingeswara Nagar pumping station (Section-9) (E9-28610/2006)	9.92	8.86	8.86	6-5-2006	19-06-2006	19-10-2006	19-10-2006
2.	Protection work to pump cum sump house in Section 5B at New RTC colony. (E9-11867/2006)	4.02	3.33	3.33	6-5-2006	20-06-2006	19-09-2006	19-09-2006
3.	Providing 8" dia sewer line to Veersavarkar roadeast side and south side cross roads in Ayyappanagar in 10th division. (EE3-2768/2005)	2.25	2.20	2.20	17-12-2005	7-3-2006	06-05-2006	06-05-2006
4.	Providing 8" dia sewer line to Veersavarka roads in Ayyappanagar in 10th division. (EE3-2769/2005)	2.29	2.19	2.19	17-12-2005	7-3-2006	06-05-2006	06-05-2006
5.	Construction of retaining wall on canal side to Sector-5A drainage pumping station in Patamata Lanka (E9-28609/2006)	12.75	0.00	0.00	-	-	-	-

6.	Providing sluice gates, ladders in inlet and Grit chambers, providing sewage screen grills and providing top cover grills over inlet, screen and grit chambers and levelling of site with red earth in Sector-6 drainage pumping station at Pandaripuram. (E9-28612/2006)	4.22	0.00	0.00	-	-	-	-
7.	Providing sluice gates, ladders in inlet and grit chambers and providing top cover grills over inlet, screen and grill chambees to Sector-5B drainage pumping station at new RTC colony. (E9-28611/2006)	1.88	0.00	0.00	-	-	-	-
8.	Providing sluice gates, ladders in inlet and grit chambers and providing top cover grills over inlet, screet and grit chambers to Sector-5A drainage pumping station at Patamatalanka. (E9-28613/2006)	2.33	0.00	0.00	-	-	-	-
9.	Providing under ground drainage facilities to uncovered areas in Sector-5B i.e. under Electricity colony drainage pumping station.(EE3-37925/2006)	25.00	24.20	23.80	26-8-2006	10-10-2006	9-4-07	13-04-07
10.	Providing 8" dia sewer line to Karivepakuthota cross roads in Raghu Gardens in 10th division. (EE3-2764/2005)	2.19	2.15	2.15	17-12-2005	7-3-2006	6-5-2006	6-5-2006
11.	Providing 200mm dia sewer lines to various roads in 10th division.	9.97	10.44	9.84	15-03-07	23-03-07	22-06-07	09-06-07
12.	Providing 8" dia sewer line South side cross roads in Pandaripuram in 10th division. (EE3-2771/2005)	1.18	1.16	1.16	17-12-2005	7-3-2006	6-5-2006	5-5-2006

13.	Providing 8" dia sewer line to Gurunanak Colony main road in 9th division. (EE3-2794/2005)	3.17	3.11	3.04	27-02-2006	19-4-2006	18-7-2006	15-7-2006
14.	U.G.D. lines to Raghava Nagar road, Ramalingeswara Nagar road and veterinary hospital road.(EE3-1572/05)	4.53	3.54	3.63	21/5/05	17/6/05	16/7/05	25/7/06
15.	Providing 8" dia sewer line to South side crossroads of Pandaripuram main road in 10th division. (EE3-2771/2005)	1.18	1.13	1.16	17/12/05	7/3/06	6/5/06	6-5-06
	Total	86.88	62.31	61.36				
	a) Krishnalanka Under Ground Drainage Scheme							
16.	i) Collection Net work, Pumping main and Sump cum Pump house	428.50	434.79	119.13	2-12-2004	4-04-2005	3-4-06	-
17.	ii) Pump sets	37.00	37.91	37.91	8-5-2006	2-10-2006	2-2-07	15-06-07
	Total	465.50	472.70	157.04				
	b) Under Ground Drainage facilities to Nagarjuna Nagar, Kamineni Nagar, Currency Nagar.							
18.	i) Collection Net work, Pumping main and Sump cum Pump house The sewer line net work laid and stopped for want of funds. Now the balance work is kept under JNNURM funds and work taken up at same agreement rates.	170.00	170.00	116.05			31-03-2007	
19.	ii) Pump sets to Nagarjuna Nagar	20.46	19.85	0.00			20-04-2007	
20.	iii) Pump sets to Kamineni Nagar	20.46	20.25	20.46	22-12-06	20-01-07	15-03-07	15-06-07
	Total	210.92	210.10	136.51				

	Block-VI Central areas.							
	Central Area Under Ground Drainage Scheme covering SBI Colony, Mogalarajapuram, PPC Road, VMC Colony, Tickle Road, Revenue Colony, etc.							
21.	i) Collection Net Work	580.00	0.00	0.00	30.11.2006	9.01.2007	9.01.2008	
	ii) Providing Pumping Main							
	iii) Construction of Sump cum Pumping Station near Green Lands Hotel	126.00	-	-	16-07-07	-	-	-
	iv) Pump Sets							
22.	Providing 6" dia SWG line near Y.V.Rao Hospital in 17th division. (EE3-2929/2006)	0.73	0.71	0.73	6-5-2006	11-7-2006	10-9-2006	31-10-06
23.	Providing 9" dia SWG line in place of 6" dia SWG in Vishnuvardhana Rao street from Surya Electrical to Pitchaiah street in 17th division. (EE3-2930/2006)	1.16	1.16	0.95	18-4-2006	27-6-2006	26-8-2006	12-10-06
24.	Replacement of 6" dia SWG pipe line by 9" dia SWG pipe line to Maddulapallivari street in 21st division. (EE3-3036/2006)	1.60	1.64	1.55	9-5-2006	19-4-2006	18-5-2006	3-8-2006
25.	Replacement of 9" dia Sewer line by 12" dia SWG line along Narasimha Rao Naidu street from Ramachandra Rao road to Tadepallivari street in 21st division. (EE3-3038/2006)	4.58	0.98	2.74	9-5-2006	6-6-2006	5-8-2006	30-10-2006
26.	Providing 9" dia SWG pipeline in IGMS new building to M.G. road in 17th division. (EE3-31960/2006)	0.72	0.72	0.72	17-5-2006	22-5-2006	21-6-2006	21-6-06

27.	Providing RCC manhole frame and cover to the existing manholes in 6 th division. (EE3-3034/2006)	0.65	0.66	0.64	12-4-2006	5-5-2006	4-6-2006	15-9-2006
28.	Providing 9" dia SWG pipeline in place of 6" dia SWG pipe line in Mullapudi Venkateswara Rao Street in 17 th division. (EE3-3114/2006)	1.47	1.44	1.45	9-5-2006	31-5-2006	30-7-2006	9-10-2006
29.	Providing RCC and SWG sewer lines of 230 to 500mm dia from Tickle road to Stadium road and M.G. road to Giripuram pumping station. (North side) (EE3-2891/2006)	56.71	50.35	0.00	6-10-2006	28-10-2006	27-4-07	
30.	Providing 230mm to 500mm dia SWG sewer lines from Tikkle road to Stadium road and Dornakal road to Stadium road south side(EE3-29481/2006)	46.87	41.34	0.00	6-10-2006	28-10-2006	27-4-07	
31.	Providing 230mm to 500mm dia RCC & SWG sewer lines from Government Dental Hospital to Dornakal road North side(EE3-29483/2006)	58.02	51.24	0.00	6-10-2006	28-10-2006	27-4-07	
32.	Providing 400mm, 450mm and 500mm dia RCC sewer line from Rajagopalachari stree to Dornakal road junction and Kaleswara Rao road. (EE3-	71.64	68.48	0.00	6-10-2006	18-12-06	17-9-07	
33.	Providing 230mm to 500mm dia RCC & SWG sewer lines from Police control room to Dornakal road to Gopalareddy road (EE3-29479/2006)	63.53	55.10	0.00	6-10-2006	17-11-06	16-5-07	
34.	Replacement of 6" dia SWG pipe line by 9" SWG pipe line to Katragaddavari street in 21 st division. (EE3-3040/2006)	1.00	0.90	0.90	18-9-2006	31-10-06	31-12-06	31-12-06

35.	Providing 8" dia SWG Sewer lines to Gulam Mohiddin Nagar cross roads in 6 th division. (EE3-34161/2006)	17.39	0.00	0.00	-			
36.	Providing 8" dia SWG Sewer lines to hill area cross roads from Machavaram Mosque street to Jamindar street in 6 th division. (EE3-34162/2006)	18.45	0.00	0.00	-			
37.	Providing 6" dia SWG pipeline to Naparalla bazar and Mogalrajpurm RCM church road in 7th division. (EE3-49532/2006)	5.00	4.87	0.00	7-10-2006	20-11-06	19-3-07	
38.	Providing under ground drainage facilities to Ejjada Appala Naidustreet and cross roads in 19th division.(EE3-37487/2006)	9.56	9.29	0.00	27-7-2006	6-11-06	5-2-07	
39.	Providing 300mm dia to 400mm dia sewer lines in place of existing sewer line in Ratnamamba street from Ravi chettu center to Ch.Rajeswara Rao road and A.S.Rama Rao road junction in 7th division. (EE3-49538/06)	9.80	9.35	0.00	7-10-2006	20-11-06	19-3-07	
40.	Providing 300mm dia to 400mm dia sewer lines from Atluri Paramatma Street to Jammichettu center in Boyapati Madhava Rao street in 7th division(EE3-49536/06)	9.80	9.35	0.00	7-10-2006	20-11-06	19-3-07	
41.	Providing 300mm to 400mm dia UGD pipe line in place of 230mm dia UGD line in Boyapati Madhava Rao road from CSI church to Atluri Paramatma street junction in 7th division.(EE3-49534/06)	9.80	8.89	0.00	7-10-2006	20-11-06	19-3-07	

42.	Providing 9" dia UGD pipe line in place of 6" dia UGD line in Atluri Paramatma street, Gummadi thota street, Babu Abraham street, Pedarlavari street and Sivalayam street in 7 th division. (EE3-49533/06)	9.60	9.07	0.00	7-10-2006	20-11-06	19-3-07	
43.	Providing 6" dia sewerline to C.S.I. School road top. (EE3-2819/2005)	0.72	0.69	0.67	23/2/06	23/3/06	25/4/06	25/6/06
44.	Replacement of 6" dia sewer line by 9" dia sewer line to the side of Lavanya apartments in 7th division. (EE3-2818/2005)	0.67	0.64	0.54	17/1/06	23/2/06	25/4/06	20/7/06
45.	Providing 6" dia sewer line to back side of Jelly Wilson house in 7th division. (EE3-2821/2005)	0.98	0.96	0.96	17/1/06	23/2/06	25/4/06	10/7/06
46.	Providing 6" dia SWG line to Pabbathi Prasad street in Kasturibaipet in 19th division.(EE3-3008/2006)	0.60	0.60	0.62	21/2/06	23/2/06	25/3/06	6-3-06
	Total	1107.05	328.43	12.47				
47.	Central Area Under Ground Drainage Scheme Part-II covering LIC Colony, Film Nagar, Jaiprakash Nagar, Christurajapuram etc.,							
	i) Collection Net Work	125.00	320.00	121.00	30-11-07	09-01-06	09-01-08	-
	ii) Providing Pumping Main							
	iii) Construction of Sump cum Pumping Station in Film Nagar	32.00	-	-	16-07-2007	-	-	-
	iv) Pump Sets							
	Total	157.00	320.00	121.00				

	Block – III Extended areas							
48.	a) Madhuranagar Under Ground Drainage Scheme							
	i) Collection Net Work	184.00	187.00	0.00	19.12.2006	06.02.2007	05-02-2008	-
	ii) Providing Pumping Main to Mutyalampadu Pumping Station	-	-	-	-	-	-	-
	iii) Construction of Sump cum Pumping Station in Madhura Nagar	38.00	0.00	0.00	16-07-07	-	-	-
	iv) Pump Sets	-	-	-	-	-	-	-
49.	Laying 6" sewer line Punnaiah House to Vadapati vari street in 42nd Division (E3-48/2006)	0.88	0.92	0.91	27.7.06	17.9.06	8.10.06	8.10.06
50.	Supply and erection of Kirloskar make 50 HP mixed flow pump sets 2 Nos of Old DP Station and Kandrika Station (E3-375/06)	7.85	7.69	0.00	9.6.06	28.6.06	27.8.06	30-12-06
51.	Providing 8" dia sewer line to 3rd cross road of Vanapalavari street Mutyalampadu in 46th division Rc.E3-280/2006	0.75	0.67	0.66	27.4.06	19.5.06	10.7.06	10.7.06
52.	Providing 8" dia sewer line to Brahmaraju" veedhi from D.No.21-6-19 to Penumasta vari street in 46th division Rc.E3-281/2006	0.77	0.69	0.66	27.4.06	19.5.06	18.6.06	10.7.06
53.	Providing 8" dia sewer line to I and Iind cross road of Vanapala vari street, Mutyalampadu in 46th division. Rc.E3-282/2006	0.84	0.77	0.37	27.4.06	19.5.06	15-7-06	10.7.06
54.	Providing 8" dia sewer line to Pattabhiramaiah street from Vanapala vari street to Penumats vari street in 46th division.Rc.E3-283/2006	0.78	0.71	0.48	27.4.06	19.5.06	7.7.06	7.7.06

55.	Removing 6" sewer line and providing 8" sewer line to Tirumalasettivari Street from G.S.Raju road to Tadankivari street in 47 th division.(E3-275/06)	1.95	1.95	1.95	9.6.06	15.7.06	12.9.06	12.9.06
56.	Removal of 6" sewerline and providing 9" sewer line to Lankavari street from Donepudi vari street cross roads to 4 th cross in Bavajipet (E3-397/06)	1.00	0.95	0.85	20.5.06	16.6.06	14.7.06	14.7.06
57.	Removal of 6" dia. Sewer line and providing 9" sewer line to Meesala vari street cross roads in Seethannapet 42 nd Division (E3-109/06)	1.11	1.23	1.14	27-11-06	23-12-06	22-2-07	01-06-07
58.	Providing Intermediate manholes in Challapalli vari street, Potturi vari street and Tadanki vari street in Satyanarayanapuram in 47 th Division (E3-218/06)	1.81	1.67	1.43	6.3.06	19.4.06	1.6.06	1.6.06
59.	Providing 9" dia. Sewer line at Donepudi vari street in 29 th Division (E11-859/04)	1.36	1.29	0.92	7.5.05	10.2.06	2.4.06	7.4.06
	Total	241.10	205.54	9.37				
60.	b) Ramakrishna Puram Under Ground Drainage Scheme							
	i) Collection Net Work	80.00	0.00	0.00	18-9-2006			
	ii) Providing Pumping Main to Mutyalampadu Pumping Station							
	iii) Construction of Sump cum Pumping Station in Ramakrishnapuram							
	iv) Pump Sets							
	Total	80.00	0.00	0.00				

	c) Ayodhya Nagar, Kedareshwarapet etc.							
61.	i) Collection Net Work	200.00	200.00	0.00	19.12.2006	06.02.2007	05.02.2008	-
62.	ii) Pump Sets	30.00	0.00	0.00	-	-	-	-
63.	iii) Sump cum Pump House	50.00	0.00	0.00	16-07-07	-	-	-
	Total	280.00	200.00	0.00				
64.	One Town Area Under Ground Drainage							
	i) Collection Net Work	1800.00	0.00	0.00	31-03-07	-	-	-
	ii) Providing Pumping Main							
	iii) Construction of Sump cum Pumping Station							
	iv) Pump Sets							
	B) Zone – II							
	i) Collection Net Work							
	ii) Providing Pumping Main							
	iii) Construction of Sump cum Pumping Station							
	iv) Pump Sets							
	C) Zone – III							
	i) Collection Net Work							
	ii) Providing Pumping Main							
	iii) Construction of Sump cum Pumping Station							
	iv) Pump Sets							
	Total	1800.00	0.00	0.00				

65.	Construction of 32 MLD capacity Sewage Treatment Plant near Ninavaram Railway Gate including all accessories	1227.55	0.00	0.00	19-6-2006			
	Total	1227.55	0.00	0.00				
	Grand Total	5656.00	1799.08	497.75				

COMMISSIONER