

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
I	Providing Basic Services for the Urban Poor in Circle-II area.							
1	Providing water supply distribution network in Old Rajarajeswaripet slum area (E3-142/07) (BSUP)	41.00	35.37	0.00	30.5.07	31.8.07	30.2.08	-
2	Providing water supply distribution network in Ayodhya Nagar and Ramalingeswarapet slum area (E3-151/07) (BSUP)	8.70	8.22	0.00	15.3.07	14.5.07	13.8.07	-
3	Providing water supply distribution network in New Rajarajeswaripet slum area (E3-141/07) (BSUP)	53.20	46.13	0.00	30.7.07	-	-	-
4	Providing water supply distribution network in Payakapuram and Santhi Nagar and LBS Nagar slum areas (E3-143/07) (BSUP)	47.70	41.70	0.00	30.5.07	31.8.07	30.2.08	-
5	Providing water supply distribution network in Sundaraiah Nagar and Radha Nagar slum area (E3-152/07) (BSUP)	51.90	44.43	0.00	7.4.07	31.8.07	30.2.08	-
6	Providing water supply distribution network in Old and New Rajeev Nagar slum areas (E3-146/07) (BSUP)	44.55	39.69	0.00	30.5.07	31.8.07	30.2.08	-
7	Providing water supply distribution network in Kandrika and NSC Bose Nagar slum areas (E3-139/07) (BSUP)	35.00	30.11	0.00	30.5.07	31.8.07	30.12.08	-
8	Providing water supply distribution network in Durgapuram slum area (E3-153/07) (BSUP)	4.47	4.39	0.00	15.3.07	26.4.07	25.7.07	-
9	Providing water supply distribution network in Gulabithota slum area (E3-158/07) (BSUP)	3.40	3.44	3.25	15.3.07	9.4.07	8.7.07	26.8.07

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
10	Providing water supply distribution network in Bhanu Nagar slum area (E3-155/07) (BSUP)	4.00	3.96	0.00	15.3.07	9.4.07	8.7.07	-
11	Providing water supply distribution network in Pasuputhota slum area (E3-156/07) (BSUP)	5.55	5.13	0.00	15.3.07	26.4.07	25.7.07	-
12	Providing water supply distribution network in Old Payakapuram slum area (E3-144/07) (BSUP)	7.20	6.46	6.12	15.3.07	9.4.07	8.7.07	29.6.07
13	Providing water supply distribution network in Prajasakti Nagar slum area (E3-150/07) (BSUP)	8.90	8.37	16.39	15.3.07	9.4.07	8.7.07	18.6.07
14	Providing under ground drainage collection net work in Vambay Colony and Singh Nagar areas (E3-362/2007)	874.00	0.00	0.00	6.9.07	-	-	-
15	Providing UGD Collection network in New Rajarajeswaripet slum area	368.54	0.00	0.00	19.9.07	-	-	-
16	Providing UGD Collection network in NSC Bose Nagar Slum Area	650.00	0.00	0.00	19.9.07	-	-	-
17	Providing UGD Collection network in Rajeev Nagar slum area	495.00	0.00	0.00	19.9.07	-	-	-
18	Construction of CC drains in Durgapuram in Division No. 43 (JNUURM) (E11-123/07)	15.90	14.32	0.00	30.5.07	1.9.07	31.12.07	-
19	Construction of CC drains in Bhanu Nagar in Division No. 44 (JNUURM) (E11-125/07)	8.39	0.00	0.00	1.9.07	-	-	-
20	Construction of CC drains in Madhura Nagar in Division No. 45 (JNUURM) (E11-124/07)	34.40	0.00	0.00	1.9.07	-	-	-
21	Construction of CC drains in Pasuputhota in (JNUURM) (E11-126/07)	8.82	0.00	0.00	1.9.07	-	-	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
22	Construction of CC drains in Old RR Pet in (JNUURM) (E11-122/07)	48.92	0.00	0.00	1.9.07	-	-	-
23	Construction of CC drains in Kedareshwarapet and Ramalingeswarapet slum areas (E11-240/07) (BSUP)	27.10	0.00	0.00	1.9.07	-	-	-
24	Construction of CC drains in Ayodhya Nagar area in 51st division.(BSUP) (E11-242/07)	50.68	0.00	0.00	1.9.07	-	-	-
25	Construction of CC drains in New RR Pet in (JNUURM) (E11-121/07)	38.00	0.00	0.00	1.9.07	-	-	-
26	Construction of CC drains in Azith Singh Nagar, Reach-III 53rd Division (BSUP) (E11-233/07)	53.40	0.00	0.00	1.9.07	-	-	-
27	Construction of CC drains in Azith Singh Nagar, Reach-II 54th Division (BSUP) (E11-232/07)	42.60	0.00	0.00	1.9.07	-	-	-
28	Construction of CC drains in Azith Singh Nagar, Reach-I 55th Division (BSUP) (E11-231/07)	50.40	0.00	0.00	1.9.07	-	-	-
29	Construction of CC drains in Old Payakapuram 56th Division (BSUP) (E11-230/07)	42.66	0.00	0.00	1.9.07	-	-	-
30	Construction of CC drains in New Payakapuram 57th Division Reach-I (BSUP) (E11-228/07)	38.45	0.00	0.00	1.9.07	-	-	-
31	Construction of CC drains in New Payakapuram 57th Division Reach-II (BSUP) (E11-229/07)	31.10	0.00	0.00	1.9.07	-	-	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
32	Construction of CC drains in LBS Nagar 57th Division (BSUP) (E11-236/07)	38.62	0.00	0.00	1.9.07	-	-	-
33	Construction of CC drains in Old Rajiva Nagar 58th Division (BSUP) (E11-234/07)	36.38	0.00	0.00	1.9.07	-	-	-
34	Construction of CC drains in New Rajiva Nagar 58th Division (BSUP) (E11- 235/07)	19.43	0.00	0.00	1.9.07	-	-	-
35	Construction of CC drains in Sundaraiah Nagar 58th Division (BSUP) (E11-237/07)	51.06	0.00	0.00	1.9.07	-	-	-
36	Construction of CC drains in Radha Nagar 58th Division (BSUP) (E11-238/07)	22.10	0.00	0.00	1.9.07	-	-	-
37	Construction of CC drains in NSC Bose Nagar 59th Division (BSUP) (E11-227/07)	32.09	0.00	0.00	1.9.07	-	-	-
38	Construction of CC drains in Prajashakthi Nagar 59th Division (BSUP) (E11-239/07)	33.19	0.00	0.00	1.9.07	-	-	-
39	Construction of CC Drain from MR1 to CR9 in between MR9 and MR8 in New RR Pet (E11-303/2006) (BSUP)	19.13	19.83	0.00		10.1.07	9.4.07	
40	Providing CC pavement 100mm thick to Foundary street Bhimaiah Street and Pardhasaradhi street in Durgapuram area fin 43rd Division. (JNNURM) (E11-173/2007)	13.39	13.63	0.00	24.4.07	21.7.07	20.11.07	-
41	Providing CC pavement 100mm thick to Vijaya Convent road, EP Laskhmana Rao street N. Narasimharao street in Durgapuram area fin 43rd Division. (JNNURM) (E11-192/2007)	12.45	13.50	0.00	24.4.07	21.7.07	20.11.07	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
42	Providing WBM to Block No. 138, 139, 140 and 141 ground roads in Ajitsingh Nagar in 55th Division (E11-774/06) (Under BSUP)	5.04	5.04	0.00	20.10.06	22.12.06	21.3.07	-
43	Providing 100mm thick CC Pavement to Ganapati Rao street in Durgapuram in 43rd Division (E11-61/07) (BSUP)	6.49	6.46	0.00	15.3.07	4.4.07	3.8.07	3.8.07
44	Providing WBM Roads to the Block Nos. 141 to 143 in Ajitsingh Nagar in 55th Division (E11-809/06) (Under BSUP)	4.56	4.55	0.00	20.10.06	5.12.07	4.3.07	2.3.07
45	Providing 100mm thick CC Pavement to Brahmaraaju street, Pattabhiramaraju street, Vanapala vari street cross road in Mutyalampadu in 46th Division (E11-102/07) (BSUP_JNNURM) (Funds from Pasuputhota Slum)	2.93	3.03	2.91	2.3.07	23.3.07	22.5.07	16.5.07
46	Providing 100mm thick CC Pavement to Harizanawada roads in Mutyalampadu of 46th Division (E11-101/07) (BSUP_JNNURM) (Funds from Pasuputhota Slum)	1.75	1.81	1.70	2.3.07	23.3.07	22.5.07	15.5.07
47	Ambedkar Nagar Drains	3.99	3.97	0.00	28-04-07	05-02-07	08-01-07	-
48	Providing UGD facilities to Ambedkar Nagar, lambadipet etc., in Patamata area under Section-5 A pumping station. (E1-45065/2006)	27.24	0.00	0.00	-	-	-	-
49	Arul Nagar Hill area Drains	15.65	0.00	0.00	-	-	-	-
50	Arul Nagar Hill area Water Supply	17.96	14.55	0.00	04-09-07	28-05-07	09-03-07	-
51	Bethalaham Nagar Drains	4.93	4.86	0.00	28-04-07	05-02-07	08-01-07	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
52	Gangireddula Dibba Drains	6.00	0.00	0.00	-	-	-	-
53	Gangireddula Dibba Water Supply	12.62	11.02	0.00	06-12-07	25-06-07	24-09-07	-
54	Nehru Nagar Drains	4.75	4.48	0.00	28-04-07	05-02-07	09-02-07	-
55	Nehru Nagar Water Supply	17.48	14.55	0.00	06-12-07	25-06-07	24-09-07	-
56	Providing under ground drainage facilities to Nehru Nagar area poor settlements under BSUP (JJNURM) in 18th division. (EE3-25773/2007)	60.80	0.00	0.00	-	-	-	-
57	Giripuram Drains	16.50	0.00	0.00	-	-	-	-
58	Giripuram Water Supply	33.27	30.63	0.00	04-09-2007	28-05-07	09-03-07	-
59	Providing under ground drainage facilities to Giripuram area poor settlements under BSUP (JJNURM) in 18th division. (EE3-29470/2007)	40.20	0.00	0.00	-	-	-	-
60	Providing water supply distribution to Kamineni Nagar part-II. (E4-32033/2007)	1.99	1.98	0.00	24-05-07	28-05-07	27-07-07	
61	Providing water supply distribution to Kamineni Nagar part-I. (E4-32034/2007)	1.99	1.96	0.00	24-05-07	28-05-07	27-07-07	
62	Kamineni Nagar Drains	7.75	0.00	0.00	-	-	-	-
63	Darsipet-I Drains	8.89	0.00	0.00	-	-	-	-
64	Darsipet-II Drains	6.96	0.00	0.00	-	-	-	-
65	Ramaligeswara Nagar Drains	4.41	0.00	0.00	-	-	-	-
66	Ranigarithota Drains	30.14	0.00	0.00	-	-	-	-
67	Providing 350mm dia to 110mm dia HDPE pipe lines in Brahmarambapuram poor settlements in 24th division under BSUP (JNNURM)(EE3-23046/2007)	60.00	0.00	0.00	-	-	-	-

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
68	Brahmarambapuram Drains	16.05	0.00	0.00	-	-	-	-
69	Providing 200mm dia to 100mm dia AC pipe lines in Eenadu colony poor settlements in 14th division under BSUP (JNNURM)(EE3-23042/2007)	34.00	29.06	0.00	08-04-2007	09-10-07	12-09-07	-
70	Eenadu Colony Drains	7.00	0.00	0.00	-	-	-	-
71	Providing water supply distribution to Kamineni Nagar. Rc.E4-32033/07	1.99	1.98	0.00	24-05-07	28-05-07	27-06-07	22-06-07
72	Construction of CC Drains and culverts providing quarry rubbish to Mahankalamma temple street (E11-289/06)	1.65		1.64				
73	Providing 100mm thick CC pavement to 44 th Division.	8.75		8.75				
74	Construction of 9" CC Drains to Bhanu Nagar N/s cross roads in 44 th Division (E11-765/06)	4.20		4.11				
75	Providing CC pavement to Rajaka street in 43 rd Division (E11-346/2006)	7.80		7.75				
76	Removal of 6" sewer lines and providing 8" sewer line in Rajam raju street (E3-198/07)	0.50		0.47				
77	Construction of CC Drains from D.No. 78-5-12 to Municipal Borewell in 59 th Division	2.50		2.33				
78	Construction of CC Drains in Nehru Nagar poor settlement in 18 th Division (EE4-21472/07)	1.40		1.38				
79	Construction of CC Drains to 7 th Cross roads of Devi Nagar in 53 rd Division (E11-861/06)	3.10		3.03				

ANNEXURE-I
BASIC SERVICES FOR THE URBAN POOR (Rs.59.83 Cr.)

List of tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No	Brief Title of Tender package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
80	Providing Basic Services to the Urban Poor to the balance slums.	2018.00	0.00	0.00				
	Total	5983.00	478.61	59.83				

COMMISSIONER