

PART III

MONITORING PROJECT IMPLEMENTATION

JNNURM – VIJAYAWADA MUNICIPAL CORPORATION

1.	Project title:	Providing Water Supply facilities to the un-served areas of Vijayawada city.		3.	Project Bank A/c No: & Name & Address of Bank	SB a/c no: 33432200011374 Syndicate Bank,Labbipeta Branch,Vijayawada.
2.	Project code:			4.	Project Cost (in Rs. Lakhs) – as sanctioned	3548.00
3.	Implementing Agency:	Municipal Corporation of Vijayawada				

All amounts are in Rs. lakhs

5. Capital Contributions to the project and Inflows ¹											
S. No	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter ²	Actual amounts released and dates in current financial year FY 06-07				Commitment pending release from source for FY 07-08	Commitment pending release from source for balance project period	
					During the last quarter being reported			Total to date in FY 06-07			
					<i>Jan – 07</i>	<i>Feb – 07</i>	<i>Mar - 07</i>				
1	GoI	1774.00	50	444.00	0.00	0.00	0.00	444.00	1330.00	0.00	
								
2	State	709.60	20	177.00	0.00	0.00	0.00	177.00	532.60	0.00	
								
3	ULB	1064.40	30	115.92	0.00			115.92	1224.98	0.00	
4	Others (specify)	0		0.00	0.00	-	-	
								
	Total	3548.00		736.92	0.00	0.00	0.00	736.92	3087.58	0.00	
	Total interest accumulated in bank account to date								Rs.	0.00 lakhs	

6. Budget Allocation by ULB / parastatal agency	
Allocation in ULB / parastatal agency budget for this project in current financial year	Rs. 1224.98 lakhs

All amounts are in Rs. lakhs

7.	Project Implementation Monitoring							
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1.	(Annexure-1 enclosed.)							
2.								
3.								
n.								
Total								

8.	Project Implementation activities planned for the quarter	Project implementation achievements during the quarter
	Rationalisation and distribution of network in various unserved areas and existing areas – <ul style="list-style-type: none"> Distribution network lines to be laid to an amount of 4.0 crores Construction of Reservoirs: <ul style="list-style-type: none"> 1 No. - to be completed 5 No. Work orders to be issued Providing Pumping mains	Distribution network lines laid to an amount of 3.0 crores 1 No. GLSR Completed. 5 No. ELSRs are in good progress..

	<ul style="list-style-type: none"> Pumping Mains to be laid for 2.0 KM Replacement of Pumping Mains <ul style="list-style-type: none"> Tenders to be called for 5 No. Replacement of Distribution Network <ul style="list-style-type: none"> Tender to be issued Constructin of 50 MLD filtration plant <ul style="list-style-type: none"> Workorder for Filtration plant 50MLD capacity to be issued 	Pumping mains laid for length of 2.0 KM Works in progress for 5 N0s Works are in progress. Work is in good progress.
--	---	---

9.	Estimated time for completion of Project as per DPR ³ : <u>Dec/2007</u> Estimated time for completion of project as on date : <u>Dec/2007</u>

All amounts are in Rs. lakhs

10.	Monitoring Funds Utilisation ⁴ for the project						
Tender Package No.	Actual amounts utilised in the project					Balance utilization forecast for FY 07-08	Balance utilization forecast for balance project period
	Upto end of last reporting Quarter ⁵	During the last quarter being reported			Total to date		
		<u>Jan – 07</u>	<u>Feb – 07</u>	<u>Mar - 07</u>			
1.	(Annexure-II enclosed.)						
2.							
n.							
Total	145.75	0.00	7.57	25.75	174.78	2351.99	197.10
Utilisation of funds as % of funds received from all sources for the project as on date							

11. Any issues / constraints in project implementation *(please state in brief bullet points)*

- Additional staff required for implementation of the project

COMMISSIONER,
MUNICIPAL CORPORATION,
VIJAYAWADA

Signature & Date
Authorised Signatory
Project Implementing Agency

Date: 11.04.2007

COMMISSIONER,
MUNICIPAL CORPORATION
VIJAYAWADA.

Signature & Date
Authorised Signatory
Urban Local Body⁶